

Attachment C –SWPPP

Part 1 of 6

The Ashokan Rail Trail

**Towns of Hurley and Olive
Ulster County, New York**

**Phase 2:
Stormwater Pollution Prevention Plan**

February 2018
(Revised - 8/10/2018)

Ashokan Rail Trail
Towns of Hurley and Olive
Ulster County, New York

Phase 2:
Stormwater Pollution Prevention Plan

August 2018

Prepared For:

Ulster County
244 Fair Street
Kingston, NY 12402

Prepared By:

Barton & Loguidice, D.P.C.
Engineers • Environmental Scientists • Planners • Landscape Architects
10 Airline Drive
Suite 200
Albany, NY 12205

Table of Contents

<u>Section</u>	<u>Page</u>
1.0 Site Evaluation, Assessment, and Planning	1
1.1 Project/Site Information.....	1
1.2 Contact Information/Responsible Parties.....	2
1.3 Nature and Sequence of Construction Activity.....	3
1.4 Soils, Slopes, Vegetation, and Current Drainage Patterns	20
1.4.1 Soil Type(s).....	20
1.4.2 Slopes, Topography	24
1.4.3 Drainage Patterns	24
1.4.4 Vegetation.....	25
1.4.5 Disturbed Areas.....	27
1.5 Construction Site Estimates.....	28
1.6 Receiving Waters.....	29
1.7 Site Features and Sensitive Areas to be Protected.....	31
1.8 Potential Sources of Pollution	32
1.9 Endangered Species Certification.....	34
1.10 Historic Preservation.....	37
2.0 Erosion and Sediment Control Practices	38
2.1 Fiber Roll	38
2.2 Land Grading and Surface Roughening.....	38
2.3 Topsoil	39
2.4 Protecting Vegetation during Construction.....	39
2.5 Temporary Seeding on All Areas Left Bare for more than 14 Days	40
2.6 Mulching	41
2.7 Rolled Erosion Control Product (RECP)	41
2.8 Equipment and Laydown Areas	42
2.9 Temporary Stockpile Areas.....	42
2.10 Concrete Washout	43
2.11 Rock Outlet / Stone Apron	43
2.12 Stream Bank Protection	43
2.13 Dewatering	44
2.14 Erosion and Sediment Control Implementation and Maintenance	44
3.0 Post-Construction Stormwater Management	48
4.0 Good Housekeeping BMPs	49

Table of Contents – Continued

<u>Section</u>	<u>Page</u>
5.0 Inspections and Maintenance.....	51
5.1 Site Inspections	51
5.2 Maintenance of Controls	54
5.3 Corrective Action Log.....	54
6.0 Recordkeeping and Training.....	55
6.1 Recordkeeping.....	55
6.2 Log of Changes to the SWPPP.....	55
7.0 Notice of Termination	56
8.0 Prime Contractor Certification.....	57
9.0 Subcontractor Certification	58
10.0 Owner Certification	59
11.0 References	60

Tables

Table 1: NRCS Mapped Soils Data.....	21
Table 2: Erosion and Sediment Control Plan	30
Table 3: Erosion and Sediment Control Plan	44
Table 4: Erosion and Sediment Control Maintenance Plan Maintenance Measures	46
Table 5: Best Management Practice Category.....	47

Figures

Figure 1: New York State Map	10
Figure 2: Project Location Map	11
Figure 3: Project Corridor Map	12

Table of Contents – Continued

Appendices

Appendix A	SPDES General Permit GP-0-15-002
Appendix B	Notice of Intent
Appendix C	Drainage Areas and Tc Flowpaths
Appendix D	Water Quantity and Quality Rate and Volume Calculations
Appendix E	Weekly Inspection Form
Appendix F	Corrective Action Log
Appendix G	Log of Changes and Updates to SWPPP
Appendix H	Endangered Species/Wetland/Historic Preservation Documentation
Appendix I	Web Soil Survey Map and Soil Data Mart Soil Descriptions
Appendix J	MS4 SWPPP Acceptance Form (Not Applicable)
Appendix K	Technical Field Guidance for Spill Reporting and Initial Notification
Appendix L	Notice of Termination
Appendix M	Drainage and Utility Plans – Full Contract Drawings Bound Separately.
Appendix N	Contract Specifications (Bound Separately)
Appendix O	Erosion and Sediment Control Practices and Details
Appendix P	Contractor Submitted and Approved Erosion and Sediment Control Narrative and Plans for Specific Operations and Project Time Schedule
Appendix Q	B&L and NYCDEP Delineated Watercourses
Appendix R	Invasive Species Control Plan
Appendix S	NYSDEC Permit
Appendix T	USACE Permit
Appendix U	Joint Application for Permit (Bound Separately)
Appendix V	Correspondence

1.0 Site Evaluation, Assessment, and Planning

1.1 Project/Site Information

Project/Site Name: Ashokan Rail Trail

Project Street/Location: Basin Road to NY Route 28A

City/State/Zip: Towns of Hurley, Olive and Woodstock,
Ulster County, New York

County: Ulster

Latitude/Longitude Latitude: 41°58' N
Longitude: 74°11' W

Method for determining latitude/longitude:

- ☐ USGS topographic map (specify scale: _____)
☐ NYSDEC Web Site
☐ GPS
☒ Other (please specify): ESRI ArcMap 10.2

Is the project/site located on Indian country lands, or located on a property of religious or cultural significance to an Indian tribe? ☐ Yes ☒ No

If yes, provide the name of the Indian tribe associated with the area of Indian country (including the name of Indian reservation if applicable), or if not in Indian country, provide the name of the Indian tribe associated with the property _____

Are you applying for permit coverage as a "federal operator" as defined in Appendix A of the 2012 CGP? ☐ Yes ☒ No

SPDES permit number: _____ (fill in number upon receipt of NYSDEC Acknowledgement letter)

1.2 Contact Information/Responsible Parties

Owner:..... Ulster County Commissioner of Public Works
313-317 Shamrock Lane
Kingston, NY
Phone: (845) 340-3100

Project Manager: Chris White
Deputy Director
Ulster County Planning Department
244 Fair Street, PO Box 1800
Kingston, NY 12402
Phone: (845) 340-3338

Stormwater Manager
and SWPPP Contact: Thomas C. Baird, P.E.
Barton & Loguidice, D.P.C.
10 Airline Drive
Suite 200
Albany, New York 12205
Phone: (518) 218-1801
Fax: (518) 218-1805
Email: tbaird@bartonandloguidice.com

Emergency
24-Hour Contact: Ulster County Commissioner of Public Works
313-317 Shamrock Lane
Kingston, NY
Phone: (845) 340-3100

1.3 Nature, Description, and Sequence of Construction Activity

Introduction:

The proposed project will construct a recreational trail along the former Ulster & Delaware ("U&D") Railroad corridor extending 11.5 miles from approximately Basin Road in the Town of Hurley to NYS Route 28A in the Town of Olive (the "Ashokan Rail Trail"). The corridor contains brush and low level vegetation and includes steel rail and deteriorated railroad ties and other miscellaneous railroad infrastructure that is still in place.

This Stormwater Pollution and Prevention Plan (SWPPP) has been revised to include **Phase 2** of the Ashokan Rail Trail Project. The Phase 1 discussions remain for reference and the Phase 2 information builds upon Phase 1. Phase 2 includes the construction phase, including the construction of the Boiceville Trestle, Butternut Cove Culvert, and the trail.

Phase 1

Ulster County has procured a contractor to perform the removal of the existing steel rails, ties, other track materials ("OTM") and trees from the corridor (Phase 1). The engineering consultant will also perform part time construction oversight typically 2 to 3 days a week during this process. A pre-construction meeting was held on November 20, 2017 where details of the construction operations were discussed. A NYCDEP pre-construction meeting was also held on December 26, 2017 where operations specific to the SWPPP were discussed. The contractor's sequence of construction consists of the removal of the steel rails and OTM, followed by the tree felling and removals, and finally, the railroad tie removal and minor grading of the existing stone ballast just to fill-in the voids created by removal of the ties. This work entails a maximum disturbance width of 12' centered on the tracks and is within the limits of the existing ballast and 8' wide ties. The exception is that sensitive areas near water resources will not have the ties removed until all permits are in place (see below for more information).

Rail removal will not result in any clearing and the rail will be removed mechanically by specialized construction equipment designed specifically for this operation. The equipment is a wedge shaped device designed to hold

down the ties while separating the track from the ties leaving the ties and ballast in place and undisturbed.

Important to note is that in certain sensitive areas, only the rails will be removed until all permits are in place. These areas were identified by DEP and are as follows:

Station 131+00 to Station 140+00 - B&L Wetland O, DEP Wetland G, H, I

Station 181+00 to Station 196+00 - DEP Stream 16, DEP Wetland D

Station 237+00 to Station 270+00 - DEP Streams 11,12,13,15, B&L Wetlands K, L,M,N; NYS Wetland AS20

Station 464+00 to Station 471+00 - DEP Streams 3 and 4

After rail removal, the felling and removal of strategic trees will commence. The County and B&L determined what should be removed to construct the trail and bridges and also to fell trees that may pose a hazard to construction crews and future trail users. There will be no ground clearing with the tree removals. The only clearing under Phase 1 will be the area from the edge-of-ballast to the edge-of-ballast for a total width of 12' or less. Understory vegetation was mowed during the summer of 2017 and will not take place under Phase 1, only ancillary growth located within the limits of the ballast, and ties will be removed. Re-aligned portions of the trail and areas required for construction of the bridges under Phase 2 encompass 1.9 acres of additional tree felling. These areas will have the trees removed and the stumps flush cut in order to retain the existing soil, brush, vegetation, and root systems that anchor the soil.

In many segments, woodchips and sections of felled trees will be left on site to decompose naturally in areas highlighted on the Tree Removal Plans. All tree debris and remains will be completely removed from near wetland and all other sensitive areas.

After rail and tree removal, the ties and other track materials will be scooped with a "grasping" type bucket with screens sized to retain tie fragments and then placed in a truck bed. Captured organics, spikes, ballast, etc. will be disposed of with the ties as "tie waste" and not sorted on site. A magnetic device will pick up the remaining iron based materials and lastly workers will hand pick remaining tie fragments as described in the construction plans and

SWPPP. Disturbance will be limited to the width of the ties and no more than 2' from each edge of the ties (within the ballast limits) for a total width of 12'. It is expected that all permits will be in place prior to the beginning of this operation, however, if they are not, the sensitive areas listed above will not be disturbed until the permits are in place.

Access during Phase 1 of the project will be from the existing DEP reservoir and sportsman access gates designated on the Tree and Track Removal Plans, and from the two proposed trailhead locations near the Woodstock Dike, and Shokan Station (Jones Cove) along Route 28. These trailheads are being designed by DEP and will be constructed separately. The use of the future trailhead locations will be for parking of equipment and vehicles for the workers in areas already utilized for parking. There will be no ground disturbance or clearing activities at the trailheads and all access will be from already established access points. No new points of access or paths will be created. The procured contractor has indicated that stockpiling will be contained in the transport vessels (trailer beds, truck beds, etc.) and does not intend to stockpile materials on the ground. However, if stockpiling occurs, it is limited to the future trailhead areas at Shokan and Woodstock Dike. The stockpile and access roadways will be monitored and assessed the same as the trail corridor and will conform to the applicable Erosion and Sediment Control details outlined in the plans and Chapter 2 of this SWPPP.

Access roads at the Woodstock Dike, Shokan and Route 28A will require a stabilized stone construction entrance. No other temporary improvements or stone course stabilization is expected at these three locations. The remaining five (5) access points will require stabilization along most of their entire length during the progression of Phase 1. B&L and the County's contractor discussed each of these locations, reviewed photos, expected loads (Steel, ties, wood chips), equipment to be used and other variables such as weather. It was determined that the existing wheel paths in these access roads will require a layer of geotextile material (pervious) with a layer of stone placed on the geotextile to level out the roadway and build up any ruts as they develop. The work not encroach outside the existing disturbed access road corridor. These access roads will be utilized during Phase 2 of the project therefore, any stone and geotextile placed will remain in-place and not be removed after Phase 1. Please refer to Appendix R that includes figures displaying the access roads and where geotextile and stone stabilization will occur. All

access roadways improved as part of Phase 1 will be retained as emergency access corridors at the end of the project (Phase 2). These additional access roadways include Gates E-8, E-8B, W-5 and W-7. In addition, Gate E-11 will serve as an emergency access route at the conclusion of Phase 2, however will not be used during the construction phase of the project.

Construction will begin with the removal of the steel rails at the Basin road overpass and continue west. This starting location is approximately 3 miles east of the nearest sensitive watercourse area. **At least one week prior** to the contractor performing any operations adjacent to sensitive areas, B&L will delineate these areas as they are identified on the plans and in the SWPPP. DEP will have the reasonable opportunity to review the delineations prior to construction activities beyond milepost K12. The use of colored tape (surveyors flagging) and stakes will be utilized for delineation during Phase 1 and they will be spaced every 12' clearly above the existing snow cover. The stakes will also be supplemented by flagging on adjacent trees at an optimal height of 6' above the ground to call attention to the sensitive areas. The contractor has already been instructed to not disturb these areas and is committed to preserving resources. During the Phase 1 removal tasks, construction vehicles will remain within the existing railroad ballast footprint and there will be no filling, clearing, grubbing, or excavation activities adjacent to these flagged areas. After the ties are removed, the surface of the ballast will be minimally graded to fill the voids left from the tie removal within the limits of the existing ballast. This will help minimize tripping hazards and ponding. It is during Phase 2 of this project that minor grading, minor stone placements, and excavation activities will encroach on the boundaries of the sensitive areas and will require orange construction fencing for delineation and as a barrier.

At a minimum, weekly inspections by a certified Erosion and Sediment Control inspector or a Professional Engineer will be held to ensure that these areas remain undisturbed. Erosion and Sediment Control measures will always be on site and at the ready for the contractor to deploy at a moment's notice. See Chapter 2 of this SWPPP for the required Erosion and Sediment Control Practices. Phase 1 is expected to begin in December 2017 and continue to early July of 2018.

Requirements for Wetland Mitigation

The project is covered under a US Army Corps of Engineers (USACE) Nationwide Permit #14, which was obtained on March 12, 2018. A copy of the permit is included in Appendix T and the Joint Application for Permit as submitted and approved by USACE is included in Appendix U.

Included below is a summary of Sensitive Resource Impacts in Phase 1 including grading of ballast.

Resource Location	Description	Impact Area Phase 1
A131+00 to A141+50	1,050 Linear Feet (B&L Wetland O)	500 SF (0.012 ac)
A145+00 to 169+00	Wetland AS19 approx. 2400'	0 SF
A181+00 to A196+00	1,500 Linear Feet (DEP Stream #16)	0 SF
A229+10 to A253+75	2,465 Linear Feet (DEP Streams #14 & #15)	2000 SF (0.046 ac)
A253+75 to A255+75	200 Linear Feet (B&L Wetland M & N)	1000 SF (0.023 ac)
Reservoir Road Bridge separates these resources		
A257+50 to A258+40	90 Linear Feet (DEP Stream #12)	720 SF (0.017 ac)
A261+50 to A270+00	850 Linear Feet (B&L Wetland K & L, DEC Wetland AS-20)	2400 SF (0.055 ac)
A340+75 to A341+25	50 Linear Feet (B&L Wetland F)	0 SF
A468+00 to A471+00	300 Linear Feet (DEP Streams #3 & #4)	2400 SF (0.055 ac)

Phase 2

Phase 2 of the Ashokan Rail Trail project will consist of the trail construction, including construction of the two bridges spanning the Butternut Creek and Esopus Creek, drainage rehabilitation, and site amenities such as benches, fencing, and historical interpretation elements. The trail will be constructed along the same alignment as the former railroad tracks with only one major exception; where an 800 ft. section of trail will be re-routed to the north to avoid Wetland O. To minimize disturbances and impacts to sensitive watercourses (streams and wetlands) the trail was reduced in width from 12 ft. to 10 ft. and also shifted from 1 ft. to 4 ft. from the track centerline in several locations. Shoulders typically provided as per AASHTO guidelines were eliminated in all sensitive areas and reduced throughout the remainder of the corridor. The trail will utilize the remaining in-place ballast as a base course with additional stone added (typically 10 inches thick total) and spread and leveled to provide the desired base course thickness and a top course for the trail.

Throughout the project corridor, a total of 16 wetlands (Wetlands A through P) and 17 observed streams (streams 1 through 17) were identified and delineated by B&L within and adjacent to the project corridor as part of the environmental field investigation. In addition to the resources identified by B&L staff, New York City Department of Environmental Protection has provided the boundaries of 10 wetlands (labeled Wetlands Q through Z) in the vicinity of the project area based on delineations they previously conducted for forest management projects. DEP also provided the locations of 20 Watercourses (labeled streams 18 through 37). These watercourses ultimately connect to tributaries of the Ashokan Reservoir. A summary of these features are displayed in Appendix Q. Additional details and the Wetland Delineation Report can be found in Appendix H. The total wetland impacts have been significantly reduced by the complete avoidance of wetland O, reduction of the total trail width (trail and structural back-up) through wetlands M and N, and the installation of a boardwalk system to completely span a 300 ft. length of wetland AS-20. In addition, strategic shifts in the alignment and profile of the trail throughout the corridor have resulted in the elimination of several impacts to delineated watercourses.

Drainage patterns and characteristics will remain the same as the pre-construction conditions. Minor improvements and rehabilitation will be made to the existing system to restore positive drainage flow. This rehabilitation work includes the

installation of stone aprons at culvert outlets and swale outlets which will be provided in select areas prone, and expected to be prone, to erosion and higher velocities during significant rain events. This rehabilitation work also includes repairs to the corridor's network of existing concrete, cast iron, and steel culverts, which will typically remain "as-is" except for cleaning and structural repairs. One culvert has completely failed and will be replaced completely with a new, larger culvert to better handle higher stormwater flows. A few additional culverts will be removed and reset to correct sagging and separation of the pipes. These culverts to be repaired and replaced consist of culverts that are shallow when compared to the trail surface (approximately 5 ft. or less below the trail.) Stone aprons designed to reduce stormwater energy and velocity and dissipate runoff into a sheet flow condition will be installed as needed at the outlet and in some cases the inlet of the culverts. The stone aprons will also fill in scour holes that have formed over the years and will reduce the likelihood of a catastrophic culvert failure such as has previously occurred at the Butternut Creek culvert. This work is detailed in the Final Trail Construction Plans in Appendix N of this SWPPP.

In addition to culvert rehabilitation, the existing swales may be rehabilitated in non-sensitive areas to convey stormwater to existing culverts or outflow areas and to prevent ponding of stormwater adjacent to the trail. Debris accumulated in the form of fallen trees and logs will be extracted from the existing swales to restore stormwater flow. Grading activities shall not occur within existing swales unless specifically noted in the plans and approved by NYCDEP. Approximately 3,000 ft. of swales need to be established throughout the project corridor to convey stormwater flow and are noted on MT-1 of the Construction Drawings. New swales will be treated with rolled erosion control product and seed immediately upon completion of the final grading of the swale.

In order to perform the small culvert work in dry conditions, dewatering procedures will be performed as necessary to perform all in-stream work in dry conditions. Under no circumstances will work be allowed to take place within flowing or standing water of a stream. Dewatering procedures shall consist of stacking sandbags to divert flows around the work area to form a cofferdam. In locations where the entire culvert needs to be blocked off for a period of time, a temporary diversion system consisting of a cofferdam and a waterway diversion will need to be installed. This diversion may consist of a pump and outlet hose system, or by simply running a smaller diameter pipe through the existing culvert to protect the flowing water while providing dry conditions for the contractor to work in. This will reduce impacts

created by diverting the stream to an upland location and will allow the contractor to complete the work as detailed in the construction plans. For the location of the small culverts, see the general plans (PL-1 through PL-88) and for culvert specific rehabilitation details and Erosion and Sediment Control practices, see drawing CD-1 through CD-10 in Appendix N. Dewatering Procedures shall conform to New York State Standards and Specifications for Erosion and Sediment Control located in Appendix O and the notes and details on drawing ESCD-4 in Appendix N.

Construction access during Phase 2 of the project will utilize the access roads installed under Phase 1 of the project with the addition of a staging area at Route 28A as shown on the plans (Drawings AP-1 through AP-7). This staging area will serve as the construction access and staging area of the new Boiceville Bridge. The stockpile areas, laydown, and access roadways will be monitored and assessed the same as the trail corridor and will conform to the applicable Erosion and Sediment control details outlined in the plans and Chapter 2 of this SWPPP. Upon completion of the project, sportsman, maintenance and emergency access to the corridor will remain at these access points.

Laydown and stockpile areas are located at specifically designated locations within the corridor in the non-, or less-sensitive areas as discussed with NYCDEP during the design and Phase 1 process. Stockpiling of materials or equipment laydown outside of the designated areas is prohibited. These areas are identified on the construction plans (drawings AP-1 through AP-7) and details in Appendix N. Concrete washout areas shall only be installed at the designated laydown and stockpile areas, as discussed on drawing ESCD-2 in Appendix N. Stockpiling of materials (such as soils and stone) shall conform to the appropriate sections of this SWPPP and the details included on drawing ESCD-2, located in Appendix N. The contractor will also have the option to install construction vehicle passing areas throughout the project. These areas will consist of stabilized stone areas where construction vehicles will be able to pass one another along the corridor. Due to the narrow width of the trail and disturbance limits, construction vehicles such as dump trucks or excavators will not be able to pass one another unless in one of these designated locations. The locations have been detailed on drawings PL-1 through PL-88 and on drawing MD-7 in Appendix N.

Phase 2 will include the removal of the Butternut Creek Culvert and construction of a new bridge in its place, and the removal and construction of a new bridge crossing at the Esopus Creek at the site of the destroyed Boiceville Trestle. The existing Butternut Creek Culvert will be removed completely and replaced with an

approximately 75' long pre-fabricated truss bridge placed on short abutments. This configuration will allow the Butternut Creek to be "daylighted," which will restore the natural flow of the creek and significantly increase the hydraulic capacity of the crossing. The destroyed four-span Boiceville Railroad Trestle will be replaced with a three-span steel girder bridge that will be rated for trail use and emergency vehicle use only. The bridge design will be such that the 50 year flood event will pass under the bridge with two (2) additional feet of clearance (freeboard), and will be able to withstand the 100 year storm event without overtopping.

During construction, Butternut Creek will be diverted by use of a temporary cofferdam through a temporary 4 ft. diameter culvert pipe installed adjacent to the existing concrete culvert while crews remove the existing concrete. This temporary pipe has been sized to convey the 5 year storm, also known as the 20% storm. The contractor will be required to set up and maintain a system capable of preventing the migration and settlement of concrete dust onto the surrounding project site during concrete removals. All concrete dust generated from cutting, jackhammering, or breaking of concrete shall be collected, removed from the project site, and disposed of in an appropriate disposal facility. Once the concrete culvert has been removed, the new stream banks will be established and the temporary culvert will be removed while the new bridge is constructed.

During construction of the Boiceville Bridge in the Esopus Creek, a temporary causeway will be constructed within the stream to allow construction crews access to remove the existing bridge segments and to construct the new piers and to set the new steel girders. This temporary causeway will likely consist of steel sheeting cofferdam driven into the streambed to divert stream flows around the causeway and protect the causeway, workers, and equipment. This cofferdam is one of 7 proposed for the construction of the new bridge in order to ensure dry working conditions during the construction of the Bridge piers, abutments, and removals of the existing segments of the bridge. Upon completion of the new bridge abutments and piers, heavy stone fill will be placed within the disturbed sections of the stream to prevent against scour and erosion of the new bridge. During placement of the fill required to elevate the new bridge at the north and south abutment, silt fencing, temporary and permanent seeding and mulching, and rolled erosion control product will be the primary practices used to prevent erosion and sediment migration during construction. Fiber logs may also be used on an as needed basis in areas where silt fencing is either not practical or in an emergency situation where silt fencing would

take too long to set up. See drawings PL-3 and PL-4, ESCP-3 and ESCP-4, and BV-1 and BV-2 for the specific practices and details to be used by the contractor. During Phase 2 there is a minimal volume of soil to be removed from the project site. Soil excavation will take place at the bridge sites and then most will be retained for use on site, specifically at the North end of the Boiceville Bridge where the trail will be raised approximately 7' to meet the new bridge. Demolition debris and soil that includes invasive plants that may need to be removed from the site will be removed and deposited in a landfill in accordance with the Invasive Species Control Plan in Appendix R.

Phase 2 will begin in August of 2018 and extend into August of 2019. In addition to this project, separate projects sponsored by NYCDEP will consist of the construction of the permanent trailheads at Boiceville (western terminus), Shokan Station (midway of trail) and at the Woodstock Dike (eastern terminus). The Ashokan Rail trail project has continuously coordinated with the DEP on their project to help minimize disturbances and re-utilize stockpile and staging areas. Included below is a summary of Total Wetland/Resource **Impacts in Phase 2**. All required permits are currently in place.

The construction activities included as part of Phase 2 of this project will result in a permanent impact of 0.07 acres of wetlands. Wetland impacts will not exceed 0.1 acres and therefore wetland mitigation is not required.

The Following Tables Identify Each USACE Jurisdictional Stream and any impacts

Stream Number	DEC Mapped	STA.	Culvert Number	Plan sheet	Length of Stream within Project Boundary (LF)	Stream Width (ft.)	Area of Stream within Project Boundary (SF)	Temporary Stream Disturbance (LF)	Permanent Stream Disturbance (LF)	Temporary Stream Disturbance (SF)	Permanent Stream Disturbance (SF)	Permanent Stream Disturbance (CY below OHWM)	Notes
1	-	A 516+92	3	PL-73	70	8	560	60	0	180	0	0.0	Surface repairs to concrete culvert
2	-	A 506+05	4	PL-71	90	3	270	60	40	180	200	4.0	Repair/replace concrete headwall and install stone apron at inlet and outlet
3	H-171-P 848-12	A 494+75	5	PL-70	180	10	1,800	150	24	1,200	80	10.0	Repair cracked concrete, surface repairs to culvert and install stone apron at outlet of culvert
4	-	A 459+06	7	PL-65	105	8	840	135	20	1,080	200	20.0	Repair cracked concrete, surface repairs to culvert, repair/replace concrete headwall and install stone apron at outlet of culvert.
5	-	A 436+60	9	PL-61	75	2	150	50	24	100	72	3.3	install stone aprons at inlet and outlet
6	H-171-P 848-11	A 409+25	12	PL-58	110	3	330	100	0	1,000	0	0.0	Repair cracked concrete and surface repairs to concrete
7	-	A 345+64	19	PL-48	120	3	360	85	20	255	100	5.0	Repair cracked concrete and install stone apron at outlet of culvert.
8	-	A 341+50	-	-	135	2	270	0	0	0	0	-	No in-stream work
9	-	A 315+00	21	PL-44	175	2	350	60	24	120	72	3.3	Install stone apron at inlet and outlet
10	H-171-P 848-10	A 291+08	22	PL-41	50	15	750	40	0	400	0	0.0	Repair cracked concrete
11	-	A 285+04	23	PL-40	80	15	1,200	70	0	210	0	0.0	Repair cracked concrete and surface repairs to concrete
-	Wetland AS-20	A 262+17	24	PL-37	35	10	350	25	0	250	0	0.0	Repair cracked concrete
12	H-171-P 848-9A	A 229+00	25	-	36	3	108	0	0	0	0	-	No proposed work
13	-	A 203+04	26	PL-28	40	3	120	30	24	30	18	3.3	Install stone apron at inlet and outlet
14	H-171-P 848-9	A 173+00	28	BN-2	130	15	1,950	300	250	2,250	N/A	N/A	Remove existing concrete arch culvert and install 75' bridge, daylight butternut creek
15	-	A 144+84	29	PL-20	85	3	255	105	20	420	330	40.0	Install stone apron at outlet and elevate stream bed to meet culvert invert
16	-	A 112+41	35	PL-15	125	3	375	0	0	0	0	-	Debris removal within culvert clogging existing flow through side-by-side steel pipes
17	H-171	A 30+00	-	BV-2	250	225	54,605	400	150	9,935	3,700	600.0	Install new bridge abutments and piers, removal of old abutments, piers and construction of temporary causeway and cofferdam.
SUBTOTAL (streams 1-17):								1,670	596	17,610	4,772	689	


Stream Number	DEC Mapped	STA.	Culvert Number	Plan sheet	Length of Stream within Project Boundary (LF)	Stream Width (ft.)	Area of Stream within Project Boundary (SF)	Temporary Stream Disturbance (LF)	Permanent Stream Disturbance (LF)	Temporary Stream Disturbance (SF)	Permanent Stream Disturbance (SF)	Permanent Stream Disturbance (CY below OHWM)	Notes
18	-	A 506+05	4	PL-71	See Stream #2 for impacts and calculations								
23	-	A 345+64	19	PL-48	See Stream #7 for impacts and calculations								Repair cracked concrete and install stone apron at outlet of culvert.
26	-	A 285+04	23	PL-40	See Stream #11 for impacts and calculations								See Stream #11
28	Wetland AS-20	A 262+17	24	PL-37	35	3	105	25	0	250	0	0.0	Repair cracked concrete
31	-	A 229+10 to A 253+75	-	PL-32 to PL-36	2465	3	7395	1,425	1,425	0	1,500	52.8	assumed 6" of fill below OHWM
32	-	A 239+50 to A 253+75	-	PL-33 to PL-36	1425	3	4275	1,425	1,425	0	1,500	52.8	assumed 6" of fill below OHWM
35	-	A 74+55	39	PL-10	100	5	500	45	0	0	0	0.0	Replace existing failed culvert
SUBTOTAL (streams 18-37):								2,920	2,850	250	3,000	106	
TOTAL (streams 1-37):								4,590	3,446	17,860	7,772	795	


Wetland designation	Plan Sheet	Area of Wetland within project Boundary (sf)	Direct Permanent Impacts (ft ²)	Impacts (acre)	100 Ft. Buffer Impacts (ft ²)	Volume of Fill in wetland (CY)	Volume of Fill in 100 ft. buffer (CY)	Notes
AS-20	PL-36 to 38	2,363	2,363	0.05	14,200	150	250	
AS-19	PL-20 to 22	0	0	0	31,000	0	485	
B&L Wetland M	PL-35 to 36	500	500	0.01	N/A	N/A	N/A	
B&L Wetland N	PL-35 to 36	250	250	0.01	N/A	N/A	N/A	
B&L Wetland O	PL-18 to 19	0	0	0.00	N/A	0	N/A	
TOTAL		3,113	3,113	0.07	45,200	150	735	


Note 1: Wetlands not listed in this table are outside of the limits of the trail boundary and will not be impacted

Note 2: The project boundary line is coincident with the limits of cut/fill through wetland areas

Location Maps:







Sequence of Construction:

The following sequence of construction should be followed and cannot be modified without revisions submitted as part of a SWPPP modification.

Any changes to required erosion and sediment controls used on site should be reviewed by the Kingston DEP Office if not already specified in the SWPPP.

Phase 1 - Track, Tree and then Tie Removal

1. Obtain plan approval and applicable permits or portions of permits with limited work approval.
2. Secure a qualified contractor to complete the work.
3. Hold a preconstruction meeting with the approving agency (DEP Regulatory and Engineering Programs) at least one (1) week prior to starting construction.
4. Field delineation and marking of the sensitive areas the contractor shall avoid during this phase to be completed at least one week prior to any work taking place near these sensitive areas.
5. Mobilize to site. Layout established limits of work and buffer areas and laydown areas prior to starting construction.
6. Install erosion and sediment control measures in preparation of the construction. Please note that the project will move along in stages and erosion and sediment control practices will be mobile as well. They will be approved prior to land disturbance throughout the project and in any staging areas.
7. Remove rails and associated infrastructure.
8. Fell and remove trees

9. Remove ties and organics within limits of the existing ballast including tie fragments. Finalize all remaining permits prior to removing ties in DEP identified sensitive areas.
10. Grade the remaining stone ballast to fill in voids from ties.
11. Remove any installed temporary erosion and sediment control measures

Phase 2 – Boiceville Bridge, Butternut Creek Culvert, Trail Construction

Pre-Construction

1. Obtain plan approval and applicable permits or portions of permits with limited work approval.
2. Secure a qualified contractor to complete the work.
3. Hold a preconstruction meeting with the approving agency (DEP Regulatory and Engineering Programs) at least one (1) week prior to starting construction.

Boiceville Bridge

1. Install cofferdam #7, temporary access road and crane platform from north stream bank and extending into stream, to approximately the center of the stream. The causeway is located on the west side (downstream) of the existing bridge. The temporary access road and crane platform will be used to transport materials and equipment to the locations needed for removal of the existing bridge and construction of the new bridge.
2. Install erosion and sediment control measures as shown in the details in this SWPPP and on drawing BV-2 of the construction plans in Appendix N.

3. Remove existing girder spans that currently rest on the North Abutment and Pier 1.
4. Install Cofferdams #1 thru #4.
5. Remove existing north and south abutments and remnants of existing piers. All removals shall occur within a dewatered cofferdam. A dust containment tent shall be implemented for any concrete cutting. The contractor may elect to develop an alternative concrete cutting dust control plan. The alternative plan shall be reviewed and approved by the engineer for implementation.
6. Drive piles for the new abutments and piers.
7. Form and pour concrete for new abutments and piers. All work for driving piles and forming and pouring new abutments shall occur within a dewatered cofferdam.
8. Install heavy stone fill surrounding the base of the new abutment and piers. All stone placements shall occur within a dewatered cofferdam.
9. Remove Cofferdams #1 thru #4. The cofferdams are likely to consist of driven steel sheeting and must be removed before the proposed girders are set.
10. Set the new steel girders.
11. Install formwork and place concrete for proposed cast-in-place concrete deck.
12. Install cofferdams #5 and #6 and remove existing girder spans currently resting in the stream.
13. Remove cofferdams #5, #6, and #7.
14. Site restoration.

Butternut Creek Culvert

1. Install sediment and erosion control measures, as shown on drawing BN-2 of the construction plans in Appendix N.
2. Install permanent soldier pile and lagging walls on both sides of the existing culvert.
3. Install Cofferdam #1 at northeast wingwall.
4. Remove northeast wingwall and excavate for installation of temporary culvert pipe. A dust containment tent shall be implemented for any concrete cutting. The contractor may elect to develop an alternative concrete cutting dust control plan. The alternative plan shall be reviewed and approved by the engineer for implementation.
5. Install 4 ft. diameter temporary culvert pipe and install Cofferdams #2 and #3 to divert flow from the existing culvert into the temporary culvert pipe.
6. Remove Cofferdam #1.
7. Excavate at 2H:1V slope from base of stream to base of soldier pile and lagging walls.
8. Remove existing concrete arch culvert and failed wingwalls currently resting in the stream. Flows will be diverted to the temporary culvert pipe at this time so all work associated with this step will be completed away from running water. A dust containment tent shall be implemented for any concrete cutting. The contractor may elect to develop an alternative concrete cutting dust control plan. The alternative plan shall be reviewed and approved by the engineer for implementation.
9. Place heavy stone fill along stream banks from the base of the stream to an elevation of 1' above the ordinary high water mark.
10. Install Cofferdam #4 and remove temporary culvert pipe.
11. Excavate along trail for locations of proposed abutments.
12. Form and pour concrete for new abutments.

13. Set new proposed truss.
14. Form and pour cast-in-place concrete deck.
15. Site restoration.

Trail Construction

1. Install orange construction fencing to delineate the sensitive areas the contractor shall avoid during this phase as shown on the contract plans ESCP-1 through ESCP-88 in Appendix N. Delineation shall be completed and reviewed by the Engineer and DEP at least one week prior to any work taking place near these sensitive areas.
2. Mobilize to site. Layout established limits of work and buffer areas and laydown areas prior to starting construction.
3. Install erosion and sediment control measures in preparation of the construction as noted on the contract plans ESCP-1 through ESCP-88 in Appendix N. Please note that the project will move along in stages and erosion and sediment control practices will be mobile as well. They will be approved prior to land disturbance throughout the project and in any staging areas.
4. Install construction vehicle passing areas. Locations are shown on the PL and ESCP drawings and on drawing MD-7 of Appendix N.
5. Clear debris in existing drainage swales and culverts as indicated on the PL and ESCP drawings and on drawing MD-7 of Appendix N.
6. Construct new and rehabilitate existing swales, swale outlets/inlets, stone aprons, and related erosion control elements.
7. Repair/Replace existing culverts. If culvert work conflicts with running water, the water shall be diverted through dewatering measures detailed on drawing ESCD-4 and CD-1 through CD-10 of Appendix N of this SWPPP.
8. Grade existing ballast to full trail width noting reduced width in sensitive areas. The contractor shall take care to identify areas in the contract drawings, where trail shifting, changes in trail width, and steep slope drop-offs adjacent to the trail exist.

9. Install and grade trail base course.
10. Soil, vegetate, and install erosion control measures to disturbed areas. Stockpiled native subsoil is to be scarified, and all compacted areas de- compacted to a minimum depth of 12-inches prior to top soil placement. Debris, woody plant parts, and stones over 3 inches in diameter are to be removed prior to application and disposed of in accordance with the Invasive Species Control Plan located in Appendix R.
11. Install trail-side fencing
12. Install and grade trail top course.
13. Remove construction vehicle passing areas and restore the widened areas to pre-construction conditions.
14. Remove any installed temporary erosion and sediment control measures.
15. Punch-list items.

Attention Contractor:

- Under Phase 1 there is not expected to be any disturbed earth as a result of the contractors operations.
- Under Phase 2, the SWPPP and the contract plans identify and detail methods, materials, and means to controlling erosion and sediment during construction and prior to site stabilization suitable for this specific project. These should be utilized unless directed by the Engineer. The exact application of the measures will vary from location to location and will need to be applied to each specific situation using the details in the plans or slightly modified to meet the intent of the measure and will need to be approved by the Owner, Engineer, and / or DEP.
- The Contractor shall also demonstrate to the engineer and project owner proficiency in the application and understanding of Erosion and Sediment

Control measures. The Owner and Engineer will work with the Contractor to ensure the ultimate goal of protecting waters and downstream infrastructure is achieved.

- The Owner or the Owners representative reserves the right to shut down project operations if a significant threat (as determined by the Owner) to the downstream infrastructure, or the surrounding environment is identified as part of the Contractors operations. This shut down will remain in effect until corrective measures to protect the environment are satisfactorily in place as deemed acceptable by the Owner or the Owners representative. No monetary claims shall be allowed due to delays caused by the Contractor's or sub-contractor's non-conformance with this SWPPP or Erosion and Sediment Control notes, details (included as part of the contract plans), specifications book, or Contractor-submitted and approved Plans and narrative.
- No more than **five (5) acres** can be disturbed at one time for this project.
- All erosion and sediment control practices will be installed and maintained in accordance with the *New York State Standards and Specifications for Erosion and Sediment Control* (2016) and as necessary to adapt to any unique conditions along the corridor. If full implementation of the contractor's measures do not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source. This shall be the responsibility of the Contractor at no additional cost to the owner.
- All erosion and sediment control practices will be enforced daily through construction inspection and administration. Needed repairs will be addressed immediately and repaired before daily work shutdown.
- **To help ensure permit compliance through timely remedying of identified site deficiencies, Contractor's payment applications will not**

be processed until SWPPP (and documents inherently incorporated) deficiencies are corrected to the satisfaction of the Owner or the Owners representative.

- The Contractor shall have, onsite at all times during any disturbance activity, a NYSDEC 4-hr trained contractor representative to oversee disturbance activities and coordinate erosion and sediment control activities. The Contractor may appoint his qualified representative to act on behalf of the sub-contractor. This means he must be present during sub-contractor activities even if Contractor activities are not being conducted during the same working period.
- Permanent vegetation will be established on all disturbed areas. Site stabilization will be defined as 90% vegetative cover over the entire site. Following site stabilization, which shall be approved by the Engineer, all temporary erosion and sediment control practices can be removed.

What is the function of the construction activity?

- ☐ Residential ☐ Commercial ☐ Industrial ☐ Road Construction
☐ Linear Utility
☒ Other (please specify): Recreational - Bicycle and Hiking trail

Estimated Project Start Date: August 2018

Estimated Project Completion Date: August 2019

1.4 Soils, Slopes, Vegetation, and Current Drainage Patterns

The following provides a description of soils, slopes, vegetation, and current drainage patterns of the project limits.

1.4.1 Soil Type(s)

The NRCS' SSURGO Database and Web Soil Survey (USDA, 2016) were reviewed to determine the types and characteristics of soils mapped within the limits of the Project Corridor to preliminarily evaluate the presence of hydric soils, one of the required criteria for federally regulated wetlands.

Table 1, below, lists the soil symbol, mapping unit name, taxonomic classification, hydric classification and rating, drainage classification, and typical Munsell soil colors information that characterize each soil type mapped along the Project Corridor. As shown in Table 1, four of the soils mapped within the Project Corridor, defined by a hydric rating percent of >50%.

Table 1. NRCS Mapped Soils Data						
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors
Alluvial land	AA	Fluvaquents	Poorly drained	65	N/A	N/A
Arnot channery silt loam, 0 to 8 percent slopes	AcB	Lithic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-13": 10YR 5/4 13-17": 2.5Y 5/4 17-27": "Gray"	-
Arnot-Oquaga-Rock outcrop complex, very steep	ARF	Lithic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-13": 10YR 5/4 13-17": 2.5Y 5/4 17-27": "Gray"	-
Atherton silt loam	At	Aeric Haploquepts	Poorly drained	90	0-9": 10YR 3/1, 9-22": 5Y 5/1	0-9": 2.5YR 3/6, 9-22": 2.5Y 5/4
Canandaigua silt loam	Cc	Mollic Haplaquepts	Very poorly drained	95	0-8": 10YR 3/1 8-12": 10YR 6/2 12-19": 10YR 6/1 19-30": 10YR 6/2	8-12": 10YR 5/6, 7.5YR 5/6 12-19": 10YR 7/2, 7.5YR 5/6 19-30": 7.5YR 6/4, 7.5YR 5/6
Castile gravelly silt loam, 0 to 3 percent slopes	CgA	Aquic Dystrochrepts	Moderately well drained	0	0-13": 10YR 4/2 13-18": 10YR 5/4 18-24": 10YR 5/3	18-24": 10YR 5/1
Castile gravelly silt loam, 3 to 8 percent slopes	CgB	Aquic Dystrochrepts	Moderately well drained	0	0-13": 10YR 4/2 13-18": 10YR 5/4 18-24": 10YR 5/3	18-24": 10YR 5/1

Table 1. NRCS Mapped Soils Data						
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors
Gravel pit	GP	-	Somewhat excessively drained	5	-	-
Haven loam	He	Typic Dystrochrepts	Well drained	0	0-2": Decomp 2-3": 5YR 2/1 3-6": 10YR 4/2 6-13": 7.5YR 4/4 13-22": 7.5YR 5/6	-
Hoosic gravelly loam, rolling	HgC	Typic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-
Hoosic gravelly loam, 15 to 25 percent slopes	HgD	Typic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-
Hoosic soils, very steep	HSF	Typic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-
Lackawanna flaggy silt loam, 8 to 15 percent slopes	LaC	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-
Lackawanna and Swartswood soils, moderately steep, very bouldery	LCD	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-
Lackawanna and Swartswood soils, very steep, very bouldery	LCF	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-
Lordstown-Arnot-Rock outcrop complex, sloping	LOC	-	-	0	-	-
Made land	ML	Udorthents	Somewhat excessively drained	5	-	-
Menlo silt loam	Mn	Histic Humaquepts	Very poorly drained	100	0-5": 10YR 2/1 5-16": 10YR 2/1 16-22": 7.5YR 5/1	5-16": 7.5YR 4/6 16-22": 7.5YR 4/6. 10YR 5/6

Table 1. NRCS Mapped Soils Data						
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors
Morris-Tuller complex, gently sloping, very bouldery	MTB	Aeric Fragiaquepts	Somewhat poorly drained	20	0-8": 5YR 4/2 8-10": 7.5YR 4/4 10-14": 5YR 5/2 14-50": 2.5YR 4/4	10-14": 5YR 4/4, N 5/0 14-50": N 6/0, 7.5YR 5/6, N 5/0
Oquaga channery silt loam, 3 to 8 percent slopes	OgB	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Oquaga and Lordstown channery silt loams, 8 to 15 percent slopes	OIC	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Oquaga-Arnot-Rock outcrop complex, sloping	ORC	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Oquaga-Arnot-Rock outcrop complex, moderately steep	ORD	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Plainfield-Riverhead complex, very steep	PmF	Typic Udipsamments	Excessively drained	0	0-7": 10YR 3/3 7-16": 7.5YR 4/4 16-28": 7.5YR 5/6	-
Quarry	QU	-	-	5	-	-
Red Hook gravelly silt loam	Re	Aeric Haploquepts	Somewhat poorly drained	5	0-6": 10YR 3/2 6-8": 10YR 4/3 8-13": 10YR 5/3 13-22": 10YR 5/2	6-8": 10YR 5/2 8-13": 10YR 5/2, 4/4 13-22": 7.5YR 4/4, 10YR 5/6
Schoharie silt loam, 3 to 8 percent slopes	SaB	Typic Hapludalfs	Moderately well drained	0	0-8": 7.5YR 3/2 8-11": 10YR 6/3 11-18": 5YR 5/4 18-33": 2.5YR 4/4	18-33": 5YR 5/6
Scriba and Morris soils, 0 to 8 percent slopes	SdB	Aeric Fragiaquepts	Somewhat poorly drained	5	0-9": 10YR 3/2 9-13": 10YR 5/2 13-30": 7.5 YR 5/4	9-13": 10YR 5/6, 7.5YR 5/6, 10YR 6/1 13-30": 10YR 4/4, 7.5 YR 5/6, 7.5YR 6/2
Scriba and Morris soils, gently sloping, very bouldery	SEB	Aeric Fragiaquepts	Somewhat poorly drained	5	0-9": 10YR 3/2 9-13": 10YR 5/2 13-30": 7.5 YR 5/4	9-13": 10YR 5/6, 7.5YR 5/6, 10YR 6/1 13-30": 10YR 4/4, 7.5 YR 5/6, 7.5YR 6/2

Table 1. NRCS Mapped Soils Data						
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors
Suncook loamy fine sand	Su	Typic Udipsamments	Excessively drained	0	0-7": 10YR 3/2 7-14": 10YR 4/2 14-22": 10YR 3/3	-
Tunkhannock gravelly loam, 0 to 3 percent slopes	TkA	Typic Dystrochrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-
Tunkhannock gravelly loam, 3 to 8 percent slopes	TkB	Typic Dystrochrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-
Tunkhannock gravelly loam, rolling	TkC	Typic Dystrochrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-
Valois very bouldery soils, gently sloping	VAB	Typic Dystrochrepts	Well drained	0	0-7": 10YR 4/3 7-30": 7.5YR 5/6	-
Valois very bouldery soils, moderately steep	VAD	Typic Dystrochrepts	Well drained	0	0-7": 10YR 4/3 7-30": 7.5YR 5/7	-
Wellsboro and Wurtsboro soils, gently sloping, very bouldery	WLB	Typic Fragiochrepts	Moderately well drained	0	0-8": 5YR 4/2 8-18": 5YR 4/4 18-24": 7.5YR 5/4	18-24": 5YR 5/8, 10YR 6/1, 5YR 6/3

1.4.2 Slopes, Topography

Existing Conditions:

The existing profile (running slope) of the existing railroad corridor is flat to a maximum of approximately 1% in grade for the majority of the corridor. The sideslopes vary from zero (0) to no greater than 60% slopes. The trail also traverses through several rock cut sections where the rock faces are nearly vertical.

Future Conditions:

The existing grades within the railroad corridor will not be altered as part of Phase 1 of this project. The steep side slopes adjacent to the trail will not be disturbed. The removal of the existing railroad ties will create voids in the existing railroad bed. These voids will be graded and leveled as a part of

Minor changes to the profile of the trail are anticipated during Phase 2 in select areas to eliminate the need to place embankment material on the side slopes. These select areas exist in various locations along the trail and at the Boiceville Bridge and Butternut Creek Culvert. The changes are reflected on the construction plan and profile sheets in Appendix N (Bound Separately).

1.4.3 Drainage Patterns

Existing Conditions:

The existing corridor is primarily comprised of forested land, and dense tree cover. The ground is covered with leaves, tree debris such as small fallen branches to entire trees, small shrubs, young trees, and other underbrush. There are areas of exposed rock where sections were removed during the original railroad construction.

Stormwater runoff that does not infiltrate into the ballast is conveyed by sheetflow down the slopes at the edge of the ballast where the stormwater typically enters into depressions along the edge of the ballast, or sheetflows down the railroad embankments along the forest floor. Stormwater then will typically flow longitudinally along the tracks and ballast and outlet into the network of streams leading into the Ashokan Reservoir. In some cases, the water sits in the depressions except in heavier rainfalls where concentrated flows will eventually find drainage swales and outlet points onto the sideslopes adjacent to the trail. Various water courses and streams throughout the trail corridor also convey channelized runoff during storm events. Specific information on these streams and tributaries is described in the wetland delineation report for this project.

Future Conditions:

In the post-construction condition of Phase 1, the drainage patterns will not be modified. The existing ballast has a footprint of approximately 10'-12' in width. The ballast will be graded and stabilized after removal of the track and ties. Organic material within the ballast footprint, and ballast heavily laden with soil and/or tie fragments, will be removed and disposed of with the removed ties. As a result of the tree removal activities, tree stumps will

remain in place to help maintain soil stability. At the conclusion of phase 1, the drainage patterns will remain as they did in the pre-construction condition.

During Phase 2, the drainage patterns will also not be modified. Work proposed includes only measures to help alleviate existing erosion in various locations as identified on the construction and erosion and sediment control plans. Where stormwater flow crosses the trail, culverts are being added to convey the water under the trail directly to the previous flow pattern with erosion protection provided when appropriate. Existing culverts will undergo various levels of repair to provide long term sustainability and to properly convey marked storm events. At the conclusion of construction, the drainage patterns will remain unchanged, however, there will also be less sediment transported during heavy rain events than the pre-construction condition.

1.4.4 Vegetation

Existing Conditions:

The corridor traverses through a forested area with many different types of vegetation present in a low lying understory. The existing railroad tracks are generally clear except for minor growth of small bushes and low lying plants. Immediately adjacent to the tracks, small trees and saplings have grown in due to lack of maintenance activities throughout the project corridor. Types of vegetation present includes: Broom sedge (*Carex scoparia*), shallow sedge (*Carex lurida*), pinkweed (*Persicaria pensylvanica*), American bur-reed (*Sparganium americanum*), speckled alder (*Alnus incana*), Japanese stilt grass (*Microstegium vimineum*), and prickly sedge (*Carex stipata*), green bulrush (*Scirpus atrovirens*), arrow-leaf tearthumb (*Persicaria sagittata*), jewelweed (*Impatiens capensis*), silver maple (*Acer saccharinum*) and red maple (*Acer rubrum*), white pine (*Pinus strobus*), white ash (*Fraxinus americana*), and American beech (*Fagus grandifolia*), red osier dogwood (*Cornus alba*), rattlesnake grass (*Glyceria canadensis*), common reed (*Phragmites australis*), soft rush (*Juncus effusus*), poison ivy (*Toxicodendron radicans*).

Future Conditions:

Phase 1 - Track, Tree and then Tie Removal

The majority of the vegetation removals along the corridor consist of removal of dead or stressed trees that pose an immediate danger to users of the trail and trail infrastructure if they were to fall. The removal of select trees is also necessary within the immediate footprint of the track (8' wide) plus 4' on each side for a total of 16'. In addition to the select tree removals along the railroad corridor, removals are also required at three (3) locations. An 800' length by approximately 16' in width will be required to reroute the trail around Wetland O, the removals for the daylighting of Butternut Creek, and removals for the construction of the Boiceville Bridge is also necessary for construction of the trail. The steel rails and wooden ties will also be removed and the ballast graded to a width of approximately 12' in preparation for the second phase of construction. Trees to be removed have been marked by the County and are included in the Phase 1 construction documents.

Phase 2 – Trail Construction

The proposed project follows the existing alignment of the original railroad corridor. The construction activities will require widening of the existing corridor from the 12' in Phase 1, to approximately 20' in width to accommodate the 12 ft. wide trail, 1-2 ft. structural trail backup (both sides) and the additional fill slopes and swale rehabilitation. The exception to this is along the causeway where the trail is immediately adjacent to the reservoir on both sides. In these areas, the disturbance to vegetation will be limited to a maximum width of 16'. When the reservoir is along one side of the trail, the trail will be offset from the center of the rail to the non-water side to maintain as much vegetation on the water side as possible. In these locations, the edge of the existing ballast will be the limit of the existing trail surface on the water side.

1.4.5 Disturbed Areas

Phase 1 - Track, Tree and then Tie Removal

The expected disturbance under Phase 1 will be to the existing ballast and organics situated on the ballast. The disposal of unsuitable material such as the organics and ballast that is captured during tie removal will be included

with the ties as "tie waste" and treated as such with ultimate disposal in a landfill.

The ballast is not erodible in this case and pulling the ties out and smoothing the ballast surface (within the current footprint of the ballast) to fill voids from the removal of ties is the only disturbance of the ballast. This width is no greater than 12 ft. wide and centered along the existing rail. The tie removal ballast disturbance does not include the areas identified by DEP on 12/19/17 to be avoided until all permits are in place.

(54,720) long x (12') wide = 656,640 SF (15.1 ACRE)

Once all permits are in place an additional 6,400 feet of ties can be removed

(6400') long x (12') wide = 76,800 SF (1.8 ACRE)

Contractor access, staging, and parking areas will be on already established access roads (8 in total) and parking areas at the Woodstock Dike, Shokan and from Route 28A in Boiceville. The Woodstock Dike, Shokan and Route 28A access points will not require stabilization with Stone and geotextile, however, stabilized construction entrances will be constructed to ensure sediment is not transported onto Route 28 and 28A. Along the other 5 access roads, there are wheel ruts, and areas that are expected to rut, along the entire length of these roads. Based on information from the contractor and review of photos it has been determined that the contractor will need to place fabric and stone along each of these roads in the wheel ruts to allow trucks to safely and efficiently traverse these access roads. The width of the fabric and stone will be 10' from wheel rut-to-wheel rut. The stone and fabric will be removed at the end of Phase 2 if the DEP desires or remain in place to maintain emergency access or road improvements. The disposition of the roads will be determined internally at DEP.

Stabilization of Existing Access Roads (See Diagrams in Appendix R)

4,355 Linear feet x 10' wide (max) = 43,550 SF (1.0 ACRE).

Construction Entrances = 8 x 1500 SF Each = 12,000 SF = 0.28 Acres

Phase 1 Total = 15.1 + 1.8 + 1.0 + 0.3 (Acres) = 18.2 Acres

The construction documents and this SWPPP will permit no more than 5.0 acres of disturbance at any given time.

Phase 2 – Trail Construction

Disturbances under **Phase 2** will include the demolition and construction activities involving the Boiceville Bridge and the Butternut Creek Culvert, trail grading and construction, swale rehabilitation, and drainage improvements such as stone apron installation and small culvert installation and rehabilitation. These disturbances will occur in the designated areas as identified in the contract drawings. Disturbance in sensitive areas is the absolute minimum and these limits will be strictly enforced as identified on the contract drawings. No soil disturbances will occur outside of the cut/fill line, swale rehabilitation line, or stone apron installation line for the construction of the trail. To minimize disturbances and impacts to sensitive watercourses (streams and wetlands) the trail was reduced in width from 12' to 10' and also shifted from 1 to 4 ft. from the track centerline in several locations to minimize and avoid impacts to sensitive watercourses. Shoulders typically provided as per AASHTO guidelines were eliminated in all sensitive areas and most others and replaced with a narrow structural trail backup to add stability to the trail. A red project boundary line has been added to the plans in Appendix N, which shows the extreme limits of the project area. This boundary line includes areas where construction personnel or vehicles may be stationed temporarily to complete work, such as rehabilitation of the small concrete culverts. Work within this line will not result in additional ground disturbances outside of the cut / fill lines (disturbance limits.)

Phase 2 Total = 33.1 Acres

The construction documents and this SWPPP will permit no more than 5.0 acres of disturbance at any given time.

1.5 Construction Site Estimates

Phase 1 - Track, Tree and then Tie Removal:

Total Site Area:	228.5 acres
Total Area to be disturbed:	18.2 acres

Existing Impervious Area	0.0 acres
Existing Impervious Area to be disturbed:	0.0 acres
Future Impervious Area within disturbed area:	0.0 acres
Percentage impervious area before construction:	0.0 %
Percentage of disturbed area impervious after construction:	0.0 %

Phase 2 – Trail Construction:

Total Site Area:	228.5 acres
Total Area to be disturbed:	33.1 acres
Total Area within Project Boundary line	56.7 acres
Existing Impervious Area	0.0 acres
Existing Impervious Area to be disturbed:	0.0 acres
Future Impervious Area within disturbed area:	0.0 acres
Percentage impervious area before construction:	0.0 %
Percentage of disturbed area impervious after construction:	0.0 %

1.6 Receiving Waters

Stormwater runoff from the trail surface that does not infiltrate to the stone ballast layer below will be conveyed by sheet flow to the northern edge of the trail (side furthest from the reservoir) where an additional opportunity for runoff to infiltrate into the ballast layer will occur on the stabilized trail shoulder. Runoff that does not infiltrate will be collected and follow the existing drainage patterns throughout the corridor. In areas in cut, runoff will collect in trailside swales that flow into existing streams which eventually discharge into the Ashokan Reservoir, which is classified as an AA standard terminal reservoir and owned and operated by DEP. Sections of the trail that are in fill will have similar drainage characteristics as the sections in cut, however, runoff that does not infiltrate will not be collected in drainage swales. The runoff will flow off the trail edge and will enter into sheet flow down the sideslopes and eventually into more level areas where the stormwater will have the opportunity to infiltrate along the forest floor. The existing leaf litter and vegetation will help to disperse the runoff and allow for greater infiltration and pocket storage. It was noted in the soil survey that the

majority of the soils throughout the corridor exhibit well-drained characteristics.

A total of 16 wetlands were identified and delineated by B&L within and adjacent to the project corridor as part of the environmental field investigation. Figures 6A through 6I in the Wetland Delineation Report show the locations of the wetlands delineated as well as the location of the 17 observed streams. Table 2, below, provides the approximate coordinates of each wetland and stream located within the project corridor. Identified wetland areas were individually labeled as A through P. Streams observed within the project area were labeled as Stream 1 through Stream 17. Additional details and the Wetland Delineation Report can be found in Appendix H.

Table 2: Wetland and Stream Location		
Resource ID	Type of Resource	Lat/Long Coordinates (NAD83)
A	Wetland	41°59'36.01"N, 74° 5'27.64"W
B	Wetland	42° 0'5.23"N, 74° 7'47.75"W
C	Wetland	41°59'42.48"N, 74° 5'32.51"W
D	Wetland	41°59'42.19"N, 74° 5'31.42"W
E	Wetland	41°59'44.24"N, 74° 9'14.53"W
F	Wetland	41°58'49.68"N, 74°10'57.76"W
G	Wetland	41°58'48.99"N, 74°10'59.81"W
H	Wetland	41°58'40.09"N, 74°11'21.86"W
I	Wetland	41°58'35.38"N, 74°11'34.48"W
J	Wetland	41°58'20.23"N, 74°12'15.83"W
K	Wetland	41°58'17.03"N, 74°12'24.42"W
L	Wetland	41°58'17.69"N, 74°12'24.47"W
M	Wetland	41°58'10.89"N, 74°12'40.99"W
N	Wetland	41°58'10.72"N, 74°12'40.71"W
O	Wetland	41°58'20.68"N, 74°14'37.94"W
P	Wetland	42° 0'2.59"N, 74°16'12.76"W
1	Stream	42°0'3.955"N, 74°7'35.846"W
2	Stream	42°0'4.43"N, 74°7'50.57"W
3	Stream	42°0'3.126"N, 74°8'5.448"W
4	Stream	41°59'57.381"N, 74°8'51.728"W
5	Stream	41°59'43.523"N, 74°9'14.097"W

Table 2: Wetland and Stream Location		
Resource ID	Type of Resource	Lat/Long Coordinates (NAD83)
6	Stream	41°59'29.018"N, 74°9'45.409"W
7	Stream	41°58'51.309"N, 74°10'51.827"W
8	Stream	41°58'49.08"N, 74°10'57.858"W
9	Stream	41°58'36.267"N, 74°11'34.791"W
10	Stream	41°58'27.057"N, 74°11'55.15"W
11	Stream	41°58'24.273"N, 74°12'4.192"W
12	Stream	41°58'1.983"N, 74°13'10.877"W
13	Stream	41°58'2.626"N, 74°13'44.729"W
14	Stream	41°58'13.383"N, 74°14'23.43"W
15	Stream	41°58'26.086"N, 74°14'54.98"W
16	Stream	41°58'44.687"N, 74°15'28.768"W

In addition to the resources identified by B&L staff, New York City Department of Environmental Protection has provided the boundaries of 10 wetlands (labeled Wetlands Q thru Z) in the vicinity of the project area based on delineations they previously conducted for forest management projects.

DEP's delineations were conducted pursuant to methods in the 1987 Army Corps of Engineers Wetland Delineation Manual and the Northcentral and Northeast Regional Supplement. Wetlands Q through S were delineated in May through July 2012, Wetlands T through X in June of 2013. Wetland Z was delineated in 2010, and recently re-delineated in 2017. Most of the wetland polygons provided by DEP are outside of the project limits for the trail project (Wetland R, S, T, U, V and Z). The corridor was re-routed to minimize and avoid impacts to wetlands O, W, X and Y. Wetlands Q and X are coincident with Wetlands H and O, Respectively.

DEP also provided the locations of 20 Watercourses (labeled Streams 18 through 37). These watercourses ultimately connect to tributaries of the Ashokan Reservoir. A summary of these features are displayed in Appendix Q.

As a result of the USACE review process, the following streams and wetlands have been determined to be Jurisdictional features and have very strict

limitations on impacts. The USACE jurisdictional water features are Streams # 7, 9, 10, 11, 13, 14, 15, 31, 32, Esopus Creek, and wetlands AS-20, M and N. Impacts to these water features shall remain below the thresholds approved by USACE, and listed in the table below. Additional information regarding the USACE permitting can be found in Appendix T.

Site number	Latitude (decimal degrees)	Longitude (decimal degrees)	Estimated amount of aquatic resource in review area (acreage and linear feet, if applicable)	Type of aquatic resource (i.e., wetland vs. non- wetland waters)	Geographic authority to which the aquatic resource "may be" subject (i.e., Section 404 or Section 10/404)
Stream 7	41.9801	-74.1811	120 linear ft	non-wetland waters	404
Stream 9	41.9768	-74.1922	175 linear ft	non-wetland waters	404
Stream 10	41.9745	-74.1991	50 linear ft	non-wetland waters	404
Stream 11	41.9735	-74.2013	80 linear ft	non-wetland waters	404
Stream 13	41.9673	-74.2285	40 linear ft	non-wetland waters	404
Stream 14	41.9708	-74.2392	130 linear ft	non-wetland waters	404
Stream 15	41.9738	-74.2485	85 linear ft	non-wetland waters	404
Esopus Creek	41.999	-74.2705	250 linear ft	non-wetland waters	404
Stream 31	41.9688	-74.2138	2465 linear ft	wetland	404
Stream 32	41.9686	-74.2138	1425 linear ft	wetland	404
Wetland AS-20	41.9712	-74.2071	0.054 acres	wetland	404
Wetland M	41.9698	-74.2109	0.011 acres	wetland	404
Wetland N	41.9698	-74.2107	0.006 acres	wetland	404

1.7 Site Features and Sensitive Areas to be protected

Vegetation: Under Phase 1 the only disturbance of adjacent vegetation will be limited only to what is within the 12' wide area of the existing ballast. Wetland vegetation that is adjacent to the work limits that is not to be disturbed will be delineated with survey ribbon in trees and stakes every 12' pinned with survey ribbon during Phase 1 and orange construction fencing, "Protected Area, Keep Out" signs in Phase 2 to prevent the contractor from entering the wetland vegetation. Construction fencing shall be placed as noted in the Construction Drawings in Appendix N. Only incidental tree clearing is anticipated during Phase 2 construction as the majority of the tree felling operations have occurred as part of Phase 1 of the contract.

Slopes: The slopes throughout the project corridor will not be altered as a result of this project. Minor changes to the profile of the trail are anticipated in select areas to eliminate the need to place embankment material on the side slopes.

Soils: The soils in the project area are typically well drained and offer excellent treatment and infiltration potential. Soil restoration and amendments are not applicable for this project.

Critical Ecological Habitats: The project is located within areas identified as suitable habitat for the Bald Eagle, Bog Turtle and Northern Long-eared and Indiana Bat. See section 1.9 for an in depth discussion on the existing habitat and the proposed conditions.

Pursuant to USACE Nationwide Permit General Condition 32, the SWPPP documents must describe how the mitigation requirement will be satisfied if the project will result in greater than 0.1 acre of wetland impacts.

The proposed activities included as part of Phase 1 of this project will not result in a loss of wetlands. No filling or introduction of outside materials will occur within the wetlands. Only steel rail, other iron and steel track materials, tie removal and grading of existing ballast will occur within small wetland sections that cross the existing tracks and ballast. These areas total less than 0.1 acres as part of Phase 1.

The proposed activities included as part of Phase 2 of this project will result in a loss 0.07 acres of wetlands. This loss is required for the grading and placement of the new trail material through wetland AS-20 (J and K) and for the placement of fill adjacent to the trail to wetlands M and N. The total wetland impacts have been significantly reduced by the complete avoidance of wetland O, achieved by rerouting the trail off of the existing railroad alignment to the north of the wetland, reduction of the total trail width (trail and structural back-up) from greater than 14 ft. to 12 ft. through wetlands M and N, and the installation of a boardwalk system to completely span a 300 ft. length of wetland AS-20. Wetland impacts will not exceed 0.1 acres therefore a description on how the mitigation requirement will be satisfied is not required.

1.8 Potential Sources of Pollution

Potential sources of sediment to stormwater runoff:

- Land grading on and immediately adjacent to the trail
- Excavation of existing ground
- Soil stabilization activities
- Dewatering activities
- Drainage pipe installations
- Installation of concrete bridge footings and abutments

Potential pollutants and sources, other than sediment, to stormwater runoff include:

- The introduction of fluids from equipment and construction vehicles to the site. Tools and equipment requiring washing shall be washed in a designated washout location that is appropriately constructed to prevent pollutants from exiting the immediate area around the washout station or the site. This washout shall not, under any circumstances be allowed to enter the drainage ditches, swales, or any body of water. All debris resulting from washouts shall be removed and properly disposed off-site. No potential wastes and products may be stored on-site include grubbing wastes, packaging materials, building materials, paints and thinners, cleaning solvents, pesticides, petroleum products, and fertilizers. Fluids will not be stored on site. Equipment utilized in construction shall be well-maintained and free of any known leaks of fluids. Those observed to leak will require immediate cleanup of both the equipment and the impacted area. Cleanup materials and waste will require proper disposal. The equipment will need to be removed

from any location where contamination of soil or waterbodies may occur. The equipment shall be removed from use either off-site or on-site with appropriate and Owner approved storage methods until repaired and inspected by the Owner or the Owners representative. The onsite 4-hr NYSDEC trained Contractor shall visually inspect for leaks on a daily basis. The Contractor shall also submit, to the Engineer, the proposed wash out and fluids storage areas for approval.

- The introduction of concrete and stone to the site shall be handled with care. Precautions shall be taken to prevent transfer of these pollutants offsite or to be introduced to any waterbodies. At a minimum, the best management practices outlined in Section 2 shall be followed to prevent the undesired migration of construction wastes to sensitive areas.

1.9 Endangered Species Certification

Are endangered or threatened species and critical habitats on or near the project area?

☒ **Yes**

☐ **No**

The Corridor has been assessed for impacts to threatened and endangered Species by NYS and Federal regulations. The following threatened and endangered species were identified during queries of the federal Information for Planning and Conservation (IPaC) and NYS Natural Heritage Program (NHP) database.

Indiana Bat (*Myotis sodalis*) - Endangered

Northern long-eared bat (*Myotis septentrionalis*) - Threatened

Bog turtle (*Clemmys muhlenbergii*) - Threatened

Bald eagle (*Haliaeetus leucocephalus*) - Threatened (NYS only).

The U.S. Fish and Wildlife Service (USFWS) New York Field Office's website was reviewed to determine whether any federally listed endangered,

threatened, or candidate species are known to inhabit the proposed project area. The USFWS' Information, Planning and Conservation (IPaC) System reported three federally protected species that could potentially inhabit the project corridor: the Indiana bat (*Myotis sodalis* – Endangered), the northern long-eared bat (*Myotis septentrionalis* – Threatened), and the bog turtle (*Clemmys muhlenbergii* – Threatened).

Additionally, The Natural Heritage Program (NHP) was queried for information regarding the reported presence of any endangered species, threatened species, species of special concern, or significant natural communities within or adjacent to the project area. A response was received from the NHP on July 26, 2016, which indicated three records of rare or state-listed animals or plants and significant natural communities at the site or in its immediate vicinity. The bald eagle (*Haliaeetus leucocephalus*- Threatened) was identified to have nested within 400 feet of the project corridor. An Indiana bat maternity colony was identified within 250 feet of the project corridor. Additionally, a high quality occurrence of an uncommon community type, a bluestone vernal pool, was identified .5 mile east of the corridor.

Indiana and Northern Long-eared Bats

In accordance with the 2016 Range-wide Indiana Bat Summer Survey Guidelines (this document applies to both Indiana bat and northern long-eared bats) most trees greater than 3" DBH are considered potential habitat for the northern long-eared bats, and greater than 4" DBH for the Indiana bat. The dominant tree species observed within the project corridor include: red maple (*Acer rubrum*), striped maple (*Acer pensylvanicum*), shagbark hickory (*Carya ovata*), silver maple (*Acer saccharinum*), northern red oak (*Quercus rubra*), eastern white pine (*Pinus strobus*), and American beech (*Fagus grandifolia*). Approximately 9.2 acres of woody vegetation, including shrubs <3" intermixed with larger DBH trees, are proposed for clearing throughout the linear length of trail under Phases 1 and 2. In accordance with the aforementioned USFWS resources, trees greater than 3" DBH requiring removal are to be cut between November 1st and March 31st during the conservation cutting window timelines. The proposed project is not likely to adversely affect the northern long-eared or Indiana bats, or their suitable habitats, due to the selective tree felling to be conducted along a linear corridor (Only between December 15, 2017 and March 1, 2018) and the

availability of large tracts of forestland adjacent to the proposed corridor that will remain untouched.

The bog turtle, the smallest of the emydid turtles, spends much of the time buried in the mud and therefore has a reputation for being secretive. While they prefer fens, highly acidic wetlands and areas of soft, deep mud are considered suitable habitat. Several wetland complexes are adjacent to, but not within, the proposed areas of disturbance for the project. Two wetland complexes will be directly impacted as a result of the project. Field delineated Wetlands K and L, identified as correspondent to NYSDEC Mapped wetland AS-20, were emergent in nature but did not contain the deep mucky soils required by this species or microtopographic relief for basking. Additionally, a large patch of common reed (*Phragmites australis*) was noted as dominant which due to plant density prohibits basking. The other field delineated wetland to be impacted, identified as Wetland O, was also emergent but shaded over by the upland tree canopy, lacking the necessary sunlight and microtopographic relief for basking. Additionally, the soils were restricted at 12 inches with the presence of ballast. No impacts are expected to other wetlands delineated within the corridor.

Bald eagles prefer habitat along large bodies of water and shoreline area. The project corridor is located within close proximity to the Ashokan Reservoir. Additionally, a confirmed nest with young was reported by the BBA as well as the New York City Department of Environmental Protection and the NYNHP. However, during coordination with the NYSDEC, the nest that was originally reported to be within regulation distance of the trail was not successful and is no longer active. Two other territories are active within .5 mile of the trail. Notes have been added to the Construction Drawings on EPN-1 to provide direction to the contractor if a Bald Eagle nest is discovered within ¼ mile of the project, the contractor shall immediately stop work and notify the Engineer or Owner.

Additionally, NYSDEC and NYCDEP have ongoing coordination to improve bald eagle habitat along the reservoir. As such, "Currently, DEC recommends that no tree removal occur within 200ft of the shoreline, no white pines be removed within 300ft of the shoreline, and no white pines larger than 25 inches are removed at any location within the project site." Trail construction is designed to limit impacts to the greatest extent possible and will be further

refined during construction with full time oversight to avoid impacts to white pines. No white pines larger than 25 in. dbh will be cut or damaged as a result of this project.

1.10 Historic Preservation

Are there any historic sites on or near the construction site?

☒ **Yes**

☐ **No**

In review of the project, the State Historic Preservation Office (SHPO) has deemed that a portion of the railroad corridor running from Shokan to Phoenicia is listed under the National Register Criterion A for its association with the development of several towns. The adaptive re-use of this resource as a recreational trail will honor the historic nature of the corridor and allow it to live on in the future. In order to preserve the history of the corridor, a preservation plan will be developed that identifies historic structures, and interpretive materials and displays will be included throughout the project that will highlight the history of the corridor. This information is planned at various kiosks and interpretive panels throughout the trail, and sections rail are proposed to be left in place. Coordination has been ongoing with the SHPO to ensure the historic significance will be maintained. A letter of “no adverse impact” is anticipated to be issued by SHPO upon acceptance of the preservation plan and the appropriate interpretative plan is in place.

2.0 Erosion and Sediment Control Practices

All Best Management Practices (BMPs) will be installed and maintained in accordance with the most current version of the New York State Standards and Specifications for Erosion and Sediment, November 2016 and the most current version of the New York State Stormwater Management Design Manual (NYSSMDM). See Section 2.14 for implementation and maintenance schedules for all erosion and sediment control practices.

2.1 Fiber Roll (a.k.a. - Wattles, Fiber logs)

Under Phase 1, there will be no disturbances requiring the use of fiber rolls.

Under Phase 2, fiber rolls will be installed downgradient of soil disturbance activities as necessary in order to protect any waters of the US or its conveyance means. The fiber roll will reduce runoff velocity and enable the localized deposition of sediment. All construction specifications will be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, November 2016. Fiber rolls are a temporary sediment control device, and will require removal or they can be open cut and utilized as mulch following site stabilization. Fiber rolls have been included in this contract for use on an as needed basis or in areas where silt fencing is either not practical or in an emergency situation where silt fencing would take too long to set up. Fiber rolls may also be moved from location to location once the area is stabilized.

2.2 Land Grading and Roughening

Under Phase 1, land grading and surface roughening will not be required since no erodible material will be disturbed.

Under Phase 2, Land grading and surface roughening shall be conducted in accordance with the New York State Standards and Specifications for Erosion and Sediment, November 2016. All disturbed areas shall be stabilized structurally or with vegetation in compliance with the SPDES permit requirements. All graded areas shall be permanently stabilized immediately following finished grading. Surface roughening shall be conducted on all

slopes steeper than 3:1 (H:V). Approved methods include tracking, grooving and stair-stepping.

2.3 Topsoil

Phase 1 – Not applicable

Phase 2 – Topsoil, free from invasive species, from excavated areas will be reapplied to graded areas to provide acceptable plant growing conditions, reducing erosion, irrigation needs, and the need for nitrogen fertilizer. Subsoil is to be scarified, and all compacted areas de-compacted to a minimum depth of 12-inches prior to top soil placement. Debris, woody plant parts, and stones over 3 inches in diameter are to be removed prior to application. Topsoil shall be distributed to a uniform depth and shall not be placed when frozen or saturated or on top of ice, snow, frozen subsoil, or standing water. Topsoil placed on slopes greater than five percent (5%) shall be promptly stabilized by “tracking” and seeded and mulched. Top soil placement standards and specifications will be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, November 2016. Seed Mixes shall be those provided and/or approved by DEP.

2.4 Protecting Vegetation during Construction

Protection of vegetation during construction will include protection of existing trees, shrubs, ground cover and other vegetation from damage by construction equipment.

Under Phase 1, construction will begin with the removal of the steel rails at the Basin Road overpass (milepost K10) and continue west with the work area within the limits of the existing rails, ties and ballast (12' in width). This starting location is approximately 3 miles east of the nearest B&L and DEP delineated sensitive area. Prior to the contractor performing any operations adjacent to sensitive areas, B&L will delineate these sensitive areas within the first few days of construction as they are identified on the plans and in the SWPPP. DEP will have the reasonable opportunity to review the delineations prior to construction activities beyond milepost K12 and make adjustments if necessary. The use of colored tape (surveyors flagging) and stakes will be utilized during Phase 1 to call attention to the sensitive areas as no work will

take place in these areas. The stakes will be spaced at 12' intervals and supplemented by flagging in the trees 6' or higher. Fencing is very difficult to install in frozen ground. The contractor has already been instructed to not disturb these areas and is committed to preserving resources. During the Phase 1 removal tasks, construction vehicles will remain within the existing railroad ballast footprint and there will be no filling, clearing, grubbing or excavation activities adjacent to these flagged areas. After the rails are removed, trees will be removed. Following the tree removals the ties will be removed with railroad ties in sensitive areas, identified by DEP, not being removed until all permits are in place. After the ties are removed, the surface of the ballast will be minimally graded to fill the voids left from the tie removal within the limits of the existing ballast this will help minimize tripping hazards.

Under Phase 2, delineation will be accomplished by installing orange construction fence to delineate sensitive areas, specific trees, historic features (well, foundation) and other areas or elements considered to need shielding. Orange Construction fence is a temporary control device, and will require removal following site stabilization.

2.5 Temporary Seeding on All Areas

Phase 1 - There will be no temporary seeding under Phase 1 as soil disturbance will not take place.

Phase 2 - All areas that are disturbed will be **seeded and heavily mulched** in accordance with standards and specifications of the most current version of the New York State Standards and Specifications for Erosion and Sediment Control, November 2016 **by the end of each workday.**

- Site preparation will include:
 - Scarify, if compacted
 - Maintain a pH of 6.0 to 7.0
 - NO FERTILIZER SHALL BE USED ON THIS PROJECT
- For temporary and permanent seeding, the above site preparation will be conducted and the site will be seeded in accordance with the project specifications. A typical mix contains the following: Mixture of

30% k-31 Tall Fescue, 25% Creeping Red Fescue, 35% Annual Rye Grass, and 10% Kentucky Bluegrass, at 3 lbs. per 1,000 sf.

However, NYC DEP will provide a specific mixture for this project.

- Irrigation with potable water of temporary and permanent seeding shall be conducted as necessary to encourage the required vegetative stand.
- Final site stabilization will be defined as permanent cover of 90% of the entire project site, and must be approved by the Engineer. **Note that at the conclusion of construction activities, a vegetative cover density of less than 90% of the vegetated area will require the continuation of regular weekly inspections and that a Notice of Termination cannot be submitted if the vegetative stand is less than 90%. Final Payment for this work will also be held until 90% established.**

2.6 Mulching

Phase 1, not applicable since no seeding or soil disturbance is expected. Bales of straw will be on-hand in case bare soil is exposed.

Phase 2, mulching will be used on soils subject to erosion and on areas of new seeding. Mulch is to be applied after site preparation, soil amendments and planting is accomplished at the end of each work day. Cereal grain straw mulch is to be applied at 90 lbs. per 1,000 sq. ft. (two (2) tons per acre) and anchored with wood fiber hydro-mulch at 11 to 17 lbs. per sq. ft. (500-750 lbs. per acre). Mulching standards and specifications will be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, November 2016.

2.7 Rolled Erosion Control Product (RECP):

Phase 1, not applicable since no seeding or soil disturbance is expected.

Phase 2, a biodegradable erosion control product that is designed for short term to intermediate term erosion protection and vegetation establishment on moderate to steep slopes, medium-to high-flow channels, will be utilized.

Areas within 50 feet of a surface water feature, areas corresponding to constructed stormwater channels, and areas corresponding to a slope of 15% or greater, must receive RECP. After the blankets degrade, soil erosion is controlled by the mature vegetation's root, stem, and leaf structures. Rolled erosion control product shall be installed in accordance with manufacturer's recommendations and specifications and to the satisfaction of the Engineer and SWPPP Inspector. The *North American Green S75* RECP or similar biodegradable blanket shall be used on this project.

2.8 Equipment and Laydown Areas

During Phase 1, storage of construction equipment will be at areas already used for parking and access at the Woodstock Dike and Shokan locations. Sensitive areas will be delineated and the work is limited to the existing ballast footprint.

During Phase 2, storage of equipment and stockpiling of materials will take place at the designated areas as shown on construction plans AP-1 through AP-7 in Appendix N. Most of the laydown and access roadways will already be constructed under Phase 1 of the project and will not need to be constructed as part of Phase 2.

No fuel or hazardous materials will be stored on site (See Good Housekeeping BMP's in Section 4.0) and mobile fueling vehicles will be equipped with containment and spill cleanup appurtenances. Any and all spills or leaks from the equipment must be cleaned up and reported to both the County, DEP and the NYSDEC in accordance with applicable State and Federal Regulations (see Appendix K).

2.9 Temporary Stockpile Areas

Phase 1 – Under Phase 1, the contractor has indicated that temporary stockpiles will be contained within their respective over-the-road travel vessels such as a trailer or truck bed. Details are included in the SWPPP, if stockpiling is to occur.

During Phase 2, temporary stockpile areas of stone and other similar materials shall be surrounded with a layer of fiber roll/log as necessary to

prevent the migration of erodible material onto adjacent property. Erodible stockpiles shall not remain exposed for greater than 7 days unless they are to be utilized or moved within 14 days of last exposure or use. If the stockpiles will not be utilized or moved within 14 days of last exposure or use, they shall be covered and have side slopes of 1:3 (V:H) or flatter. Designated temporary stockpile areas can be found in Appendix N on drawings AP-1 through AP-7 and shall conform to the details on drawing ESCD-2. Any change in designated temporary stockpile areas will require a SWPPP amendment.

2.10 Concrete Washout

Concrete washouts shall be used to wash any concrete, or other pollutant off of vehicles and equipment. This area shall be designed per EPA standards, completely contained and not within 100 feet of waterbodies. The washout locations shall be constructed in a designated stockpile / laydown area and shall conform to the detail on drawing ESCD-2 in Appendix N.

2.11 Rock Outlet / Stone Apron

An area of rock protection will be placed at the inlet and outlet ends of the proposed and existing culverts as noted on the construction plans in Appendix N. The intent of the rock outlet or stone apron is to reduce the depth, velocity and energy of the water to eliminate the potential for erosion downstream of the culvert. The stone apron is installed by excavating the soil at the inlet and outlet of the culvert, placing a geotextile fabric on the excavated soil, and filling the excavated area with large crushed stone. See the contract plans for materials and dimensions of the stone aprons to be installed. The stone aprons shall be installed prior to placement of a new culvert.

2.12 Stream Bank Protection

Stream bank protection shall be installed at the new Butternut Creek and Esopus Creek bridges. Specific plans and details are located on drawings BV-2 and BN-2 in Appendix N. In addition, Stream Bank Protections shall conform to New York State Standards and Specifications for Erosion and Sediment Control located in Appendix O of this SWPPP.

2.13 Dewatering

Dewatering procedures will be required at the Butternut Creek, Esopus Creek and several small culvert locations located throughout the length of the project. In general, dewatering shall be performed as necessary to perform all in-stream work in dry conditions. Under no circumstances will work be allowed to take place within flowing or standing water of a stream. For the location of the small culverts, see the general plans (PL-1 through PL-88) and for specific culvert rehabilitation details, see drawing CD-1 through CD-10 in Appendix N. Dewatering Procedures shall conform to New York State Standards and Specifications for Erosion and Sediment Control located in Appendix O and the notes and details on drawing ESCD-4 in Appendix N.

2.14 Dust Containment

The contractor will be required to erect and maintain a system capable of preventing the migration and settlement of concrete dust onto the surrounding project site. All concrete dust generated from cutting, jackhammering, or breaking of concrete shall be collected, removed from the project site, and disposed of in an appropriate disposal facility. Please see item 570.160001 – Class B containment system for further details in Appendix O.

2.15 Silt Fence

Under Phase 2, silt fence will be installed downgradient of all soil disturbance activities in order to protect any waters of the US or its conveyance means. The silt fence will intercept sediment laden runoff and enable the settlement of the suspended sediment within the drainage runoff. Reinforced Silt Fence or Super Silt Fence may be requested to be installed by the Engineer or DEP in areas that may be prone to significant erosion or stormwater flows. All construction specifications will be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, November 2016. Silt Fence is a temporary sediment control device, and will require

removal upon completion of the project. See drawings ESCP-1 through ESCP-88 of Appendix N for silt fence installation locations.

2.15 Erosion and Sediment Control Implementation and Maintenance

The following table provides a summary of erosion and sediment control implementation to be utilized, as a minimum, on this project.

Table 3: Erosion and Sediment Control Implementation Plan			
Practice	Duration	Time of Implementation	Time of Removal
Fiber Roll	Temporary	Prior to earth disturbing activities.	Upon up-gradient site stabilization.
Land Grading and Roughening	Permanent	Prior to topsoil placement and temporary or permanent seeding	Not to be removed
Topsoil	Permanent	Prior to temporary or permanent seeding	Not to be removed
Protecting Vegetation	Temporary	Prior to construction.	Upon completion of construction
Temporary Seeding	Temporary	<ul style="list-style-type: none"> Within 3 days of disturbance. At the end of each work day in sensitive areas and adjacent to protected resources. 	Upon reconvening site work in location of temporary seeding.
Mulching	Temporary	<ul style="list-style-type: none"> Within 3 days of disturbance. At the end of each work day in sensitive areas and adjacent to protected resources. 	Not to be removed
RECP	Permanent	After temporary or permanent seeding	Not to be removed
Equipment Laydown Areas	Temporary	Prior to commencement of construction or as part of the constructed areas	Upon completion of construction and just before final stabilization.
Temporary Stockpiles	Temporary	Upon commencement of construction	Upon completion of final grading.
Permanent Seeding	Permanent	Immediately upon final grading of areas to be vegetated	Not to be removed
Concrete Washout	Temporary	Prior to commencement of construction.	Upon completion of construction and just before final stabilization.
Stone Apron	Permanent	Prior to installation of culvert	Not to be removed
Stream Bank Protection	Permanent	Immediately after achieving final grade of streambank slopes and prior to removal of cofferdams	Not to be removed.
Dust Containment	Temporary	Prior to cutting, jackhammering, or breaking concrete at the Butternut Creek Culvert	Upon completion of concrete removal from the project site.
Dewatering	Temporary	Prior to and during in-stream work	After completion of in-stream work
Silt Fence	Temporary	Prior to earth disturbing activities.	Upon up-gradient site stabilization.

Swales: Work within swales during Phase 1 will be limited to the removal of woody debris such as fallen logs, tree branches and the felling and removal of standing trees that are simple to remove and that result in no disturbances. These logs and branches will be “picked” or lifted from the swales and will not result in soil disturbances within the swales. No grading, excavation, or filling activities will occur within the existing drainage swales as part of Phase 1. Standing trees growing within existing swales will be felled and flush cut and will not result in soil disturbances.

Under Phase 2, existing swales will be rehabilitated in non-sensitive areas to convey stormwater to existing culverts or outflow areas and to prevent ponding of stormwater adjacent to the trail. Debris accumulated in the form of fallen trees and logs will be extracted from the existing swales to restore stormwater flow. Grading activities shall not occur within existing swales unless specifically noted in the plans and approved by NYCDEP. Approximately 3,000 ft. of swales need to be established throughout the project corridor to convey stormwater flow and are noted on MT-1 of the Construction Drawings. New swales will be treated with rolled erosion control product and seed immediately upon completion of the final grading of the swale.

The majority of the work within the swales will consist of the aforementioned rehabilitation. Work within the designated sensitive watercourses will consist of woody tree debris extraction only. No grading or sediment removal or deposition is permitted within a swale, unless specifically noted on the contract plans in Appendix N. Stone outlet aprons are included as indicated on the contract plans in Appendix N to reduce stormwater velocities at the exit of the swale and to promote sheet flow down the sideslopes.

The following table provides a summary of erosion and sediment control maintenance:

Table 4: Erosion and Sediment Control Maintenance Plan-Maintenance Measures				
Practice	Duration	Maintenance Required	Maintenance Frequency	Responsible Party
Fiber Roll	Temporary	Replace upon identification of damaged materials and when sediment reaches half the height of the fiber roll.	Inspect daily and after each runoff event.	Contractor
Temporary Seeding	Temporary	Reseed bare spots and keep free from traffic.	Weekly until stabilization occurs.	Contractor
Mulching	Temporary	Replace bare spots and keep free from traffic.	Weekly until stabilization occurs.	Contractor
RECP	Permanent	Replace upon identification of damaged materials	Weekly until stabilization occurs	Contractor
Equipment Laydown Areas	Temporary	Repair or replacement of barrier. Promptly repair any leaking equipment.	Inspect daily and after each runoff event. If torn or leaking, replace immediately.	Contractor
Temporary Stockpiles	Temporary	Ensure appropriate side slopes and functioning perimeter barriers.	Weekly	Contractor
Permanent Seeding	Permanent	Reseed bare spots, water to establish growth, keep free of vehicular travel.	Weekly until growth is established.	Contractor
Concrete Washout	Temporary	Remove hardened concrete and clean area when 75% capacity is reached.	Weekly	Contractor
Stone Apron	Permanent	Remove sediment when 75% capacity is reached	Weekly until sedimentation ceases	Contractor
Stream Bank Protection	Permanent	None	Not to be removed.	Contractor
Dust Containment	Temporary	Remove concrete dust as necessary to maintain full operational efficiency. Refer to manufacturers recommendations on maintenance.	Daily during operation	Contractor
Dewatering	Temporary	Ensure full functionality of dewatering system, especially in advance of a pending storm event.	Daily during operation	Contractor

Table 4: Erosion and Sediment Control Maintenance Plan-Maintenance Measures

Practice	Duration	Maintenance Required	Maintenance Frequency	Responsible Party
Silt Fence	Temporary	Replace upon identification of damaged materials and when sediment begins to “bulge” on the backside of the fence	Inspect daily and after each runoff event.	Contractor

Notes:

- 1) All erosion and sediment control practices will be installed and operation prior to start of work upgradient of the practice.
- 2) Temporary practices will remain in place and operational until vegetative site stabilization, as directed by the Engineer.
- 3) Practices will be inspected weekly in accordance with GP-0-15-002.
- 4) The Contractor is responsible for installation and maintenance until submittal of Notice of Termination.

Table 5: Best Management Practice Category		
Practice	Duration	Category
Fiber Roll	Temporary	Protect Slopes, Minimize disturbed area and protect natural features and soil. Establish perimeter controls and sediment barriers. Retain sediment on-site.
Temporary Seeding	Temporary	Stabilize soils.
Mulching	Temporary	Retain sediment on-site.
RECP	Permanent	Retain sediment on-site.
Equipment Laydown Areas	Temporary	Retain sediment onsite. Establish perimeter controls, utilize geotextile
Temporary Stockpiles	Temporary	Retain sediment onsite, utilize geotextile
Seeding and Site Stabilization	Permanent	Protect slopes and retain sediment onsite using geotextiles
Access Roads	Temporary	Utilize Geotextile/stone to stabilize Access Roads
Staging Areas	Temporary	Utilize Geotextile to Stabilize Ground
Construction Entrances	Temporary	Utilize Geotextile to Stabilize Entrances
Perimeter Sediment Controls	Temporary	Utilize Geotextile to Retain Sediment
Concrete Washout	Temporary	Retain sediment onsite and protect streams and watercourses
Stone Apron	Permanent	Reduce erosion due to excessive stormwater velocities
Stream Bank Protection	Permanent	Reduce erosion due to excessive stream velocities
Dust Containment	Temporary	Retain airborne sediment onsite
Dewatering	Temporary	Retain sediment onsite and protect streams and watercourses
Silt Fence	Temporary	Protect Slopes, Minimize disturbed area and protect natural features and soil. Establish perimeter controls and sediment barriers. Retain sediment on-site.

3.0 Post-Construction Stormwater Management

Post Construction Stormwater Management is not required for this project as the existing drainage patterns will not be altered and the project will not result in an increase in impervious area. The majority of the project will be constructed on an existing railbed where the existing railroad ballast will be utilized as a base material. Additional ballast will be installed to provide an even base for a pervious stone surface course. Stormwater will infiltrate the stone layers during most storm events and if there is any runoff it will be captured on the edge of the stone courses or be conveyed as it is today as sheet flow. There are also depressions along the trail corridor that will store runoff that will eventually be infiltrated into the existing well to moderately drained soils.

Swales: Work within swales during Phase 1 will be limited to the removal of woody debris such as fallen logs, tree branches and the felling and removal of standing trees that are simple to remove and that result in no disturbances. These logs and branches will be “picked” or lifted from the swales and will not result in soil disturbances within the swales. No grading, excavation, or filling activities will occur within the existing drainage swales as part of Phase 1. Standing trees growing within existing swales will be felled and flush cut and will not result in soil disturbances.

Under Phase 2, existing swales will be rehabilitated in non-sensitive areas to convey stormwater to existing culverts or outflow areas and to prevent ponding of stormwater adjacent to the trail. Debris accumulated in the form of fallen trees and logs will be extracted from the existing swales to restore stormwater flow. Grading activities shall not occur within existing swales unless specifically noted in the plans and approved by NYCDEP. Approximately 3,000 ft. of swales need to be established throughout the project corridor to convey stormwater flow and are noted on MT-1 of the Construction Drawings. New swales will be treated with rolled erosion control product and seed immediately upon completion of the final grading of the swale.

The majority of the work within the swales will consist of the aforementioned rehabilitation. Work within the designated sensitive watercourses will consist of woody tree debris extraction only. No grading or sediment removal or deposition is permitted within a swale, unless specifically noted on the contract plans in Appendix N.

Stone outlet aprons are included as indicated on the contract plans in Appendix N to reduce stormwater velocities at the exit of the swale and to promote sheet flow down the sideslopes. Placement and sizing of stone armoring in protected water resources has been kept to the absolute minimum necessary to prevent scour within the channel or at the culvert outfall. B&L has concluded that the size for all of the stone aprons at the swale outlet locations are sufficient in size to accommodate the 10 year design storm according to the design procedures outlined in the *New York State Standards and Specifications for Erosion and Sediment Control, November 2016* (DEC Blue Book). See the table below for a complete listing of each swale outlet and their associated characteristics including the contributing area, rainfall intensity, flow and velocities, etc.

Peak Swale Flow and Velocities

CENTERLINE STATION		STONE APRON LOCATION	SIDE	LENGTH	SLOPE (%)	CONTRIBUTING AREA (ACRE)	TIME OF CONCENTRATION (MINUTES)	TIME OF CONCENTRATION (HOURS)	INTENSITY (IN/HR)	FLOW (Q) (CF/S)	Velocity (based on Q) (ft/s)	Length of Apron (FT)
FROM	TO											
A 17+00	A 23+25	A 23+25	RT	625.0	1.15%	1.10	36.4	0.6	2.27	1.00	0.56	6
A 17+00	A 23+25	A 23+25	LT	625.0	1.15%	0.89	36.4	0.6	2.27	0.81	0.53	6
A 34+00	A 43+25	A 43+25	LT	925.0	0.75%	1.26	66.7	1.1	1.54	0.78	0.45	6
A 34+00	A 35+75	A 35+75	RT	175.0	0.75%	0.29	12.6	0.2	4.07	0.47	0.39	6
A 42+00	A 43+00	A 43+00	RT	100.0	0.75%	0.02	7.2	0.1	5.03	0.04	0.17	6
A 73+00	A 74+25	A 73+00	LT	125.0	0.15%	0.33	20.2	0.3	3.13	0.41	0.21	6
A 76+00	A 77+50	A 77+50	LT	150.0	0.15%	0.96	24.2	0.4	2.85	1.09	0.28	6
A 75+00	A 76+00	A 75+00	RT	100.0	0.15%	0.05	16.1	0.3	3.54	0.07	0.12	6
A 76+00	A 77+50	A 77+50	LT	150.0	0.15%	0.13	24.2	0.4	2.85	0.15	0.16	6
A 76+00	A 77+50	A 77+50	RT	150.0	0.15%	0.06	24.2	0.4	2.85	0.07	0.12	6
A 90+75	A 94+00	A 90+75	LT	325.0	0.25%	2.35	40.6	0.7	2.12	1.99	0.39	6
A 94+00	A 100+50	A 100+50	LT	650.0	0.13%	10.90	148.2	2.5	0.85	3.71	0.36	6
A 102+75	A 104+50	A 102+75	LT	175.0	0.15%	3.50	28.2	0.5	2.65	3.71	0.38	6
A 140+00	A 142+50	A 142+50	RT	250.0	0.10%	0.16	49.4	0.8	1.87	0.12	0.13	6
A 156+00	A 159+75	A 156+00	LT	375.0	0.50%	0.15	33.1	0.6	2.41	0.14	0.23	6
A 178+00	A 216+25	A 178+00	RT	3,825.0	0.42%	20.50	370.3	6.2	0.48	3.94	0.55	6
A 181+00	A 217+75	A 181+00	LT	3,675.0	0.38%	5.80	371.5	6.2	0.48	1.11	0.39	6
A 236+00	A 261+00	A 236+00	LT	2,500.0	0.40%	3.50	246.6	4.1	0.62	0.87	0.37	6
A 237+00	A 260+00	A 237+00	RT	2,300.0	0.40%	9.90	228.4	3.8	0.62	2.46	0.49	6
A 270+50	A 272+75	-	LT	225.0	0.00%	-	-	-	-	N/A	-	-
A 270+50	A 272+75	-	RT	225.0	0.00%	-	-	-	-	N/A	-	-
A 315+75	A 321+75	A 315+75	LT	600.0	0.64%	2.00	47.0	0.8	1.91	1.53	0.51	6
A 330+00	A 340+00	A 340+00	LT	1,000.0	0.30%	1.68	114.1	1.9	1.02	0.69	0.31	6
A 322+00	A 330+00	A 322+00	RT	800.0	0.28%	0.60	94.2	1.6	1.17	0.28	0.24	6
A 330+00	A 338+75	A 338+75	RT	875.0	0.30%	0.74	99.8	1.7	1.13	0.33	0.25	6
A 352+00	A 359+25	A 359+25	LT	725.0	0.30%	7.20	82.7	1.4	1.3	3.74	0.49	6
A 366+50	A 398+50	-	LT	3,200.0	0.12%	-	-	-	-	N/A	-	-
A 398+50	A 404+00	A 404+00	LT	550.0	0.15%	3.17	88.7	1.5	1.23	1.56	0.30	6
A 377+75	A 385+75	A 386+00	RT	800.0	0.16%	0.30	126.4	2.1	0.96	0.12	0.15	6
A 412+25	A 423+00	A 412+25	LT	1,075.0	0.33%	2.10	116.5	1.9	1.01	0.85	0.34	6
A 428+50	A 436+00	A 436+00	LT	750.0	0.65%	3.20	58.0	1.0	1.69	2.16	0.57	6
A 413+25	A 423+50	A 413+25	RT	1,025.0	0.35%	0.50	108.5	1.8	1.06	0.21	0.23	6
A 428+50	A 435+00	A 435+00	RT	650.0	0.72%	0.30	47.8	0.8	1.89	0.23	0.31	6
A 440+00	A 452+00	A 452+00	LT	1,200.0	0.26%	5.10	146.3	2.4	0.85	1.73	0.38	6
A 444+00	A 447+50	A 447+50	RT	350.0	0.21%	0.29	48.0	0.8	1.89	0.22	0.20	6
A 463+50	A 474+00	-	LT	1,050.0	0.21%	-	-	-	-	N/A	-	-
A 474+00	A 488+00	A 488+00	LT	1,400.0	0.34%	2.60	150.3	2.5	0.85	0.88	0.35	6
A 463+50	A 472+00	A 472+00	RT	850.0	0.20%	0.72	119.6	2.0	1.01	0.29	0.21	6
A 474+00	A 487+75	A 488+00	RT	1,375.0	0.33%	1.23	150.3	2.5	0.85	0.42	0.28	6
A 510+75	A 515+75	A 515+75	LT	500.0	0.76%	2.56	35.8	0.6	2.31	2.37	0.62	6
A 510+75	A 515+25	A 515+25	RT	450.0	0.69%	0.27	33.9	0.6	2.36	0.25	0.31	6
A 520+25	A 522+75	A 522+75	LT	250.0	0.80%	2.21	17.5	0.3	3.31	2.93	0.66	6
A 520+25	A 522+50	A 522+50	RT	225.0	0.72%	0.15	16.5	0.3	3.42	0.21	0.30	6
A 538+50	A 540+50	A 538+50	RT	200.0	0.25%	0.23	25.0	0.4	2.79	0.26	0.22	6
A 538+50	A 540+50	A 538+50	LT	200.0	0.25%	0.45	25.0	0.4	2.79	0.50	0.27	6
A 540+75	A 557+00	A 557+00	RT	1,625.0	0.52%	1.49	140.8	2.3	0.9	0.54	0.36	6
A 540+75	A 557+00	A 557+00	LT	1,625.0	0.52%	2.18	140.8	2.3	0.9	0.78	0.40	6
A 585+00	A 603+50	-	RT	1,850.0	0.44%	1.59	175.1	2.9	0.78	0.50	0.33	6
A 580+75	A 586+25	A 580+50	LT	550.0	0.10%	0.96	108.6	1.8	1.06	0.41	0.18	6

4.0 Good Housekeeping BMPs

The following best management practices should be implemented to ensure the proper storage and disposal of construction site wastes:

- The waste collection area will be the designated stockpile and laydown areas indicated on the contract plans, drawings AP-1 through AP-7 in Appendix N. Waste materials will be stored within the over-the-road travel vessels such as trailers or truck beds waiting for transport to the processing facility. This area does not receive significant runoff from upland areas and is not immediately adjacent to water bodies. There is not expected to be any storage of waste materials during Phase 1 or 2 of this project. However, details are included in this SWPPP if such an instance needs to occur such as an emergency situation.
- Waste containers should be covered.
- Waste collection should be scheduled at appropriate intervals to prevent overfilling of containers.
- All maintenance and washing of vehicles shall be conducted off-site.
- Any spills should be cleaned up immediately and disposed of in accordance with applicable state and local laws.
- Contractor should have adequate spill prevention materials (i.e., absorbent pads, booms, etc.) on-site.
- Under Phase 1 and 2, no petroleum products will be stored on-site.
- In the event of a spill occurrence, the actions outlined in the NYSDEC's May 1, 1996 Technical Field Guidance for Spill Reporting and Initial Notification Requirements shall be adhered to (see Appendix K).
- Disposal of hazardous waste (non-petroleum) should be conducted as follows:
 - a. In accordance with local hazardous waste management authorities, and State and Federal regulations.
 - b. Containers should be emptied (in accordance with environmental regulations) prior to disposal at an approved location.
 - c. Product labels from containers should not be removed.
 - d. All hazardous waste containers should be stored in a dry, curbed/diked area per environmental regulations.
- All sanitary waste generated on-site should be disposed of in accordance with local and State regulations.

- Pesticides and fertilizers should be stored in a dry, curbed/diked area. Manufacturer's application rates should be adhered to, and pesticides shall be applied by a licensed or certified personnel where applicable.
- All storage areas and waste containers should be included in the regular inspection program of the site.

The Contractor is responsible for implementation of additional best management practices necessary to protect water quality.

Special Note: NYCDEP Land Use Permit Special Conditions:

No fuel storage except for what is necessary for one day of work, will be allowed on City property. Spill control kits containing absorbents must be kept on site at all times whenever work is conducted on City property. No releasing, dumping, spilling or overnight storage of any petroleum-based oil, hydraulic fluid, fuels or chemicals shall be permitted on City Property. All spills and releases must be reported to the DEP Police at 914-593-7500 or 888-426-7433

5.0 Inspections and Maintenance

5.1 Site Inspections

Inspections are required to be performed by a Qualified Inspector, which is a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer (PE), Certified Professional in Erosion and Sediment Control (CPESC), licensed Landscape Architect, or other Department-endorsed individual(s). The qualified inspector must also be working under the direct supervision of the licensed Professional Engineer or licensed Landscape Architect, provided that person has received at least four (4) hours of Department-endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department-endorsed entity as outlined in the General Permit in Appendix A.

Unless otherwise notified by the NYSDEC, the qualified inspector shall conduct site inspections in accordance with the following schedule:

- At least once every seven (7) calendar days.
- For construction sites where soil disturbance activities are ongoing and have NYSDEC approval to disturb greater than five (5) acres of soil at any one (1) time, the qualified inspector shall conduct at least two (2) site inspections every seven (7) calendar days. When performing just two (2) inspections every seven (7) calendar days, the inspections shall be separated by a minimum of two (2) full calendar days.
- For construction sites where soil disturbance activities have been temporarily suspended (e.g., winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the qualified inspector shall conduct a site inspection at least once every thirty (30) calendar days.

For construction sites where soil disturbance activities have been shut down with partial project completion, the qualified inspector can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved final stabilization (in this case 90% establishment) and all post-construction stormwater management practices required for the completed

portion of the project have been constructed in conformance with the SWPPP and are operational.

At a minimum, the qualified inspector shall inspect all erosion and sediment control practices to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved final stabilization, all points of discharge to natural surface water bodies located within or adjacent to the construction site, and all points of discharge from the construction site.

The qualified inspector shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g., dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of discharge from the construction site. This shall include identification of any discharges of sediment from the construction site. Include discharges from conveyance systems (i.e., pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface water bodies located within or immediately adjacent to the construction site which receive runoff from disturbed areas, including identification of any discharges of sediment to the surface water body;
- f. Identification of all erosion and sediment control practices that need repair or maintenance;
- g. Identification of all erosion and sediment control practices that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;

- h. Description and sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (temporary and/or final) since the last inspection;
- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s); and
- k. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective action. Color copies of the digital photographs shall be attached to the inspection report maintained on-site within seven (7) calendar days of the date of inspection. The qualified inspector shall also take digital photographs, with date stamp, that clearly show the condition of the practices after the corrective action has been completed, and color copies of the photos shall be attached to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of the date of that inspection.

Within one (1) business day of the completion of an inspection, the qualified inspector shall notify the Owner, appropriate Contractor (or Subcontractor) of any corrective actions that need to be taken. The Contractor (or subcontractor) shall begin implementing the corrective actions within one (1) business day of this notification and shall complete the corrective actions within seven (7) calendar days from initial notification.

All inspection reports shall be signed by the qualified inspector. Sample inspection reports are included as Appendix E.

5.2 Maintenance of Controls

Upon completion of the project, maintenance for the Ashokan Rail Trail will be the responsibility of Ulster County.

5.3 Corrective Action Log

The corrective action log is attached as Appendix F of the SWPPP.

6.0 Recordkeeping and Training

6.1 Recordkeeping

- The following is a list of records to keep onsite, available for inspectors to review:
 - § Dates of grading, construction activity, and stabilization.
 - § A copy of the construction general permit (attached).
 - § The signed and certified NOI form or permit application form (attached).
 - § A copy of the letter from the NYSDEC notifying you of their receipt of your complete NOI/application (to be attached upon receipt).
 - § Inspection reports (attached – keep all completed reports onsite).
 - § Records relating to endangered species and historic preservation (attached).
 - § Owner Certification (attached)
 - § Contractor/Subcontractor Certification (including NYSDEC trained Contractor Certification – to be attached upon receipt)
 - § Verification of 4-hr Contractor Training for on-site Contractor stormwater pollution control representative (to be attached upon receipt)

6.2 Log of Changes to the SWPPP

The SWPPP change/update log is attached as Appendix G.

7.0 Notice of Termination

Following the final inspection, a Notice of Termination (NOT) shall be filed with the NYSDEC in accordance with the SPDES Permit GP-0-15-002. The NOT will include a certification that the permanent stormwater management facilities have been constructed in accordance with the SWPPP. Prior to submittal of the NOT, an Operation and Maintenance Manual is required to be prepared for the permanent stormwater management facilities. The NOT form is included as Appendix L.

8.0 Prime Contractor Certification

Each contractor and subcontractor responsible for implementing the SWPPP, as presented herein, must sign the following:

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings. "

Contractor is responsible for installing additional control measures as needed to prevent water quality violations and to maintain compliance with all applicable permits. Contractor is responsible for any penalties and violations associated with water quality violations or non-compliance with SPDES Permits.

Name

Title*

Address

Date

Telephone Number

Specific Elements of the SWPPP that Contractor is Responsible for:

Name and Title of Contractor's *Trained Individual(s)* Responsible for SWPPP Implementation:

9.0 Subcontractor Certification

Each contractor and subcontractor responsible for implementing the SWPPP, as presented herein, must sign the following:

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings. "

Contractor is responsible for installing additional control measures as needed to prevent water quality violations and to maintain compliance with all applicable permits. Contractor is responsible for any penalties and violations associated with water quality violations or non-compliance with SPDES Permits.

Name

Title*

Address

Date

Telephone Number

Specific Elements of the SWPPP that Contractor is Responsible for:

Name and Title of Contractor's *Trained Individual(s)* Responsible for SWPPP Implementation:

10.0 Owner Certification

Refer to Appendix B for the Owner Certification within the Notice of Intent form.

11.0 References

New York Standards and Specifications for Erosion and Sediment Control, NYSDEC, November 2016

New York State Stormwater Management Design Manual, Center for Watershed Protection, August 2010

NYSDEC SPDES General Permit for Stormwater Discharges from Construction Activity (Permit No. GP-0-15-002), NYSDEC, January 2015

The Lower Hudson River Basin Waterbody Inventory and Priority Waterbodies List, NYSDEC, July 2008

Developing Your Stormwater Pollution Prevention Plan, USEPA, May 2007

Stormwater Menu of BMPs, USEPA, June 1, 2006

Web Soil Survey, USDA NRCS

Appendix A

SPDES General Permit 0-15-002



Department of
Environmental
Conservation

NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
SPDES GENERAL PERMIT
FOR STORMWATER DISCHARGES

From

CONSTRUCTION ACTIVITY

Permit No. GP-0-15-002

Issued Pursuant to Article 17, Titles 7, 8 and Article 70
of the Environmental Conservation Law

Effective Date: January 29, 2015

Expiration Date: January 28, 2020

Modification Date:

July 14, 2015 – Correction of typographical error in definition of “New Development”,
Appendix A

November 23, 2016 – Updated to require the use of the New York State Standards and
Specifications for Erosion and Sediment Control, dated November
2016. The use of this standard will be required as of February 1,
2017.

John J. Ferguson
Chief Permit Administrator


Authorized Signature

11-14-16
Date

Address: NYS DEC
Division of Environmental Permits
625 Broadway, 4th Floor
Albany, N.Y. 12233-1750

PREFACE

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System ("NPDES")* permit or by a state permit program. New York's *State Pollutant Discharge Elimination System ("SPDES")* is a NPDES-approved program with permits issued in accordance with the *Environmental Conservation Law ("ECL")*.

This general permit ("permit") is issued pursuant to Article 17, Titles 7, 8 and Article 70 of the ECL. An *owner or operator* may obtain coverage under this permit by submitting a Notice of Intent ("NOI") to the Department. Copies of this permit and the NOI for New York are available by calling (518) 402-8109 or at any New York State Department of Environmental Conservation ("the Department") regional office (see Appendix G). They are also available on the Department's website at:

<http://www.dec.ny.gov/>

An *owner or operator* of a *construction activity* that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of "*construction activity*", as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a point source and therefore, pursuant to Article 17-0505 of the ECL, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. They cannot wait until there is an actual *discharge* from the construction site to obtain permit coverage.

***Note: The italicized words/phrases within this permit are defined in Appendix A.**

**NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES
FROM CONSTRUCTION ACTIVITIES**

Part I. PERMIT COVERAGE AND LIMITATIONS	1
A. Permit Application	1
B. Effluent Limitations Applicable to Discharges from Construction Activities	1
C. Post-construction Stormwater Management Practice Requirements	4
D. Maintaining Water Quality	8
E. Eligibility Under This General Permit.....	9
F. Activities Which Are Ineligible for Coverage Under This General Permit	9
Part II. OBTAINING PERMIT COVERAGE	12
A. Notice of Intent (NOI) Submittal	12
B. Permit Authorization.....	13
C. General Requirements For Owners or Operators With Permit Coverage	15
D. Permit Coverage for Discharges Authorized Under GP-0-10-001	17
E. Change of <i>Owner or Operator</i>	17
Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)	18
A. General SWPPP Requirements	18
B. Required SWPPP Contents	20
C. Required SWPPP Components by Project Type.....	23
Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS	24
A. General Construction Site Inspection and Maintenance Requirements	24
B. Contractor Maintenance Inspection Requirements	24
C. Qualified Inspector Inspection Requirements.....	24
Part V. TERMINATION OF PERMIT COVERAGE	28
A. Termination of Permit Coverage	28
Part VI. REPORTING AND RETENTION OF RECORDS	30
A. Record Retention	30
B. Addresses	30
Part VII. STANDARD PERMIT CONDITIONS.....	31
A. Duty to Comply.....	31
B. Continuation of the Expired General Permit.....	31
C. Enforcement.....	31
D. Need to Halt or Reduce Activity Not a Defense.....	31
E. Duty to Mitigate	32
F. Duty to Provide Information.....	32
G. Other Information	32
H. Signatory Requirements.....	32
I. Property Rights.....	34
J. Severability	34
K. Requirement to Obtain Coverage Under an Alternative Permit.....	34
L. Proper Operation and Maintenance	35
M. Inspection and Entry	35
N. Permit Actions	36
O. Definitions	36
P. Re-Opener Clause	36

Q. Penalties for Falsification of Forms and Reports.....	36
R. Other Permits.....	36
APPENDIX A.....	37
APPENDIX B.....	44
APPENDIX C.....	46
APPENDIX D.....	52
APPENDIX E.....	53
APPENDIX F.....	55

(Part I)

Part I. PERMIT COVERAGE AND LIMITATIONS

A. Permit Application

This permit authorizes stormwater *discharges* to *surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. *Construction activities* involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a *larger common plan of development or sale* that will ultimately disturb one or more acres of land; excluding *routine maintenance activity* that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. *Construction activities* involving soil disturbances of less than one (1) acre where the Department has determined that a *SPDES* permit is required for stormwater *discharges* based on the potential for contribution to a violation of a *water quality standard* or for significant contribution of *pollutants* to *surface waters of the State*.
3. *Construction activities* located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

B. Effluent Limitations Applicable to Discharges from Construction Activities

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the Stormwater Pollution Prevention Plan (“SWPPP”) the reason(s) for the deviation or alternative design and provide information

(Part I.B.1)

which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:

- (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
- (ii) Control stormwater *discharges* to *minimize* channel and streambank erosion and scour in the immediate vicinity of the *discharge* points;
- (iii) *Minimize* the amount of soil exposed during *construction activity*;
- (iv) *Minimize* the disturbance of *steep slopes*;
- (v) *Minimize* sediment *discharges* from the site;
- (vi) Provide and maintain natural buffers around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
- (vii) *Minimize* soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted; and
- (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover.

b. **Soil Stabilization.** In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

c. **Dewatering.** *Discharges* from dewatering activities, including *discharges*

(Part I.B.1.c)

from dewatering of trenches and excavations, must be managed by appropriate control measures.

d. **Pollution Prevention Measures.** Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:

- (i) *Minimize* the *discharge* of *pollutants* from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;
- (ii) *Minimize* the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a *discharge* of *pollutants*, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use) ; and
- (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.

e. **Prohibited Discharges.** The following *discharges* are prohibited:

- (i) Wastewater from washout of concrete;
- (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;
- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
- (iv) Soaps or solvents used in vehicle and equipment washing; and
- (v) Toxic or hazardous substances from a spill or other release.

f. **Surface Outlets.** When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion

(Part I.B.1.f)

at or below the outlet does not occur.

C. Post-construction Stormwater Management Practice Requirements

1. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SMPs") are not designed in conformance with the *performance criteria* in the Design Manual, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

a. Sizing Criteria for New Development

- (i) Runoff Reduction Volume ("RRv"): Reduce the total Water Quality Volume ("WQv") by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual. The remaining portion of the total WQv

(Part I.C.2.a.ii)

that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume ("Cpv"): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria ("Qp"): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.
- (v) Extreme Flood Control Criteria ("Qf"): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.

b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed

- (i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be calculated in accordance with the criteria in Section 10.3 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or

(Part I.C.2.b.ii)

standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.

c. Sizing Criteria for Redevelopment Activity

(Part I.C.2.c.i)

- (i) Water Quality Volume (WQv): The WQv treatment objective for *redevelopment activity* shall be addressed by one of the following options. *Redevelopment activities* located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other *redevelopment activities* shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
 - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
 - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
 - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
 - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 – 4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) Overbank Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.

(Part I.C.2.c.iv)

- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.

d. *Sizing Criteria for Combination of Redevelopment Activity and New Development*

Construction projects that include both *New Development* and *Redevelopment Activity* shall provide post-construction stormwater management controls that meet the *sizing criteria* calculated as an aggregate of the *Sizing Criteria* in Part I.C.2.a. or b. of this permit for the *New Development* portion of the project and Part I.C.2.c of this permit for *Redevelopment Activity* portion of the project.

D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the *ECL* for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or

(Part I.D)

if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

E. Eligibility Under This General Permit

1. This permit may authorize all *discharges* of stormwater from *construction activity to surface waters of the State* and *groundwaters* except for ineligible *discharges* identified under subparagraph F. of this Part.
2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges* from *construction activities*.
3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater *discharges* may be authorized by this permit: *discharges* from firefighting activities; fire hydrant flushings; waters to which cleansers or other components have not been added that are used to wash vehicles or control dust in accordance with the SWPPP, routine external building washdown which does not use detergents; pavement washwaters where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled material has been removed) and where detergents are not used; air conditioning condensate; uncontaminated *groundwater* or spring water; uncontaminated *discharges* from construction site de-watering operations; and foundation or footing drains where flows are not contaminated with process materials such as solvents. For those entities required to obtain coverage under this permit, and who *discharge* as noted in this paragraph, and with the exception of flows from firefighting activities, these *discharges* must be identified in the SWPPP. Under all circumstances, the *owner or operator* must still comply with *water quality standards* in Part I.D of this permit.
4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

F. Activities Which Are Ineligible for Coverage Under This General Permit

All of the following are not authorized by this permit:

(Part I.F)

1. *Discharges* after *construction activities* have been completed and the site has undergone *final stabilization*;
2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
4. *Construction activities* or *discharges* from *construction activities* that may adversely affect an endangered or threatened species unless the *owner or operator* has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.C.2 of this permit.
5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
6. *Construction activities* for residential, commercial and institutional projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which disturb one or more acres of land with no existing *impervious cover*; and
 - c. Which are undertaken on land with a Soil Slope Phase that is identified as an E or F, or the map unit name is inclusive of 25% or greater slope, on the United States Department of Agriculture ("USDA") Soil Survey for the County where the disturbance will occur.
7. *Construction activities* for linear transportation projects and linear utility projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which disturb two or more acres of land with no existing *impervious cover*; and
 - c. Which are undertaken on land with a Soil Slope Phase that is identified as an E or F, or the map unit name is inclusive of 25% or greater slope, on the USDA Soil Survey for the County where the disturbance will occur.

(Part I.F.8)

8. *Construction activities* that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.C.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
- a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the construction site within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the construction site within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
 - 1-5 acres of disturbance - 20 feet
 - 5-20 acres of disturbance - 50 feet
 - 20+ acres of disturbance - 100 feet, or
 - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
 - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
 - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
 - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
 - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
 - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:
 - (i) No Affect
 - (ii) No Adverse Affect

(Part I.F.8.c.iii)

(iii) Executed Memorandum of Agreement, or

d. Documentation that:

(i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.

9. *Discharges from construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

Part II. OBTAINING PERMIT COVERAGE

A. Notice of Intent (NOI) Submittal

1. An *owner or operator* of a *construction activity* that is not subject to the requirements of a *regulated, traditional land use control MS4* must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed NOI form to the Department in order to be authorized to *discharge* under this permit. An *owner or operator* shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (<http://www.dec.ny.gov/>). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address.

**NOTICE OF INTENT
NYS DEC, Bureau of Water Permits
625 Broadway, 4th Floor
Albany, New York 12233-3505**

2. An *owner or operator* of a *construction activity* that is subject to the requirements of a *regulated, traditional land use control MS4* must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have its SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department. The *owner or operator* shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department. An *owner or operator* shall use either the electronic (eNOI) or paper version of the NOI.

The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the address in Part II.A.1.

(Part II.A.2)

The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.E. (Change of Owner or Operator) or where the *owner or operator* of the *construction activity* is the *regulated, traditional land use control MS4*.

3. The *owner or operator* shall have the SWPPP preparer sign the “SWPPP Preparer Certification” statement on the NOI prior to submitting the form to the Department.
4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

B. Permit Authorization

1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
 - a. project review pursuant to the State Environmental Quality Review Act (“SEQRA”) have been satisfied, when SEQRA is applicable. See the Department’s website (<http://www.dec.ny.gov/>) for more information,
 - b. where required, all necessary Department permits subject to the *Uniform Procedures Act* (“UPA”) (see 6 NYCRR Part 621) have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators of construction activities* that are required to obtain UPA permits must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary UPA permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,
 - c. the final SWPPP has been prepared, and
 - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
3. An *owner or operator* that has satisfied the requirements of Part II.B.2 above

(Part II.B.3)

will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:

- a. For *construction activities* that are not subject to the requirements of a *regulated, traditional land use control MS4*:
 - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
 - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
 - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.
- b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:
 - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed “MS4 SWPPP Acceptance” form, or
 - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed “MS4 SWPPP Acceptance” form.

4. The Department may suspend or deny an *owner’s or operator’s* coverage

(Part II.B.4)

under this permit if the Department determines that the SWPPP does not meet the permit requirements. In accordance with statute, regulation, and the terms and conditions of this permit, the Department may deny coverage under this permit and require submittal of an application for an individual SPDES permit based on a review of the NOI or other information pursuant to Part II.

5. Coverage under this permit authorizes stormwater *discharges* from only those areas of disturbance that are identified in the NOI. If an *owner or operator* wishes to have stormwater *discharges* from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The *owner or operator* shall not *commence construction activity* on the future or additional areas until their authorization to *discharge* under this permit goes into effect in accordance with Part II.B. of this permit.

C. General Requirements For Owners or Operators With Permit Coverage

1. The *owner or operator* shall ensure that the provisions of the SWPPP are implemented from the *commencement of construction activity* until all areas of disturbance have achieved *final stabilization* and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
2. The *owner or operator* shall maintain a copy of the General Permit (GP-0-15-002), NOI, *NOI Acknowledgment Letter*, SWPPP, MS4 SWPPP Acceptance form, inspection reports, and all documentation necessary to demonstrate eligibility with this permit at the construction site until all disturbed areas have achieved *final stabilization* and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
3. The *owner or operator* of a *construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*). At a minimum, the *owner or operator* must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:
 - a. The *owner or operator* shall

(Part II.C.3.a)

have a *qualified inspector* conduct **at least** two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

- b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
 - c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
 - d. The *owner or operator* shall install any additional site specific practices needed to protect water quality.
 - e. The *owner or operator* shall include the requirements above in their SWPPP.
4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
5. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*, the *owner or operator* shall notify the *regulated, traditional land use control MS4* in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the *owner or operator* shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice

(Part II.D)

D. Permit Coverage for Discharges Authorized Under GP-0-10-001

1. Upon renewal of SPDES General Permit for Stormwater Discharges from *Construction Activity* (Permit No. GP-0-10-001), an *owner or operator* of a *construction activity* with coverage under GP-0-10-001, as of the effective date of GP-0-15-002, shall be authorized to *discharge* in accordance with GP-0-15-002, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-15-002.

E. Change of Owner or Operator

1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.A.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.

Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or operator* was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

(Part III)

Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

A. General SWPPP Requirements

1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the *commencement of construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP:
 - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;
 - b. whenever there is a change in design, construction, or operation at the construction site that has or could have an effect on the *discharge* of *pollutants*; and
 - c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority.
5. The Department may notify the *owner or operator* at any time that the

(Part III.A.5)

SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.C.4. of this permit.

6. Prior to the *commencement of construction activity*, the *owner or operator* must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The *owner or operator* shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The *owner or operator* shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the

(Part III.A.6)

trained contractor responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the construction site. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

B. Required SWPPP Contents

1. Erosion and sediment control component - All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
 - a. Background information about the scope of the project, including the location, type and size of project;
 - b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours ; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge(s)*;
 - c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
 - d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other

(Part III.B.1.d)

activity at the site that results in soil disturbance;

- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;
- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
- k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the construction site; and
- l. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design

(Part III.B.1.I)

and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

2. Post-construction stormwater management practice component – The *owner or operator* of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable *sizing criteria* in Part I.C.2.a., c. or d. of this permit and the *performance criteria* in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;
- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
 - (i) Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
 - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
 - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
 - (iv) Summary table, with supporting calculations, which demonstrates

(Part III.B.2.c.iv)

that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;

- (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
 - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
 - e. Infiltration test results, when required; and
 - f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.
3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators* of *construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators* of the *construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

(Part IV)

Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

A. General Construction Site Inspection and Maintenance Requirements

1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York, or protect the public health and safety and/or the environment.

B. Contractor Maintenance Inspection Requirements

1. The *owner or operator* of each *construction activity* identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.
2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

C. Qualified Inspector Inspection Requirements

(Part IV.C)

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- Registered Landscape Architect, or
- someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].

1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
 - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
 - b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
 - c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
 - d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
 - a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
 - b. For construction sites where soil disturbance activities are on-going and

(Part IV.C.2.b)

the *owner or operator* has received authorization in accordance with Part II.C.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

- c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.
- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice*” certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.A.1 of this permit.
- e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall

(Part IV.C.2.e)

be separated by a minimum of two (2) full calendar days.

3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site, and all points of *discharge* from the construction site.
4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:
 - a. Date and time of inspection;
 - b. Name and title of person(s) performing inspection;
 - c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
 - d. A description of the condition of the runoff at all points of *discharge* from the construction site. This shall include identification of any *discharges* of sediment from the construction site. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
 - e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
 - f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
 - g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
 - h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;

(Part IV.C.4.i)

- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
 - j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
 - k. Identification and status of all corrective actions that were required by previous inspection; and
 - l. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.C.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

Part V. TERMINATION OF PERMIT COVERAGE

A. Termination of Permit Coverage

- 1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.A.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.

(Part V.A.2)

2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
 - a. Total project completion - All *construction activity* identified in the SWPPP has been completed; and all areas of disturbance have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;
 - b. Planned shutdown with partial project completion - All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
 - c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.E. of this permit.
 - d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice* certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
4. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4* and meet subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *regulated, traditional land use control MS4* sign the “*MS4 Acceptance*” statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The *regulated, traditional land use control MS4* official, by signing this statement, has determined that it is acceptable for the *owner or operator* to submit the NOT in accordance with the requirements of this Part. The *regulated, traditional land use control MS4* can make this determination by performing a final site inspection themselves or by accepting the *qualified inspector’s* final site inspection certification(s) required in Part V.A.3. of this permit.

(Part V.A.5)

5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
 - a. the post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,
 - b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
 - c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
 - d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

Part VI. REPORTING AND RETENTION OF RECORDS

A. Record Retention

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

B. Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.A.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

(Part VII)

Part VII. STANDARD PERMIT CONDITIONS

A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

B. Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

(Part VII.E)

E. Duty to Mitigate

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

F. Duty to Provide Information

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

H. Signatory Requirements

1. All NOIs and NOTs shall be signed as follows:

a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

(i) a president, secretary, treasurer, or vice-president of the

(Part VII.H.1.a.i)

corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or

- (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
 - b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
 - c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
 - (i) the chief executive officer of the agency, or
 - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
- a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
 - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field, superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named

(Part VII.H.2.b)

individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any *owner or operator* authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any *discharger* authorized by a general permit to apply for an individual SPDES permit, it shall notify the *discharger* in writing that a permit application is required. This notice shall include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the *owner or operator* to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from *owner or operator* receipt of the notification letter, whereby the authorization to

(Part VII.K.1)

discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to *discharge* under a general SPDES permit for the same *discharge(s)*, the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

L. Proper Operation and Maintenance

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

M. Inspection and Entry

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a construction site which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

1. Enter upon the *owner's or operator's* premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and
3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

(Part VII.N)

N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

O. Definitions

Definitions of key terms are included in Appendix A of this permit.

P. Re-Opener Clause

1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with *construction activity* covered by this permit, the *owner or operator* of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

R. Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

APPENDIX A

Definitions

Alter Hydrology from Pre to Post-Development Conditions - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

Combined Sewer - means a sewer that is designed to collect and convey both “sewage” and “stormwater”.

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for “*Construction Activity(ies)*” also.

Construction Activity(ies) - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

Direct Discharge (to a specific surface waterbody) - means that runoff flows from a construction site by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a construction site to a separate storm sewer system and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

Discharge(s) - means any addition of any pollutant to waters of the State through an outlet or point source.

Environmental Conservation Law (ECL) - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

Equivalent (Equivalence) – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

Final Stabilization - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied

on all disturbed areas that are not covered by permanent structures, concrete or pavement.

General SPDES permit - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

Groundwater(s) - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

Historic Property – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

Impervious Area (Cover) - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

Infeasible – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term “plan” in “larger common plan of development or sale” is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same “common plan” is not concurrently being disturbed.

Minimize – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

Municipal Separate Storm Sewer (MS4) - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters,

ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a *combined sewer*; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

National Pollutant Discharge Elimination System (NPDES) - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

New Development – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

NOI Acknowledgment Letter - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

Owner or Operator - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; and/or an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications.

Performance Criteria – means the design criteria listed under the “Required Elements” sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf) in Part I.C.2. of the permit.

Pollutant - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq .

Qualified Inspector - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York..

Redevelopment Activity(ies) – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

Regulated, Traditional Land Use Control MS4 - means a city, town or village with land use control authority that is required to gain coverage under New York State DEC's SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s).

Routine Maintenance Activity - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Stream bank restoration projects (does not include the placement of spoil material),
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that makes the transition between the road shoulder and the ditch or embankment,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or embankment,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

Site limitations – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

Sizing Criteria – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), Overbank Flood (Qp), and Extreme Flood (Qf).

State Pollutant Discharge Elimination System (SPDES) - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

Steep Slope – means land area with a Soil Slope Phase that is identified as an E or F, or

the map unit name is inclusive of 25% or greater slope, on the United States Department of Agriculture ("USDA") Soil Survey for the County where the disturbance will occur.

Surface Waters of the State - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

Temporarily Ceased – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

Temporary Stabilization - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

Total Maximum Daily Loads (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and nonpoint sources. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for point source discharges, load allocations (LAs) for nonpoint sources, and a margin of safety (MOS).

Trained Contractor - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

Uniform Procedures Act (UPA) Permit - means a permit required under 6 NYCRR Part

621 of the Environmental Conservation Law (ECL), Article 70.

Water Quality Standard - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

APPENDIX B

Required SWPPP Components by Project Type

Table 1
CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP
THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

<p>The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:</p> <ul style="list-style-type: none"> • Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not directly discharging</u> to one of the 303(d) segments listed in Appendix E • Single family residential subdivisions with 25% or less impervious cover at total site build-out and <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E • Construction of a barn or other agricultural building, silo, stock yard or pen.
<p>The following construction activities that involve soil disturbances of one (1) or more acres of land:</p> <ul style="list-style-type: none"> • Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains • Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects • Bike paths and trails • Sidewalk construction projects that are not part of a road/ highway construction or reconstruction project • Slope stabilization projects • Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics • Spoil areas that will be covered with vegetation • Land clearing and grading for the purposes of creating vegetated open space (i.e. recreational parks, lawns, meadows, fields), excluding projects that <i>alter hydrology from pre to post development</i> conditions • Athletic fields (natural grass) that do not include the construction or reconstruction of <i>impervious area</i> and do not <i>alter hydrology from pre to post development</i> conditions • Demolition project where vegetation will be established and no redevelopment is planned • Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with <i>impervious cover</i> • Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of less than five acres and construction activities that include the construction or reconstruction of impervious area
<p>The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:</p> <ul style="list-style-type: none"> • All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

Table 2
CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES
POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Commercial developments
- Churches and other places of worship
- Construction of a barn or other agricultural building(e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- Institutional, includes hospitals, prisons, schools and colleges
- Industrial facilities, includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's and water treatment plants
- Office complexes
- Sports complexes
- Racetracks, includes racetracks with earthen (dirt) surface
- Road construction or reconstruction
- Parking lot construction or reconstruction
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- All other construction activities that include the construction or reconstruction of *impervious area* or *alter the hydrology from pre to post development* conditions, and are not listed in Table 1

APPENDIX C

Watersheds Where Enhanced Phosphorus Removal Standards Are Required

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual (“Design Manual”).

- Entire New York City Watershed located east of the Hudson River - Figure 1
- Onondaga Lake Watershed - Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed – Figure 4
- Kinderhook Lake Watershed – Figure 5

Figure 1 - New York City Watershed East of the Hudson




Figure 2 - Onondaga Lake Watershed



Figure 3 - Greenwood Lake Watershed




Figure 4 - Oscawana Lake Watershed





Figure 5: Kinderhook Lake Watershed



APPENDIX D

Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C
--

APPENDIX E

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual (“Design Manual”), dated January 2015.

COUNTY	WATERBODY	COUNTY	WATERBODY
Albany	Ann Lee (Shakers) Pond, Stump Pond	Greene	Sleepy Hollow Lake
Albany	Basic Creek Reservoir	Herkimer	Steele Creek tribs
Allegheny	Amity Lake, Saunders Pond	Kings	Hendrix Creek
Bronx	Van Cortlandt Lake	Lewis	Mill Creek/South Branch and tribs
Broome	Whitney Point Lake/Reservoir	Livingston	Conesus Lake
Broome	Fly Pond, Deer Lake	Livingston	Jaycox Creek and tribs
Broome	Minor Tribs to Lower Susquehanna (north)	Livingston	Mill Creek and minor tribs
Cattaraugus	Allegheny River/Reservoir	Livingston	Bradner Creek and tribs
Cattaraugus	Case Lake	Livingston	Christie Creek and tribs
Cattaraugus	Linlyco/Club Pond	Monroe	Lake Ontario Shoreline, Western
Cayuga	Duck Lake	Monroe	Mill Creek/Blue Pond Outlet and tribs
Chautauqua	Chautauqua Lake, North	Monroe	Rochester Embayment - East
Chautauqua	Chautauqua Lake, South	Monroe	Rochester Embayment - West
Chautauqua	Bear Lake	Monroe	Unnamed Trib to Honeoye Creek
Chautauqua	Chadakoin River and tribs	Monroe	Genesee River, Lower, Main Stem
Chautauqua	Lower Cassadaga Lake	Monroe	Genesee River, Middle, Main Stem
Chautauqua	Middle Cassadaga Lake	Monroe	Black Creek, Lower, and minor tribs
Chautauqua	Findley Lake	Monroe	Buck Pond
Clinton	Great Chazy River, Lower, Main Stem	Monroe	Long Pond
Columbia	Kinderhook Lake	Monroe	Cranberry Pond
Columbia	Robinson Pond	Monroe	Mill Creek and tribs
Dutchess	Hillside Lake	Monroe	Shipbuilders Creek and tribs
Dutchess	Wappinger Lakes	Monroe	Minor tribs to Irondequoit Bay
Dutchess	Fall Kill and tribs	Monroe	Thomas Creek/White Brook and tribs
Erie	Green Lake	Nassau	Glen Cove Creek, Lower, and tribs
Erie	Scajaquada Creek, Lower, and tribs	Nassau	LI Tribs (fresh) to East Bay
Erie	Scajaquada Creek, Middle, and tribs	Nassau	East Meadow Brook, Upper, and tribs
Erie	Scajaquada Creek, Upper, and tribs	Nassau	Hempstead Bay
Erie	Rush Creek and tribs	Nassau	Hempstead Lake
Erie	Ellicott Creek, Lower, and tribs	Nassau	Grant Park Pond
Erie	Beeman Creek and tribs	Nassau	Beaver Lake
Erie	Murder Creek, Lower, and tribs	Nassau	Camaans Pond
Erie	South Branch Smoke Cr, Lower, and tribs	Nassau	Halls Pond
Erie	Little Sister Creek, Lower, and tribs	Nassau	LI Tidal Tribs to Hempstead Bay
Essex	Lake George (primary county: Warren)	Nassau	Massapequa Creek and tribs
Genesee	Black Creek, Upper, and minor tribs	Nassau	Reynolds Channel, east
Genesee	Tonawanda Creek, Middle, Main Stem	Nassau	Reynolds Channel, west
Genesee	Oak Orchard Creek, Upper, and tribs	Nassau	Silver Lake, Lofts Pond
Genesee	Bowen Brook and tribs	Nassau	Woodmere Channel
Genesee	Bigelow Creek and tribs	Niagara	Hyde Park Lake
Genesee	Black Creek, Middle, and minor tribs	Niagara	Lake Ontario Shoreline, Western
Genesee	LeRoy Reservoir	Niagara	Bergholtz Creek and tribs
Greene	Schoharie Reservoir	Oneida	Ballou, Nail Creeks
		Onondaga	Ley Creek and tribs
		Onondaga	Onondaga Creek, Lower and tribs

APPENDIX E

List of 303(d) segments impaired by pollutants related to construction activity, cont'd.

COUNTY	WATERBODY	COUNTY	WATERBODY
Onondaga	Onondaga Creek, Middle and tribs	Suffolk	Great South Bay, West
Onondaga	Onondaga Creek, Upp, and minor tribs	Suffolk	Mill and Seven Ponds
Onondaga	Harbor Brook, Lower, and tribs	Suffolk	Moriches Bay, East
Onondaga	Ninemile Creek, Lower, and tribs	Suffolk	Moriches Bay, West
Onondaga	Minor tribs to Onondaga Lake	Suffolk	Quantuck Bay
Onondaga	Onondaga Creek, Lower, and tribs	Suffolk	Shinnecock Bay (and Inlet)
Ontario	Honeoye Lake	Sullivan	Bodine, Montgomery Lakes
Ontario	Hemlock Lake Outlet and minor tribs	Sullivan	Davies Lake
Ontario	Great Brook and minor tribs	Sullivan	Pleasure Lake
Orange	Monhagen Brook and tribs	Sullivan	Swan Lake
Orange	Orange Lake	Tompkins	Cayuga Lake, Southern End
Orleans	Lake Ontario Shoreline, Western	Tompkins	Owasco Inlet, Upper, and tribs
Oswego	Pleasant Lake	Ulster	Ashokan Reservoir
Oswego	Lake Neatahwanta	Ulster	Esopus Creek, Upper, and minor tribs
Putnam	Oscawana Lake	Ulster	Esopus Creek, Lower, Main Stem
Putnam	Palmer Lake	Ulster	Esopus Creek, Middle, and minor tribs
Putnam	Lake Carmel	Warren	Lake George
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Warren	Tribs to L.George, Village of L George
Queens	Bergen Basin	Warren	Huddle/Finkle Brooks and tribs
Queens	Shellbank Basin	Warren	Indian Brook and tribs
Rensselaer	Nassau Lake	Warren	Hague Brook and tribs
Rensselaer	Snyders Lake	Washington	Tribs to L.George, East Shr Lk George
Richmond	Grasmere, Arbutus and Wolfes Lakes	Washington	Cossayuna Lake
Rockland	Congers Lake, Swartout Lake	Washington	Wood Cr/Champlain Canal, minor tribs
Rockland	Rockland Lake	Wayne	Port Bay
Saratoga	Ballston Lake	Wayne	Marbletown Creek and tribs
Saratoga	Round Lake	Westchester	Lake Katonah
Saratoga	Dwaas Kill and tribs	Westchester	Lake Mohegan
Saratoga	Tribs to Lake Lonely	Westchester	Lake Shenorock
Saratoga	Lake Lonely	Westchester	Reservoir No.1 (Lake Isle)
Schenectady	Collins Lake	Westchester	Saw Mill River, Middle, and tribs
Schenectady	Duane Lake	Westchester	Silver Lake
Schenectady	Mariaville Lake	Westchester	Teatown Lake
Schoharie	Engleville Pond	Westchester	Truesdale Lake
Schoharie	Summit Lake	Westchester	Wallace Pond
Schuyler	Cayuta Lake	Westchester	Peach Lake
St. Lawrence	Fish Creek and minor tribs	Westchester	Mamaroneck River, Lower
St. Lawrence	Black Lake Outlet/Black Lake	Westchester	Mamaroneck River, Upp, and tribs
Steuben	Lake Salubria	Westchester	Sheldrake River and tribs
Steuben	Smith Pond	Westchester	Blind Brook, Lower
Suffolk	Millers Pond	Westchester	Blind Brook, Upper, and tribs
Suffolk	Mattituck (Marratooka) Pond	Westchester	Lake Lincolndale
Suffolk	Tidal tribs to West Moriches Bay	Westchester	Lake Meahaugh
Suffolk	Canaan Lake	Wyoming	Java Lake
Suffolk	Lake Ronkonkoma	Wyoming	Silver Lake
Suffolk	Beaverdam Creek and tribs		
Suffolk	Big/Little Fresh Ponds		
Suffolk	Fresh Pond		
Suffolk	Great South Bay, East		
Suffolk	Great South Bay, Middle		

Note: The list above identifies those waters from the final New York State "2014 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy", dated January 2015, that are impaired by silt, sediment or nutrients.

APPENDIX F

LIST OF NYS DEC REGIONAL OFFICES

<u>Region</u>	<u>COVERING THE FOLLOWING COUNTIES:</u>	<u>DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS</u>	<u>DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM</u>
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 TEL. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, Po Box 296 RAY BROOK, NY 12977-0296 TEL. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROAD AVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVE. BUFFALO, NY 14203-2999 TEL. (716) 851-7070

Appendix B
Notice of Intent

NOI for coverage under Stormwater General Permit for Construction Activity*version 1.18*

(Submission #: 2Z6-99SZ-G37S, version 1)

PRINTED ON 2/14/2018

Summary			
Submission #:	2Z6-99SZ-G37S	Date Submitted:	Not Submitted
Form:	NOI for coverage under Stormwater General Permit for Construction Activity version 1.18 (NOI for Ashokan Rail Trail - Phase 2)	Status:	Draft
Applicant:	Chris Hannett	Active Steps:	Form Submitted
Reference #:			
Description:	NOI for coverage under Stormwater General Permit for Construction Activity		

Notes

There are currently no Submission Notes.

Details

Owner/Operator Information**Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)**

Ulster County

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

Ulster County Commissioner of Public Works

Owner/Operator Contact Person First Name

Ulster County Commissioner of Public Works

Owner/Operator Mailing Address

313-317 Shamrock Lane

City

Kingston

State

New York

Zip

12401-2810

Phone

(845) 340-3100

Email

NONE PROVIDED

Federal Tax ID

NONE PROVIDED

Project Location**Project/Site Name**

Ashokan Rail Trail

Street Address (Not P.O. Box)

Route 28

Side of Street

South

City/Town/Village (THAT ISSUES BUILDING PERMIT)

Hurley/Olive/Woodstock

State

New York

Zip

12481

County

ULSTER

DEC Region

3

Name of Nearest Cross Street

Route 28A/Reservoir Rd/Basin Rd

Distance to Nearest Cross Street (Feet)

NONE PROVIDED

Project In Relation to Cross Street**Tax Map Numbers Section-Block-Parcel**

NONE PROVIDED

Tax Map Numbers

NONE PROVIDED

1. Coordinates

Provide the Geographic Coordinates for the project site. The two methods are: - Navigate to the project location on the map (below) and click to place a marker and obtain the XY coordinates. - The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the map to the correct location and click the map to place a marker and obtain the XY coordinates.

Navigate to your location and click on the map to get the X,Y coordinates

41.97471027766938,
-74.19776945202784

Project Details**2. What is the nature of this project?**

New Construction

3. Select the predominant land use for both pre and post development conditions.**Pre-Development Existing Landuse**

Other

Other

Railroad

Post-Development Future Land Use

Bike Path/Trail

3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.

NONE PROVIDED

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage) within the disturbed area. *** ROUND TO THE NEAREST TENTH OF AN ACRE. *

Total Site Area (acres)

228.5

Total Area to be Disturbed (acres)

33.1

Existing Impervious Area to be Disturbed (acres)

0

Future Impervious Area Within Disturbed Area (acres)

0

5. Do you plan to disturb more than 5 acres of soil at any one time?

No

6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.

A (%)

5.8

B (%)

13.3

C (%)

35.1

D (%)

45.6

7. Is this a phased project?

Yes

8. Enter the planned start and end dates of the disturbance activities.

Start Date

06/04/2018

End Date

05/24/2019

9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.

Ashokan Reservoir

9a. Type of waterbody identified in question 9?

Stream/Creek On Site

Other Waterbody Type Off Site Description

Terminal Reservoir

9b. If "wetland" was selected in 9A, how was the wetland identified?

Delineated by Consultant

10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-15-002?

No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-15-002?

No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?

Yes

If No, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as an E or F on the USDA Soil Survey?

Yes

If Yes, what is the acreage to be disturbed?

NONE PROVIDED

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?

Yes

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?

No

16. What is the name of the municipality/entity that owns the separate storm sewer system?

NONE PROVIDED

17. Does any runoff from the site enter a sewer classified as a Combined Sewer?

No

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?

No

19. Is this property owned by a state authority, state agency, federal government or local government?

No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)

No

Required SWPPP Components

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?

Yes

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?

No

If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction SMP Identification sections.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual?

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:

Professional Engineer (P.E.)

SWPPP Preparer

Thomas C. Baird

Contact Name (Last, Space, First)

Baird, Thomas

Mailing Address

10 Airline Drive, Suite 200

City

Albany

State

New York

Zip

12205

Phone

(518) 218-1801

Email

tbaird@bartonandloguidice.com

Download SWPPP Preparer Certification Form

Please take the following steps to prepare and upload your preparer certification form: 1) Click on the link below to download a blank certification form 2) The certified SWPPP preparer should sign this form 3) Scan the signed form 4) Upload the scanned doc

[Download SWPPP Preparer Certification Form](#)

Please upload the SWPPP Preparer Certification - Attachment

NONE PROVIDED

Comment: NONE PROVIDED

Erosion & Sediment Control Criteria

25. Has a construction sequence schedule for the planned management practices been prepared?

Yes

26. Select all of the erosion and sediment control practices that will be employed on the project site:

Temporary Structural

Check
Dams
Construction Road Stabilization
Dust Control
Level
Spreader
Sediment Basin
Silt Fence
Stabilized Construction
Entrance
Temporary Access Waterway Crossing
Turbidity
Curtain

Biotechnical

Wattling

Vegetative Measures

Mulching
Protecting Vegetation
Seeding
Topsoiling

Permanent Structural

Land
Grading
Lined Waterway (Rock)
Riprap Slope Protection
Rock Outlet
Protection
Streambank Protection

Other

Fiberlogs

Post-Construction Criteria

* IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

NONE PROVIDED

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet)

NONE
PROVIDED

29. Post-construction SMP Identification

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques (Volume Reduction) and Standard SMPs with RRv Capacity that were used to reduce the Total WQv Required (#28). Identify the SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice. Note: Redevelopment projects shall use the Post-Construction SMP Identification section to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SM

30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29. (acre-feet)

NONE PROVIDED

31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28)?

If Yes, go to question 36. If No, go to question 32.

32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)

NONE PROVIDED

32a. Is the Total RRv provided (#30) greater than or equal to the Minimum RRv Required (#32)?

If Yes, go to question 33.

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the SWPPP. If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

33. SMPs

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs to be used to treat the remaining total WQv (=Total WQv Required in #28 - Total RRv Provided in #30). Also, provide the total impervious area that contributes runoff to each practice selected. NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment proje

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question #29. (acre-feet)

NONE PROVIDED

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).

NONE PROVIDED

35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?

If Yes, go to question 36. If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria

36. Provide the total Channel Protection Storage Volume (CPv required and provided or select waiver (#36a), if applicable.

CPv Required (acre-feet)

NONE PROVIDED

CPv Provided (acre-feet)

NONE PROVIDED

36a. The need to provide channel protection has been waived because:

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (#37a), if applicable.

Overbank Flood Control Criteria (Qp)

Pre-Development (CFS)

NONE PROVIDED

Post-Development (CFS)

NONE PROVIDED

Total Extreme Flood Control Criteria (Qf)

Pre-Development (CFS)

NONE PROVIDED

Post-Development (CFS)

NONE PROVIDED

37a. The need to meet the Qp and Qf criteria has been waived because:

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?

If Yes, Identify the entity responsible for the long term Operation and Maintenance

NONE PROVIDED

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). (See question #32a) This space can also be used for other pertinent project information.

NONE PROVIDED

Post-Construction SMP Identification

Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative SMPs

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

RR Techniques (Area Reduction)

Round to the nearest tenth

Total Contributing Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

Total Contributing Impervious Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

RR Techniques (Volume Reduction)

Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

Total Contributing Impervious Acres for Vegetated Swale (RR-5)

NONE PROVIDED

Total Contributing Impervious Acres for Rain Garden (RR-6)

NONE PROVIDED

Total Contributing Impervious Acres for Stormwater Planter (RR-7)

NONE PROVIDED

Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8)

NONE PROVIDED

Total Contributing Impervious Acres for Porous Pavement (RR-9)

NONE PROVIDED

Total Contributing Impervious Acres for Green Roof (RR-10)

NONE PROVIDED

Standard SMPs with RRv Capacity

Total Contributing Impervious Acres for Infiltration Trench (I-1)

NONE PROVIDED

Total Contributing Impervious Acres for Infiltration Basin (I-2)

NONE PROVIDED

Total Contributing Impervious Acres for Dry Well (I-3)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Infiltration System (I-4)

NONE PROVIDED

Total Contributing Impervious Acres for Bioretention (F-5)

NONE PROVIDED

Total Contributing Impervious Acres for Dry Swale (O-1)

NONE PROVIDED

Standard SMPs

Total Contributing Impervious Acres for Micropool Extended Detention (P-1)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Pond (P-2)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Extended Detention (P-3)

NONE PROVIDED

Total Contributing Impervious Acres for Multiple Pond System (P-4)

NONE PROVIDED

Total Contributing Impervious Acres for Pocket Pond (P-5)

NONE PROVIDED

Total Contributing Impervious Acres for Surface Sand Filter (F-1)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Sand Filter (F-2)

NONE PROVIDED

Total Contributing Impervious Acres for Perimeter Sand Filter (F-3)

NONE PROVIDED

Total Contributing Impervious Acres for Organic Filter (F-4)

NONE PROVIDED

Total Contributing Impervious Acres for Shallow Wetland (W-1)

NONE PROVIDED

Total Contributing Impervious Acres for Extended Detention Wetland (W-2)

NONE PROVIDED

Total Contributing Impervious Acres for Pond/Wetland System (W-3)

NONE PROVIDED

Total Contributing Impervious Acres for Pocket Wetland (W-4)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Swale (O-2)

NONE PROVIDED

Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)**Total Contributing Impervious Area for Hydrodynamic**

NONE PROVIDED

Total Contributing Impervious Area for Wet Vault

NONE PROVIDED

Total Contributing Impervious Area for Media Filter

NONE PROVIDED

"Other" Alternative SMP?

NONE PROVIDED

Total Contributing Impervious Area for "Other"

NONE PROVIDED

Provide the name and manufacturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.

Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.

Manufacturer of Alternative SMP

NONE PROVIDED

Name of Alternative SMP

NONE PROVIDED

Other Permits**40. Identify other DEC permits, existing and new, that are required for this project/facility.**

Freshwater Wetlands/Article

24

Stream Bed or Bank Protection/Article 15

If SPDES Multi-Sector GP, then give permit ID

NONE PROVIDED

If Other, then identify

NONE PROVIDED

41. Does this project require a US Army Corps of Engineers Wetland Permit?

Yes

If "Yes," then indicate Size of Impact, in acres, to the nearest tenth

.1

42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.

NONE PROVIDED

MS4 SWPPP Acceptance

43. Is this project subject to the requirements of a regulated, traditional land use control MS4?

Yes - Please

attach the MS4 Acceptance form below

If No, skip question 44

44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?

No

MS4 SWPPP Acceptance Form Download

Download form from the link below. Complete, sign, and upload.

[MS4 SWPPP Acceptance Form](#)

MS4 Acceptance Form Upload - Attachment

NONE

PROVIDED

Comment: NONE PROVIDED

Owner/Operator Certification

Owner/Operator Certification Form Download

Download the certification form by clicking the link below. Complete, sign, scan, and upload the form.

[Owner/Operator Certification Form \(PDF, 45KB\)](#)

Upload Owner/Operator Certification Form * - Attachment

NONE

PROVIDED

Comment: NONE PROVIDED

Attachments

Date	Attachment Name	Context
------	-----------------	---------

Status History

Date	User	Processing Status
------	------	-------------------

None

Processing Steps

Step Name	Assigned To/Completed By	Date Completed
-----------	--------------------------	----------------

Form Submitted

Deemed Complete

Toni Cioffi

Appendix C

Drainage Areas and Tc Flowpaths

This page intentionally left blank.

Appendix D

Water Quantity and Quality Rate and Volume Calculations

Swale Sizing

Section 4.8

- 2 year event used to ensure non-erosive flows through roadside swales
- Figure 4.5 shows 2 year design storm depths (24 hr)
Use 4 in.
- 10 year storm is used as a target sizing for outfalls
- Appendix L → Channel slope 0-5% → Permissible Velocity
AA = 2.5 ft/sec

Chazy-Manning Equation


$$V = \left(\frac{1}{n}\right) R^{2/3} \sqrt{s}$$

V = Flow Velocity

n = Roughness Coefficient

D = Flow Depth

s = channel slope



$$R = \frac{A}{P}$$

$$= \frac{(0.66 \times 1) + (2 \times 1)}{2(0.74) + 2} = \frac{0.88}{3.48} = 0.25$$

$$= \frac{(0.66 \times 1) + (2 \times 1)}{2 + 2(2.24)}$$

$$= \frac{(2 \times 1) + (2 \times 1)}{2 + 2(2.24)} = 0.17 = R$$

$$R^{2/3} \Rightarrow 0.31$$

Use n = 0.15 ⇒ Appendix L

$$V = \left(\frac{1}{0.15}\right) (0.25)^{2/3} (0.0015)^{1/2} = 0.03$$

$$V = (6.66)(0.397)(0.039) = 0.1 \text{ ft/s}$$

Example for
0.15% slope swale

$$\text{ft} \times \frac{\text{s}}{\text{ft}} \times \frac{1 \text{ min}}{60 \text{ s}}$$

1. Calculate Velocity based on Flow

2. Determine ^{equivalent} Flow through a culvert of the same diameter as depth of water

Use calculated Flows based on areas and 10 yr storm

$$Q = AV$$

★ Need to calculate depth from Q

Maximum Velocity and Flow for a 6' long swale
6' long swale and 12" depth

- Using Nomograph on page 3.42 of ^{DEC} Blue Book

$$Q \approx 3.7 \text{ ft}^3/\text{s} \Rightarrow \text{maximum } Q \text{ for 6' long swale}$$


- Using the velocity equation $Q = VA$

$$A = \pi r^2 = \pi (0.5')^2 = 0.79 \text{ ft}^2$$

$$Q = VA \Rightarrow V = \frac{Q}{A} = \frac{3.7}{0.79} = \underline{4.7 \text{ ft/s}}$$

Therefore for a ^{12"} pipe flowing full, a 6' long
stone apron can accommodate a flow of 3.7 ft³/s
and a flow velocity of 4.7 ft/s

**Intensity Frequency Duration – 10yr
(41.962N, -74.21W)**




Time (mins)	Intensity (in/hr)
=====	=====
5	5.80
6*	5.35
7*	5.03
8*	4.79
9*	4.60
10	4.45
11*	4.24
12*	4.07
13*	3.92
14*	3.79
15	3.68
16*	3.54
17*	3.42
18*	3.31
19*	3.21
20*	3.13

21*	3.05
22*	2.97
23*	2.91
24*	2.85
25*	2.79
26*	2.74
27*	2.70
28*	2.65
29*	2.61
30	2.57
31*	2.51
32*	2.46
33*	2.41
34*	2.36
35*	2.31
36*	2.27
37*	2.23
38*	2.19
39*	2.15
40*	2.12
41*	2.08
42*	2.05
43*	2.02
44*	1.99
45*	1.97
46*	1.94
47*	1.91
48*	1.89
49*	1.87
50*	1.84
51*	1.82
52*	1.80
53*	1.78
54*	1.76
55*	1.74
56*	1.73
57*	1.71
58*	1.69
59*	1.68
60	1.66
61*	1.64
62*	1.62
63*	1.60
64*	1.58
65*	1.56
66*	1.54
67*	1.52
68*	1.50
69*	1.49
70*	1.47
71*	1.45
72*	1.44
73*	1.42
74*	1.41
75*	1.39
76*	1.38
77*	1.36
78*	1.35
79*	1.34
80*	1.32

81*	1.31
82*	1.30
83*	1.29
84*	1.28
85*	1.26
86*	1.25
87*	1.24
88*	1.23
89*	1.22
90*	1.21
91*	1.20
92*	1.19
93*	1.18
94*	1.17
95*	1.16
96*	1.15
97*	1.15
98*	1.14
99*	1.13
100*	1.12
101*	1.11
102*	1.10
103*	1.10
104*	1.09
105*	1.08
106*	1.07
107*	1.07
108*	1.06
109*	1.05
110*	1.05
111*	1.04
112*	1.03
113*	1.03
114*	1.02
115*	1.01
116*	1.01
117*	1.00
118*	1.00
119*	0.99
120	0.99

*values for noted rows are calculated estimates

**Intensity Frequency Duration – 10yr
(41.966N, -74.219W)**



Time (hours)	Intensity (in/hr)
=====	=====
1	1.44
2	0.96
3	0.75
4*	0.62
5*	0.54
6	0.48
7*	0.43
8*	0.40
9*	0.37
10*	0.35
11*	0.33
12	0.31
13*	0.30
14*	0.28
15*	0.27
16*	0.26

17*	0.25
18*	0.24
19*	0.23
20*	0.22
21*	0.22
22*	0.21
23*	0.20
24	0.20
25*	0.19
26*	0.19
27*	0.18
28*	0.18
29*	0.17
30*	0.17
31*	0.16
32*	0.16
33*	0.15
34*	0.15
35*	0.15
36*	0.14
37*	0.14
38*	0.14
39*	0.14
40*	0.13
41*	0.13
42*	0.13
43*	0.13
44*	0.13
45*	0.12
46*	0.12
47*	0.12
48	0.12

*values for noted rows are calculated estimates

STANDARD AND SPECIFICATIONS FOR ROCK OUTLET PROTECTION



Definition & Scope

A **permanent** section of rock protection placed at the outlet end of the culverts, conduits, or channels to reduce the depth, velocity, and energy of water, such that the flow will not erode the receiving downstream reach.

Conditions Where Practice Applies

This practice applies where discharge velocities and energies at the outlets of culverts, conduits, or channels are sufficient to erode the next downstream reach. This applies to:

1. Culvert outlets of all types.
2. Pipe conduits from all sediment basins, dry storm water ponds, and permanent type ponds.
3. New channels constructed as outlets for culverts and conduits.

Design Criteria

The design of rock outlet protection depends entirely on the location. Pipe outlet at the top of cuts or on slopes steeper than 10 percent, cannot be protected by rock aprons or riprap sections due to re-concentration of flows and high velocities encountered after the flow leaves the apron.

Many counties and state agencies have regulations and design procedures already established for dimensions, type and size of materials, and locations where outlet protection is required. Where these requirements exist, they shall be followed.

Tailwater Depth

The depth of tailwater immediately below the pipe outlet

must be determined for the design capacity of the pipe. If the tailwater depth is less than half the diameter of the outlet pipe, and the receiving stream is wide enough to accept divergence of the flow, it shall be classified as a Minimum Tailwater Condition; see Figure 3.16 on page 3.42 as an example. If the tailwater depth is greater than half the pipe diameter and the receiving stream will continue to confine the flow, it shall be classified as a Maximum Tailwater Condition; see Figure 3.17 on page 3.43 as an example. Pipes which outlet onto flat areas with no defined channel may be assumed to have a Minimum Tailwater Condition; see Figure 3.16 on page 3.42 as an example.

Apron Size

The apron length and width shall be determined from the curves according to the tailwater conditions:

Minimum Tailwater – Use Figure 3.16 on page 3.42

Maximum Tailwater – Use Figure 3.17 on page 3.43

If the pipe discharges directly into a well defined channel, the apron shall extend across the channel bottom and up the channel banks to an elevation one foot above the maximum tailwater depth or to the top of the bank, whichever is less.

The upstream end of the apron, adjacent to the pipe, shall have a width two (2) times the diameter of the outlet pipe, or conform to pipe end section if used.

Bottom Grade

The outlet protection apron shall be constructed with no slope along its length. There shall be no overfall at the end of the apron. The elevation of the downstream end of the apron shall be equal to the elevation of the receiving channel or adjacent ground.

Alignment

The outlet protection apron shall be located so that there are no bends in the horizontal alignment.

Materials

The outlet protection may be done using rock riprap, grouted riprap, or gabions. Outlets constructed on the bank of a stream or wetland shall not use grouted rip-rap, gabions or concrete.

Riprap shall be composed of a well-graded mixture of rock size so that 50 percent of the pieces, by weight, shall be larger than the d_{50} size determined by using the charts. A

well-graded mixture, as used herein, is defined as a mixture composed primarily of larger rock sizes, but with a sufficient mixture of other sizes to fill the smaller voids between the rocks. The diameter of the largest rock size in such a mixture shall be 1.5 times the d_{50} size.

Thickness

The minimum thickness of the riprap layer shall be 1.5 times the maximum rock diameter for d_{50} of 15 inches or less; and 1.2 times the maximum rock size for d_{50} greater than 15 inches. The following chart lists some examples:

D₅₀ (inches)	d_{max} (inches)	Minimum Blanket Thick- ness (inches)
4	6	9
6	9	14
9	14	20
12	18	27
15	22	32
18	27	32
21	32	38
24	36	43

Rock Quality

Rock for riprap shall consist of field rock or rough unhewn quarry rock. The rock shall be hard and angular and of a quality that will not disintegrate on exposure to water or weathering. The specific gravity of the individual rocks shall be at least 2.5.

Filter

A filter is a layer of material placed between the riprap and the underlying soil surface to prevent soil movement into and through the riprap. Riprap shall have a filter placed under it in all cases.

A filter can be of two general forms: a gravel layer or a plastic filter cloth. The plastic filter cloth can be woven or non-woven monofilament yarns, and shall meet these base requirements: thickness 20-60 mils, grab strength 90-120 lbs; and shall conform to ASTM D-1777 and ASTM D-1682.

Gravel filter blanket, when used, shall be designed by comparing particle sizes of the overlying material and the base material. Design criteria are available in Standard and Specification for Anchored Slope and Channel Stabilization on page 4.7.

Gabions

Gabions shall be made of hexagonal triple twist mesh with heavily galvanized steel wire. The maximum linear dimension of the mesh opening shall not exceed 4 ½ inches and the area of the mesh opening shall not exceed 10 square inches.

Gabions shall be fabricated in such a manner that the sides, ends, and lid can be assembled at the construction site into a rectangular basket of the specified sizes. Gabions shall be of single unit construction and shall be installed according to manufacturer's recommendations.

The area on which the gabion is to be installed shall be graded as shown on the drawings. Foundation conditions shall be the same as for placing rock riprap, and filter cloth shall be placed under all gabions. Where necessary, key, or tie, the structure into the bank to prevent undermining of the main gabion structure.

Maintenance

Once a riprap outlet has been installed, the maintenance needs are very low. It should be inspected after high flows for evidence of scour beneath the riprap or for dislodged rocks. Repairs should be made immediately.

Design Procedure

1. Investigate the downstream channel to assure that nonerosive velocities can be maintained.
2. Determine the tailwater condition at the outlet to establish which curve to use.
3. Use the appropriate chart with the design discharge to determine the riprap size and apron length required. It is noted that references to pipe diameters in the charts are based on full flow. For other than full pipe flow, the parameters of depth of flow and velocity must be used to adjust the design discharges.
4. Calculate apron width at the downstream end if a flare section is to be employed.

Design Examples are demonstrated in Appendix B.


Construction Specifications

1. The subgrade for the filter, riprap, or gabion shall be prepared to the required lines and grades. Any fill required in the subgrade shall be compacted to a density of approximately that of the surrounding undisturbed material.
2. The rock or gravel shall conform to the specified grad-

ing limits when installed respectively in the riprap or filter.

3. Filter cloth shall be protected from punching, cutting, or tearing. Any damage other than an occasional small hole shall be repaired by placing another piece of cloth over the damaged part or by completely replacing the cloth. All overlaps, whether for repairs or for joining two pieces of cloth shall be a minimum of one foot.
4. Rock for the riprap or gabion outlets may be placed by equipment. Both shall each be constructed to the full course thickness in one operation and in such a manner as to avoid displacement of underlying materials. The rock for riprap or gabion outlets shall be delivered and placed in a manner that will ensure that it is reasonably homogenous with the smaller rocks and spalls filling the voids between the larger rocks. Riprap shall be placed in a manner to prevent damage to the filter blanket or filter cloth. Hand placement will be required to the extent necessary to prevent damage to the permanent works.

Figure 3.16
Outlet Protection Design—Minimum Tailwater Condition Chart
(Design of Outlet Protection from a Round Pipe Flowing Full,
Minimum Tailwater Condition: $T_w < 0.5D_o$) (USDA - NRCS)



* For discharge velocities exceeding Maximum Allowable for Riprap indicated, increase d_{50} stone size and/or provide velocity reduction device.

Figure 3.17
Outlet Protection Design—Maximum Tailwater Condition Chart
(Design of Outlet Protection from a Round Pipe Flowing Full,
Maximum Tailwater Condition: $T_w \geq 0.5D_o$) (USDA - NRCS)




Figure 3.18
Riprap Outlet Protection Detail (1)




Figure 3.19
Riprap Outlet Protection Detail (2)





Figure 3.20
Riprap Outlet Protection Detail (3)



Peak Swale Flow and Velocities

CENTERLINE STATION		STONE APRON LOCATION	SIDE	LENGTH	SLOPE (%)	CONTRIBUTING AREA (ACRE)	TIME OF CONCENTRATION (MINUTES)	TIME OF CONCENTRATION (HOURS)	INTENSITY (IN/HR)	FLOW (Q) (CF/S)	Velocity (based on Q) (ft/s)	Length of Apron (FT)
FROM	TO											
A 17+00	A 23+25	A 23+25	RT	625.0	1.15%	1.10	36.4	0.6	2.27	1.00	0.56	6
A 17+00	A 23+25	A 23+25	LT	625.0	1.15%	0.89	36.4	0.6	2.27	0.81	0.53	6
A 34+00	A 43+25	A 43+25	LT	925.0	0.75%	1.26	66.7	1.1	1.54	0.78	0.45	6
A 34+00	A 35+75	A 35+75	RT	175.0	0.75%	0.29	12.6	0.2	4.07	0.47	0.39	6
A 42+00	A 43+00	A 43+00	RT	100.0	0.75%	0.02	7.2	0.1	5.03	0.04	0.17	6
A 73+00	A 74+25	A 73+00	LT	125.0	0.15%	0.33	20.2	0.3	3.13	0.41	0.21	6
A 76+00	A 77+50	A 77+50	LT	150.0	0.15%	0.96	24.2	0.4	2.85	1.09	0.28	6
A 75+00	A 76+00	A 75+00	RT	100.0	0.15%	0.05	16.1	0.3	3.54	0.07	0.12	6
A 76+00	A 77+50	A 77+75	LT	150.0	0.15%	0.13	24.2	0.4	2.85	0.15	0.16	6
A 76+00	A 77+50	A 77+75	RT	150.0	0.15%	0.06	24.2	0.4	2.85	0.07	0.12	6
A 90+75	A 94+00	A 90+75	LT	325.0	0.25%	2.35	40.6	0.7	2.12	1.99	0.39	6
A 94+00	A 100+50	A 100+50	LT	650.0	0.13%	10.90	148.2	2.5	0.85	3.71	0.36	6
A 102+75	A 104+50	A 102+50	LT	175.0	0.15%	3.50	28.2	0.5	2.65	3.71	0.38	6
A 140+00	A 142+50	A 142+50	RT	250.0	0.10%	0.16	49.4	0.8	1.87	0.12	0.13	6
A 156+00	A 159+75	A 156+00	LT	375.0	0.50%	0.15	33.1	0.6	2.41	0.14	0.23	6
A 178+00	A 216+25	A 178+00	RT	3,825.0	0.42%	20.50	370.3	6.2	0.48	3.94	0.55	6
A 181+00	A 217+75	A 181+00	LT	3,675.0	0.38%	5.80	371.5	6.2	0.48	1.11	0.39	6
A 236+00	A 261+00	A 236+50	LT	2,500.0	0.40%	3.50	246.6	4.1	0.62	0.87	0.37	6
A 237+00	A 260+00	A 237+00	RT	2,300.0	0.40%	9.90	228.4	3.8	0.62	2.46	0.49	6
A 270+50	A 272+75	-	LT	225.0	0.00%	-	-	-	-	N/A	-	-
A 270+50	A 272+75	-	RT	225.0	0.00%	-	-	-	-	N/A	-	-
A 315+75	A 321+75	A 315+75	LT	600.0	0.64%	2.00	47.0	0.8	1.91	1.53	0.51	6
A 330+00	A 340+00	A 340+00	LT	1,000.0	0.30%	1.68	114.1	1.9	1.02	0.69	0.31	6
A 322+00	A 330+00	A 322+50	RT	800.0	0.28%	0.60	94.2	1.6	1.17	0.28	0.24	6
A 330+00	A 338+75	A 338+75	RT	875.0	0.30%	0.74	99.8	1.7	1.13	0.33	0.25	6
A 352+00	A 359+25	A 359+25	LT	725.0	0.30%	7.20	82.7	1.4	1.3	3.74	0.49	6
A 366+50	A 398+50	-	LT	3,200.0	0.12%	-	-	-	-	N/A	-	-
A 398+50	A 404+00	A 404+00	LT	550.0	0.15%	3.17	88.7	1.5	1.23	1.56	0.30	6
A 377+75	A 385+75	A 386+00	RT	800.0	0.16%	0.30	126.4	2.1	0.96	0.12	0.15	6
A 412+25	A 423+00	A 412+25	LT	1,075.0	0.33%	2.10	116.5	1.9	1.01	0.85	0.34	6
A 428+50	A 436+00	A 436+00	LT	750.0	0.65%	3.20	58.0	1.0	1.69	2.16	0.57	6
A 413+25	A 423+50	A 413+25	RT	1,025.0	0.35%	0.50	108.5	1.8	1.06	0.21	0.23	6
A 428+50	A 435+00	A 435+00	RT	650.0	0.72%	0.30	47.8	0.8	1.89	0.23	0.31	6
A 440+00	A 452+00	A 452+00	LT	1,200.0	0.26%	5.10	146.3	2.4	0.85	1.73	0.38	6
A 444+00	A 447+50	A 447+50	RT	350.0	0.21%	0.29	48.0	0.8	1.89	0.22	0.20	6
A 463+50	A 474+00	-	LT	1,050.0	0.21%	-	-	-	-	N/A	-	-
A 474+00	A 488+00	A 488+00	LT	1,400.0	0.34%	2.60	150.3	2.5	0.85	0.88	0.35	6
A 463+50	A 472+00	A 472+00	RT	850.0	0.20%	0.72	119.6	2.0	1.01	0.29	0.21	6
A 474+00	A 487+75	A 488+00	RT	1,375.0	0.33%	1.23	150.3	2.5	0.85	0.42	0.28	6
A 510+75	A 515+75	A 515+75	LT	500.0	0.76%	2.56	35.8	0.6	2.31	2.37	0.62	6
A 510+75	A 515+25	A 515+25	RT	450.0	0.69%	0.27	33.9	0.6	2.36	0.25	0.31	6

Ashokan Rail Trail
 Calculations by: CMH
 7/31/2018



Peak Swale Flow and Velocities

CENTERLINE STATION		STONE APRON LOCATION	SIDE	LENGTH	SLOPE (%)	CONTRIBUTING AREA (ACRE)	TIME OF CONCENTRATION (MINUTES)	TIME OF CONCENTRATION (HOURS)	INTENSITY (IN/HR)	FLOW (Q) (CF/S)	Velocity (based on Q) (ft/s)	Length of Apron (FT)
FROM	TO											
A 520+25	A 522+75	A 522+75	LT	250.0	0.80%	2.21	17.5	0.3	3.31	2.93	0.66	6
A 520+25	A 522+50	A 522+50	RT	225.0	0.72%	0.15	16.5	0.3	3.42	0.21	0.30	6
A 538+50	A 540+50	A 538+50	RT	200.0	0.25%	0.23	25.0	0.4	2.79	0.26	0.22	6
A 538+50	A 540+50	A 538+50	LT	200.0	0.25%	0.45	25.0	0.4	2.79	0.50	0.27	6
A 540+75	A 557+00	A 557+00	RT	1,625.0	0.52%	1.49	140.8	2.3	0.9	0.54	0.36	6
A 540+75	A 557+00	A 557+00	LT	1,625.0	0.52%	2.18	140.8	2.3	0.9	0.78	0.40	6
A 585+00	A 603+50	-	RT	1,850.0	0.44%	1.59	175.1	2.9	0.78	0.50	0.33	6
A 580+75	A 586+25	A 580+50	LT	550.0	0.10%	0.96	108.6	1.8	1.06	0.41	0.18	6

Appendix E
Weekly Inspection Form

Inspection Report

Stormwater Construction Site Inspection Report

General Information			
Project Name			
NPDES Tracking No.		Location	
Date of Inspection		Start/End Time	
Inspector's Name(s)			
Inspector's Title(s)			
Inspector's Contact Information			
Inspector's Qualifications			
Describe present phase of construction			
Type of Inspection: <input type="checkbox"/> Regular <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event			
Weather Information			
Has there been a storm event since the last inspection? <input type="checkbox"/> Yes <input type="checkbox"/> No If yes, provide: Storm Start Date & Time: Storm Duration (hrs): Approximate Amount of Precipitation (in):			
Weather at time of this inspection? <input type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input type="checkbox"/> High Winds <input type="checkbox"/> Other: Temperature:			
Have any discharges occurred since the last inspection? <input type="checkbox"/> Yes <input type="checkbox"/> No If yes, describe:			
Are there any discharges at the time of inspection? <input type="checkbox"/> Yes <input type="checkbox"/> No If yes, describe:			

Site-specific BMPs

- Number the structural and non-structural BMPs identified in your SWPPP on your site map and list them below (add as many BMPs as necessary). Carry a copy of the numbered site map with you during your inspections. This list will ensure that you are inspecting all required BMPs at your site.
- Describe corrective actions initiated, date completed, and note the person that completed the work in the Corrective Action Log.

	BMP	BMP Installed?	BMP Maintenance Required?	Corrective Action Needed and Notes
1		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
3		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
5		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
6		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
7		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
8		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
9		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	
10		<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	

	BMP	BMP Installed?	BMP Maintenance Required?	Corrective Action Needed and Notes
11		qYes qNo	qYes qNo	
12		qYes qNo	qYes qNo	
13		qYes qNo	qYes qNo	
14		qYes qNo	qYes qNo	
15		qYes qNo	qYes qNo	
16		qYes qNo	qYes qNo	
17		qYes qNo	qYes qNo	
18		qYes qNo	qYes qNo	
19		qYes qNo	qYes qNo	
20		qYes qNo	qYes qNo	

Overall Site Issues

Below are some general site issues that should be assessed during inspections. Customize this list as needed for conditions at your site.

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes
1	Are all slopes and disturbed areas not actively being worked properly stabilized?	qYes qNo	qYes qNo	
2	Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?	qYes qNo	qYes qNo	
3	Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	qYes qNo	qYes qNo	
4	Are discharge points and receiving waters free of any sediment deposits?	qYes qNo	qYes qNo	
5	Are storm drain inlets properly protected?	qYes qNo	qYes qNo	
6	Is the construction exit preventing sediment from being tracked into the street?	qYes qNo	qYes qNo	
7	Is trash/litter from work areas collected and placed in covered dumpsters?	qYes qNo	qYes qNo	
8	Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	qYes qNo	qYes qNo	

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes
9	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	qYes qNo	qYes qNo	
10	Are materials that are potential stormwater contaminants stored inside or under cover?	qYes qNo	qYes qNo	
11	Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?	qYes qNo	qYes qNo	
12	(Other)	qYes qNo	qYes qNo	

Non-Compliance

Describe any incidents of non-compliance not described above:

CERTIFICATION STATEMENT

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”

Print name and title: _____

Signature: _____ **Date:** _____

Appendix F
Corrective Action Log

**BEST MANAGEMENT PRACTICE (BMP)
CORRECTIVE ACTION LOG**

Project: _____
Job # _____
Inspectors _____

Inspection Report Date	Date of Action Taken	BMP Corrected	Corrective Action Taken	Party Who Completed Work

By signing above:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

PRE-CONSTRUCTION INSPECTION CHECKLIST

Does the project site contain, or is located adjacent to, any of the following:

	Yes	No	<u>Location</u>	<u>Comments</u>
1. Trees to be protected?	<input type="checkbox"/>	<input type="checkbox"/>		
2. Wetlands?	<input type="checkbox"/>	<input type="checkbox"/>		
3. Steep Slopes?	<input type="checkbox"/>	<input type="checkbox"/>		
4. Waterbodies?	<input type="checkbox"/>	<input type="checkbox"/>		
5. Additional Resources?	<input type="checkbox"/>	<input type="checkbox"/>		

List Erosion and Sediment Control Practices to be installed to protect resources:

<u>Practices</u>	<u>Location</u>
Trees	
Wetlands	
Steep Slopes	
Waterbodies	
Additional Resources	

Identify locations for the following:

<u>Location</u>
Stabilized Construction Entrance
Contractor Staging Area
Limits of Clearing and Grubbing

	Yes	No
Are other erosion and sediment control practices required?	<input type="checkbox"/>	<input type="checkbox"/>

If so, list additional Practices:

Inspections shall be conducted by, or under the supervision of a qualified professional, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), or a soil scientist.

EROSION AND SEDIMENT CONTROL INSPECTION LOG

PROJECT:

INSPECTOR:

DATE:

REASON FOR INSPECTION: WEEKLY ☐ (See Page 4)
PRE-CON ☐ (See Page 3)

RAINFALL > 1/2 IN. ☐ (See Page 4)
PROJECT TERM. ☐ (See Page 5)

Date of Last Rainfall: _____ Inches of Rainfall: _____

Attach sketch (utilize sheets in Appendix A) depicting:

1. Disturbed Areas
2. Areas to be disturbed in the next 14 days.
3. Drainage Pathways
3. Areas that have undergone temporary or permanent stabilization

HAVE EROSION AND SEDIMENT CONTROL PRACTICES BEEN	YES	<input type="checkbox"/>
INSTALLED PRIOR TO START OF CONSTRUCTION AS REQUIRED?	NO	<input type="checkbox"/>

IS THERE EVIDENCE OF EROSION AT THE SITE?	YES	<input type="checkbox"/>
	NO	<input type="checkbox"/>

ARE ADDITIONAL MAINTENANCE PRACTICES REQUIRED TO	YES	<input type="checkbox"/>
PREVENT EROSION?	NO	<input type="checkbox"/>

IF SO, EXPLAIN: _____

IS SEDIMENT MIGRATING OFF-SITE (I.E. STREETS, WATERS, ETC.)?	YES	<input type="checkbox"/>
	NO	<input type="checkbox"/>

WERE DEFICIENCIES NOTED PERTAINING TO THE SWPPP?	YES	<input type="checkbox"/>
	NO	<input type="checkbox"/>

Comments _____

ARE CHANGES REQUIRED TO THE SWPPP?	YES	<input type="checkbox"/>
	NO	<input type="checkbox"/>

Comments _____

****COMPLETE THE ATTACHED SITE INSPECTION CHECKLISTS FOR INDIVIDUAL PRACTICES****

Inspections shall be conducted by, or under the supervision of a qualified professional, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), or a soil scientist.

EROSION AND SEDIMENT CONTROL INSPECTION CHECKLIST				
Practice	Location	Condition	Need Repair	Comments
Site Preparation				
Stabilized Entrance		G F P	Y N	Is Sediment being tracked off-site? Y or N
Dust Control		- - -	- -	Required? Y or N
Rock Outlet Protection		G F P	Y N	Evidence of Erosion at limits of rock? Y or N
Runoff Control				
Diversion Berm		G F P	Y N	
*Berm to be stabilized				
Check Dams		G F P	Y N	Evidence of erosion between dams? - Y or N
Swales		G F P	Y N	Evidence of erosion in swale? Y or N
Circle Type - Grass Rock				
Pipe Slope Drain		G F P	Y N	Evidence of erosion of slope? Y or N
*Requires outlet protection				
Soil Stabilization - Required if work has ceased in area for more than 14 days				
Seeding		G F P	Y N	% of Area stabilized = _____%
Circle: Permanent or Temporary				
*Requires mulch				
Rolled Erosion Control Products		G F P	Y N	Evidence of erosion along slope? Y or N
*Proper stapling/Overlapping				
Sediment Control				
Sediment Basins/Traps		G F P	Y N	Depth of sediment = _____ in.
Silt Fence		G F P	Y N	Sediment behind fence = _____ in.
*Embed fabric 6" into ground				
Drop Inlet Protection		G F P	Y N	Circle Type - Stone Excavated Fabric
*Remove accumulated sediment				
Other Practices		G F P	Y N	

*Denotes Installation Requirements

Inspections shall be conducted by, or under the supervision of a qualified professional, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), or a soil scientist.

NOTICE OF TERMINATION INSPECTION CHECKLIST		
<p>Is the site at least 90% stabilized? <i>If NO, then Notice of Termination can not be filed.</i></p> <p>List Stabilization Methods:</p> <p>Vegetative -</p> <p>Structural -</p>	<p>Yes No</p> <p><input type="checkbox"/> <input type="checkbox"/></p>	<p><u>Comments</u></p>
<p>Have all temporary erosion and sediment control practices been removed?</p> <p>If NO, remove all temporary practices (i.e. silt fence, etc.)</p>	<p>Yes No</p> <p><input type="checkbox"/> <input type="checkbox"/></p>	
<p>List all permanent erosion and sediment control practices that will remain at the site:</p> 		
<p>Has an O&M Manual been prepared for permanent practices?</p> <p>Who is responsible for maintenance of permanent practices?</p>	<p>Yes No</p> <p><input type="checkbox"/> <input type="checkbox"/></p> <p>_____</p>	
<p>Additional Comments:</p> 		

Inspections shall be conducted by, or under the supervision of a qualified professional, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), or a soil scientist.

Appendix G

Log of Changes and Updates to SWPPP

**STORM WATER POLLUTION PREVENTION PLAN
UPDATE LOG**

Project: _____

Job # _____

Inspectors _____

Date	SWPPP Changes/Update	Comments	Signatures		
			Inspector	Contractor	P.E. / CPESC

By signing above:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Appendix H

Endangered Species / Wetland / Historic Preservation Documentation

Ashokan Rail Trail Project
6 NYCRR PART 617.7
STATE ENVIRONMENTAL QUALITY REVIEW ACT
NEGATIVE DECLARATION
NOTICE OF DETERMINATION OF NON-SIGNIFICANCE

This Notice and Negative Declaration is issued pursuant to Part 617 of the implementing regulations pertaining to Article 8 (State Environmental Quality Review Act) of the New York State Environmental Conservation Law ("SEQRA".)

Pursuant to Resolution No. 421 of November 14, 2017, the Ulster County Legislature, as Lead Agency and Project Sponsor, has determined that the proposed action described below will not have a significant effect on the environment and a Draft Environmental Impact Statement will not be prepared.

SEQRA: Type I Action: 12/15/2015 **Status:** EAF Part 3

PROJECT SPONSOR: Ulster County

NAME OF ACTION: In The Matter of the Ulster County Legislature Approval of the Construction of the Ashokan Rail Trail consisting of 11.5 mile pedestrian and bicycle trail along the north shore of the Ashokan Reservoir from Basin Road in the Town of Hurley to NYS Route 28A in the Town of Olive on the Ashokan Trail Easement along the former Ulster and Delaware Railroad right-of-way.

CONDITIONED NEGATIVE DECLARATION: No

PROJECT SUMMARY:

Ulster County (the "County") is proposing the construction of an approximately 11.5-mile pedestrian and bicycle trail that will run along the north shore of the Ashokan Reservoir from Basin Road in the Town of Hurley to NYS Route 28A in the Town of Olive on the abandoned Ulster & Delaware Railroad Corridor (the "Ashokan Rail Trail"), which has been owned by the County since 1979. The Ashokan Rail Trail project (the "Project") is being developed in cooperation with and with funding support from the New York City Department of Environmental Protection ("DEP"). The environmental review for the Project includes three public trailheads to be constructed by DEP.

The Project will be implemented in two phases. The first phase will include the removal and off-site disposal of railroad rail, wooden ties, metal hardware and the felling and disposal of dead and stressed trees. The second phase includes the repurposing of the existing ballast for the trail base, the addition of a stone layer top surface, the replacement of a large failed culvert and a destroyed railroad bridge, maintenance to existing drainage culverts, and development of three public trailheads, which will be constructed by DEP but are included in this SEQRA review.

The Project will have a significant positive impact for residents of Ulster County and visitors by providing economic development for Route 28 businesses, expanding non-motorized recreational opportunities, improving public health and quality of life, and further developing Ulster County's rail trail network into a premiere tourism destination.

The Project has been designed to mitigate any potential environmental impacts and will also provide environmental benefits. These benefits include the removal and proper disposal of thousands (35,000+) of creosote-treated railroad ties, repairs and stabilization of unmaintained culverts and drainage ditches, stream daylighting of the Butternut Creek, and embankment erosion reductions and stabilization. Additionally, through interpretive panels and exhibits, trail users will be educated on the importance of the New York City Watershed and the Ashokan Reservoir, the history and significance of the Catskill Park, and the importance of responsible trail use to protect drinking water quality.

The Project design has been developed, from the beginning, with extensive coordination and involvement with DEP. The engineering designs developed by the County's engineering consultant firm, Barton & Loguidice, D.P.C. ("B&L"), were prepared and revised with the significant and frequent input from DEP staff. Throughout the extensive design revisions, the County and B&L have gone to great lengths to reduce and minimize the footprint of the Project, to mitigate environmental impacts, and provide positive environmental benefits where feasible, such as daylighting the Butternut Creek. To ensure sensitive environmental resources would not be adversely impacted and to determine where avoidance and mitigation could be employed, the B&L performed detailed studies with cooperation, assistance and full coordination with DEP. These studies are listed below, and the avoidance and impact minimization are summarized in the sections below and in the detailed studies attached.

HISTORY OF THE PROJECT:

December 15, 2015 – The Ulster County Legislature, pursuant to Resolution No. 480, declared its intent to act as Lead Agency in the matter of constructing the Ashokan Rail Trail Project, determining the action to be Type 1 under SEQRA. The Legislature also created Capital Project No. 459 to authorize and fund necessary engineering studies and environmental reviews.

August 31, 2016 - Ulster County, pursuant to the State Environmental Quality Review Act and 6 NYCRR 617.6(b)(3)(i), circulated by way of letters its Notice of Intent to Establish Lead Agency along with Part 1 of the completed Full Environmental Assessment Form to all Involved and Interested agencies (refer to list below) for the construction of the Ashokan Rail Trail, an 11.5 mile pedestrian and bicycle trail from Basin Road in the Town of Hurley to Route 28A in the Town of Olive. The following were identified as Involved and Interested Agencies that received the Notice:

- New York State Department of Environmental Conservation ("NYSDEC")
- New York State Office of Parks and Historic Preservation ("NYS OPRHP")
- United States Fish and Wildlife Service ("USFW")
- United States Army Corps of Engineers ("ACOE")
- New York City Department of Environmental Protection ("DEP")

- Town of Olive
- Town of Hurley
- New York State Department of Transportation (“NYSDOT”)

September 20, 2016- As no objections were received from the Involved and Involved Agencies, the Ulster County Legislature became Lead Agency for the Ashokan Rail Trail Project.

August 15, 2017 – The Ulster County Legislature, pursuant to Resolution No. 327, determined and resolved to lawfully segment the execution of the “Ashokan Trail Easement” with the City of New York from the Ashokan Rail Trail Project. The Legislature declared approval of the Ashokan Trail Easement as an Unlisted Action and determined the action would not have an adverse impact on the environment. Further, the Legislature authorized the issuance of a negative declaration for the execution of the Ashokan Trail Easement as provided in 6 NYCRR Part 617.7.

REASONS SUPPORTING THE DETERMINATION:

Methodology

In making this Determination of Non-Significance, the Ulster County Legislature, as Lead Agency and its advisors first examined Part 1 of the Full Environmental Assessment Form (“EAF”) and the supplemental data and documentation as contained in the various Reports completed for the project by the Lead Agency’s engineering consultants. This work was undertaken over the course of nearly two years (2016-2017) by said Lead Agency’s consultants, and a copy of the Full EAF, Parts 1 and 2 are annexed hereto and made a part hereof.

Detailed studies were completed to identify potential impacts, and these studies are included as attachments to this narrative. These studies and analyses include the following:

- Wetland Delineation Report (May 2017), which includes:
 - Wetland Study and Delineation, Mapping
 - Threatened and Endangered Species Habitat Assessment and Coordination Letters
- Traffic Impact Study (March 2017)
- No Adverse Impact Letter from NYS OPRHP (October 2016)
- Environmental Soil Sampling Program, Conclusions and Test Results (May 2017)
- Resolution No. 480- Establishing Ashokan Rail Trail Capital Project (12/15/2015)
- Resolution No. 327- Ashokan Trail Easement Authorization (08/15/2017)
- Ashokan Rail Trail Easement Only - SEQR Full Environmental Assessment Form
- Lead Agency Letters - Notice of Intent to Establish Lead Agency for Ashokan Rail Trail Construction (August 31, 2016)
- Engineering Assessment of Alternatives

Alternative Analysis

The County considered several alternatives including: rail with trail, alternative trail locations, and construction of the trail leaving existing rail and ties in place. Rail with trail was

rejected due to the constraints over long stretches in the Ulster and Delaware (“U&D”) Railroad Corridor to accommodate both facilities, the requirement from New York City as the underlying land owner to allow either rail or trail but not both, and the adopted policy of the Ulster County Legislature to provide for trail only in this section of the U&D Corridor. It is also important to note that use of the corridor by an operating railroad has not occurred for more than forty (40) years. Alternative trail locations were confined by DEP requirements to the area of the railroad easement/trail easement. Additionally, the cost and environmental impacts associated with deviation off of the existing railroad bed is prohibitive and fails to meet the County’s objective to create a safe and highly scenic trail experience that is fully accessible to persons with disabilities. A short deviation (approximately 800 linear feet) from the existing rail bed is proposed as part of the Project to avoid existing wetlands that have formed within this section as a result of the prolonged lack of maintenance of the drainage facilities. Construction of the trail on top of the existing steel rail and ties was rejected for several reasons, including the following: difficulty associated with trail and bridge construction with the rail in place; on-going maintenance needs; increased disturbance necessary to accommodate the fill needed to cover rail and ties; uneven consolidation of the trail surface as wooden ties further decay; frost heaves from trapped moisture; drainage and erosion issues; the condition of the underlying rail bed with over 95 percent of the existing ties being decayed; narrowed trail width; and the requirement from DEP that, for water quality purposes, the existing creosote-treated wooden ties be removed.

Evaluation of Impacts of the Proposed Action

Under the circumstances of the particular related actions as hereinafter evaluated, and the extensive environmental analysis of the Project, the Lead Agency finds that the facts and information available to it support a determination that all probable and relevant adverse environmental effects have been identified and that they will not be significant, and therefore, an Environmental Impact Statement is not necessary.

The environmental analysis of the reasonably related long-term, short-term, direct, indirect and cumulative impacts of these related and simultaneous actions started with an analysis of the existing conditions of the Project site. The review then analyzed the environmental impacts of the proposed changes and actions, while comparing those impacts with the impacts on existing land use to determine if the proposed action may have a significant adverse environmental impact.

No other related or subsequent actions are included in any long-range plans for the Project site, nor likely to be undertaken, nor dependent on the actions which are now under consideration. A listing of all of the Involved and Interested Agencies for the Project is provided at the end of this Negative Declaration.

The Lead Agency’s examination of the specific environmental impacts addresses those areas required under Part 617.7(c) and all of the areas included under Part 2 of the Full Environmental Assessment Form (EAF) as they relate to the proposed actions and changes and their magnitude. In addition, the Lead Agency further examined those potential adverse changes for those questions answered “Yes” on Part 2 of the EAF (the numbers below correspond to all numbered questions on Part 2 of the Full Environmental Assessment Form answered as “Yes”) as follows:

1. Impact on Land

The Ashokan Rail Trail (“ART”) will be constructed in the same location and on the same footprint as the existing single-tracked railroad bed with only one exception where the Trail will be re-routed from the existing railroad bed for approximately 800 ft. to avoid B&L Delineated Wetland “O”. The steel rails, wooden ties and other metal track hardware will be removed and disposed of from the Project corridor (with the exception of a short double-tracked area- or “siding”- to be adapted and re-used for historic interpretation). It is noted by the Lead Agency that this section to be left in place lies outside of the drainage area to the Ashokan Reservoir and as such will not impact water quality. Following the removal of the track materials and rough grading, the ART will be constructed on the remaining ballast with additional stone added (typically 10” thick) and spread and leveled to provide additional base and a top course for the ART. The use of this stone and other grading necessary for the trail will enable the construction of the trail to remain within +/- 12 inches of the current trail profile with the exception of the replacement of the Bridge at Boiceville discussed later.

The Project includes the development of three public trailheads to be designed and constructed by DEP. Land disturbance for the proposed trailheads will be limited to: 0.50-acres for the Woodstock Dike Trailhead in West Hurley; 1.32-acres at the Ashokan Station/ Jones Cove Trailhead in Shokan; and 0.75-acres at the Boiceville Trailhead near Route 28A in Boiceville. The Woodstock Dike and Boiceville Trailheads will be unpaved. The Ashokan Station is proposed to be paved. All trailheads are designed to incorporate stormwater run-off infiltration to avoid any increase in stormwater run-off or velocities.

The construction of both the Butternut Creek Bridge and the Boiceville Bridge will take place close to bedrock and in areas where the water table is less than 3 feet. Construction means and methods approved by the DEP and NYSDEC will be utilized to avoid adverse impacts associated with these conditions. Details and materials will also be approved by both DEC and NYSDEC. No blasting is proposed or anticipated. The Boiceville Bridge will be raised approximately seven (7) feet and extended sixty (60) feet in length to allow the passage of the fifty (50) year storm with two (2) feet of additional clearance (freeboard) which will help reduce velocities, erosion, and scour on the land during marked storm events.

Several cracked concrete culverts will be repaired using minimally invasive techniques and ten (10) new shallow culverts will be installed just below the surface of the ART to convey runoff to the existing swales and eventually to stone aprons designed to reduce energy, velocity, eliminate erosion, and dissipate runoff into a sheet flow condition also reducing impacts on the land.

When originally constructed, sections of the rail, ties, and ballast were installed on embankment material (fill) to provide a near level grade and to traverse, or span, the surrounding undulating terrain. During construction of the ART, the trail surface will typically be within 12 inches (in height) from the original surface with its centerline within three (3) feet from either side of the railroad track centerline. Vegetated slopes along the Project corridor will be left in

place to maintain their current stability, reduce risk of erosion, and maintain existing buffers from wetland and other sensitive areas.

The bridge construction includes areas where minor sections of fill will be required and will utilize slopes greater than fifteen percent (15%) to minimize the disturbance area “footprint.” These thirty-three percent (33%) to fifty percent (50%) slopes are standard engineering practice in bridge construction and will be stabilized to inhibit erosion and sediment transportation. Small sections of fill are also necessary to repair washouts which will also be stabilized to inhibit erosion. Stormwater will be conveyed through existing vegetated drainage swales where it will be directed to sheet flow and infiltration locations or into existing streams. Check dams will be utilized as necessary to prevent sediment laden water from flowing into existing ditches, swales, wetlands, streams and other watercourses.

The Project is estimated to take approximately eighteen (18) months to complete. This time frame accounts for careful attention to sensitive areas as part of the construction management plan and limitations in site access and movement of materials, particularly during the winter months, that may impede the typical speed of construction. Construction will occur during day time hours. The remoteness of the corridor from developed areas with very limited homes nearby and only in one isolated area (Reservoir Road) ensures that the Project will not result in negative impacts to the land uses in the Route 28 corridor or the surrounding communities.

Additionally, construction sequencing and acceptable work periods will be tailored to suit the ecological needs of the ART corridor including avoiding construction near any potential bald eagle nests during the breeding season, refraining from tree clearing activities during the active Indiana and northern long-eared bat season, prohibiting entry into trout streams during spawning periods, and avoiding wetland and stream impacts to the greatest extent possible with a project impact on less than ½ acre of wetlands.

Based upon the factors noted above, the Project plans, and the supporting studies, the Lead Agency finds that there will be no substantial adverse change in existing impacts to the land as a result of Project.

3. Impacts on Surface Water and Groundwater

Construction of the Project will result in disturbance to a NYSDEC mapped wetland (AS-20) as well as very minor disturbance to unmapped federally jurisdictional wetlands. A wetland delineation was performed by B&L, and the Wetland Delineation Report was prepared. This effort was supplemented by DEP staff, who worked with B&L to form a consensus on additional wetland locations and boundaries. Each wetland, stream, swale or other water course was mapped and analyzed. To avoid and mitigate impacts to the maximum extent possible the centerline of the trail was shifted along the corridor where possible. These horizontal and vertical shifts of the ART were designed at twenty-five (25) ft. intervals along the entire Project corridor to minimize disturbance to land, avoid impacts to water courses, and to reduce the need for transport of materials both in and out of the Project corridor. In order to further reduce impacts to land and water, the trail shoulders were reduced from five (5) ft. in width on each side

of the trail (originally proposed based on AASHTO guidelines for multi-use trail design) to zero (0) ft. in width in most locations. A maximum width shoulder of 3 ft. is being utilized in areas where feasible and where impacts to sensitive areas will not occur. The proposed trail width was reduced from twelve (12) feet to ten (10) feet in areas that are immediately adjacent to water courses, wetlands, and sensitive areas identified by B&L and/or DEP. The resulting disturbed areas fall within the General Permit issued by the ACOE for wetland disturbance and within NYSDEC guidelines.

Appropriate erosion and sediment control measures will be utilized during and post construction to stabilize any disturbed areas. A Stormwater Pollution Prevention Plan ("SWPPP") has been developed in consultation with DEP, which highlights these measures, provides the details and "tools" to install them properly, and includes means to enforce compliance by construction contractors, if necessary. Best Management Practices as outlined in the Project SWPPP and the NYSDEC Stormwater Management Design Manual (Blue Book) is incorporated into the design of the trail to be used by the contractor during construction to minimize and prevent erosion and sedimentation of existing watercourses. Post-construction drainage patterns and characteristics will generally remain the same as the pre-construction conditions with a few minor exceptions.

To further minimize impacts to wetlands approximately 800 ft. of trail was re-routed from the existing railroad centerline to the north of B&L Delineated Wetland "O" to completely avoid impacts to an unmapped federally-jurisdictional wetland. Other portions of the ART were shifted and narrowed to minimize impacts to existing mapped and unmapped streams and wetlands. Review the NYSDEC and the United States Army Corps of Engineers (USACE) is ongoing, and permits have been submitted and will be obtained prior to commencement of construction activities. Any additional required permit requirements including wetland improvements will be incorporated into the final construction drawings.

In order to ensure the stability and future safety of the ART, multiple existing culverts will require repair. Repairs will be limited to minor concrete crack and spalling repairs and the filling of scour pits at the outlet of the existing culverts. Work performed in a flowing stream, will utilize temporary dewatering and rerouting of the stream so as to perform the work in the dry. This will limit the amount of sediment potentially disturbed during culvert repairs. Several cracked concrete culverts will be repaired using minimally invasive techniques and ten (10) new shallow culverts will be installed just below the surface of the trail to convey runoff in areas with existing water to the existing swales and eventually to stone aprons designed to reduce energy and velocity and dissipate runoff into a sheet flow condition.

The large concrete Butternut Creek Culvert, where the wing walls have collapsed and the supported railroad embankment is heavily eroded, will be removed and replaced with a prefabricated steel truss bridge structure that "daylights" the Creek, restores the natural flow of the Butternut Creek - a Class A,A(t) waterbody, and improves passage for fish and other wildlife. The new Butternut Creek Bridge will be founded on short foundations (abutments) high above the Creek, and all concrete materials from the failed culvert, including the concrete bottom of the former culvert, will be removed. This restoration will include stabilization and protection of the remaining high-fill railroad bed embankment.

In addition to the removal of the failed Butternut Creek Culvert, the Project also includes the replacement of the destroyed former Boiceville Trestle and removal of elements that remain in the stream. This bridge carried the railroad over the Esopus Creek at Boiceville. The bridge was destroyed during storm disaster events in 2011. The Project includes a new pedestrian bridge capable of supporting emergency vehicles at this location with a raised profile approximately seven (7) feet above the former Trestle's elevation and extending the former bridge's length by sixty (60) feet so that the new bridge structure is installed above the 50 year flood zone with two (2) feet of additional clearance. The new bridge replaces the former three-pier structure with one of two-piers limiting work in the stream and reducing in stream obstruction. The new abutments are designed with extensive scour protection. During the reconstruction of this bridge, coffer dams will be employed to protect the Esopus Creek from disturbance of bottom sediments. Turbidity curtains and other Best Management Practices will be utilized to eliminate impacts to the waterbody. Each practice will require written approval by the project team and DEP prior to installation. The project will also remove the remains and debris from the former structure from the Esopus Creek.

The Project will remove all of the deteriorated ties in the corridor which will be appropriately disposed of. The removal of these ties from close proximity to the Reservoir is an example of best management practices as required by DEP.

The project does not propose the use of groundwater in any fashion as part of its construction or operation. Drainage improvements will not redirect water flow to the extent that recharge areas are affected. Finally, no herbicides are permitted as part of the maintenance of the trail as noted in the operations plan for the project and by the County's local law that prohibits their use on County property.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there is no substantial adverse change in existing ground or surface water quantity or quality as a result of project.

5. Impact on Flooding

Portions of the ART are located within a one-hundred (100) year floodplain. However, where this occurs no major changes will be made that relate to trail construction with the exceptions of the new bridge at Boiceville and Butternut Creek. The proposed Boiceville Bridge has been raised approximately seven (7) ft. higher than the former bridge, which collapsed during a major flood event in 2011. The new bridge will be designed to fully pass the fifty (50) year storm below the structure with two (2) feet of additional clearance (freeboard). The bridge will also pass the 100 year storm event without being overtopped. The failed Butternut Creek Culvert will be removed and replaced with a prefabricated steel truss bridge which will "daylight" the Creek and significantly increase the hydraulic capacity of this system.

Most of the trail itself lies outside of the 100 year floodplain, and those areas where the trail lies within the floodplain have been designed to ensure that "no rise" occurs and that the trail itself is resistant to the impacts of flooding.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there no substantial adverse change associated with flooding as a result of the Project.

7. Impact on Plants and Animals

The U.S. Fish and Wildlife Service (“USFWS”) New York Field Office’s website was reviewed to determine whether any federally listed endangered, threatened, or candidate species are known to inhabit the proposed Project area. The USFWS Information, Planning and Conservation (IPaC) System reported three federally protected species that could potentially inhabit the Project corridor: the Indiana bat (*Myotis sodalis* – Endangered), the northern long-eared bat (*Myotis septentrionalis* – Threatened), and the bog turtle (*Clemmys muhlenbergii* – Threatened).

Additionally, the New York Natural Heritage Program (“NHP”) was queried for information regarding the reported presence of any endangered species, threatened species, species of special concern, or significant natural communities within or adjacent to the Project area. A response was received from the NHP on July 26, 2016, which indicated three records of rare or state-listed animals or plants and significant natural communities at the site or in its immediate vicinity. The bald eagle (*Haliaeetus leucocephalus*- Threatened) was identified to have nested within four hundred (400) feet of the Project corridor. An Indiana bat maternity colony was identified within two-hundred, fifty (250) feet of the Project corridor. Additionally, a high quality occurrence of an uncommon community type, a bluestone vernal pool, was identified 0.5 miles east of the corridor.

Indiana and Northern Long-eared Bats

In accordance with the 2016 Range-wide Indiana Bat Summer Survey Guidelines (this document applies to both Indiana bat and northern long-eared bats), most trees greater than 3” diameter at breast height (“DBH”) are considered potential habitat for the northern long-eared bats, and greater than 4” DBH for the Indiana bat. The dominant tree species observed within the Project corridor include: red maple (*Acer rubrum*), striped maple (*Acer pensylvanicum*), shagbark hickory (*Carya ovata*), silver maple (*Acer saccharinum*), northern red oak (*Quercus rubra*), eastern white pine (*Pinus strobus*), and American beech (*Fagus grandifolia*). Woody vegetation, including shrubs less than 3” intermixed with larger DBH trees (most of which are dead and dying ash trees), are proposed for clearing throughout the linear length of trail. The section titled, “Tree Clearing Activities,” provides details regarding the trees to be cut. In accordance with the aforementioned USFWS resources, trees greater than 3” DBH requiring removal are to be cut only between November 1st and March 31st during the conservation cutting window timelines.

The proposed Project is not likely to adversely affect the northern long-eared or Indiana bats, or their suitable habitats, due to the selective clearing to be conducted along a linear corridor and the availability of large tracts of forestland adjacent to the proposed corridor that will remain untouched. Tree clearing activities will not occur during the active Indiana and northern long-eared bat season.

Bog Turtle

The bog turtle, the smallest of the emydid turtles, spends much of the time buried in the mud and therefore has a reputation for being secretive. While they prefer fens, highly acidic wetlands and areas of soft, deep mud are considered suitable habitat. Several wetland complexes are adjacent to, but not within, the proposed areas of disturbance for the Project. Two wetland complexes will be slightly impacted as a result of the Project. Field delineated Wetlands K and L, identified as correspondent to NYSDEC Mapped wetland AS-20, were emergent in nature but did not contain the deep mucky soils required by this species or microtopographic relief for basking. Additionally, a large patch of common reed (*Phragmites australis*) was noted as dominant which due to plant density prohibits basking. Wetland O, which will be avoided by this Project, was also emergent but shaded over by the upland tree canopy, lacking the necessary sunlight and microtopographic relief for basking. Additionally, the soils were restricted at twelve (12) inches with the presence of ballast. No impacts are expected to other wetlands delineated within the corridor.

Bald Eagle

Bald eagles prefer habitat along large bodies of water and shoreline area. The Project corridor is located along and within close proximity to the Ashokan Reservoir and Esopus Creek. A confirmed bald eagle nest with young was reported by the USGS Breeding Bird Atlas (“BBA”) as well as the DEP and the NHP. However, during coordination with the NYSDEC, the nest that was originally reported to be within regulation distance of the Project was not successful and is no longer active. Two other territories are active within .5 mile of the Project. It is understood that impacts may occur to this species as a result of loud construction noises during the nesting season. To minimize potential impacts and the necessity for a BGEPA permit, any construction activities within six-hundred, sixty (660) feet of a nest will be scheduled during the non-breeding season from mid-September to December. In addition, loud noises such as back up alarms will be kept to a minimum through the use of white noise emitting back alarms instead of the traditional beeping alarms.

Additionally, NYSDEC and DEP have ongoing coordination to improve bald eagle habitat along the Ashokan Reservoir. As such, NYSDEC recommends that no tree removal occur within two hundred (200) feet of the shoreline, no white pines be removed within three hundred (300) feet of the shoreline, and no white pines larger than twenty-five (25) inches are removed at any location within a project site. (Please the Threatened and Endangered Species Habitat Assessment) For this Project, less than twenty (20) white pine trees within the DBH range of four (4) inches to fourteen (14) inches will be cut along the entire corridor for trail construction purposes and all lie within close proximity to the centerline of the trail and pose an immediate threat to the safety of the proposed ART.

Tree Clearing Activities

In August of 2017, representatives from the County and B&L delineated, marked in the field and GIS mapped trees that needed to be removed for the construction of the ART as well as “hazard trees,” dying or dead trees that could pose a threat if they were to fall onto the trail. In

total, approximately 2,300 trees were identified along the 11.5-mile Project corridor to be removed to allow for the ART construction and/or protect the safety of its users. Based on the data collected during the field marking, more than two-thousand, one-hundred (2,100) of the total two-thousand, three-hundred (2,300) trees delineated to be cut were categorized as dead, downed or stressed (with the large majority white ash tree showing evidence of infection by emerald ash borers.) Less than two-hundred (200) trees delineated for removal are healthy, and the majority of these are smaller diameter trees that have grown up into the culverts, railroad bed edges, and drainage ditches over the past years when little or no maintenance was conducted along this corridor. These specific tree counts do not include several areas totaling approximately 1.9 acres that need to be cleared to construct the new Butternut Creek Bridge, install the new Boiceville Bridge over the Esopus Creek, and prepare for the re-routed trail planned to avoid Wetland O. These areas have been delineated on the plans and timed to be cut so as to avoid impacts to nesting species of concern.

The proposed tree clearing is limited to hazard trees and trees that require removal to construct the trail and/or major bridge structures. No tree clearing for viewshed enhancement has been proposed. The Project plans provide specific requirements to ensure that tree and brush coverage along sloped areas of the railroad embankment remain undisturbed.

The Lead Agency notes that no endangered species were located in the areas proposed for disturbance by the construction of the Project. In addition, the width of the trail and the placement of the trailhead areas are such that the movement of any resident migratory fish or wildlife species will not be impacted. The daylighting of the Butternut Creek is likely to improve connections for some species.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there will not be any removal or destruction of large quantities of vegetation or fauna not substantial interference with the movement of fish or wildlife species nor will there be any significant impacts to habitat or other natural resources as a result of the Project.

10. Impact on Historic and Archaeological Resources

The proposed Project corridor is located along the former Ulster & Delaware (“U&D”) Railroad Corridor and partially within a segment of the U&D Corridor eligible for the National Register, which runs from Shokan to Phoenicia. During the preliminary design phase of the Project, a State Historic Preservation Office (“SHPO”) Cultural Resource Information System (“CRIS”) query was submitted as part of SEQR coordination. A letter was received on October 3, 2016 stating that the proposed Project will have No Adverse Impact upon the historic Ulster and Delaware Railroad corridor providing a Preservation Plan be developed, historic interpretation be utilized along the trail, and preliminary plans be submitted to SHPO for review of these features. The Project as designed will meet all of SHPO’s requirements and includes not only a recreational experience, but an educational and cultural resource as well. At a minimum, the Project will include a preserved section of rail with improvements that will be used for interpretive purposes. In addition, improvements versus replacement are planned for all the major culverts and drainage structures with the exception of Butternut Cove. Other applications that will be further developed include:

- Interpretive panels that tell the story of the former communities displaced by construction of the Ashokan Reservoir
- Interpretive panels that describe the importance of the Ashokan Reservoir and New York City Watershed and the history of its construction
- Identification of historic elements along the reservoir, such as the still remaining original bridge abutments and former train stations
- Panels educating visitors on the history of the Catskill Park
- Signage and educational materials regarding wildlife

The proposed alignment of the trail follows the existing railbed and previously disturbed areas. As such, no impacts to archeological resources are anticipated. The areas adjoining the Project are in lands largely owned by DEP and the Project site is eligible to be utilized for railroad purposes. In addition, access to the Ashokan Reservoir for fishing that includes boating is currently available by DEP Access Permit only. The lands associated with the Project including the proposed trailheads are removed from residential neighborhoods and will not be an impact to residents or businesses.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there no impairment of the character or quality of important historical, archaeological, architectural or aesthetic resources or of existing community or neighborhood character as a result of the Project.

13. Impact on Transportation

A Traffic Impact Study (“TIS”) was conducted and completed for the Project along NYS Route 28 and in the locations of the proposed DEP trailheads at the Woodstock Dike in West Hurley, Shokan Station/ Jones Cove in Shokan, and at Route 28A in Boiceville. The TIS assessed the impacts anticipated to nearby roads and intersections from anticipated visitors to the ART. It was determined that impacts to study intersections were negligible, and that traffic generated by the Project did not require mitigation.

The trailheads associated with the Project will provide parking limited to approximately one-hundred, fifty parking spaces distributed along the 11.5-mile corridor, only one of which will be paved. The Project will not degrade pedestrian and bicycle accommodations on the NYS Rout 28 Corridor, and it is anticipated to improve and expand such accommodations off the Corridor. The Lead Agency finds that the Project is likely to result minor alterations of the traffic in the NYS Route 28 corridor. However, it notes that the corridor is not congested in the area of the Project and that peak traffic periods expected as a result of the construction of trail and trailheads do not coincide with peak AM and PM traffic periods during the week. Level of service estimates for the trailhead areas is within acceptable parameters and no signalization is warranted.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there no substantial adverse impact on transportation as a result of the Project.

16. Impact on Human Health

Active and former railroad corridors are often associated with uncharacterized spills and accumulation of potentially hazardous materials. Soil borings within the Project corridor completed by the DEP indicated presence of PAHs and levels of copper and zinc above Eastern USA background concentration ranges. Additional soil sampling by B&L throughout the corridor was performed at representative locations to further evaluate the presence of hazardous materials (See Environmental Soil Sampling Program Results). Results of the completed field investigation revealed no parameter concentration exceedances in the analyzed surface soil samples when compared to the NYSDEC Part 375 SCO for Restricted-Residential Use.

The Project includes removal of approximately thirty-five thousand (35,000) wooden ties treated with creosote, which will be removed from the corridor and properly disposed of off-site and out of the New York City Watershed. Clean materials will be imported to the Project site for the trail surface, effectively creating a “cap” of the underlying materials throughout the Corridor. Four (4) inches of clean crushed stone surface course will be imported to cover the ballast at a width of twelve (12) feet, and three (3) inches of clean imported topsoil will lay adjacent to the trail and will cover all soils disturbed during construction of the Project.

In addition to the soil boring work, B&L conducted a review of spill records within or adjacent to the Project site. Twenty spills were identified during record review within or adjacent to the Project corridor, all of which have been closed by the NYSDEC. These reported spills are no longer active and have either met State cleanup standards or have received additional corrective action. Several spills did not meet cleanup standards, but these are not a concern for this Project due to limited contamination occurring. One of the spills that did not meet cleanup standards and was of a significant quantity was Spill Number 0801824 located at a former Mobil station (located at 1460 NYS Route 28 in West Hurley) in which 2,856 tons of soil and 5,312 gallons of water were removed from the site and monitoring wells were installed. This site is 700 feet north of the proposed trail on the north side of NYS Route 28. Shallow subsurface soil samples taken within the Project corridor and downgradient from the former Mobile station were tested in April and May 2017. Results of this testing indicated that the parameter concentrations reported were below the applicable NYSDEC Part 375 SCO for Restricted-Residential Use.

Based upon the above, the Project plans, and supporting studies the Lead Agency finds that the Project will not create a hazard to human health. Rather, as a new public recreational corridor, the Project is expected to result in positive impacts to public health, allowing residents of all ages and abilities to walk, run, bicycle, and/or cross-country ski on a fully-accessible, multi-use trail that is buffered and separated from vehicular traffic.

Examination of Additional Environmental Impacts as Required under Part 617.7 (c)

In addition to the specific questions provided for in the EAF Part 2, the Lead Agency also examined the Project as provided for under Part 617.7(c) as noted below:

- A. Encouraging or Attracting a Large Number of People to a Place or Places for more than a Few Days, Compared to Who Would Come to Such a Place Absent the Action:

The Project covers a corridor that is approximately 11.5 mile long and includes three trailheads adequately spaced along the corridor to allow convenient access along its length. The length of the corridor and the facilities provided are designed to handle larger numbers of people than currently utilize the site. The design includes appropriately sized parking areas to accommodate those that will utilize the facility, and the traffic analysis indicates that the both regional and local roadways including intersections have sufficient capacity to accept this increase in traffic without significant impacts or improvements. The Project will be open to public use from sunrise to sunset only, eliminating concerns about overnight stays and the additional impacts that this would bring.

Based upon the foregoing, increasing numbers of people that will be attracted to the site can be accommodated so as not to cause any significant adverse environmental impacts.

B. The Creation of a Material Demand for Other Actions that would Result in One of the Above Consequences

The construction of Project and related appurtenances over the 11.5 mile route will not create any material demand for other actions which would result in one of the previously discussed consequences. The site characteristics and mitigative engineering methodology employed allow the Project to be constructed without adverse environmental effect. In addition, the Lead Agency working with local police and fire services has completed a Cooperative Security Agreement that speaks directly to the safety and emergency management plans for the Project. The Agreement illustrates that, by working cooperatively, that the material demand for essential services, fire protection or emergency response can be accommodated with the existing availability of personnel and equipment.

The Project will not cause any material increase in population or directly affect additional development which would have an adverse effect upon the environmental criteria set forth above and studied herein.

C. Changes in Two or More Elements of the Environment, No One of Which has a Significant Impact on the Environment, But when Considered Together Result in a Substantial Adverse Impact on the Environment

Based upon the information contained in this Negative Declaration of Environmental Significance and the record before the Lead Agency, there will be no changes in two or more elements of the environment which, when considered together would result in a substantial adverse impact on the environment.

D. Two or More Related Actions Undertaken, Funded or Approved by an Agency, None of Which has or Would Have a Significant Impact on the Environment, but When Considered Cumulatively Would Meet One or More of the Criteria of Part 617.7(c)

None of the probable impacts on the environment that are associated with or which result from incremental or increased impacts of this action, when such impacts are added to other related past, present or reasonably foreseeable future actions, will be significant. The Lead Agency has reviewed and analyzed the Project plans, the Environmental Assessment Forms,

Engineering and Environmental Studies, all related Addenda, the Administrative Record and the physical changes to the environment which will take place simultaneously or sequentially and has determined that their combined and/or cumulative effects will not be significant.

In regard to any subsequent actions that may possibly arise as the result of the proposed ART Project, the Lead Agency has addressed all identified and relevant long-term, short-term and cumulative impacts and effects of the proposed activities and actions, as well as any related actions, as now submitted, and the County of Ulster, has no identifiable long-range or overall plans for any subsequent development, changes in use or other activities relating to the ART Project.

Approval of the Action contemplated by the current Project now before the Ulster County Legislature does not commit the Lead Agency to any particular course of action with respect to future development of the ART and associated trailheads beyond what is analyzed herein. Any future physical expansion of the ART, beyond that which is approved, will require independent and separate environmental review pursuant to SEQRA, unless the same shall be lawfully determined to be designated as a Type II Action or an Exempt Action in accordance with 6 NYCRR Part 617 et. seq.

Due to the continued environmental and other administrative review requirements of any subsequent development activities in the area of the Project on a case by case exercise of discretion by reviewing agencies and officials, it is not necessary nor reasonable to require at this time a hypothetical “worst case” analysis of all speculative environmental effects or potential environmentally threatening uses which could be anticipated at some time in the future.

The Lead Agency is satisfied that any possible environmental effects of any future development associated with the ART within the Towns of Hurley and Olive and the New York City Watershed, or any change in use of the ART infrastructure appurtenances is capable of being adequately addressed through subsequent discretionary, administrative and environmental review.

In making this Determination of Non-Significance, the Lead Agency has not balanced any potential benefits of the proposed action against potential harm.

CONCLUSION:

Based on the information currently available to the Lead Agency and the above analysis and evaluation of all the relevant and probable environmental impacts related to the activities and actions herein proposed, the Ulster County Legislature, as Lead Agency and Project Sponsor, determines that there will be no significant adverse environmental impacts as a result of the Ashokan Rail Trail Project, and no Environmental Impact Statement will be required. Therefore, this Determination of Non-Significance and Negative Declaration under SEQRA is hereby approved, adopted, and issued by the Lead Agency. (See also; Lead Agency Resolution annexed hereto and made a part hereof as Exhibit “A.”)

CONTACT PERSON:

Kenneth J. Ronk, Jr., Chairman
Ulster County Legislature
244 Fair Street, PO Box 1800
Kingston, New York 12402
(845) 340-3900

FILINGS:

Pursuant to 6 NYCRR Part 617.12 (b) a copy of this Negative Declaration is being filed with the following:

NYSDEC Environmental Notice Bulletin

<http://www.dec.ny.gov/enb/enb.html>

Mr. Paul Rush, P.E., Deputy Commissioner
Bureau of Water Supply
New York City Department of Environmental Protection
Bureau of Water Supply
59-17 Junction Blvd.
Flushing, New York 11373

Mr. Todd Westhuis, P.E., Regional Director
New York State Department of Transportation – Region 8
4 Burnett Boulevard
Poughkeepsie, New York 12603

Ms. Kelly Turturro, Regional Director
New York State Department of Environmental Conservation- Region 3
21 South Putt Corners Road
New Paltz, New York 12561

Historic Preservation Field Services Bureau
New York State Office of Parks, Recreation & Historic Preservation
Peebles Island, PO Box 189
Waterford, New York 12188-0189

Town Clerk
Town of Olive
PO Box 96
West Shokan, New York 12494

Town Clerk
Town of Hurley
10 Wamsley Place, PO Box 569
Hurley, New York 12443

Town Clerk
Town of Woodstock
47 Comeau Drive
Woodstock, New York 12498

United States Fish and Wildlife Service
New York Field Office
3817 Luker Road
Cortland, New York 13045

United States Army Corps of Engineers
New York Regulatory Branch
Western Permit Section Counties
26 Federal Plaza, Room 1937
New York, New York 10278-0090

DATED: 11/20/17, 2017



KENNETH J. RONK, Jr., Chairman
Ulster County Legislature

CERTIFICATION

The undersigned hereby certifies that the annexed SEQRA Resolution and Negative Declaration with Notice of Determination of Non-Significance, Being In The Matter of the Ulster County Legislature Approval of the Construction of the Ashokan Rail Trail and dated the 11/17, 2017, has been duly filed this day in the Legislative Offices of the Ulster County Legislature located at 244 Fair Street, Kingston, New York 12401.

DATED: 11/20/, 2017



Victoria A. Fabella, CLERK
Ulster County Legislature

ATTACHMENT A
ULSTER COUNTY LEGISLATURE
RESOLUTION NO. 421
NOVEMBER 14, 2017

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail– Capital Project No. 459- Department Of Planning

Referred to: The Economic Development, Tourism, Housing, Planning and Transit Committee (Chairman Maloney and Legislators Berky, Delaune, Lapp, Litts, Maio and Rodriguez), and The Public Works and Capital Projects Committee (Chairman Fabiano and Legislators Greene, Litts, Loughran, and Maloney)

Deputy Chairman of the Economic Development, Tourism, Housing, Planning, and Transit Committee, Hector Rodriguez, offers the following:

WHEREAS, this resolution has been submitted by the County Executive on behalf of the Department of Planning; and

WHEREAS, pursuant to Resolution No. 480 passed on December 15, 2015, the Ulster County Legislature established Capital Project No. 459 to provide for design and engineering work for the Ashokan Rail Trail and approved funding for professional engineering services; and

WHEREAS, pursuant to Resolution No. 480 passed on December 15, 2015, the Ulster County Legislature declared its intent to act as Lead Agency for the Ashokan Rail Trail Project (the "Project") as provided for in 6 NYCRR Part 617.6(b)(3) of the Regulations pertaining to Article 8 of the Environmental Conservation Law of New York State ("SEQRA") and determined that the Project was a Type I Action that required a coordinated review; and

WHEREAS, Ulster County circulated the necessary notifications on August 31, 2016 and receiving no objections became Lead Agency 30 days after this date; and

WHEREAS, pursuant to Resolution No. 327 passed on August 15, 2017, the Ulster County Legislature authorized the execution of the Ashokan Trail Easement with the City of New York, determining that approval of the Ashokan Trail Easement was a discrete unlisted action separate and apart from any trail construction and issued a negative declaration as provided under 6NYCRR Part 617.7; and

WHEREAS, Ulster County has examined the proposed action consisting of the construction of the Ashokan Rail Trail along the Ashokan Trail Easement, including removing rail, ties and other track materials and developing three trailhead areas, to create a public recreational trail and prepared the Environmental Record as now on file with the Clerk of the Legislature; and

Resolution No. 421

November 14, 2017

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail– Capital Project No. 459- Department Of Planning

WHEREAS, as part of the Project approval process, the County has completed an expanded Environmental Evaluation of Impacts and Negative Declaration that includes an analysis of impacts to historic and archeological sites, wetlands and water bodies, threatened or endangered species, traffic, cumulative growth, and other environmental considerations as required under 6 NYCRR Part 617 of the Regulations of Article 8 of the Environmental Conservation Law of New York State (“SEQRA”); and

WHEREAS, pursuant to the Regulations, the County Legislature has considered the significance of the potential environmental impacts of the Project by (a) using the criteria specified in Section 617.7 of the Regulations, and (b) examining the EAF for the Project, including the facts and conclusions in Parts 1, 2 and 3 of the EAF, together with other available supporting information, to identify the relevant areas of environmental concern, and (c) thoroughly analyzing the areas of relevant environmental concern; and

WHEREAS, such evaluation of impacts and negative declaration has been filed with the Clerk of the Legislature and made available to members of the Legislature; and

WHEREAS, Ulster County has addressed all SEQRA issues as identified, considered and examined by the Involved and Interested Agencies and members of the public in conducting the environmental review and in so doing, hereby determines that the Project will not have a significant adverse environmental impact, will not require the preparation of a Draft Environmental Impact Statement with respect to the Project, and has made a determination of non-significance under SEQRA (“Negative Declaration”), a copy of which is annexed to this Resolution and made a part hereof; now, therefore, be it

RESOLVED, that pursuant to 6 NYCRR Part 617 et seq. of the Regulations of Article 8 of the Environmental Conservation Law of New York State (SEQRA), the Ulster County Legislature hereby adopts and issues the Negative Declaration under SEQRA for the Ashokan Rail Trail Project upon the vote thereupon and the signature of the Ulster County Legislature Chairman herewith; and, be it further

Resolution No. 421 November 14, 2017

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail– Capital Project No. 459- Department Of Planning

RESOLVED, that Clerk of the Legislature shall file this Resolution and accompanying Negative Declaration with the Involved and Interested Agencies as enumerated in the Negative Declaration and publish the Resolution and Negative Declaration in the Environmental Notice Bulletin; and, be it further

RESOLVED, that the adoption of the Negative Declaration shall constitute the SEQRA Decision of approval for the construction of the Ashokan Rail Trail Project as therein defined to convert the U&D Railroad Corridor from Basin Road in West Hurley to Route 28A in Boiceville to a recreational trail only and all of the actions associated with such project, including the removal of railroad track and ties and the development of trailheads, together with all plans and documents associated therewith,

and move its adoption.

ADOPTED BY THE FOLLOWING VOTE:

AYES: 14 NOES: 7
(Noes: Legislators Donaldson, Fabiano, Greene,
Lapp, J. Parete, R. Parete, and Wawro)
(Absent: Legislators Berky and Loughran)

No Action Taken in Committee: Public Works and Capital Projects on November 1, 2017

Passed Committee: Economic Development, Tourism, Housing, Planning and Transit on November 9, 2017

Passed Committee: Public Works and Capital Projects on November 14, 2017

FINANCIAL IMPACT:
NONE

Resolution No. 421 November 14, 2017

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail– Capital Project No. 459- Department Of Planning

Legislator Greene motioned, seconded by Legislator Donaldson, to amend the sixth WHEREAS and third RESOLVED to add additional language as indicated in bold font:

WHEREAS, Ulster County has examined the proposed action consisting of the construction of the Ashokan Rail Trail along the Ashokan Trail Easement, including removing rail, ties and other track materials **(with the exception of all rail, ties and other track materials between Basin Road and MP 11.1, which shall not be removed)** and developing three trailhead areas, to create a public recreational trail and prepared the Environmental Record as now on file with the Clerk of the Legislature; and

RESOLVED, that the adoption of the Negative Declaration shall constitute the SEQRA Decision of approval for the construction of the Ashokan Rail Trail Project as therein defined to convert the U&D Railroad Corridor from Basin Road in West Hurley to Route 28A in Boiceville to a recreational trail only and all of the actions associated with such project, including the removal of railroad track and ties **(with the exception of all rail, ties and other track materials between Basin Road and MP 11.1, which shall not be removed)** and the development of trailheads, together with all plans and documents associated therewith,

MOTIONED DEFEATED BY THE FOLLOWING VOTE:

AYES: 7 NOES: 14

(Ayes: Legislators Donaldson, Fabiano, Greene, Lapp, J. Parete, R. Parete, and Wawro)

(Absent: Legislators Berky and Loughran)

Resolution No. 421 November 14, 2017

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail- Capital Project No. 459- Department Of Planning


STATE OF NEW YORK

ss:

COUNTY OF ULSTER


I, the undersigned Clerk of the Legislature of the County of Ulster, hereby certify that the foregoing resolution is the original resolution adopted by the Ulster County Legislature on the 14th Day of November in the year Two Thousand and Seventeen, and said resolution shall remain on file in the office of said clerk.

IN WITNESS WHEREOF, I have hereunto set my hand and seal of the County of Ulster this 16th Day of November in the year Two Thousand and Seventeen.



Victoria A. Fabella, Clerk
Ulster County Legislature

Submitted to the County Executive this
16th Day of November, 2017.



Victoria A. Fabella, Clerk
Ulster County Legislature

Approved by the County Executive this
17th Day of November, 2017.



Michael P. Hein, County Executive

Ashokan Rail Trail Project
6 NYCRR PART 617.7
STATE ENVIRONMENTAL QUALITY REVIEW ACT
NEGATIVE DECLARATION
NOTICE OF DETERMINATION OF NON-SIGNIFICANCE

SUPPORTING DOCUMENTATION:

- Ashokan Rail Trail- Full Environmental Assessment Form: Parts 1, 2 and 3
- Wetland Delineation Report (May 2017), which includes:
 - Wetland Study and Delineation, Mapping
 - Threatened and Endangered Species Habitat Assessment and Coordination Letters
- Traffic Impact Study (March 2017)
- No Adverse Impact Letter from NYS OPRHP (October 2016)
- Environmental Soil Sampling Program, Conclusions and Test Results (May 2017)
- Resolution No. 480- Establishing Ashokan Rail Trail Capital Project (December 15, 2015)
- Lead Agency Letters - Notice of Intent to Establish Lead Agency for Ashokan Rail Trail Construction (August 31, 2016)
- Resolution No. 327- Ashokan Trail Easement Authorization (August 15, 2017)
- Ashokan Trail Easement - SEQR Full Environmental Assessment Form: Parts 1, 2 and 3 and Determination/ Negative Declaration
- Engineering Assessments of Burying Track and Tie: Richard C. Semenick, P.E. (HDR) and Thomas C. Baird, P.E. (Barton & Loguidice)

Full Environmental Assessment Form
Part 1 - Project and Setting

Instructions for Completing Part 1

Part 1 is to be completed by the applicant or project sponsor. Responses become part of the application for approval or funding, are subject to public review, and may be subject to further verification.

Complete Part 1 based on information currently available. If additional research or investigation would be needed to fully respond to any item, please answer as thoroughly as possible based on current information; indicate whether missing information does not exist, or is not reasonably available to the sponsor; and, when possible, generally describe work or studies which would be necessary to update or fully develop that information.

Applicants/sponsors must complete all items in Sections A & B. In Sections C, D & E, most items contain an initial question that must be answered either "Yes" or "No". If the answer to the initial question is "Yes", complete the sub-questions that follow. If the answer to the initial question is "No", proceed to the next question. Section F allows the project sponsor to identify and attach any additional information. Section G requires the name and signature of the project sponsor to verify that the information contained in Part 1 is accurate and complete.

A. Project and Sponsor Information.

Name of Action or Project: Ashokan Rail Trail		
Project Location (describe, and attach a general location map): Towns of Hurley and Olive, Ulster County		
Brief Description of Proposed Action (include purpose or need): Ulster County is proposing construction of an 11.5-mile pedestrian and bicycle trail from Basin Road in the Town of Hurley to Route 28A in the Town of Olive, as shown on the enclosed Project area map. The Project will establish a non-motorized recreational trail on the County-owned Ulster & Delaware Railroad corridor along the northern shore of the Ashokan Reservoir. The Project includes repurposing of the existing railroad bed and ballast, removal of rail ties and tracks, construction of multiple trailheads, reconstruction of a failed major culvert, repair to existing drainage structures, and replacement of the bridge structure over the Esopus Creek near Boiceville, which was destroyed during Hurricane Irene in 2011. The Project goals are to improve recreational opportunities, enhance quality of life, and boost economic development and tourism in Ulster County while also protecting the quality of the Ashokan Reservoir water supply.		
Name of Applicant/Sponsor: Ulster County, C/O Mr. Michael Hein, County Executive		Telephone: (845) 340-3800
		E-Mail: exec@co.ulster.ny.us
Address: 244 Fair Street, PO Box 1800		
City/PO: Kingston	State: NY	Zip Code: 12402
Project Contact (if not same as sponsor; give name and title/role): Mr. Christopher White, Ulster County Planning Dept., Deputy Director/Project Manager		Telephone: (845) 340-3338
		E-Mail: cwhi@co.ulster.ny.us
Address: 244 Fair Street, PO Box 1800		
City/PO: Kingston	State: NY	Zip Code: 12402
Property Owner (if not same as sponsor): New York City Department of Environmental Protection (County owns railroad easement)		Telephone: (845) 340-7218
		E-Mail: CLaing@dep.nyc.gov
Address: 71 Smith Avenue		
City/PO: Kingston	State: NY	Zip Code: 12401

B. Government Approvals

B. Government Approvals, Funding, or Sponsorship. ("Funding" includes grants, loans, tax relief, and any other forms of financial assistance.)		
Government Entity	If Yes: Identify Agency and Approval(s) Required	Application Date (Actual or projected)
a. City Council, Town Board, <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No or Village Board of Trustees		
b. City, Town or Village <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Planning Board or Commission		
c. City Council, Town or <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Village Zoning Board of Appeals		
d. Other local agencies <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		
e. County agencies <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Ulster County Legislature (SEQRA/ Funding)	
f. Regional agencies <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	NYCDEP (SWPPP - Design Approval)	
g. State agencies <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	NYSDEC (Wetland, Habitat, Endangered Species, Protect Water), NYSHPO (Arch & Historic)	
h. Federal agencies <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	US Army Corps of Engineers (Wetland jurisdiction)	
i. Coastal Resources.		
i. Is the project site within a Coastal Area, or the waterfront area of a Designated Inland Waterway?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
ii. Is the project site located in a community with an approved Local Waterfront Revitalization Program?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
iii. Is the project site within a Coastal Erosion Hazard Area?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

C. Planning and Zoning

C.1. Planning and zoning actions.	
Will administrative or legislative adoption, or amendment of a plan, local law, ordinance, rule or regulation be the only approval(s) which must be granted to enable the proposed action to proceed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
<ul style="list-style-type: none"> If Yes, complete sections C, F and G. If No, proceed to question C.2 and complete all remaining sections and questions in Part 1 	
C.2. Adopted land use plans.	
a. Do any municipally- adopted (city, town, village or county) comprehensive land use plan(s) include the site where the proposed action would be located?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
If Yes, does the comprehensive plan include specific recommendations for the site where the proposed action would be located?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
b. Is the site of the proposed action within any local or regional special planning district (for example: Greenway Brownfield Opportunity Area (BOA); designated State or Federal heritage area; watershed management plan; or other?)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
If Yes, identify the plan(s):	
<u>New York City Watershed Boundary - subject to NYC Watershed Rules and Regulations</u> <hr/> <hr/>	
c. Is the proposed action located wholly or partially within an area listed in an adopted municipal open space plan, or an adopted municipal farmland protection plan?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
If Yes, identify the plan(s):	
<u>Ulster County Open Space Plan</u> <hr/> <hr/>	

C.3. Zoning

a. Is the site of the proposed action located in a municipality with an adopted zoning law or ordinance. ☒ Yes ☐ No

If Yes, what is the zoning classification(s) including any applicable overlay district?

Conservation Residential and very low density residential

b. Is the use permitted or allowed by a special or conditional use permit? ☒ Yes ☐ No

c. Is a zoning change requested as part of the proposed action? ☐ Yes ☒ No

If Yes,

i. What is the proposed new zoning for the site? _____

C.4. Existing community services.

a. In what school district is the project site located? Onteora Central School District, Kingston City Schools

b. What police or other public protection forces serve the project site?

Olive Police Department, Ulster County Sheriff, NYS Police, NYC DEP Police

c. Which fire protection and emergency medical services serve the project site?

Olive Fire Department, Olive First Aid, Inc., Hurley Fire Department

d. What parks serve the project site?

None

D. Project Details

D.1. Proposed and Potential Development

a. What is the general nature of the proposed action (e.g., residential, industrial, commercial, recreational; if mixed, include all components)? Recreational

b. a. Total acreage of the site of the proposed action? _____ 56 acres

b. Total acreage to be physically disturbed? _____ 42 acres

c. Total acreage (project site and any contiguous properties) owned or controlled by the applicant or project sponsor? _____ 56 acres

Calculated by length
(11.5 miles) multiplied
by 30 feet average
width

c. Is the proposed action an expansion of an existing project or use? ☐ Yes ☒ No

i. If Yes, what is the approximate percentage of the proposed expansion and identify the units (e.g., acres, miles, housing units, square feet)? % _____ Units: _____

d. Is the proposed action a subdivision, or does it include a subdivision? ☐ Yes ☒ No

If Yes,

i. Purpose or type of subdivision? (e.g., residential, industrial, commercial; if mixed, specify types) _____

ii. Is a cluster/conservation layout proposed? ☐ Yes ☐ No

iii. Number of lots proposed? _____

iv. Minimum and maximum proposed lot sizes? Minimum _____ Maximum _____

e. Will proposed action be constructed in multiple phases? ☒ Yes ☐ No

i. If No, anticipated period of construction: _____ months

ii. If Yes:

• Total number of phases anticipated _____ 2

• Anticipated commencement date of phase 1 (including demolition) _____ 7 month _____ 2017 year

• Anticipated completion date of final phase _____ 11 month _____ 2018 year

• Generally describe connections or relationships among phases, including any contingencies where progress of one phase may determine timing or duration of future phases: _____

Phasing of the project relates to constraints on access to the site and the difficulty of construction during winter months primarily due to access

f. Does the project include new residential uses? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If Yes, show numbers of units proposed.				
	<u>One Family</u>	<u>Two Family</u>	<u>Three Family</u>	<u>Multiple Family (four or more)</u>
Initial Phase	_____	_____	_____	_____
At completion	_____	_____	_____	_____
of all phases	_____	_____	_____	_____

g. Does the proposed action include new non-residential construction (including expansions)? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If Yes,	
i. Total number of structures _____	
ii. Dimensions (in feet) of largest proposed structure: _____ height; _____ width; and _____ length	
iii. Approximate extent of building space to be heated or cooled: _____ square feet	

h. Does the proposed action include construction or other activities that will result in the impoundment of any liquids, such as creation of a water supply, reservoir, pond, lake, waste lagoon or other storage? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If Yes,	
i. Purpose of the impoundment: _____	
ii. If a water impoundment, the principal source of the water: <input type="checkbox"/> Ground water <input type="checkbox"/> Surface water streams <input type="checkbox"/> Other specify: _____ 	
iii. If other than water, identify the type of impounded/contained liquids and their source. _____	
iv. Approximate size of the proposed impoundment. Volume: _____ million gallons; surface area: _____ acres	
v. Dimensions of the proposed dam or impounding structure: _____ height; _____ length	
vi. Construction method/materials for the proposed dam or impounding structure (e.g., earth fill, rock, wood, concrete): _____	

D.2. Project Operations

a. Does the proposed action include any excavation, mining, or dredging, during construction, operations, or both? (Not including general site preparation, grading or installation of utilities or foundations where all excavated materials will remain onsite) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If Yes:	
i. What is the purpose of the excavation or dredging? _____	
ii. How much material (including rock, earth, sediments, etc.) is proposed to be removed from the site?	
<ul style="list-style-type: none"> • Volume (specify tons or cubic yards): _____ • Over what duration of time? _____ 	
iii. Describe nature and characteristics of materials to be excavated or dredged, and plans to use, manage or dispose of them. _____	
iv. Will there be onsite dewatering or processing of excavated materials? <input type="checkbox"/> Yes <input type="checkbox"/> No If yes, describe. _____	
v. What is the total area to be dredged or excavated? _____ acres	
vi. What is the maximum area to be worked at any one time? _____ acres	
vii. What would be the maximum depth of excavation or dredging? _____ feet	
viii. Will the excavation require blasting? <input type="checkbox"/> Yes <input type="checkbox"/> No	
ix. Summarize site reclamation goals and plan: _____	

b. Would the proposed action cause or result in alteration of, increase or decrease in size of, or encroachment into any existing wetland, waterbody, shoreline, beach or adjacent area? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If Yes:	
i. Identify the wetland or waterbody which would be affected (by name, water index number, wetland map number or geographic description): <u>NYSDEC Freshwater Wetland AS- 19 and AS-20 as well as H-171-P 848-12, H-171-P 848-11, H-171-P 848-10, H-171-P 848-9 and unmapped stream resources</u>	

ii. Describe how the proposed action would affect that waterbody or wetland, e.g. excavation, fill, placement of structures, or alteration of channels, banks and shorelines. Indicate extent of activities, alterations and additions in square feet or acres:
Wetland AS-20 and 1 unmapped wetland would have a minor linear impact as well as some adjacent area impacts. Culvert repair and proposed bridge work will require entry into waterways and temporary bank impacts. Note: The proposed trail alignment follows the existing built railroad corridor

iii. Will proposed action cause or result in disturbance to bottom sediments? ☒ Yes ☐ No
 If Yes, describe: Major culvert repair and/or bridge reconstruction may cause temporary disturbance

iv. Will proposed action cause or result in the destruction or removal of aquatic vegetation? ☐ Yes ☒ No
 If Yes:
 • acres of aquatic vegetation proposed to be removed: _____
 • expected acreage of aquatic vegetation remaining after project completion: _____
 • purpose of proposed removal (e.g. beach clearing, invasive species control, boat access): _____
 • proposed method of plant removal: _____
 • if chemical/herbicide treatment will be used, specify product(s): _____

v. Describe any proposed reclamation/mitigation following disturbance: _____
The wetland will be restored to pre-construction conditions and losses mitigated. Enhancement and restoration will occur.

c. Will the proposed action use, or create a new demand for water? ☐ Yes ☒ No
 If Yes:
 i. Total anticipated water usage/demand per day: _____ gallons/day
 ii. Will the proposed action obtain water from an existing public water supply? ☐ Yes ☐ No
 If Yes:
 • Name of district or service area: _____
 • Does the existing public water supply have capacity to serve the proposal? ☐ Yes ☐ No
 • Is the project site in the existing district? ☐ Yes ☐ No
 • Is expansion of the district needed? ☐ Yes ☐ No
 • Do existing lines serve the project site? ☐ Yes ☐ No
 iii. Will line extension within an existing district be necessary to supply the project? ☐ Yes ☐ No
 If Yes:
 • Describe extensions or capacity expansions proposed to serve this project: _____
 • Source(s) of supply for the district: _____
 iv. Is a new water supply district or service area proposed to be formed to serve the project site? ☐ Yes ☐ No
 If Yes:
 • Applicant/sponsor for new district: _____
 • Date application submitted or anticipated: _____
 • Proposed source(s) of supply for new district: _____
 v. If a public water supply will not be used, describe plans to provide water supply for the project: _____
 vi. If water supply will be from wells (public or private), maximum pumping capacity: _____ gallons/minute.

d. Will the proposed action generate liquid wastes? ☐ Yes ☒ No
 If Yes:
 i. Total anticipated liquid waste generation per day: _____ gallons/day
 ii. Nature of liquid wastes to be generated (e.g., sanitary wastewater, industrial; if combination, describe all components and approximate volumes or proportions of each): _____

iii. Will the proposed action use any existing public wastewater treatment facilities? ☐ Yes ☒ No
 If Yes:
 • Name of wastewater treatment plant to be used: _____
 • Name of district: _____
 • Does the existing wastewater treatment plant have capacity to serve the project? ☐ Yes ☐ No
 • Is the project site in the existing district? ☐ Yes ☐ No
 • Is expansion of the district needed? ☐ Yes ☐ No

<ul style="list-style-type: none"> • Do existing sewer lines serve the project site? <input type="checkbox"/> Yes <input type="checkbox"/> No • Will line extension within an existing district be necessary to serve the project? <input type="checkbox"/> Yes <input type="checkbox"/> No <p>If Yes:</p> <ul style="list-style-type: none"> • Describe extensions or capacity expansions proposed to serve this project: _____ 	
<p>iv. Will a new wastewater (sewage) treatment district be formed to serve the project site? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <ul style="list-style-type: none"> • Applicant/sponsor for new district: _____ • Date application submitted or anticipated: _____ • What is the receiving water for the wastewater discharge? _____ 	
<p>v. If public facilities will not be used, describe plans to provide wastewater treatment for the project, including specifying proposed receiving water (name and classification if surface discharge, or describe subsurface disposal plans):</p> <p>_____</p> <p>_____</p>	
<p>vi. Describe any plans or designs to capture, recycle or reuse liquid waste: _____</p> <p>_____</p> <p>_____</p>	
<p>e. Will the proposed action disturb more than one acre and create stormwater runoff, either from new point sources (i.e. ditches, pipes, swales, curbs, gutters or other concentrated flows of stormwater) or non-point source (i.e. sheet flow) during construction or post construction? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If Yes:</p> <p>i. How much impervious surface will the project create in relation to total size of project parcel?</p> <p style="margin-left: 40px;"><u>500</u> Square feet or <u>0.01</u> acres (impervious surface)</p> <p style="margin-left: 40px;"><u>2.4M</u> Square feet or <u>56</u> acres (parcel size)</p> <p>ii. Describe types of new point sources. <u>the occasional swale will collect runoff in isolated locations and parking lots where it will be directed to sheet flow and infiltration locations</u></p> <p>iii. Where will the stormwater runoff be directed (i.e. on-site stormwater management facility/structures, adjacent properties, groundwater, on-site surface water or off-site surface waters)?</p> <p style="margin-left: 40px;"><u>on-site infiltration practices</u></p> <p>_____</p> <ul style="list-style-type: none"> • If to surface waters, identify receiving water bodies or wetlands: _____ <p>_____</p> <ul style="list-style-type: none"> • Will stormwater runoff flow to adjacent properties? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No 	
<p>iv. Does proposed plan minimize impervious surfaces, use pervious materials or collect and re-use stormwater? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>	
<p>f. Does the proposed action include, or will it use on-site, one or more sources of air emissions, including fuel combustion, waste incineration, or other processes or operations? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If Yes, identify:</p> <p>i. Mobile sources during project operations (e.g., heavy equipment, fleet or delivery vehicles)</p> <p style="margin-left: 40px;"><u>Heavy equipment during construction phase only</u></p> <p>ii. Stationary sources during construction (e.g., power generation, structural heating, batch plant, crushers)</p> <p style="margin-left: 40px;"><u>N/A</u></p> <p>iii. Stationary sources during operations (e.g., process emissions, large boilers, electric generation)</p> <p style="margin-left: 40px;"><u>N/A</u></p>	
<p>g. Will any air emission sources named in D.2.f (above), require a NY State Air Registration, Air Facility Permit, or Federal Clean Air Act Title IV or Title V Permit? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Is the project site located in an Air quality non-attainment area? (Area routinely or periodically fails to meet ambient air quality standards for all or some parts of the year) <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>ii. In addition to emissions as calculated in the application, the project will generate:</p> <ul style="list-style-type: none"> • _____ Tons/year (short tons) of Carbon Dioxide (CO₂) • _____ Tons/year (short tons) of Nitrous Oxide (N₂O) • _____ Tons/year (short tons) of Perfluorocarbons (PFCs) • _____ Tons/year (short tons) of Sulfur Hexafluoride (SF₆) • _____ Tons/year (short tons) of Carbon Dioxide equivalent of Hydrofluorocarbons (HFCs) • _____ Tons/year (short tons) of Hazardous Air Pollutants (HAPs) 	

<p>h. Will the proposed action generate or emit methane (including, but not limited to, sewage treatment plants, landfills, composting facilities)? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Estimate methane generation in tons/year (metric): _____</p> <p>ii. Describe any methane capture, control or elimination measures included in project design (e.g., combustion to generate heat or electricity, flaring): _____</p>			
<p>i. Will the proposed action result in the release of air pollutants from open-air operations or processes, such as quarry or landfill operations? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes: Describe operations and nature of emissions (e.g., diesel exhaust, rock particulates/dust): _____</p>			
<p>j. Will the proposed action result in a substantial increase in traffic above present levels or generate substantial new demand for transportation facilities or services? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. When is the peak traffic expected (Check all that apply): <input type="checkbox"/> Morning <input type="checkbox"/> Evening <input type="checkbox"/> Weekend <input type="checkbox"/> Randomly between hours of _____ to _____.</p> <p>ii. For commercial activities only, projected number of semi-trailer truck trips/day: _____</p> <p>iii. Parking spaces: Existing _____ Proposed _____ Net increase/decrease _____</p> <p>iv. Does the proposed action include any shared use parking? <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>v. If the proposed action includes any modification of existing roads, creation of new roads or change in existing access, describe: _____</p>			
<p>vi. Are public/private transportation service(s) or facilities available within ½ mile of the proposed site? <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>vii. Will the proposed action include access to public transportation or accommodations for use of hybrid, electric or other alternative fueled vehicles? <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>viii. Will the proposed action include plans for pedestrian or bicycle accommodations for connections to existing pedestrian or bicycle routes? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>			
<p>k. Will the proposed action (for commercial or industrial projects only) generate new or additional demand for energy? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Estimate annual electricity demand during operation of the proposed action: _____</p> <p>ii. Anticipated sources/suppliers of electricity for the project (e.g., on-site combustion, on-site renewable, via grid/local utility, or other): _____</p> <p>iii. Will the proposed action require a new, or an upgrade to, an existing substation? <input type="checkbox"/> Yes <input type="checkbox"/> No</p>			
<p>l. Hours of operation. Answer all items which apply.</p> <table style="width: 100%;"> <tr> <td style="width: 50%; vertical-align: top;"> <p>i. During Construction:</p> <ul style="list-style-type: none"> • Monday - Friday: _____ 7am-5pm • Saturday: _____ • Sunday: _____ • Holidays: _____ </td> <td style="width: 50%; vertical-align: top;"> <p>ii. During Operations:</p> <ul style="list-style-type: none"> • Monday - Friday: _____ Dawn to Dusk • Saturday: _____ Dawn to Dusk • Sunday: _____ Dawn to Dusk • Holidays: _____ Dawn to Dusk </td> </tr> </table>		<p>i. During Construction:</p> <ul style="list-style-type: none"> • Monday - Friday: _____ 7am-5pm • Saturday: _____ • Sunday: _____ • Holidays: _____ 	<p>ii. During Operations:</p> <ul style="list-style-type: none"> • Monday - Friday: _____ Dawn to Dusk • Saturday: _____ Dawn to Dusk • Sunday: _____ Dawn to Dusk • Holidays: _____ Dawn to Dusk
<p>i. During Construction:</p> <ul style="list-style-type: none"> • Monday - Friday: _____ 7am-5pm • Saturday: _____ • Sunday: _____ • Holidays: _____ 	<p>ii. During Operations:</p> <ul style="list-style-type: none"> • Monday - Friday: _____ Dawn to Dusk • Saturday: _____ Dawn to Dusk • Sunday: _____ Dawn to Dusk • Holidays: _____ Dawn to Dusk 		

<p>m. Will the proposed action produce noise that will exceed existing ambient noise levels during construction, operation, or both? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If yes:</p> <p>i. Provide details including sources, time of day and duration: <u>Heavy equipment usage during hours of construction, M-F 7am-5pm.</u></p>	
<p>ii. Will proposed action remove existing natural barriers that could act as a noise barrier or screen? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Describe: <u>Some limited tree removal will be required to achieve appropriate trail width. However, the entire area is forested and will still have substantial natural barriers.</u></p>	
<p>n. Will the proposed action have outdoor lighting? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If yes:</p> <p>i. Describe source(s), location(s), height of fixture(s), direction/aim, and proximity to nearest occupied structures: <u></u></p>	
<p>ii. Will proposed action remove existing natural barriers that could act as a light barrier or screen? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>Describe: <u></u></p>	
<p>o. Does the proposed action have the potential to produce odors for more than one hour per day? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes, describe possible sources, potential frequency and duration of odor emissions, and proximity to nearest occupied structures: <u></u> <u></u></p>	
<p>p. Will the proposed action include any bulk storage of petroleum (combined capacity of over 1,100 gallons) or chemical products 185 gallons in above ground storage or any amount in underground storage? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Product(s) to be stored <u></u></p> <p>ii. Volume(s) <u></u> per unit time <u></u> (e.g., month, year)</p> <p>iii. Generally describe proposed storage facilities: <u></u></p>	
<p>q. Will the proposed action (commercial, industrial and recreational projects only) use pesticides (i.e., herbicides, insecticides) during construction or operation? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Describe proposed treatment(s): <u></u> <u></u> <u></u></p>	
<p>ii. Will the proposed action use Integrated Pest Management Practices? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p>	
<p>r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Describe any solid waste(s) to be generated during construction or operation of the facility:</p> <ul style="list-style-type: none"> • Construction: <u></u> tons per <u></u> (unit of time) • Operation : <u></u> tons per <u></u> (unit of time) <p>ii. Describe any proposals for on-site minimization, recycling or reuse of materials to avoid disposal as solid waste:</p> <ul style="list-style-type: none"> • Construction: <u></u> • Operation: <u></u> <p>iii. Proposed disposal methods/facilities for solid waste generated on-site:</p> <ul style="list-style-type: none"> • Construction: <u></u> • Operation: <u></u> 	

s. Does the proposed action include construction or modification of a solid waste management facility? ☐ Yes ☒ No

If Yes:

i. Type of management or handling of waste proposed for the site (e.g., recycling or transfer station, composting, landfill, or other disposal activities): _____

ii. Anticipated rate of disposal/processing:

- _____ Tons/month, if transfer or other non-combustion/thermal treatment, or
- _____ Tons/hour, if combustion or thermal treatment

iii. If landfill, anticipated site life: _____ years

t. Will proposed action at the site involve the commercial generation, treatment, storage, or disposal of hazardous waste? ☐ Yes ☒ No

If Yes:

i. Name(s) of all hazardous wastes or constituents to be generated, handled or managed at facility: _____

ii. Generally describe processes or activities involving hazardous wastes or constituents: _____

iii. Specify amount to be handled or generated _____ tons/month

iv. Describe any proposals for on-site minimization, recycling or reuse of hazardous constituents: _____

v. Will any hazardous wastes be disposed at an existing offsite hazardous waste facility? ☐ Yes ☐ No

If Yes: provide name and location of facility: _____

If No: describe proposed management of any hazardous wastes which will not be sent to a hazardous waste facility: _____

E. Site and Setting of Proposed Action

E.1. Land uses on and surrounding the project site

a. Existing land uses.

i. Check all uses that occur on, adjoining and near the project site.

☐ Urban ☐ Industrial ☒ Commercial ☒ Residential (suburban) ☐ Rural (non-farm)

☒ Forest ☐ Agriculture ☐ Aquatic ☒ Other (specify): Drinking Water Supply; Recreational- Fishing and Hunting

ii. If mix of uses, generally describe:

Open space/ forested area with linear railroad corridor adjoining a NYC DEP reservoir and running parallel to State Route 28

b. Land uses and covertypes on the project site.

Land use or Covertypes	Current Acreage	Acreage After Project Completion	Change (Acres +/-)
• Roads, buildings, and other paved or impervious surfaces	0	0	0
• Forested	37	37	0
• Meadows, grasslands or brushlands (non-agricultural, including abandoned agricultural)	0	0	0
• Agricultural (includes active orchards, field, greenhouse etc.)	0	0	0
• Surface water features (lakes, ponds, streams, rivers, etc.)	2	2	0
• Wetlands (freshwater or tidal)	1	0.5+	<0.5
• Non-vegetated (bare rock, earth or fill)	0	0	0
• Other Describe: <u>Rail Corridor ballast area</u>	16	16	0

<p>c. Is the project site presently used by members of the community for public recreation? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>i. If Yes: explain: <u>Hunting and Fishing - Requires NYCDEP Access Permit</u></p>
<p>d. Are there any facilities serving children, the elderly, people with disabilities (e.g., schools, hospitals, licensed day care centers, or group homes) within 1500 feet of the project site? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If Yes,</p> <p>i. Identify Facilities:</p> <p><u>DD's Daycare- 36 Bonnie Brae Lane, Shokan</u></p>
<p>e. Does the project site contain an existing dam? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Dimensions of the dam and impoundment:</p> <ul style="list-style-type: none"> • Dam height: _____ feet • Dam length: _____ feet • Surface area: _____ acres • Volume impounded: _____ gallons OR acre-feet <p>ii. Dam's existing hazard classification: _____</p> <p>iii. Provide date and summarize results of last inspection: _____</p>
<p>f. Has the project site ever been used as a municipal, commercial or industrial solid waste management facility, or does the project site adjoin property which is now, or was at one time, used as a solid waste management facility? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Has the facility been formally closed? <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <ul style="list-style-type: none"> • If yes, cite sources/documentation: _____ <p>ii. Describe the location of the project site relative to the boundaries of the solid waste management facility: _____</p> <p>iii. Describe any development constraints due to the prior solid waste activities: _____</p>
<p>g. Have hazardous wastes been generated, treated and/or disposed of at the site, or does the project site adjoin property which is now or was at one time used to commercially treat, store and/or dispose of hazardous waste? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Describe waste(s) handled and waste management activities, including approximate time when activities occurred:</p> <p><u>Note: Former railroad corridor. There is potential for coal ash and slag and uncharacterized fill on site. Testing will be completed to determine the extent, if any, is on site. It is not expected to a hazard. Existing railroad ties will removed from the corridor and disposed of properly</u></p>
<p>h. Potential contamination history. Has there been a reported spill at the proposed project site, or have any remedial actions been conducted at or adjacent to the proposed site? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Is any portion of the site listed on the NYSDEC Spills Incidents database or Environmental Site Remediation database? Check all that apply: <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <div style="display: flex; justify-content: space-between;"> <div> <input checked="" type="checkbox"/> Yes – Spills Incidents database <input type="checkbox"/> Yes – Environmental Site Remediation database <input type="checkbox"/> Neither database </div> <div> Provide DEC ID number(s): <u>Multiple, Hazardous Waste Report TBD</u> Provide DEC ID number(s): _____ </div> </div> <p>ii. If site has been subject of RCRA corrective activities, describe control measures: _____</p> <p>iii. Is the project within 2000 feet of any site in the NYSDEC Environmental Site Remediation database? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If yes, provide DEC ID number(s): _____</p> <p>iv. If yes to (i), (ii) or (iii) above, describe current status of site(s): _____</p>

v. Is the project site subject to an institutional control limiting property uses? ☐ Yes ☒ No

- If yes, DEC site ID number: _____
- Describe the type of institutional control (e.g., deed restriction or easement): _____
- Describe any use limitations: _____
- Describe any engineering controls: _____
- Will the project affect the institutional or engineering controls in place? ☐ Yes ☐ No
- Explain: _____

E.2. Natural Resources On or Near Project Site

a. What is the average depth to bedrock on the project site? _____ 6.5 feet

b. Are there bedrock outcroppings on the project site? ☒ Yes ☐ No
If Yes, what proportion of the site is comprised of bedrock outcroppings? _____ 10 %

c. Predominant soil type(s) present on project site:

Oquaga-Arnot-Rock outcrop	29 %
Tunkhannock gravelly loam	17 %
Lackawanna and Swartswood	6 %

d. What is the average depth to the water table on the project site? Average: _____ 6.5 feet

e. Drainage status of project site soils: ☒ Well Drained: _____ 82 % of site
☒ Moderately Well Drained: _____ 10.4 % of site
☒ Poorly Drained: _____ 7.6 % of site

f. Approximate proportion of proposed action site with slopes: ☒ 0-10%: _____ 30 % of site
☒ 10-15%: _____ 40 % of site
☒ 15% or greater: _____ 30 % of site

Note: Trail Gradient <= 5 %

g. Are there any unique geologic features on the project site? ☐ Yes ☒ No
If Yes, describe: _____

h. Surface water features.

i. Does any portion of the project site contain wetlands or other waterbodies (including streams, rivers, ponds or lakes)? ☒ Yes ☐ No

ii. Do any wetlands or other waterbodies adjoin the project site? ☒ Yes ☐ No

If Yes to either i or ii, continue. If No, skip to E.2.i.

iii. Are any of the wetlands or waterbodies within or adjoining the project site regulated by any federal, state or local agency? ☒ Yes ☐ No

iv. For each identified regulated wetland and waterbody on the project site, provide the following information:

• Streams:	Name	862: 555, 549, 551, 543, 523	Classification	A(TS), A(T), AA(T), C(TS)
• Lakes or Ponds:	Name	_____	Classification	_____
• Wetlands:	Name	Federal and State	Approximate Size	100+
• Wetland No. (if regulated by DEC)	AS-19, AS-20			

v. Are any of the above water bodies listed in the most recent compilation of NYS water quality-impaired waterbodies? ☒ Yes ☐ No
If yes, name of impaired water body/bodies and basis for listing as impaired: _____
Ashokan Reservoir, Esopus Creek - Metals (silt/sediment), _____

i. Is the project site in a designated Floodway? ☐ Yes ☒ No

j. Is the project site in the 100 year Floodplain? ☒ Yes ☐ No

k. Is the project site in the 500 year Floodplain? ☒ Yes ☐ No

l. Is the project site located over, or immediately adjoining, a primary, principal or sole source aquifer? ☒ Yes ☐ No
If Yes:
i. Name of aquifer: _____ Principal Aquifer

<p>m. Identify the predominant wildlife species that occupy or use the project site:</p> <table style="width: 100%; border: none;"> <tr> <td style="border-bottom: 1px solid black; width: 33%;">white tailed deer</td> <td style="border-bottom: 1px solid black; width: 33%;">turkey</td> <td style="border-bottom: 1px solid black; width: 33%;">black bear</td> </tr> <tr> <td style="border-bottom: 1px solid black;">eastern chipmunk</td> <td style="border-bottom: 1px solid black;">eastern gray squirrel</td> <td style="border-bottom: 1px solid black;">coyote</td> </tr> </table>			white tailed deer	turkey	black bear	eastern chipmunk	eastern gray squirrel	coyote
white tailed deer	turkey	black bear						
eastern chipmunk	eastern gray squirrel	coyote						
<p>n. Does the project site contain a designated significant natural community? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Describe the habitat/community (composition, function, and basis for designation): _____</p> <p style="margin-left: 20px;">Vernal pool</p> <p>ii. Source(s) of description or evaluation: Site Investigations, NYC DEP</p> <p>iii. Extent of community/habitat:</p> <ul style="list-style-type: none"> • Currently: .75 acres • Following completion of project as proposed: .75 acres • Gain or loss (indicate + or -): 0 acres 								
<p>o. Does project site contain any species of plant or animal that is listed by the federal government or NYS as endangered or threatened, or does it contain any areas identified as habitat for an endangered or threatened species? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p style="margin-top: 10px;">Indiana bat (endangered), Northern long-eared bat (threatened), bog turtle (threatened), bald eagle (NYS threatened),</p>								
<p>p. Does the project site contain any species of plant or animal that is listed by NYS as rare, or as a species of special concern? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p style="margin-top: 10px;">Sharp-shinned hawk, osprey, red-shouldered hawk, American bittern, whip-poor-will, common nighthawk</p>								
<p>q. Is the project site or adjoining area currently used for hunting, trapping, fishing or shell fishing? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>If yes, give a brief description of how the proposed action may affect that use: _____</p> <p style="margin-left: 20px;">Access to designated fishing and hunting areas will be improved and marked with signage to ensure only continued use by special permit.</p>								
<p>E.3. Designated Public Resources On or Near Project Site</p>								
<p>a. Is the project site, or any portion of it, located in a designated agricultural district certified pursuant to Agriculture and Markets Law, Article 25-AA, Section 303 and 304? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes, provide county plus district name/number: _____</p>								
<p>b. Are agricultural lands consisting of highly productive soils present? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>i. If Yes: acreage(s) on project site? _____</p> <p>ii. Source(s) of soil rating(s): _____</p>								
<p>c. Does the project site contain all or part of, or is it substantially contiguous to, a registered National Natural Landmark? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. Nature of the natural landmark: <input type="checkbox"/> Biological Community <input type="checkbox"/> Geological Feature</p> <p>ii. Provide brief description of landmark, including values behind designation and approximate size/extent: _____</p> <p style="margin-left: 20px;">_____</p> <p style="margin-left: 20px;">_____</p>								
<p>d. Is the project site located in or does it adjoin a state listed Critical Environmental Area? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If Yes:</p> <p>i. CEA name: _____</p> <p>ii. Basis for designation: _____</p> <p>iii. Designating agency and date: _____</p>								

e. Does the project site contain, or is it substantially contiguous to, a building, archaeological site, or district which is listed on, or has been nominated by the NYS Board of Historic Preservation for inclusion on, the State or National Register of Historic Places?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
If Yes: <ul style="list-style-type: none"> i. Nature of historic/archaeological resource: <input type="checkbox"/> Archaeological Site <input type="checkbox"/> Historic Building or District ii. Name: _____ iii. Brief description of attributes on which listing is based: _____ 	
f. Is the project site, or any portion of it, located in or adjacent to an area designated as sensitive for archaeological sites on the NY State Historic Preservation Office (SHPO) archaeological site inventory?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
g. Have additional archaeological or historic site(s) or resources been identified on the project site?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
If Yes: <ul style="list-style-type: none"> i. Describe possible resource(s): _____ ii. Basis for identification: _____ 	
h. Is the project site within five miles of any officially designated and publicly accessible federal, state, or local scenic or aesthetic resource?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
If Yes: <ul style="list-style-type: none"> i. Identify resource: <u>NYS Route 28 Scenic Byway, Ashokan Reservoir</u> ii. Nature of, or basis for, designation (e.g., established highway overlook, state or local park, state historic trail or scenic byway, etc.): <u>Rt. 28 Scenic byway - Ashokan Reservoir overlooks and trail</u> iii. Distance between project and resource: _____ <u><0.5 miles.</u> 	
i. Is the project site located within a designated river corridor under the Wild, Scenic and Recreational Rivers Program 6 NYCRR 666?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
If Yes: <ul style="list-style-type: none"> i. Identify the name of the river and its designation: _____ ii. Is the activity consistent with development restrictions contained in 6NYCRR Part 666? <input type="checkbox"/> Yes <input type="checkbox"/> No 	

F. Additional Information

Attach any additional information which may be needed to clarify your project.

If you have identified any adverse impacts which could be associated with your proposal, please describe those impacts plus any measures which you propose to avoid or minimize them.

G. Verification

I certify that the information provided is true to the best of my knowledge.

Applicant/Sponsor Name County of Ulster Date August 31, 2016

Signature  Title Deputy Director of Planning/ Project Manager

Full Environmental Assessment Form
Part 2 - Identification of Potential Project Impacts

Agency Use Only [If applicable]

Project : _____

Date : _____

Part 2 is to be completed by the lead agency. Part 2 is designed to help the lead agency inventory all potential resources that could be affected by a proposed project or action. We recognize that the lead agency's reviewer(s) will not necessarily be environmental professionals. So, the questions are designed to walk a reviewer through the assessment process by providing a series of questions that can be answered using the information found in Part 1. To further assist the lead agency in completing Part 2, the form identifies the most relevant questions in Part 1 that will provide the information needed to answer the Part 2 question. When Part 2 is completed, the lead agency will have identified the relevant environmental areas that may be impacted by the proposed activity.

If the lead agency is a state agency **and** the action is in any Coastal Area, complete the Coastal Assessment Form before proceeding with this assessment.

Tips for completing Part 2:

- Review all of the information provided in Part 1.
- Review any application, maps, supporting materials and the Full EAF Workbook.
- Answer each of the 18 questions in Part 2.
- If you answer “**Yes**” to a numbered question, please complete all the questions that follow in that section.
- If you answer “**No**” to a numbered question, move on to the next numbered question.
- Check appropriate column to indicate the anticipated size of the impact.
- Proposed projects that would exceed a numeric threshold contained in a question should result in the reviewing agency checking the box “Moderate to large impact may occur.”
- The reviewer is not expected to be an expert in environmental analysis.
- If you are not sure or undecided about the size of an impact, it may help to review the sub-questions for the general question and consult the workbook.
- When answering a question consider all components of the proposed activity, that is, the “whole action”.
- Consider the possibility for long-term and cumulative impacts as well as direct impacts.
- Answer the question in a reasonable manner considering the scale and context of the project.

1. Impact on Land Proposed action may involve construction on, or physical alteration of, the land surface of the proposed site. (See Part 1. D.1) <i>If “Yes”, answer questions a - j. If “No”, move on to Section 2.</i> <div style="text-align: right;"> <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES </div>			
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may involve construction on land where depth to water table is less than 3 feet.	E2d	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may involve construction on slopes of 15% or greater.	E2f	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may involve construction on land where bedrock is exposed, or generally within 5 feet of existing ground surface.	E2a	<input checked="" type="checkbox"/>	<input type="checkbox"/>
d. The proposed action may involve the excavation and removal of more than 1,000 tons of natural material.	D2a	<input checked="" type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may involve construction that continues for more than one year or in multiple phases.	D1e	<input checked="" type="checkbox"/>	<input type="checkbox"/>
f. The proposed action may result in increased erosion, whether from physical disturbance or vegetation removal (including from treatment by herbicides).	D2e, D2q	<input checked="" type="checkbox"/>	<input type="checkbox"/>
g. The proposed action is, or may be, located within a Coastal Erosion hazard area.	B1i	<input checked="" type="checkbox"/>	<input type="checkbox"/>
h. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

2. Impact on Geological Features

The proposed action may result in the modification or destruction of, or inhibit access to, any unique or unusual land forms on the site (e.g., cliffs, dunes, minerals, fossils, caves). (See Part 1. E.2.g)

☒ NO☐ YES

If "Yes", answer questions a - c. If "No", move on to Section 3.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. Identify the specific land form(s) attached: _____ _____	E2g	<input type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may affect or is adjacent to a geological feature listed as a registered National Natural Landmark. Specific feature: _____	E3c	<input type="checkbox"/>	<input type="checkbox"/>
c. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

3. Impacts on Surface Water

The proposed action may affect one or more wetlands or other surface water bodies (e.g., streams, rivers, ponds or lakes). (See Part 1. D.2, E.2.h)

☐ NO☒ YES

If "Yes", answer questions a - l. If "No", move on to Section 4.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may create a new water body.	D2b, D1h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may result in an increase or decrease of over 10% or more than a 10 acre increase or decrease in the surface area of any body of water.	D2b	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may involve dredging more than 100 cubic yards of material from a wetland or water body.	D2a	<input checked="" type="checkbox"/>	<input type="checkbox"/>
d. The proposed action may involve construction within or adjoining a freshwater or tidal wetland, or in the bed or banks of any other water body.	E2h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may create turbidity in a waterbody, either from upland erosion, runoff or by disturbing bottom sediments.	D2a, D2h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
f. The proposed action may include construction of one or more intake(s) for withdrawal of water from surface water.	D2c	<input checked="" type="checkbox"/>	<input type="checkbox"/>
g. The proposed action may include construction of one or more outfall(s) for discharge of wastewater to surface water(s).	D2d	<input checked="" type="checkbox"/>	<input type="checkbox"/>
h. The proposed action may cause soil erosion, or otherwise create a source of stormwater discharge that may lead to siltation or other degradation of receiving water bodies.	D2e	<input checked="" type="checkbox"/>	<input type="checkbox"/>
i. The proposed action may affect the water quality of any water bodies within or downstream of the site of the proposed action.	E2h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
j. The proposed action may involve the application of pesticides or herbicides in or around any water body.	D2q, E2h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
k. The proposed action may require the construction of new, or expansion of existing, wastewater treatment facilities.	D1a, D2d	<input checked="" type="checkbox"/>	<input type="checkbox"/>

I. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>
----------------------------------	--	--------------------------	--------------------------

4. Impact on groundwater The proposed action may result in new or additional use of ground water, or may have the potential to introduce contaminants to ground water or an aquifer. (See Part 1. D.2.a, D.2.c, D.2.d, D.2.p, D.2.q, D.2.t) <i>If "Yes", answer questions a - h. If "No", move on to Section 5.</i>			
		<input checked="" type="checkbox"/> NO	<input type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may require new water supply wells, or create additional demand on supplies from existing water supply wells.	D2c	<input type="checkbox"/>	<input type="checkbox"/>
b. Water supply demand from the proposed action may exceed safe and sustainable withdrawal capacity rate of the local supply or aquifer. Cite Source: _____	D2c	<input type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may allow or result in residential uses in areas without water and sewer services.	D1a, D2c	<input type="checkbox"/>	<input type="checkbox"/>
d. The proposed action may include or require wastewater discharged to groundwater.	D2d, E2l	<input type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may result in the construction of water supply wells in locations where groundwater is, or is suspected to be, contaminated.	D2c, E1f, E1g, E1h	<input type="checkbox"/>	<input type="checkbox"/>
f. The proposed action may require the bulk storage of petroleum or chemical products over ground water or an aquifer.	D2p, E2l	<input type="checkbox"/>	<input type="checkbox"/>
g. The proposed action may involve the commercial application of pesticides within 100 feet of potable drinking water or irrigation sources.	E2h, D2q, E2l, D2c	<input type="checkbox"/>	<input type="checkbox"/>
h. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

5. Impact on Flooding The proposed action may result in development on lands subject to flooding. (See Part 1. E.2) <i>If "Yes", answer questions a - g. If "No", move on to Section 6.</i>			
		<input type="checkbox"/> NO	<input checked="" type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may result in development in a designated floodway.	E2i	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may result in development within a 100 year floodplain.	E2j	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may result in development within a 500 year floodplain.	E2k	<input checked="" type="checkbox"/>	<input type="checkbox"/>
d. The proposed action may result in, or require, modification of existing drainage patterns.	D2b, D2e	<input checked="" type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may change flood water flows that contribute to flooding.	D2b, E2i, E2j, E2k	<input checked="" type="checkbox"/>	<input type="checkbox"/>
f. If there is a dam located on the site of the proposed action, is the dam in need of repair, or upgrade?	E1e	<input checked="" type="checkbox"/>	<input type="checkbox"/>

g. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>
----------------------------------	--	--------------------------	--------------------------

6. Impacts on Air The proposed action may include a state regulated air emission source. (See Part 1. D.2.f., D.2.h, D.2.g) <i>If "Yes", answer questions a - f. If "No", move on to Section 7.</i>				<input checked="" type="checkbox"/> NO	<input type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur		
a. If the proposed action requires federal or state air emission permits, the action may also emit one or more greenhouse gases at or above the following levels:					
i. More than 1000 tons/year of carbon dioxide (CO ₂)	D2g	<input type="checkbox"/>	<input type="checkbox"/>		
ii. More than 3.5 tons/year of nitrous oxide (N ₂ O)	D2g	<input type="checkbox"/>	<input type="checkbox"/>		
iii. More than 1000 tons/year of carbon equivalent of perfluorocarbons (PFCs)	D2g	<input type="checkbox"/>	<input type="checkbox"/>		
iv. More than .045 tons/year of sulfur hexafluoride (SF ₆)	D2g	<input type="checkbox"/>	<input type="checkbox"/>		
v. More than 1000 tons/year of carbon dioxide equivalent of hydrochloroflourocarbons (HFCs) emissions	D2g	<input type="checkbox"/>	<input type="checkbox"/>		
vi. 43 tons/year or more of methane	D2h	<input type="checkbox"/>	<input type="checkbox"/>		
b. The proposed action may generate 10 tons/year or more of any one designated hazardous air pollutant, or 25 tons/year or more of any combination of such hazardous air pollutants.	D2g	<input type="checkbox"/>	<input type="checkbox"/>		
c. The proposed action may require a state air registration, or may produce an emissions rate of total contaminants that may exceed 5 lbs. per hour, or may include a heat source capable of producing more than 10 million BTU's per hour.	D2f, D2g	<input type="checkbox"/>	<input type="checkbox"/>		
d. The proposed action may reach 50% of any of the thresholds in "a" through "c", above.	D2g	<input type="checkbox"/>	<input type="checkbox"/>		
e. The proposed action may result in the combustion or thermal treatment of more than 1 ton of refuse per hour.	D2s	<input type="checkbox"/>	<input type="checkbox"/>		
f. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>		

7. Impact on Plants and Animals The proposed action may result in a loss of flora or fauna. (See Part 1. E.2. m.-q.) <i>If "Yes", answer questions a - j. If "No", move on to Section 8.</i>				<input type="checkbox"/> NO	<input checked="" type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur		
a. The proposed action may cause reduction in population or loss of individuals of any threatened or endangered species, as listed by New York State or the Federal government, that use the site, or are found on, over, or near the site.	E2o	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
b. The proposed action may result in a reduction or degradation of any habitat used by any rare, threatened or endangered species, as listed by New York State or the federal government.	E2o	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
c. The proposed action may cause reduction in population, or loss of individuals, of any species of special concern or conservation need, as listed by New York State or the Federal government, that use the site, or are found on, over, or near the site.	E2p	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
d. The proposed action may result in a reduction or degradation of any habitat used by any species of special concern and conservation need, as listed by New York State or the Federal government.	E2p	<input checked="" type="checkbox"/>	<input type="checkbox"/>		

e. The proposed action may diminish the capacity of a registered National Natural Landmark to support the biological community it was established to protect.	E3c	<input checked="" type="checkbox"/>	<input type="checkbox"/>
f. The proposed action may result in the removal of, or ground disturbance in, any portion of a designated significant natural community. Source: _____	E2n	<input checked="" type="checkbox"/>	<input type="checkbox"/>
g. The proposed action may substantially interfere with nesting/breeding, foraging, or over-wintering habitat for the predominant species that occupy or use the project site.	E2m	<input checked="" type="checkbox"/>	<input type="checkbox"/>
h. The proposed action requires the conversion of more than 10 acres of forest, grassland or any other regionally or locally important habitat. Habitat type & information source: _____	E1b	<input checked="" type="checkbox"/>	<input type="checkbox"/>
i. Proposed action (commercial, industrial or recreational projects, only) involves use of herbicides or pesticides.	D2q	<input checked="" type="checkbox"/>	<input type="checkbox"/>
j. Other impacts: _____		<input type="checkbox"/>	<input type="checkbox"/>

8. Impact on Agricultural Resources The proposed action may impact agricultural resources. (See Part 1. E.3.a. and b.) <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES <i>If "Yes", answer questions a - h. If "No", move on to Section 9.</i>			
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may impact soil classified within soil group 1 through 4 of the NYS Land Classification System.	E2c, E3b	<input type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may sever, cross or otherwise limit access to agricultural land (includes cropland, hayfields, pasture, vineyard, orchard, etc).	E1a, E1b	<input type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may result in the excavation or compaction of the soil profile of active agricultural land.	E3b	<input type="checkbox"/>	<input type="checkbox"/>
d. The proposed action may irreversibly convert agricultural land to non-agricultural uses, either more than 2.5 acres if located in an Agricultural District, or more than 10 acres if not within an Agricultural District.	E1b, E3a	<input type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may disrupt or prevent installation of an agricultural land management system.	E1 a, E1b	<input type="checkbox"/>	<input type="checkbox"/>
f. The proposed action may result, directly or indirectly, in increased development potential or pressure on farmland.	C2c, C3, D2c, D2d	<input type="checkbox"/>	<input type="checkbox"/>
g. The proposed project is not consistent with the adopted municipal Farmland Protection Plan.	C2c	<input type="checkbox"/>	<input type="checkbox"/>
h. Other impacts: _____		<input type="checkbox"/>	<input type="checkbox"/>

9. Impact on Aesthetic Resources The land use of the proposed action are obviously different from, or are in sharp contrast to, current land use patterns between the proposed project and a scenic or aesthetic resource. (Part 1. E.1.a, E.1.b, E.3.h.) <i>If "Yes", answer questions a - g. If "No", go to Section 10.</i>			
		<input checked="" type="checkbox"/> NO	<input type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. Proposed action may be visible from any officially designated federal, state, or local scenic or aesthetic resource.	E3h	<input type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may result in the obstruction, elimination or significant screening of one or more officially designated scenic views.	E3h, C2b	<input type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may be visible from publicly accessible vantage points: i. Seasonally (e.g., screened by summer foliage, but visible during other seasons) ii. Year round	E3h	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
d. The situation or activity in which viewers are engaged while viewing the proposed action is: i. Routine travel by residents, including travel to and from work ii. Recreational or tourism based activities	E3h E2q, E1c	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
e. The proposed action may cause a diminishment of the public enjoyment and appreciation of the designated aesthetic resource.	E3h	<input type="checkbox"/>	<input type="checkbox"/>
f. There are similar projects visible within the following distance of the proposed project: 0-1/2 mile 1/2 -3 mile 3-5 mile 5+ mile	D1a, E1a, D1f, D1g	<input type="checkbox"/>	<input type="checkbox"/>
g. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

10. Impact on Historic and Archeological Resources The proposed action may occur in or adjacent to a historic or archaeological resource. (Part 1. E.3.e, f. and g.) <i>If "Yes", answer questions a - e. If "No", go to Section 11.</i>			
		<input type="checkbox"/> NO	<input checked="" type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may occur wholly or partially within, or substantially contiguous to, any buildings, archaeological site or district which is listed on or has been nominated by the NYS Board of Historic Preservation for inclusion on the State or National Register of Historic Places.	E3e	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may occur wholly or partially within, or substantially contiguous to, an area designated as sensitive for archaeological sites on the NY State Historic Preservation Office (SHPO) archaeological site inventory.	E3f	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may occur wholly or partially within, or substantially contiguous to, an archaeological site not included on the NY SHPO inventory. Source: _____	E3g	<input checked="" type="checkbox"/>	<input type="checkbox"/>

d. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>
<p>If any of the above (a-d) are answered "Moderate to large impact may occur", continue with the following questions to help support conclusions in Part 3:</p> <p>e.</p> <p>i. The proposed action may result in the destruction or alteration of all or part of the site or property.</p> <p>ii. The proposed action may result in the alteration of the property's setting or integrity.</p> <p>iii. The proposed action may result in the introduction of visual elements which are out of character with the site or property, or may alter its setting.</p>	<p>E3e, E3g, E3f</p> <p>E3e, E3f, E3g, E1a, E1b</p> <p>E3e, E3f, E3g, E3h, C2, C3</p>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> 	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>

11. Impact on Open Space and Recreation The proposed action may result in a loss of recreational opportunities or a reduction of an open space resource as designated in any adopted municipal open space plan. (See Part 1. C.2.c, E.1.c., E.2.q.) <i>If "Yes", answer questions a - e. If "No", go to Section 12.</i>				<input checked="" type="checkbox"/> NO	<input type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur		
a. The proposed action may result in an impairment of natural functions, or "ecosystem services", provided by an undeveloped area, including but not limited to stormwater storage, nutrient cycling, wildlife habitat.	D2e, E1b E2h, E2m, E2o, E2n, E2p	<input type="checkbox"/>	<input type="checkbox"/>		
b. The proposed action may result in the loss of a current or future recreational resource.	C2a, E1c, C2c, E2q	<input type="checkbox"/>	<input type="checkbox"/>		
c. The proposed action may eliminate open space or recreational resource in an area with few such resources.	C2a, C2c E1c, E2q	<input type="checkbox"/>	<input type="checkbox"/>		
d. The proposed action may result in loss of an area now used informally by the community as an open space resource.	C2c, E1c	<input type="checkbox"/>	<input type="checkbox"/>		
e. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>		

12. Impact on Critical Environmental Areas The proposed action may be located within or adjacent to a critical environmental area (CEA). (See Part 1. E.3.d) <i>If "Yes", answer questions a - c. If "No", go to Section 13.</i>				<input checked="" type="checkbox"/> NO	<input type="checkbox"/> YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur		
a. The proposed action may result in a reduction in the quantity of the resource or characteristic which was the basis for designation of the CEA.	E3d	<input type="checkbox"/>	<input type="checkbox"/>		
b. The proposed action may result in a reduction in the quality of the resource or characteristic which was the basis for designation of the CEA.	E3d	<input type="checkbox"/>	<input type="checkbox"/>		
c. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>		

13. Impact on Transportation

The proposed action may result in a change to existing transportation systems.

☐ NO

☒ YES

(See Part 1. D.2.j)

If "Yes", answer questions a - f. If "No", go to Section 14.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. Projected traffic increase may exceed capacity of existing road network.	D2j	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may result in the construction of paved parking area for 500 or more vehicles.	D2j	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. The proposed action will degrade existing transit access.	D2j	<input checked="" type="checkbox"/>	<input type="checkbox"/>
d. The proposed action will degrade existing pedestrian or bicycle accommodations.	D2j	<input checked="" type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may alter the present pattern of movement of people or goods.	D2j	<input checked="" type="checkbox"/>	<input type="checkbox"/>
f. Other impacts: _____		<input checked="" type="checkbox"/>	<input type="checkbox"/>

14. Impact on Energy

The proposed action may cause an increase in the use of any form of energy.

☒ NO

☐ YES

(See Part 1. D.2.k)

If "Yes", answer questions a - e. If "No", go to Section 15.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action will require a new, or an upgrade to an existing, substation.	D2k	<input type="checkbox"/>	<input type="checkbox"/>
b. The proposed action will require the creation or extension of an energy transmission or supply system to serve more than 50 single or two-family residences or to serve a commercial or industrial use.	D1f, D1q, D2k	<input type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may utilize more than 2,500 MWhrs per year of electricity.	D2k	<input type="checkbox"/>	<input type="checkbox"/>
d. The proposed action may involve heating and/or cooling of more than 100,000 square feet of building area when completed.	D1g	<input type="checkbox"/>	<input type="checkbox"/>
e. Other Impacts: _____		<input type="checkbox"/>	<input type="checkbox"/>

15. Impact on Noise, Odor, and Light

The proposed action may result in an increase in noise, odors, or outdoor lighting.

☒ NO

☐ YES

(See Part 1. D.2.m., n., and o.)

If "Yes", answer questions a - f. If "No", go to Section 16.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may produce sound above noise levels established by local regulation.	D2m	<input type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may result in blasting within 1,500 feet of any residence, hospital, school, licensed day care center, or nursing home.	D2m, E1d	<input type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may result in routine odors for more than one hour per day.	D2o	<input type="checkbox"/>	<input type="checkbox"/>

d. The proposed action may result in light shining onto adjoining properties.	D2n	<input type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may result in lighting creating sky-glow brighter than existing area conditions.	D2n, E1a	<input type="checkbox"/>	<input type="checkbox"/>
f. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

16. Impact on Human Health

The proposed action may have an impact on human health from exposure to new or existing sources of contaminants. (See Part 1.D.2.q., E.1. d. f. g. and h.)

☐ NO

☒ YES

If "Yes", answer questions a - m. If "No", go to Section 17.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action is located within 1500 feet of a school, hospital, licensed day care center, group home, nursing home or retirement community.	E1d	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. The site of the proposed action is currently undergoing remediation.	E1g, E1h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. There is a completed emergency spill remediation, or a completed environmental site remediation on, or adjacent to, the site of the proposed action.	E1g, E1h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
d. The site of the action is subject to an institutional control limiting the use of the property (e.g., easement or deed restriction).	E1g, E1h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may affect institutional control measures that were put in place to ensure that the site remains protective of the environment and human health.	E1g, E1h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
f. The proposed action has adequate control measures in place to ensure that future generation, treatment and/or disposal of hazardous wastes will be protective of the environment and human health.	D2t	<input checked="" type="checkbox"/>	<input type="checkbox"/>
g. The proposed action involves construction or modification of a solid waste management facility.	D2q, E1f	<input checked="" type="checkbox"/>	<input type="checkbox"/>
h. The proposed action may result in the unearthing of solid or hazardous waste.	D2q, E1f	<input checked="" type="checkbox"/>	<input type="checkbox"/>
i. The proposed action may result in an increase in the rate of disposal, or processing, of solid waste.	D2r, D2s	<input checked="" type="checkbox"/>	<input type="checkbox"/>
j. The proposed action may result in excavation or other disturbance within 2000 feet of a site used for the disposal of solid or hazardous waste.	E1f, E1g E1h	<input checked="" type="checkbox"/>	<input type="checkbox"/>
k. The proposed action may result in the migration of explosive gases from a landfill site to adjacent off site structures.	E1f, E1g	<input checked="" type="checkbox"/>	<input type="checkbox"/>
l. The proposed action may result in the release of contaminated leachate from the project site.	D2s, E1f, D2r	<input checked="" type="checkbox"/>	<input type="checkbox"/>
m. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

17. Consistency with Community Plans

The proposed action is not consistent with adopted land use plans.
(See Part 1. C.1, C.2. and C.3.)

☒ NO☐ YES

If "Yes", answer questions a - h. If "No", go to Section 18.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action's land use components may be different from, or in sharp contrast to, current surrounding land use pattern(s).	C2, C3, D1a E1a, E1b	<input type="checkbox"/>	<input type="checkbox"/>
b. The proposed action will cause the permanent population of the city, town or village in which the project is located to grow by more than 5%.	C2	<input type="checkbox"/>	<input type="checkbox"/>
c. The proposed action is inconsistent with local land use plans or zoning regulations.	C2, C2, C3	<input type="checkbox"/>	<input type="checkbox"/>
d. The proposed action is inconsistent with any County plans, or other regional land use plans.	C2, C2	<input type="checkbox"/>	<input type="checkbox"/>
e. The proposed action may cause a change in the density of development that is not supported by existing infrastructure or is distant from existing infrastructure.	C3, D1c, D1d, D1f, D1d, E1b	<input type="checkbox"/>	<input type="checkbox"/>
f. The proposed action is located in an area characterized by low density development that will require new or expanded public infrastructure.	C4, D2c, D2d D2j	<input type="checkbox"/>	<input type="checkbox"/>
g. The proposed action may induce secondary development impacts (e.g., residential or commercial development not included in the proposed action)	C2a	<input type="checkbox"/>	<input type="checkbox"/>
h. Other: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

18. Consistency with Community Character

The proposed project is inconsistent with the existing community character.
(See Part 1. C.2, C.3, D.2, E.3)

☒ NO☐ YES

If "Yes", answer questions a - g. If "No", proceed to Part 3.

	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may replace or eliminate existing facilities, structures, or areas of historic importance to the community.	E3e, E3f, E3g	<input type="checkbox"/>	<input type="checkbox"/>
b. The proposed action may create a demand for additional community services (e.g. schools, police and fire)	C4	<input type="checkbox"/>	<input type="checkbox"/>
c. The proposed action may displace affordable or low-income housing in an area where there is a shortage of such housing.	C2, C3, D1f D1g, E1a	<input type="checkbox"/>	<input type="checkbox"/>
d. The proposed action may interfere with the use or enjoyment of officially recognized or designated public resources.	C2, E3	<input type="checkbox"/>	<input type="checkbox"/>
e. The proposed action is inconsistent with the predominant architectural scale and character.	C2, C3	<input type="checkbox"/>	<input type="checkbox"/>
f. Proposed action is inconsistent with the character of the existing natural landscape.	C2, C3 E1a, E1b E2g, E2h	<input type="checkbox"/>	<input type="checkbox"/>
g. Other impacts: _____ _____		<input type="checkbox"/>	<input type="checkbox"/>

Project :

Date :

Full Environmental Assessment Form
Part 3 - Evaluation of the Magnitude and Importance of Project Impacts
and
Determination of Significance

Part 3 provides the reasons in support of the determination of significance. The lead agency must complete Part 3 for every question in Part 2 where the impact has been identified as potentially moderate to large or where there is a need to explain why a particular element of the proposed action will not, or may, result in a significant adverse environmental impact.

Based on the analysis in Part 3, the lead agency must decide whether to require an environmental impact statement to further assess the proposed action or whether available information is sufficient for the lead agency to conclude that the proposed action will not have a significant adverse environmental impact. By completing the certification on the next page, the lead agency can complete its determination of significance.

Reasons Supporting This Determination:

To complete this section:

- Identify the impact based on the Part 2 responses and describe its magnitude. Magnitude considers factors such as severity, size or extent of an impact.
- Assess the importance of the impact. Importance relates to the geographic scope, duration, probability of the impact occurring, number of people affected by the impact and any additional environmental consequences if the impact were to occur.
- The assessment should take into consideration any design element or project changes.
- Repeat this process for each Part 2 question where the impact has been identified as potentially moderate to large or where there is a need to explain why a particular element of the proposed action will not, or may, result in a significant adverse environmental impact.
- Provide the reason(s) why the impact may, or will not, result in a significant adverse environmental impact
- For Conditional Negative Declarations identify the specific condition(s) imposed that will modify the proposed action so that no significant adverse environmental impacts will result.
- Attach additional sheets, as needed.

Determination of Significance - Type 1 and Unlisted Actions

SEQR Status: ☒ Type 1 ☐ Unlisted

Identify portions of EAF completed for this Project: ☒ Part 1 ☒ Part 2 ☒ Part 3

Upon review of the information recorded on this EAF, as noted, plus this additional support information

and considering both the magnitude and importance of each identified potential impact, it is the conclusion of the
Ulster County Legislature as lead agency that:

☒ A. This project will result in no significant adverse impacts on the environment, and, therefore, an environmental impact statement need not be prepared. Accordingly, this negative declaration is issued.

☐ B. Although this project could have a significant adverse impact on the environment, that impact will be avoided or substantially mitigated because of the following conditions which will be required by the lead agency:

There will, therefore, be no significant adverse impacts from the project as conditioned, and, therefore, this conditioned negative declaration is issued. A conditioned negative declaration may be used only for UNLISTED actions (see 6 NYCRR 617.d).

☐ C. This Project may result in one or more significant adverse impacts on the environment, and an environmental impact statement must be prepared to further assess the impact(s) and possible mitigation and to explore alternatives to avoid or reduce those impacts. Accordingly, this positive declaration is issued.

Name of Action: Ashokan Rail Trail

Name of Lead Agency: Ulster County Legislature

Name of Responsible Officer in Lead Agency: Kenneth J. Ronk, Jr.

Title of Responsible Officer: Ulster County Legislature Chairman

Signature of Responsible Officer in Lead Agency:

Date: 11-17-17

Signature of Preparer (if different from Responsible Officer)

Date: 10-25-2017

For Further Information:

Contact Person: Mr. Dennis Doyle, Director Ulster County Planning Department

Address: 244 Fair Street, PO Box 1800, Kingston NY 12401

Telephone Number: 845 340-3338

E-mail: ddoy@co.ulster.ny.us

For Type 1 Actions and Conditioned Negative Declarations, a copy of this Notice is sent to:

Chief Executive Officer of the political subdivision in which the action will be principally located (e.g., Town / City / Village of)

Other involved agencies (if any)

Applicant (if any)

Environmental Notice Bulletin: <http://www.dec.ny.gov/enb/enb.html>

PRINT FULL FORM



Barton & Loguidice, D.P.C.

Memo To: Project File

Date: September 22, 2017

From: Thomas Baird, P.E. and
Corinne I. Steinmuller
Environmental Scientist II

Project No.: 369.007.001

Subject: Threatened and Endangered Species Habitat Assessment
Ashokan Rail Trail

Project Area and Description

Barton & Loguidice, D.P.C. (B&L), has been retained by Ulster County to provide preliminary and final design services for the proposed Ashokan recreational trail located along the County-owned 11.5 mile abandoned railroad corridor on the northern shore of the Ashokan Reservoir spanning from Milepost K10 (Basin Road in West Hurley) to Milepost K21.5 (Route 28A overpass in Boiceville).

The project includes repurposing of the existing ballast, removal of rail, rail hardware, and deteriorated creosote rail ties, construction of two pedestrian bridges, and maintenance to existing culvert structures. The location of the project area is shown on the enclosed Figures 1 and 2, aerial and topographic mapping respectively. The project corridor can also be found on the USGS 7 ½-minute Kingston West, Ashokan, West Shokan, Bearsville, and Phoenicia quadrangles between 42° 0'20.87"N, 74°16'16.63"W and 41°59'5.60"N, 74° 5'13.93"W (NAD 83).

Areas adjacent to the project corridor consist of residential and commercial property to the north associated with NYS Route 28. To the south of the corridor, the Ashokan Reservoir serves as a drinking water source for New York City and is recreationally limited to fishing and non-motorized boat usage. The railway itself travels through mature mid-successional forest and will cross the Esopus Creek on a new bridge on the western end of the proposed trail.

Federally Protected Species

The U.S. Fish and Wildlife Service (USFWS) New York Field Office's website was reviewed to determine whether any federally listed endangered, threatened, or candidate species are known to inhabit the proposed project area. The USFWS' Information for Planning and Consultation (IPaC) System reported three federally protected species that could potentially inhabit the project corridor: the Indiana bat (*Myotis sodalis* – Endangered), the northern long-eared bat (*Myotis septentrionalis* – Threatened), and the bog turtle (*Clemmys muhlenbergii* – Threatened). A printout of the IPaC results is included as Attachment A.



Critical Habitat

A review of designated critical habitat areas within New York State was completed. No such areas exist within or adjacent to the project area.

New York State Protected Species

The Natural Heritage Program (NHP) was contacted for information regarding the reported presence of any endangered species, threatened species, species of special concern, or significant natural communities within or adjacent to the project corridor. A response was received from the NHP on July 26, 2016, which indicated three records of rare or state-listed animals or plants and significant natural communities at the site or in its immediate vicinity. The bald eagle (*Haliaeetus leucocephalus*- Threatened) was identified to have nested within 400 feet of the project corridor. An Indiana bat maternity colony was identified within 250 feet of the project corridor. Additionally, a high quality occurrence of an uncommon community type, a bluestone vernal pool, was identified .5 miles east of the corridor. The NHP's response letter is included for review as Attachment B.

Availability of Suitable Habitat

A habitat assessment of the project corridor was completed by staff of B&L's Ecology Group on June 28-29 and July 7, 2016. Proposed access road sites were assessed on May 17, 2017. The main objective of this habitat assessment was to identify the presence of any state or federally protected species within or adjacent to the project corridor, or the presence of suitable habitat for any of the reported species.

Northern long-eared and Indiana bats

These bat species select roosting trees based on the tree's location, position within the landscape, bark characteristics, and ability to provide cavities or crevices. Suitable roosting and foraging habitat for the bats includes mixed age stands of trees greater than 3" diameter at breast height (DBH), with foraging habitat containing areas of open water. These habitat requirements were observed within and adjacent to the proposed project corridor. In accordance with the 2016 Range-wide Indiana Bat Summer Survey Guidelines (this document applies to both Indiana bat and northern long-eared bats), most trees greater than 3" DBH are considered potential habitat for the northern long-eared bats, and greater than 4" DBH for the Indiana bat. The dominant tree species observed within the project corridor include: red maple (*Acer rubrum*), striped maple (*Acer pensylvanicum*), shagbark hickory (*Carya ovata*), silver maple (*Acer saccharinum*), northern red oak (*Quercus rubra*), eastern white pine (*Pinus strobus*), and American beech (*Fagus grandifolia*). Approximately 9.2 acres of woody vegetation, including shrubs <3" intermixed with larger DBH trees, are proposed for clearing. In accordance with the aforementioned USFWS resources, trees greater than 3" DBH requiring removal are to be cut between October 1st and March 31st during the conservation cutting window timelines. Project photographs showing the characteristics of the Ashokan Rail Trail project corridor are included as Attachment C.



Bald Eagle Review

The bald eagle was removed from the federal Endangered Species list in 2007, but is still afforded federal protection under the Bald and Golden Eagle Protection Act (BGEPA) and state protection under the Environmental Conservation Law. Accordingly, the project areas were assessed to determine whether potential impacts to this species may occur. During coordination with the NHP, breeding bald eagles were reported within 400 feet of the project corridor. A review of the 2000-2005 New York State Breeding Bird Atlas Survey (BBA) was also completed. Historical sightings of bald eagles were reported for the project corridor. A pair holding territory were reported for block 5664B, a singing male present in block 5664A, and nest with young in 5564B. Results of this record review are included as Attachment D. See Discussion and Effect Determination for further information.

Breeding Bird Atlas

During the review of Survey Blocks 5764A, 5664B, 5665D, 5664A, and 5564B of the 2000-2005 BBA, one NYS Threatened species and six NYS Species of Special Concern were identified as being observed near the project corridor. Table 1, below, lists bird species identified by the BBA Survey Blocks mentioned above to potentially inhabit the project corridor. Results of the Breeding Bird Atlas query are included as Attachment D.

NYSDEC Nature Explorer

Review of the NYSDEC Nature Explorer query resulted in restricted species. It is presumed these species are those reported by the NYNHP. Results of the Nature Explorer query are included as Attachment E.



Table 1: 2000-2005 New York State Breeding Bird Atlas Results- Ashokan Rail Trail

Species Name	Survey Block	Behavior Code*	NYS Legal Status	Suitable Habitat	Suitable Habitat Within proposed areas of disturbance?
Osprey (<i>Pandion haliaetus</i>)	5764A, 5664B	X1	Special Concern	Fish dependent; located near Adirondack lakes, rivers, and wetlands. Nest at the top of dead trees or artificial nesting platforms. While these characteristics are abundant surrounding these project areas, only limited impacts are expected to these habitats due to noise during construction.	Yes
Bald eagle (<i>Haliaeetus leucocephalus</i>)	5664B, 5664A, 5564B	T2, S2, NY	Threatened	Bald eagles require large, undisturbed open-water areas such as rivers or lakes. Nests are typically built along the edge of these large waterbodies, in conifer or deciduous trees with large branches and open crowns. Observed within 400' of proposed disturbed area.	Yes
Red-shouldered hawk (<i>Buteo lineatus</i>)	5764A, 5664B, 5665D, 5564B	T2, D2, FY, X1	Special Concern	Forest birds that prefer an open sub-canopy for hunting. Can be found in suburban areas with mixed forest and housing.	Yes
American bittern (<i>Botaurus lentiginosus</i>)	5664B	P2	Special Concern	Shallow, freshwater marshes. Tend to stay hidden among dense vegetation. Freshwater wetland / marshes avoided by re-alignment of trail	No
Sharp-shinned hawk (<i>Accipiter striatus</i>)	5664B, 5564B	T2, X1	Special Concern	Birds of the forest and forest edge and are not found in areas where trees are scarce, except during migration. During the breeding season this hawk can be found in dense protected, forested stands which often contain conifers.	Yes
Whip-poor-will (<i>Caprimulgus vociferus</i>)	5664B, 5664A	D2, S2	Special Concern	Forests with open understory. Found in both deciduous and deciduous pine mix. Nest on forest floor and are strictly nocturnal.	No
Common nighthawk (<i>Chordeiles minor</i>)	5664B	X1	Special Concern	Nest on bare soil and/or rock in forest clearings, but have also been known to nest on gravel rooftops.	No

* X1= Species observed in possible nesting habitat, but no other indication of breeding noted; singing male(s) present (or breeding calls heard) in breeding season. T2= Pair apparently holding territory. In addition to territorial singing, chasing of other individuals of same species often marks a territory. S2= Singing male present (or breeding calls heard). NY= Nest with young. FY= Adults with food for young. D2= Courtship and display, agitated behavior or anxiety calls suggesting probable presence of nearby nest or young.



Discussion and Effect Determinations

Based on the site observations documented during the habitat assessment for the proposed Ashokan Rail Trail, potential effects to suitable habitats for the state or federal protected species listed for the project corridor are anticipated as discussed below.

Indiana and northern long-eared bats

Suitable bat roosting habitat was identified adjacent to the project corridor. Tree removal will be required in certain overgrown sections of trail, to remove dead and stressed Ash trees, and several areas where trees inhibit drainage or pose a threat to trail users. Tree removal required as part of this project will be completed during the Time of Year Conservation Cutting Window: October 1st to March 31st. To assist with USFWS' coordination, Phase 1 Summer Habitat Assessment forms are included in Attachment F. By adhering to the Conservation Cutting Window timelines as a protective measure, the proposed project is recommended to have a determination of May Affect, Not Likely to Adversely Affect the Indiana or northern long-eared bats. Additional Best Management Practices (BMPs) will be utilized during the duration of the project to limit impacts to freshwater resources adjacent to the project areas.

Bog turtle

The bog turtle, the smallest of the emydid turtles, spends much of the time buried in the mud and therefore has a reputation for being secretive. While they prefer fens, highly acidic wetlands and areas of soft, deep mud are considered suitable habitat. Several wetland complexes are adjacent to, but not within, the proposed areas of disturbance for the project. Two wetland complexes will be directly impacted as a result of the project. Field delineated Wetlands K and L, identified as correspondent to NYSDEC Mapped wetland AS-20, were emergent in nature but did not contain the deep mucky soils required by this species or microtopographic relief for basking. Additionally, a large patch of common reed (*Phragmites australis*) was noted as dominant which due to plant density prohibits basking. The other field delineated wetland to be impacted, identified as Wetland O, was also emergent but shaded over by the upland tree canopy, lacking the necessary sunlight and microtopographic relief for basking. Additionally, the soils were restricted at 12 inches with the presence of ballast. No impacts are expected to other wetlands delineated within the corridor. Therefore, a determination of No Effect is recommended for this threatened species.

Bald Eagle

Bald eagles prefer habitat along large bodies of water and shoreline area. The project corridor is located within close proximity to the Ashokan Reservoir. Additionally, a confirmed nest with young was reported by the BBA as well as the New York City Department of Environmental Protection and the NYNHP. It is understood that impacts may occur to this species as a result of construction noises during the nesting season. Therefore, a determination of May Affect, Not Likely to Adversely Affect is recommended for this threatened species. To avoid impact and



necessity for a BGEPA permit, it is recommended that construction that will occur within sight or 660 feet of a nest occur during the non-breeding season, from mid-September to December.

Breeding Bird Atlas Species

As described in Table 1, suitable habitat was identified for all species identified by the BBA within the corridor except for the whip poor will and common nighthawk. Both species rely on an open understory and/or clearings for nesting habitat. The corridor was largely grown up with a shrubby understory and a determination of No Effect is recommended for these species due to lack of suitable habitat.

The remaining species may be impacted by construction noise and disturbance. However, this will be temporary in nature and will not affect the habitat quality long term. A May Affect, Not Likely to Adversely Affect determination is recommended for these species.

In addition, no observations of other protected species, unique plant assemblages, or significant natural communities were noted within or adjacent to the project limits. A Species Conclusion Table is included as Attachment G to summarize the results and determinations of this assessment.

CIS/
Attachments

Figure 1

Aerial Project Corridor Map




Figure 2

Topographic Project Corridor Map



Attachment A

U.S. Fish and Wildlife Service Information for Planning and Consultation (IPaC) System Results



United States Department of the Interior

FISH AND WILDLIFE SERVICE

New York Ecological Services Field Office

3817 Luker Road

Cortland, NY 13045-9349

Phone: (607) 753-9334 Fax: (607) 753-9699

<http://www.fws.gov/northeast/nyfo/es/section7.htm>



In Reply Refer To:

April 25, 2017

Consultation Code: 05E1NY00-2016-SLI-1925

Event Code: 05E1NY00-2017-E-05302

Project Name: Ashokan Rail Trail

Subject: Updated list of threatened and endangered species that may occur in your proposed project location, and/or may be affected by your proposed project

To Whom It May Concern:

The enclosed species list identifies threatened, endangered, proposed and candidate species, as well as proposed and final designated critical habitat, that may occur within the boundary of your proposed project and/or may be affected by your proposed project. The species list fulfills the requirements of the U.S. Fish and Wildlife Service (Service) under section 7(c) of the Endangered Species Act (ESA) of 1973, as amended (16 U.S.C. 1531 et seq.). This list can also be used to determine whether listed species may be present for projects without federal agency involvement. New information based on updated surveys, changes in the abundance and distribution of species, changed habitat conditions, or other factors could change this list.

Please feel free to contact us if you need more current information or assistance regarding the potential impacts to federally proposed, listed, and candidate species and federally designated and proposed critical habitat. Please note that under 50 CFR 402.12(e) of the regulations implementing section 7 of the ESA, the accuracy of this species list should be verified after 90 days. This verification can be completed formally or informally as desired. The Service recommends that verification be completed by visiting the ECOS-IPaC site at regular intervals during project planning and implementation for updates to species lists and information. An updated list may be requested through the ECOS-IPaC system by completing the same process used to receive the enclosed list. If listed, proposed, or candidate species were identified as potentially occurring in the project area, coordination with our office is encouraged. Information on the steps involved with assessing potential impacts from projects can be found at: <http://www.fws.gov/northeast/nyfo/es/section7.htm>

Please be aware that bald and golden eagles are protected under the Bald and Golden Eagle Protection Act (16 U.S.C. 668 et seq.), and projects affecting these species may require development of an eagle conservation plan (

http://www.fws.gov/windenergy/eagle_guidance.html). Additionally, wind energy projects should follow the Services wind energy guidelines (<http://www.fws.gov/windenergy/>) for minimizing impacts to migratory birds and bats.

Guidance for minimizing impacts to migratory birds for projects including communications towers (e.g., cellular, digital television, radio, and emergency broadcast) can be found at: <http://www.fws.gov/migratorybirds/CurrentBirdIssues/Hazards/towers/towers.htm>; <http://www.towerkill.com>; and <http://www.fws.gov/migratorybirds/CurrentBirdIssues/Hazards/towers/comtow.html>.

We appreciate your concern for threatened and endangered species. The Service encourages Federal agencies to include conservation of threatened and endangered species into their project planning to further the purposes of the ESA. Please include the Consultation Tracking Number in the header of this letter with any request for consultation or correspondence about your project that you submit to our office.

Attachment(s):

- Official Species List

Official Species List

This list is provided pursuant to Section 7 of the Endangered Species Act, and fulfills the requirement for Federal agencies to "request of the Secretary of the Interior information whether any species which is listed or proposed to be listed may be present in the area of a proposed action".

This species list is provided by:

New York Ecological Services Field Office

3817 Luker Road

Cortland, NY 13045-9349

(607) 753-9334

Project Summary

Consultation Code: 05E1NY00-2016-SLI-1925

Event Code: 05E1NY00-2017-E-05302

Project Name: Ashokan Rail Trail

Project Type: TRANSPORTATION

Project Description: Barton & Loguidice, D.P.C. (B&L) has been retained by Ulster County for engineering design services for the proposed Ashokan Rail Trail. The proposed action includes the creation of an 11.5 mile recreational trail corridor on a former rail line north of the Ashokan Reservoir. The project includes repurposing the existing ballast, removal of rail ties, creation of trailheads, and maintenance to existing culvert structures.

Project Location:

Approximate location of the project can be viewed in Google Maps:

<https://www.google.com/maps/place/41.983830714078586N74.26007196592603W>



Counties: Ulster, NY

Endangered Species Act Species

There is a total of 3 threatened, endangered, or candidate species on your species list. Species on this list should be considered in an effects analysis for your project and could include species that exist in another geographic area. For example, certain fish may appear on the species list because a project could affect downstream species. See the "Critical habitats" section below for those critical habitats that lie wholly or partially within your project area. Please contact the designated FWS office if you have questions.

Mammals

NAME	STATUS
Indiana Bat (<i>Myotis sodalis</i>) No critical habitat has been designated for this species. Species profile: https://ecos.fws.gov/ecp/species/5949	Endangered
Northern Long-eared Bat (<i>Myotis septentrionalis</i>) No critical habitat has been designated for this species. Species profile: https://ecos.fws.gov/ecp/species/9045	Threatened

Reptiles

NAME	STATUS
Bog Turtle (<i>Clemmys muhlenbergii</i>) Population: Wherever found, except GA, NC, SC, TN, VA No critical habitat has been designated for this species. Species profile: https://ecos.fws.gov/ecp/species/6962	Threatened

Critical habitats

There are no critical habitats within your project area.

Attachment B

Natural Heritage Program (NHP) Response

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
Division of Fish, Wildlife & Marine Resources
New York Natural Heritage Program
625 Broadway, 5th Floor, Albany, New York 12233-4757
Phone: (518) 402-8935 • **Fax:** (518) 402-8925
Website: www.dec.ny.gov



July 26, 2016

Corinne I. Steinmuller
Barton & Loguidice, D.P.C.
10 Airline Drive, Suite 200
Albany, NY 12205

Re: Ashokan Rail Trail (File: 369.007.001)
Town/City: Hurley, Olive. County: Ulster.

Dear Corinne Steinmuller:

In response to your recent request, we have reviewed the New York Natural Heritage Program database with respect to the above project.

Enclosed is a report of rare or state-listed animals and plants, and significant natural communities that our database indicates occur, or may occur, on your site or in the immediate vicinity of your site.

For most sites, comprehensive field surveys have not been conducted; the enclosed report only includes records from our database. We cannot provide a definitive statement as to the presence or absence of all rare or state-listed species or significant natural communities. Depending on the nature of the project and the conditions at the project site, further information from on-site surveys or other sources may be required to fully assess impacts on biological resources.

Our database is continually growing as records are added and updated. If this proposed project is still under development one year from now, we recommend that you contact us again so that we may update this response with the most current information.

The presence of the plants and animals identified in the enclosed report may result in this project requiring additional review or permit conditions. For further guidance, and for information regarding other permits that may be required under state law for regulated areas or activities (e.g., regulated wetlands), please contact the appropriate NYS DEC Regional Office, Division of Environmental Permits, as listed at www.dec.ny.gov/about/39381.html.

Sincerely,

A handwritten signature in dark ink that reads "Andrea Chaloux".

Andrea Chaloux
Environmental Review Specialist
New York Natural Heritage Program



**The following state-listed animals have been documented
at your project site, or in its vicinity.**

The following list includes animals that are listed by NYS as Endangered, Threatened, or Special Concern; and/or that are federally listed or are candidates for federal listing.

For information about any permit considerations for your project, please contact the Permits staff at the NYSDEC Region 3 Office at dep.r3@dec.ny.gov, (845) 256-3054. For information about potential impacts of your project on these species, and how to avoid, minimize, or mitigate any impacts, contact the Region 3 Wildlife staff at Wildlife.R3@dec.ny.gov, (845) 256-3098.

The following species have been documented at your project site, or within 1 mile of the project site. Individual animals may travel 1 mile from documented locations.

<i>COMMON NAME</i>	<i>SCIENTIFIC NAME</i>	<i>NY STATE LISTING</i>	<i>FEDERAL LISTING</i>
--------------------	------------------------	-------------------------	------------------------

Birds

Bald Eagle	<i>Haliaeetus leucocephalus</i>	Threatened	1715, 14038, 10989
<i>Breeding -- Breeding Bald Eagles are using an area through which the project site is proposed, and several Bald Eagle nests have been documented near the proposed project site, including one nest within 400 feet of the proposed project site.</i>			

The following species have been documented within 250 feet of the project site. Individual animals may travel 2.5 miles from documented locations.

<i>COMMON NAME</i>	<i>SCIENTIFIC NAME</i>	<i>NY STATE LISTING</i>	<i>FEDERAL LISTING</i>
--------------------	------------------------	-------------------------	------------------------

Mammals

Indiana Bat <i>Maternity colony</i>	<i>Myotis sodalis</i>	Endangered	Endangered	11652
---	-----------------------	------------	------------	-------

This report only includes records from the NY Natural Heritage database. For most sites, comprehensive field surveys have not been conducted, and we cannot provide a definitive statement as to the presence or absence of all rare or state-listed species. Depending on the nature of the project and the conditions at the project site, further information from on-site surveys or other sources may be required to fully assess impacts on biological resources.

If any rare plants or animals are documented during site visits, we request that information on the observations be provided to the New York Natural Heritage Program so that we may update our database.

Information about many of the listed animals in New York, including habitat, biology, identification, conservation, and management, are available online in Natural Heritage's Conservation Guides at www.guides.nynhp.org, and from NYSDEC at www.dec.ny.gov/animals/7494.html.



**The following rare plants, rare animals, and significant natural communities
have been documented in the vicinity of your project site.**

We recommend that potential onsite and offsite impacts of the proposed project on these species or communities be addressed as part of any environmental assessment or review conducted as part of the planning, permitting and approval process, such as reviews conducted under SEQRA. Field surveys of the project site may be necessary to determine the status of a species at the site, particularly for sites that are currently undeveloped and may still contain suitable habitat. Final requirements of the project to avoid, minimize, or mitigate potential impacts are determined by the lead permitting agency or the government body approving the project.

The following significant natural communities are considered significant from a statewide perspective by the NY Natural Heritage Program. They are either occurrences of a community type that is rare in the state, or a high-quality example of a more common community type. By meeting specific, documented criteria, the NY Natural Heritage Program considers these community occurrences to have high ecological and conservation value.

COMMON NAME	SCIENTIFIC NAME	NY STATE LISTING	HERITAGE CONSERVATION STATUS
-------------	-----------------	------------------	------------------------------

Wetland/Aquatic Communities

Vernal Pool

High-quality Occurrence of Uncommon Community Type

Bluestone, 0.5 mi east of the project site: This is a moderate-size vernal pool complex in good condition within a large natural landscape in very good condition.

13052

This report only includes records from the NY Natural Heritage database. For most sites, comprehensive field surveys have not been conducted, and we cannot provide a definitive statement as to the presence or absence of all rare or state-listed species. Depending on the nature of the project and the conditions at the project site, further information from on-site surveys or other sources may be required to fully assess impacts on biological resources.

If any rare plants or animals are documented during site visits, we request that information on the observations be provided to the New York Natural Heritage Program so that we may update our database.

Information about many of the rare animals and plants in New York, including habitat, biology, identification, conservation, and management, are available online in Natural Heritage's Conservation Guides at www.guides.nynhp.org, from NatureServe Explorer at www.natureserve.org/explorer, and from USDA's Plants Database at <http://plants.usda.gov/index.html> (for plants).

Information about many of the natural community types in New York, including identification, dominant and characteristic vegetation, distribution, conservation, and management, is available online in Natural Heritage's Conservation Guides at www.guides.nynhp.org. For descriptions of all community types, go to www.dec.ny.gov/animals/97703.html for Ecological Communities of New York State.

Attachment C

Project Corridor Photographs



Photo 1. Typical forested section adjacent to corridor.



Photo 2. Corridor looking west.



Photo 3. Corridor looking south.



Photo 4. Ashokan Reservoir, looking south.



Photo 5. Bank of Reservoir immediately south of corridor.



Photo 6. Corridor looking north to causeway.



Photo 7. Various tracks in mud at causeway; toe of slope from corridor.



Photo 8. View downslope looking north of corridor.



Photo 9. View looking west at proposed Espopus crossing. "Boiceville Trestle" destroyed by Tropical Storms Irene and Lee.



Photo 10. Wetland resource north of corridor, just east of Espopus crossing. Outside of ROW/proposed work.



Photo 11. Looking southeast from corridor at Reservoir.



Photo 12. Wetland K/L (NYSDEC AS-20), to be impacted.



Photo 13. Wetland K/L to be impacted. Corridor continues straight through (see people). Note large Phragmites patch on right hand side.



Photo 14. Wetland O, to be impacted. Note heavy canopy.



Photo 15. Corridor on western side of Esopus, looking east.



Photo 16. Patch of knotweed on western bank of Esopus at crossing.



Photo 17. Existing access road, to receive a layer of stone dust.



Photo 18. Existing access road, to receive a layer of stone dust.



Photo 19. Potential access site, looking toward NYS Route 28.



Photo 20. Potential access site, looking toward rail.



Photo 21. Former access road to be improved.



Photo 22. Former access road to be improved.



Photo 23. Potential business access site (Hotel Dylan).



Photo 24. Potential business access site (Hotel Dylan).



Photo 25. Potential business access site (Hotel Dylan).

Attachment D

2000-2005 New York State Breeding Bird Atlas Survey Results

List of Species Breeding in Atlas Block 5764A

<u>Common Name</u>	<u>Scientific Name</u>	<u>Behavior Code</u>	<u>Date</u>	<u>NY Legal Status</u>
Canada Goose	<i>Branta canadensis</i>	FL	6/30/2003	Game Species
Wood Duck	<i>Aix sponsa</i>	FL	7/12/2003	Game Species
Mallard	<i>Anas platyrhynchos</i>	FL	6/17/2004	Game Species
Ruffed Grouse	<i>Bonasa umbellus</i>	X1	7/12/2003	Game Species
Wild Turkey	<i>Meleagris gallopavo</i>	FL	8/9/2002	Game Species
Great Blue Heron	<i>Ardea herodias</i>	NY	7/7/2002	Protected
Green Heron	<i>Butorides virescens</i>	NY	6/17/2004	Protected
Turkey Vulture	<i>Cathartes aura</i>	NY	6/30/2004	Protected
Osprey	<i>Pandion haliaetus</i>	X1	//2004	Protected-Special Concern
Red-shouldered Hawk	<i>Buteo lineatus</i>	X1	7/5/2002	Protected-Special Concern
Broad-winged Hawk	<i>Buteo platypterus</i>	X1	6/30/2003	Protected
Red-tailed Hawk	<i>Buteo jamaicensis</i>	FL	6/17/2004	Protected
Killdeer	<i>Charadrius vociferus</i>	NE	6/3/2003	Protected
Spotted Sandpiper	<i>Actitis macularius</i>	X1	6/30/2003	Protected
American Woodcock	<i>Scolopax minor</i>	D2	4/28/2003	Game Species
Mourning Dove	<i>Zenaida macroura</i>	FL	6/30/2003	Protected
Yellow-billed Cuckoo	<i>Coccyzus americanus</i>	S2	//2004	Protected
Black-billed Cuckoo	<i>Coccyzus erythrophthalmus</i>	T2	8/15/2003	Protected
Great Horned Owl	<i>Bubo virginianus</i>	X1	6/26/2003	Protected
Chimney Swift	<i>Chaetura pelagica</i>	P2	6/30/2003	Protected
Ruby-throated Hummingbird	<i>Archilochus colubris</i>	P2	6/17/2004	Protected
Belted Kingfisher	<i>Megaceryle alcyon</i>	P2	7/5/2002	Protected
Red-bellied Woodpecker	<i>Melanerpes carolinus</i>	FL	6/17/2004	Protected
Downy Woodpecker	<i>Picoides pubescens</i>	B2	6/17/2004	Protected

Hairy Woodpecker	<i>Picoides villosus</i>	X1	7/5/2002	Protected
Northern Flicker	<i>Colaptes auratus</i>	FY	7/3/2002	Protected
Pileated Woodpecker	<i>Dryocopus pileatus</i>	B2	4/28/2003	Protected
Eastern Wood-Pewee	<i>Contopus virens</i>	D2	8/9/2002	Protected
Acadian Flycatcher	<i>Empidonax virescens</i>	P2	6/3/2003	Protected
Alder Flycatcher	<i>Empidonax alnorum</i>	X1	8/9/2002	Protected
Willow Flycatcher	<i>Empidonax traillii</i>	X1	8/15/2003	Protected
Least Flycatcher	<i>Empidonax minimus</i>	ON	6/30/2003	Protected
Eastern Phoebe	<i>Sayornis phoebe</i>	D2	8/9/2002	Protected
Great Crested Flycatcher	<i>Myiarchus crinitus</i>	D2	6/17/2004	Protected
Eastern Kingbird	<i>Tyrannus tyrannus</i>	FY	6/30/2003	Protected
Yellow-throated Vireo	<i>Vireo flavifrons</i>	S2	//2004	Protected
Blue-headed Vireo	<i>Vireo solitarius</i>	X1	7/5/2002	Protected
Warbling Vireo	<i>Vireo gilvus</i>	T2	6/30/2003	Protected
Red-eyed Vireo	<i>Vireo olivaceus</i>	T2	6/3/2003	Protected
Blue Jay	<i>Cyanocitta cristata</i>	FL	7/8/2003	Protected
American Crow	<i>Corvus brachyrhynchos</i>	FL	7/12/2003	Game Species
Tree Swallow	<i>Tachycineta bicolor</i>	P2	6/17/2004	Protected
Northern Rough-winged Swallow	<i>Stelgidopteryx serripennis</i>	FL	7/12/2003	Protected
Bank Swallow	<i>Riparia riparia</i>	NY	7/12/2003	Protected
Black-capped Chickadee	<i>Poecile atricapillus</i>	FY	7/12/2003	Protected
Tufted Titmouse	<i>Baeolophus bicolor</i>	FY	6/3/2003	Protected
White-breasted Nuthatch	<i>Sitta carolinensis</i>	S2	7/7/2002	Protected
Carolina Wren	<i>Thryothorus ludovicianus</i>	S2	6/17/2004	Protected
House Wren	<i>Troglodytes aedon</i>	NY	6/17/2004	Protected
Winter Wren	<i>Troglodytes troglodytes</i>	X1	6/26/2003	Protected

Blue-gray Gnatcatcher	<i>Poliophtila caerulea</i>	FL	8/15/2003	Protected
Hermit Thrush	<i>Catharus guttatus</i>	X1	7/12/2003	Protected
Wood Thrush	<i>Hylocichla mustelina</i>	D2	7/3/2002	Protected
American Robin	<i>Turdus migratorius</i>	FY	6/26/2003	Protected
Gray Catbird	<i>Dumetella carolinensis</i>	FY	7/3/2002	Protected
Northern Mockingbird	<i>Mimus polyglottos</i>	B2	6/17/2004	Protected
Brown Thrasher	<i>Toxostoma rufum</i>	X1	7/12/2003	Protected
European Starling	<i>Sturnus vulgaris</i>	FL	6/17/2004	Unprotected
Cedar Waxwing	<i>Bombycilla cedrorum</i>	FL	7/3/2002	Protected
Yellow Warbler	<i>Dendroica petechia</i>	T2	6/17/2004	Protected
Black-throated Green Warbler	<i>Dendroica virens</i>	S2	6/26/2003	Protected
Pine Warbler	<i>Dendroica pinus</i>	S2	//2004	Protected
Prairie Warbler	<i>Dendroica discolor</i>	FL	7/8/2003	Protected
Black-and-white Warbler	<i>Mniotilta varia</i>	S2	7/7/2002	Protected
American Redstart	<i>Setophaga ruticilla</i>	P2	6/3/2003	Protected
Worm-eating Warbler	<i>Helmitheros vermivorum</i>	FL	7/5/2002	Protected
Ovenbird	<i>Seiurus aurocapilla</i>	FL	6/26/2003	Protected
Louisiana Waterthrush	<i>Seiurus motacilla</i>	X1	6/3/2003	Protected
Common Yellowthroat	<i>Geothlypis trichas</i>	FY	7/3/2002	Protected
Eastern Towhee	<i>Pipilo erythrophthalmus</i>	FL	8/15/2003	Protected
Chipping Sparrow	<i>Spizella passerina</i>	FY	7/12/2003	Protected
Clay-colored Sparrow	<i>Spizella pallida</i>	FL	7/12/2003	Protected
Song Sparrow	<i>Melospiza melodia</i>	FY	6/17/2004	Protected
Scarlet Tanager	<i>Piranga olivacea</i>	T2	7/8/2003	Protected
Northern Cardinal	<i>Cardinalis cardinalis</i>	FL	7/12/2003	Protected
Rose-breasted Grosbeak	<i>Pheucticus ludovicianus</i>	T2	7/3/2002	Protected

Indigo Bunting	<i>Passerina cyanea</i>	FY	7/12/2003	Protected
Red-winged Blackbird	<i>Agelaius phoeniceus</i>	FL	7/12/2003	Protected
Common Grackle	<i>Quiscalus quiscula</i>	FL	6/17/2004	Protected
Brown-headed Cowbird	<i>Molothrus ater</i>	D2	6/26/2003	Protected
Baltimore Oriole	<i>Icterus galbula</i>	FL	7/5/2002	Protected
Purple Finch	<i>Carpodacus purpureus</i>	X1	6/30/2003	Protected
House Finch	<i>Carpodacus mexicanus</i>	FL	7/12/2003	Protected
American Goldfinch	<i>Spinus tristis</i>	ON	7/31/2003	Protected
House Sparrow	<i>Passer domesticus</i>	ON	7/8/2003	Unprotected

Current Date: 6/22/2016

List of Species Breeding in Atlas Block 5664B				
<u>Common Name</u>	<u>Scientific Name</u>	<u>Behavior Code</u>	<u>Date</u>	<u>NY Legal Status</u>
Canada Goose	<i>Branta canadensis</i>	FL	6/20/2002	Game Species
Wood Duck	<i>Aix sponsa</i>	FL	//2003	Game Species
American Black Duck	<i>Anas rubripes</i>	X1	6/20/2002	Game Species
Mallard	<i>Anas platyrhynchos</i>	FL	7/10/2002	Game Species
Common Merganser	<i>Mergus merganser</i>	P2	//2003	Game Species
Ruffed Grouse	<i>Bonasa umbellus</i>	FL	6/10/2002	Game Species
Wild Turkey	<i>Meleagris gallopavo</i>	FL	7/22/2002	Game Species
American Bittern	<i>Botaurus lentiginosus</i>	P2	8/15/2003	Protected-Special Concern
Great Blue Heron	<i>Ardea herodias</i>	T2	5/15/2004	Protected
Green Heron	<i>Butorides virescens</i>	S2	//2003	Protected
Turkey Vulture	<i>Cathartes aura</i>	X1	6/10/2002	Protected
Osprey	<i>Pandion haliaetus</i>	X1	6/7/2003	Protected-Special Concern
Bald Eagle	<i>Haliaeetus</i>	T2	7/21/2003	Threatened

	<i>leucocephalus</i>			
Sharp-shinned Hawk	<i>Accipiter striatus</i>	T2	7/16/2003	Protected-Special Concern
Red-shouldered Hawk	<i>Buteo lineatus</i>	D2	3/24/2002	Protected-Special Concern
Broad-winged Hawk	<i>Buteo platypterus</i>	P2	4/11/2002	Protected
Red-tailed Hawk	<i>Buteo jamaicensis</i>	D2	5/15/2003	Protected
American Kestrel	<i>Falco sparverius</i>	X1	5/31/2003	Protected
Virginia Rail	<i>Rallus limicola</i>	FL	7/13/2003	Game Species
Killdeer	<i>Charadrius vociferus</i>	T2	4/27/2002	Protected
Spotted Sandpiper	<i>Actitis macularius</i>	S2	//2003	Protected
American Woodcock	<i>Scolopax minor</i>	D2	3/17/2003	Game Species
Mourning Dove	<i>Zenaida macroura</i>	B2	4/26/2004	Protected
Yellow-billed Cuckoo	<i>Coccyzus americanus</i>	S2	6/10/2002	Protected
Eastern Screech-Owl	<i>Megascops asio</i>	X1	4/2/2003	Protected
Great Horned Owl	<i>Bubo virginianus</i>	S2	1/20/2002	Protected
Barred Owl	<i>Strix varia</i>	FL	8/9/2004	Protected
Common Nighthawk	<i>Chordeiles minor</i>	X1	5/23/2003	Protected-Special Concern
Whip-poor-will	<i>Caprimulgus vociferus</i>	D2	5/4/2002	Protected-Special Concern
Chimney Swift	<i>Chaetura pelagica</i>	B2	5/24/2003	Protected
Ruby-throated Hummingbird	<i>Archilochus colubris</i>	ON	//2002	Protected
Belted Kingfisher	<i>Megaceryle alcyon</i>	P2	//2002	Protected
Red-bellied Woodpecker	<i>Melanerpes carolinus</i>	B2	4/27/2002	Protected
Yellow-bellied Sapsucker	<i>Sphyrapicus varius</i>	X1	6/8/2001	Protected
Downy Woodpecker	<i>Picoides pubescens</i>	P2	//2003	Protected
Hairy Woodpecker	<i>Picoides villosus</i>	ON	4/26/2004	Protected
Northern Flicker	<i>Colaptes auratus</i>	T2	5/10/2003	Protected
Pileated Woodpecker	<i>Dryocopus pileatus</i>	N2	4/29/2002	Protected

Eastern Wood-Pewee	<i>Contopus virens</i>	T2	5/24/2003	Protected
Least Flycatcher	<i>Empidonax minimus</i>	X1	6/20/2002	Protected
Eastern Phoebe	<i>Sayornis phoebe</i>	NY	6/10/2002	Protected
Great Crested Flycatcher	<i>Myiarchus crinitus</i>	P2	5/1/2002	Protected
Eastern Kingbird	<i>Tyrannus tyrannus</i>	P2	6/10/2002	Protected
Yellow-throated Vireo	<i>Vireo flavifrons</i>	X1	6/8/2001	Protected
Blue-headed Vireo	<i>Vireo solitarius</i>	X1	6/8/2001	Protected
Warbling Vireo	<i>Vireo gilvus</i>	X1	//2003	Protected
Red-eyed Vireo	<i>Vireo olivaceus</i>	S2	//2003	Protected
Blue Jay	<i>Cyanocitta cristata</i>	FL	6/30/2004	Protected
American Crow	<i>Corvus brachyrhynchos</i>	N2	4/29/2002	Game Species
Fish Crow	<i>Corvus ossifragus</i>	X1	//2003	Protected
Common Raven	<i>Corvus corax</i>	FL	6/20/2002	Protected
Tree Swallow	<i>Tachycineta bicolor</i>	NE	6/10/2002	Protected
Northern Rough-winged Swallow	<i>Stelgidopteryx serripennis</i>	X1	//2003	Protected
Cliff Swallow	<i>Petrochelidon pyrrhonota</i>	X1	//2003	Protected
Barn Swallow	<i>Hirundo rustica</i>	P2	6/10/2002	Protected
Black-capped Chickadee	<i>Poecile atricapillus</i>	ON	//2002	Protected
Tufted Titmouse	<i>Baeolophus bicolor</i>	T2	3/24/2002	Protected
Red-breasted Nuthatch	<i>Sitta canadensis</i>	P2	5/15/2003	Protected
White-breasted Nuthatch	<i>Sitta carolinensis</i>	P2	4/26/2004	Protected
Brown Creeper	<i>Certhia americana</i>	B2	5/1/2002	Protected
Carolina Wren	<i>Thryothorus ludovicianus</i>	ON	7/27/2004	Protected
House Wren	<i>Troglodytes aedon</i>	ON	//2002	Protected
Winter Wren	<i>Troglodytes troglodytes</i>	S2	5/1/2002	Protected

Blue-gray Gnatcatcher	<i>Polioptila caerulea</i>	FY	7/20/2002	Protected
Eastern Bluebird	<i>Sialia sialis</i>	FL	7/9/2004	Protected
Veery	<i>Catharus fuscescens</i>	S2	//2002	Protected
Hermit Thrush	<i>Catharus guttatus</i>	S2	4/29/2002	Protected
Wood Thrush	<i>Hylocichla mustelina</i>	T2	5/1/2002	Protected
American Robin	<i>Turdus migratorius</i>	FY	6/10/2002	Protected
Gray Catbird	<i>Dumetella carolinensis</i>	ON	//2002	Protected
Northern Mockingbird	<i>Mimus polyglottos</i>	T2	4/29/2002	Protected
European Starling	<i>Sturnus vulgaris</i>	NY	5/15/2003	Unprotected
Cedar Waxwing	<i>Bombycilla cedrorum</i>	S2	//2003	Protected
Yellow-rumped Warbler	<i>Dendroica coronata</i>	X1	6/8/2001	Protected
Pine Warbler	<i>Dendroica pinus</i>	T2	7/28/2001	Protected
Black-and-white Warbler	<i>Mniotilta varia</i>	X1	6/8/2001	Protected
American Redstart	<i>Setophaga ruticilla</i>	T2	5/1/2002	Protected
Worm-eating Warbler	<i>Helmitheros vermivorum</i>	P2	6/10/2002	Protected
Ovenbird	<i>Seiurus aurocapilla</i>	B2	5/15/2004	Protected
Louisiana Waterthrush	<i>Seiurus motacilla</i>	X1	//2003	Protected
Kentucky Warbler	<i>Oporornis formosus</i>	B2	7/12/2003	Protected
Common Yellowthroat	<i>Geothlypis trichas</i>	ON	6/10/2002	Protected
Canada Warbler	<i>Wilsonia canadensis</i>	X1	6/8/2001	Protected
Eastern Towhee	<i>Pipilo erythrophthalmus</i>	T2	7/10/2002	Protected
Chipping Sparrow	<i>Spizella passerina</i>	FY	6/10/2002	Protected
Field Sparrow	<i>Spizella pusilla</i>	ON	6/10/2002	Protected
Song Sparrow	<i>Melospiza melodia</i>	S2	3/24/2002	Protected
White-throated Sparrow	<i>Zonotrichia albicollis</i>	X1	//2003	Protected
Scarlet Tanager	<i>Piranga olivacea</i>	ON	7/10/2002	Protected

Northern Cardinal	<i>Cardinalis cardinalis</i>	B2	5/30/2003	Protected
Rose-breasted Grosbeak	<i>Pheucticus ludovicianus</i>	T2	6/19/2004	Protected
Indigo Bunting	<i>Passerina cyanea</i>	D2	7/14/2002	Protected
Red-winged Blackbird	<i>Agelaius phoeniceus</i>	ON	5/15/2004	Protected
Common Grackle	<i>Quiscalus quiscula</i>	X1	5/25/2003	Protected
Brown-headed Cowbird	<i>Molothrus ater</i>	D2	5/1/2002	Protected
Orchard Oriole	<i>Icterus spurius</i>	T2	5/27/2004	Protected
Baltimore Oriole	<i>Icterus galbula</i>	FS	6/10/2002	Protected
Purple Finch	<i>Carpodacus purpureus</i>	S2	4/29/2002	Protected
House Finch	<i>Carpodacus mexicanus</i>	D2	6/16/2003	Protected
American Goldfinch	<i>Spinus tristis</i>	FL	6/22/2003	Protected
House Sparrow	<i>Passer domesticus</i>	ON	5/24/2003	Unprotected

Current Date: 6/22/2016

List of Species Breeding in Atlas Block 5665D				
<u>Common Name</u>	<u>Scientific Name</u>	<u>Behavior Code</u>	<u>Date</u>	<u>NY Legal Status</u>
Canada Goose	<i>Branta canadensis</i>	FL	6/3/2001	Game Species
Mallard	<i>Anas platyrhynchos</i>	FL	6/5/2001	Game Species
Wild Turkey	<i>Meleagris gallopavo</i>	FL	7/19/2001	Game Species
Great Blue Heron	<i>Ardea herodias</i>	FY	6/13/2001	Protected
Red-shouldered Hawk	<i>Buteo lineatus</i>	FY	7/3/2001	Protected-Special Concern
Red-tailed Hawk	<i>Buteo jamaicensis</i>	N2	7/15/2001	Protected
American Kestrel	<i>Falco sparverius</i>	X1	6/25/2001	Protected
Rock Pigeon	<i>Columba livia</i>	ON	7/2/2001	Unprotected
Mourning Dove	<i>Zenaida macroura</i>	P2	7/19/2001	Protected
Eastern Screech-	<i>Megascops asio</i>	X1	5/20/2001	Protected

Owl				
Great Horned Owl	<i>Bubo virginianus</i>	S2	5/30/2001	Protected
Barred Owl	<i>Strix varia</i>	X1	5/20/2001	Protected
Chimney Swift	<i>Chaetura pelagica</i>	FL	6/25/2001	Protected
Ruby-throated Hummingbird	<i>Archilochus colubris</i>	FY	7/22/2001	Protected
Red-bellied Woodpecker	<i>Melanerpes carolinus</i>	FY	7/22/2001	Protected
Yellow-bellied Sapsucker	<i>Sphyrapicus varius</i>	FY	6/5/2001	Protected
Downy Woodpecker	<i>Picoides pubescens</i>	FL	6/12/2001	Protected
Hairy Woodpecker	<i>Picoides villosus</i>	FL	7/20/2001	Protected
Northern Flicker	<i>Colaptes auratus</i>	N2	6/25/2001	Protected
Pileated Woodpecker	<i>Dryocopus pileatus</i>	S2	7/2/2001	Protected
Eastern Wood-Pewee	<i>Contopus virens</i>	X1	6/25/2001	Protected
Eastern Phoebe	<i>Sayornis phoebe</i>	NE	7/3/2001	Protected
Great Crested Flycatcher	<i>Myiarchus crinitus</i>	NY	7/3/2001	Protected
Eastern Kingbird	<i>Tyrannus tyrannus</i>	S2	6/25/2001	Protected
Red-eyed Vireo	<i>Vireo olivaceus</i>	FL	7/15/2001	Protected
Blue Jay	<i>Cyanocitta cristata</i>	FY	7/15/2001	Protected
American Crow	<i>Corvus brachyrhynchos</i>	FL	7/28/2001	Game Species
Tree Swallow	<i>Tachycineta bicolor</i>	FY	6/5/2001	Protected
Cliff Swallow	<i>Petrochelidon pyrrhonota</i>	FY	7/2/2001	Protected
Barn Swallow	<i>Hirundo rustica</i>	FL	7/2/2001	Protected
Black-capped Chickadee	<i>Poecile atricapillus</i>	FY	7/20/2001	Protected
Tufted Titmouse	<i>Baeolophus bicolor</i>	NY	6/5/2001	Protected
Red-breasted Nuthatch	<i>Sitta canadensis</i>	ON	6/21/2001	Protected

White-breasted Nuthatch	<i>Sitta carolinensis</i>	FY	6/25/2001	Protected
Carolina Wren	<i>Thryothorus ludovicianus</i>	FY	6/21/2001	Protected
House Wren	<i>Troglodytes aedon</i>	NE	6/18/2001	Protected
Eastern Bluebird	<i>Sialia sialis</i>	FL	6/5/2001	Protected
Veery	<i>Catharus fuscescens</i>	X1	6/25/2001	Protected
Wood Thrush	<i>Hylocichla mustelina</i>	NY	6/25/2001	Protected
American Robin	<i>Turdus migratorius</i>	FL	5/30/2001	Protected
Gray Catbird	<i>Dumetella carolinensis</i>	ON	6/16/2001	Protected
Northern Mockingbird	<i>Mimus polyglottos</i>	S2	5/30/2001	Protected
Brown Thrasher	<i>Toxostoma rufum</i>	FL	7/19/2001	Protected
European Starling	<i>Sturnus vulgaris</i>	FL	6/10/2001	Unprotected
Yellow Warbler	<i>Dendroica petechia</i>	N2	6/25/2001	Protected
American Redstart	<i>Setophaga ruticilla</i>	S2	6/28/2001	Protected
Ovenbird	<i>Seiurus aurocapilla</i>	S2	6/25/2001	Protected
Common Yellowthroat	<i>Geothlypis trichas</i>	FY	6/25/2001	Protected
Eastern Towhee	<i>Pipilo erythrophthalmus</i>	S2	6/28/2001	Protected
Chipping Sparrow	<i>Spizella passerina</i>	NE	7/15/2001	Protected
Field Sparrow	<i>Spizella pusilla</i>	FY	6/28/2001	Protected
Song Sparrow	<i>Melospiza melodia</i>	ON	6/28/2001	Protected
Dark-eyed Junco	<i>Junco hyemalis</i>	NE	6/28/2001	Protected
Scarlet Tanager	<i>Piranga olivacea</i>	S2	6/28/2001	Protected
Northern Cardinal	<i>Cardinalis cardinalis</i>	FL	7/19/2001	Protected
Rose-breasted Grosbeak	<i>Pheucticus ludovicianus</i>	P2	7/22/2001	Protected
Red-winged Blackbird	<i>Agelaius phoeniceus</i>	FY	7/19/2001	Protected
Common Grackle	<i>Quiscalus quiscula</i>	FL	7/15/2001	Protected
Brown-headed	<i>Molothrus ater</i>	FL	7/15/2001	Protected

Cowbird				
Baltimore Oriole	<i>Icterus galbula</i>	S2	6/15/2001	Protected
Purple Finch	<i>Carpodacus purpureus</i>	X1	6/5/2001	Protected
House Finch	<i>Carpodacus mexicanus</i>	FY	7/19/2001	Protected
American Goldfinch	<i>Spinus tristis</i>	FY	8/25/2001	Protected
House Sparrow	<i>Passer domesticus</i>	ON	7/19/2001	Unprotected

Current Date: 6/22/2016

List of Species Breeding in Atlas Block 5664A				
Common Name	Scientific Name	Behavior Code	Date	NY Legal Status
Canada Goose	<i>Branta canadensis</i>	FL	6/2/2000	Game Species
Wood Duck	<i>Aix sponsa</i>	FL	6/2/2000	Game Species
American Black Duck	<i>Anas rubripes</i>	X1	//2002	Game Species
Mallard	<i>Anas platyrhynchos</i>	FL	6/2/2000	Game Species
Common Merganser	<i>Mergus merganser</i>	FL	6/2/2000	Game Species
Wild Turkey	<i>Meleagris gallopavo</i>	X1	6/2/2000	Game Species
Great Blue Heron	<i>Ardea herodias</i>	X1	6/2/2000	Protected
Green Heron	<i>Butorides virescens</i>	FL	6/2/2000	Protected
Bald Eagle	<i>Haliaeetus leucocephalus</i>	S2	//2002	Threatened
Spotted Sandpiper	<i>Actitis macularius</i>	X1	//2002	Protected
Mourning Dove	<i>Zenaida macroura</i>	S2	//2002	Protected
Barred Owl	<i>Strix varia</i>	X1	//2004	Protected
Whip-poor-will	<i>Caprimulgus vociferus</i>	S2	//2004	Protected-Special Concern
Chimney Swift	<i>Chaetura pelagica</i>	X1	//2004	Protected
Ruby-throated Hummingbird	<i>Archilochus colubris</i>	X1	//2002	Protected
Belted Kingfisher	<i>Megaceryle alcyon</i>	X1	6/2/2000	Protected

Red-bellied Woodpecker	<i>Melanerpes carolinus</i>	S2	//2002	Protected
Yellow-bellied Sapsucker	<i>Sphyrapicus varius</i>	X1	6/2/2000	Protected
Downy Woodpecker	<i>Picoides pubescens</i>	S2	//2004	Protected
Hairy Woodpecker	<i>Picoides villosus</i>	X1	5/29/2001	Protected
Northern Flicker	<i>Colaptes auratus</i>	P2	6/2/2000	Protected
Pileated Woodpecker	<i>Dryocopus pileatus</i>	S2	//2002	Protected
Eastern Wood-Pewee	<i>Contopus virens</i>	S2	//2002	Protected
Least Flycatcher	<i>Empidonax minimus</i>	S2	//2004	Protected
Eastern Phoebe	<i>Sayornis phoebe</i>	X1	5/29/2001	Protected
Great Crested Flycatcher	<i>Myiarchus crinitus</i>	S2	//2002	Protected
Eastern Kingbird	<i>Tyrannus tyrannus</i>	X1	//2004	Protected
Blue-headed Vireo	<i>Vireo solitarius</i>	X1	5/29/2001	Protected
Warbling Vireo	<i>Vireo gilvus</i>	S2	//2004	Protected
Red-eyed Vireo	<i>Vireo olivaceus</i>	S2	//2002	Protected
Blue Jay	<i>Cyanocitta cristata</i>	X1	6/2/2000	Protected
American Crow	<i>Corvus brachyrhynchos</i>	X1	6/2/2000	Game Species
Fish Crow	<i>Corvus ossifragus</i>	X1	//2004	Protected
Tree Swallow	<i>Tachycineta bicolor</i>	FL	6/27/2003	Protected
Cliff Swallow	<i>Petrochelidon pyrrhonota</i>	X1	//2002	Protected
Black-capped Chickadee	<i>Poecile atricapillus</i>	S2	//2002	Protected
Tufted Titmouse	<i>Baeolophus bicolor</i>	S2	//2002	Protected
White-breasted Nuthatch	<i>Sitta carolinensis</i>	S2	//2002	Protected
Brown Creeper	<i>Certhia americana</i>	S2	//2002	Protected
House Wren	<i>Troglodytes aedon</i>	X1	6/2/2000	Protected
Blue-gray Gnatcatcher	<i>Poliophtila caerulea</i>	X1	//2004	Protected
Veery	<i>Catharus</i>	S2	//2002	Protected

	<i>fuscescens</i>			
Wood Thrush	<i>Hylocichla mustelina</i>	S2	//2002	Protected
American Robin	<i>Turdus migratorius</i>	FY	//2004	Protected
Gray Catbird	<i>Dumetella carolinensis</i>	X1	6/2/2000	Protected
Cedar Waxwing	<i>Bombycilla cedrorum</i>	S2	//2002	Protected
Yellow Warbler	<i>Dendroica petechia</i>	X1	6/2/2000	Protected
Yellow-rumped Warbler	<i>Dendroica coronata</i>	X1	6/2/2000	Protected
Black-throated Green Warbler	<i>Dendroica virens</i>	X1	//2002	Protected
Blackburnian Warbler	<i>Dendroica fusca</i>	X1	//2002	Protected
Black-and-white Warbler	<i>Mniotilta varia</i>	X1	//2004	Protected
American Redstart	<i>Setophaga ruticilla</i>	S2	//2004	Protected
Worm-eating Warbler	<i>Helmitheros vermivorum</i>	S2	//2002	Protected
Ovenbird	<i>Seiurus aurocapilla</i>	S2	//2002	Protected
Louisiana Waterthrush	<i>Seiurus motacilla</i>	X1	6/27/2003	Protected
Common Yellowthroat	<i>Geothlypis trichas</i>	X1	6/2/2000	Protected
Chipping Sparrow	<i>Spizella passerina</i>	X1	//2002	Protected
Song Sparrow	<i>Melospiza melodia</i>	NE	6/2/2000	Protected
Scarlet Tanager	<i>Piranga olivacea</i>	S2	//2002	Protected
Northern Cardinal	<i>Cardinalis cardinalis</i>	X1	//2002	Protected
Rose-breasted Grosbeak	<i>Pheucticus ludovicianus</i>	X1	6/2/2000	Protected
Red-winged Blackbird	<i>Agelaius phoeniceus</i>	P2	6/2/2000	Protected
Common Grackle	<i>Quiscalus quiscula</i>	FY	//2004	Protected
Brown-headed Cowbird	<i>Molothrus ater</i>	X1	6/2/2000	Protected
Baltimore Oriole	<i>Icterus galbula</i>	S2	//2004	Protected

American Goldfinch	<i>Spinus tristis</i>	X1	//2002	Protected
--------------------	-----------------------	----	--------	-----------

Current Date: 6/22/2016

List of Species Breeding in Atlas Block 5564B				
<u>Common Name</u>	<u>Scientific Name</u>	<u>Behavior Code</u>	<u>Date</u>	<u>NY Legal Status</u>
Canada Goose	<i>Branta canadensis</i>	FL	//2004	Game Species
Mallard	<i>Anas platyrhynchos</i>	X1	6/15/2004	Game Species
Common Merganser	<i>Mergus merganser</i>	FL	6/15/2001	Game Species
Wild Turkey	<i>Meleagris gallopavo</i>	FL	6/15/2004	Game Species
Great Blue Heron	<i>Ardea herodias</i>	X1	5/6/2000	Protected
Green Heron	<i>Butorides virescens</i>	X1	6/24/2004	Protected
Turkey Vulture	<i>Cathartes aura</i>	X1	6/24/2004	Protected
Bald Eagle	<i>Haliaeetus leucocephalus</i>	NY	//2002	Threatened
Sharp-shinned Hawk	<i>Accipiter striatus</i>	X1	//2004	Protected-Special Concern
Red-shouldered Hawk	<i>Buteo lineatus</i>	X1	6/15/2004	Protected-Special Concern
Broad-winged Hawk	<i>Buteo platypterus</i>	FL	7/3/2005	Protected
Red-tailed Hawk	<i>Buteo jamaicensis</i>	FL	7/2/2004	Protected
American Kestrel	<i>Falco sparverius</i>	X1	5/6/2000	Protected
Killdeer	<i>Charadrius vociferus</i>	X1	6/21/2005	Protected
Spotted Sandpiper	<i>Actitis macularius</i>	X1	7/5/2002	Protected
Rock Pigeon	<i>Columba livia</i>	X1	7/5/2002	Unprotected
Mourning Dove	<i>Zenaida macroura</i>	FL	6/21/2005	Protected
Yellow-billed Cuckoo	<i>Coccyzus americanus</i>	X1	7/3/2005	Protected
Black-billed Cuckoo	<i>Coccyzus erythrophthalmus</i>	X1	6/15/2004	Protected
Ruby-throated Hummingbird	<i>Archilochus colubris</i>	X1	6/24/2004	Protected

Belted Kingfisher	<i>Megaceryle alcyon</i>	X1	//2004	Protected
Red-bellied Woodpecker	<i>Melanerpes carolinus</i>	FY	6/15/2001	Protected
Yellow-bellied Sapsucker	<i>Sphyrapicus varius</i>	NY	7/3/2005	Protected
Downy Woodpecker	<i>Picoides pubescens</i>	X1	5/6/2000	Protected
Hairy Woodpecker	<i>Picoides villosus</i>	FL	6/24/2004	Protected
Northern Flicker	<i>Colaptes auratus</i>	FL	7/18/2004	Protected
Pileated Woodpecker	<i>Dryocopus pileatus</i>	X1	5/6/2000	Protected
Eastern Wood-Pewee	<i>Contopus virens</i>	S2	7/2/2004	Protected
Least Flycatcher	<i>Empidonax minimus</i>	S2	6/21/2005	Protected
Eastern Phoebe	<i>Sayornis phoebe</i>	UN	6/15/2004	Protected
Great Crested Flycatcher	<i>Myiarchus crinitus</i>	T2	7/18/2004	Protected
Eastern Kingbird	<i>Tyrannus tyrannus</i>	DD	6/24/2004	Protected
Yellow-throated Vireo	<i>Vireo flavifrons</i>	X1	5/6/2000	Protected
Blue-headed Vireo	<i>Vireo solitarius</i>	P2	5/6/2000	Protected
Warbling Vireo	<i>Vireo gilvus</i>	DD	6/21/2005	Protected
Red-eyed Vireo	<i>Vireo olivaceus</i>	FL	7/3/2005	Protected
Blue Jay	<i>Cyanocitta cristata</i>	FY	6/20/2004	Protected
American Crow	<i>Corvus brachyrhynchos</i>	FL	6/15/2004	Game Species
Common Raven	<i>Corvus corax</i>	X1	5/6/2000	Protected
Tree Swallow	<i>Tachycineta bicolor</i>	FL	6/15/2004	Protected
Northern Rough-winged Swallow	<i>Stelgidopteryx serripennis</i>	X1	6/21/2005	Protected
Cliff Swallow	<i>Petrochelidon pyrrhonota</i>	ON	6/21/2005	Protected
Barn Swallow	<i>Hirundo rustica</i>	NY	6/15/2004	Protected
Black-capped Chickadee	<i>Poecile atricapillus</i>	FL	6/24/2004	Protected
Tufted Titmouse	<i>Baeolophus bicolor</i>	FL	6/15/2004	Protected
Red-breasted Nuthatch	<i>Sitta canadensis</i>	X1	5/6/2000	Protected

White-breasted Nuthatch	<i>Sitta carolinensis</i>	FL	6/20/2004	Protected
Brown Creeper	<i>Certhia americana</i>	S2	//2004	Protected
Carolina Wren	<i>Thryothorus ludovicianus</i>	D2	7/12/2004	Protected
House Wren	<i>Troglodytes aedon</i>	DD	6/21/2005	Protected
Blue-gray Gnatcatcher	<i>Polioptila caerulea</i>	X1	7/12/2004	Protected
Eastern Bluebird	<i>Sialia sialis</i>	FL	7/18/2004	Protected
Veery	<i>Catharus fuscescens</i>	S2	//2004	Protected
Hermit Thrush	<i>Catharus guttatus</i>	S2	7/12/2004	Protected
Wood Thrush	<i>Hylocichla mustelina</i>	FY	6/21/2005	Protected
American Robin	<i>Turdus migratorius</i>	FL	6/15/2004	Protected
Gray Catbird	<i>Dumetella carolinensis</i>	FY	6/15/2004	Protected
Brown Thrasher	<i>Toxostoma rufum</i>	X1	6/15/2004	Protected
European Starling	<i>Sturnus vulgaris</i>	FL	6/15/2004	Unprotected
Cedar Waxwing	<i>Bombycilla cedrorum</i>	B2	6/15/2004	Protected
Blue-winged Warbler	<i>Vermivora pinus</i>	X1	5/6/2000	Protected
Yellow Warbler	<i>Dendroica petechia</i>	S2	6/20/2004	Protected
Chestnut-sided Warbler	<i>Dendroica pensylvanica</i>	X1	7/12/2004	Protected
Black-throated Blue Warbler	<i>Dendroica caerulescens</i>	X1	7/5/2002	Protected
Yellow-rumped Warbler	<i>Dendroica coronata</i>	FY	7/3/2005	Protected
Black-throated Green Warbler	<i>Dendroica virens</i>	FY	7/2/2004	Protected
Blackburnian Warbler	<i>Dendroica fusca</i>	S2	7/12/2004	Protected
Pine Warbler	<i>Dendroica pinus</i>	X1	6/15/2001	Protected
Black-and-white Warbler	<i>Mniotilta varia</i>	S2	//2004	Protected
American Redstart	<i>Setophaga ruticilla</i>	S2	6/24/2004	Protected
Ovenbird	<i>Seiurus aurocapilla</i>	T2	7/2/2004	Protected

Northern Waterthrush	<i>Seiurus noveboracensis</i>	X1	6/15/2001	Protected
Louisiana Waterthrush	<i>Seiurus motacilla</i>	FY	7/3/2005	Protected
Common Yellowthroat	<i>Geothlypis trichas</i>	FL	7/18/2004	Protected
Eastern Towhee	<i>Pipilo erythrophthalmus</i>	P2	7/18/2004	Protected
Chipping Sparrow	<i>Spizella passerina</i>	FL	6/15/2004	Protected
Song Sparrow	<i>Melospiza melodia</i>	DD	7/12/2004	Protected
White-throated Sparrow	<i>Zonotrichia albicollis</i>	X1	5/6/2000	Protected
Dark-eyed Junco	<i>Junco hyemalis</i>	X1	5/6/2000	Protected
Scarlet Tanager	<i>Piranga olivacea</i>	S2	6/24/2004	Protected
Northern Cardinal	<i>Cardinalis cardinalis</i>	S2	6/24/2004	Protected
Rose-breasted Grosbeak	<i>Pheucticus ludovicianus</i>	P2	7/18/2004	Protected
Indigo Bunting	<i>Passerina cyanea</i>	DD	7/3/2005	Protected
Red-winged Blackbird	<i>Agelaius phoeniceus</i>	FL	6/15/2004	Protected
Common Grackle	<i>Quiscalus quiscula</i>	FY	6/15/2004	Protected
Brown-headed Cowbird	<i>Molothrus ater</i>	FL	7/3/2005	Protected
Baltimore Oriole	<i>Icterus galbula</i>	FY	6/21/2005	Protected
Purple Finch	<i>Carpodacus purpureus</i>	X1	7/12/2004	Protected
House Finch	<i>Carpodacus mexicanus</i>	FL	6/21/2005	Protected
American Goldfinch	<i>Spinus tristis</i>	P2	7/12/2004	Protected
House Sparrow	<i>Passer domesticus</i>	ON	6/15/2004	Unprotected

Current Date: 6/22/2016

Attachment E

NYS Department of Environmental Conservation (NYSDEC) Nature Explorer Results

USER DEFINED SEARCH RESULTS

MapFilterPrint Report



Legend

Major Cities
•
Interstates
—
Streets
Natural Communities
Rare Plants and Animals (Generalized)
Counties
Streams and Rivers
Stream, River
Waterbodies - Small

Criteria: Selected Map Area

Refine SearchExport ResultsCreate PDF Report

Common Name ⓘ	Subgroup ⓘ	Town Distribution Status ⓘ	Town Year Last Documented ⓘ	Protection Status	Conservation Rank
Scientific Name				State ⓘ	Global ⓘ
No Records Found					
<p><i>Note:</i> Restricted plants and animals have also been documented in one or more of the Towns or Cities in which your user-defined area is located, but are not listed in these results. This application does not provide information at the level of Town or City on state-listed animals and on other sensitive animals and plants. See a list of the restricted animals and plants documented from the following counties: Lister Any individual plant or animal on this county's restricted list may or may not occur in this particular user-defined area.</p> <p>This list only includes records of rare species and significant natural communities from the databases of the NY Natural Heritage Program. This list is not a definitive statement about the presence or absence of all plants and animals, including rare or state-listed species, or of all significant natural communities. For most areas, comprehensive field surveys have not been conducted, and this list should not be considered a substitute for on-site surveys.</p>					

Attachment F

Bat Habitat Assessment Form

PHASE 1 SUMMER HABITAT ASSESSMENTS

INDIANA BAT HABITAT ASSESSMENT DATASHEET

Project Name: Ashokan Rail TrailDate: 6/28-6/29/16, 7/7/16,Township/Range/Section: Hurley and Olive5/17/17Lat Long/UTM/ Zone: Between 42° 0'20.87"N, 74°16'16.63"W and
41°59'5.60"N, 74° 5'13.93"W (NAD 83).Surveyor: Johanna Duffy, CWB
Corinne Steinmuller**Brief Project Description**

Ulster County is proposing the construction of an 11.5-mile pedestrian and bicycle trail which will run from Basin Road in the Town of Hurley to NYS Route 28A in the Town of Olive. The proposed action includes the creation of a recreational trail corridor on a former rail line north of the Ashokan Reservoir.

Project Area

	Total Acres	Forest Acres		Open Acres
Project	56	40		16
Proposed Tree Removal (ac)	Completely cleared	Partially cleared (will leave trees)	Preserve acres- no clearing	
		9.2		

Vegetation Cover Types

Pre-Project	Post-Project
Forested	Forested

Landscape within 5 mile radius

Flight corridors to other forested areas?

Yes

Describe Adjacent Properties (e.g. forested, grassland, commercial or residential development, water sources)

Ashokan Reservoir, commercial and residential development

Proximity to Public Land

What is the distance (mi.) from the project area to forested public lands (e.g., national or state forests, national or state parks, conservation areas, wildlife management areas)?

Project is on forested public land

PHASE 1 SUMMER HABITAT ASSESSMENTS

Use additional sheets to assess discrete habitat types at multiple sites in a project area

Include a map depicting locations of sample sites if assessing discrete habitats at multiple sites in a project area

A single sheet can be used for multiple sample sites if habitat is the same

Sample Site Description

Sample Site No.(s): _____

1

Water Resources at Sample Site

Stream Type (# and length)	Ephemeral	Intermittent	Perennial	Describe existing condition of water sources: Water is high quality and is used for public drinking
	Multiple	Multiple	Multiple	
Pools/Ponds (# and size)	Reservoir	Open and accessible to bats?		
	>8,000 acres	Yes		
Wetlands (approx. ac.)	Permanent	Seasonal		
	Multiple	Multiple		

Forest Resources at Sample Site
--

Closure/Density	Canopy (> 50%)	Midstory (20-50%)	Understory (<20%)	1=1-10%, 2=11-20%, 3=21-40%, 4=41-60%, 5=61-80%, 6=81-100%
	0	5	5	
Dominant Species of Mature Trees	red maple, striped maple, shagbark hickory, silver maple, northern red oak, eastern white pine, and American beech			
% Trees w/ Exfoliating Bark		30		
Size Composition of Live Trees (%)	Small (3-8 in)	Med (9-15 in)	Large (>15 in)	
	50	30	20	
No. of Suitable Snags				

Standing dead trees with exfoliating bark, cracks, crevices, or hollows. Snags without these characteristics are not considered suitable.

IS THE HABITAT SUITABLE FOR INDIANA BATS? Yes

Additional Comments:

Size of trees qualifies them for potential use as roost trees.
--

Attach aerial photo of project site with all forested areas labeled and a general description of the habitat

Photographic Documentation: habitat shots at edge and interior from multiple locations;
understory/midstory/canopy; examples of potential suitable snags and live trees; water sources

Attachment G

Species Conclusion Table

Species Conclusions Table
Project Name: Ashokan Rail Trail
Date: 7/14/16

Species Name	Potential Habitat Present?	Critical Habitat Present?	ESA/Eagle Act Determination	Notes / Documentation Summary (include full rationale in your report)
Northern long-eared bat (<i>Myotis septentrionalis</i>) and Indiana Bat (<i>Myotis sodalis</i>)	Yes	No	May effect, not likely to Adversely Affect	Although a small portion of the project area will require removal of trees (2 total) greater than 3 inches DBH, the habitat impact will be minimal. Changes in lighting will also occur as a result of the project, due to increases in mast lighting the proposed project is recommended to have a "May Effect not Likely to Adversely Affect" on these protected bat species.
Bog turtle (<i>Clemmys muhlenbergii</i>)	No	No	No Effect	The delineated wetlands to be impacted lacked deep mucky soils, contained common reed, were shaded by upland overstory, and lacked the microtopographic features important to this species.
Bald eagle (<i>Haliaeetus leucocephalus</i>)	Yes	No	May Affect, Not Likely to Adversely Affect. No BGEPA permit required.	Suitable habitat and nest with young identified by BBA and NYSDEP. To avoid impact and necessity for a BGEPA permit, it is recommended that construction that will occur within sight or 660 feet of a nest occur during the non-breeding season, from mid-September to December.
Sharp-Shinned Hawk (<i>Accipiter striatus</i>)	Yes	No	No Effect	Birds breed in deep forests. In winter, will utilize forest edge and open habitat for hunting.
Osprey (<i>Pandion haliaetus</i>)	Yes	No	No Effect	Common around shorelines and waterways. Habitat includes rivers, lakes, reservoirs, lagoons, swamps, and marshes. Nests are usually elevated and within a short distance (12 miles) of an adequate supply of fish.
Red-shouldered hawk (<i>Buteo lineatus</i>)	Yes	No	No Effect	Forest birds that prefer an open sub-canopy for hunting. Can be found in suburban areas with mixed forest and housing. Suitable foraging habitat was identified within the corridor. However, impacts will be temporary and limited to noise during construction.
American bittern (<i>Botaurus lentiginosus</i>)	Yes	No	No Effect	Shallow, freshwater marshes. Tend to stay hidden among dense vegetation. Suitable habitat was identified immediately adjacent the corridor. However, impacts will be temporary and limited to noise during construction. No direct impacts will occur to suitable wetlands for this species.
Whip-poor-will (<i>Caprimulgus vociferus</i>)	No	No	No Effect	Forests with open understory. Found in both deciduous and deciduous pine mix. Nest on forest floor and are strictly nocturnal. No open understory was identified within the project corridor.
Common nighthawk (<i>Chordeiles minor</i>)	No	No	No Effect	Nest on bare soil and/or rock in forest clearings, but have also been known to nest on gravel rooftops. No bare soil and/or rock clearings were identified within the project corridor.

**Ashokan Rail Trail
Towns of Hurley and Olive
Ulster County, New York**

Wetland Delineation Report

May 2017

**Ashokan Rail Trail
Towns of Hurley and Olive
Ulster County, New York**

Wetland Delineation Report

May 2017

Ashokan Rail Trail
Towns of Hurley and Olive
Ulster County, New York

Wetland Delineation Report

May 2017

Prepared For:

Ulster County Planning Department
244 Fair Street
Kingston, New York 12401

Prepared By:

Barton & Loguidice, D.P.C.
10 Airline Drive
Albany, NY 12205



Table of Contents

<u>Section</u>	<u>Page</u>
1.0 Introduction.....	1
2.0 Site Description	2
2.1 Location	2
2.2 Site Use	2
3.0 Agency Resource Information	3
3.1 Topographic Mapping	3
3.2 Soils Information	4
3.3 New York State Department of Environmental Conservation Freshwater Wetlands Mapping	8
3.4 National Wetland Inventory Mapping	8
3.5 Surface Water Resources	9
3.6 Results of Background Information Review	9
4.0 Site Ecology	10
4.1 General Cover Types	10
4.2 Ecological Zone	10
4.3 Wetland Cover Types	10
5.0 Wetland Delineation Methodology	12
5.1 Vegetation	12
5.2 Hydrology	13
5.3 Soils	14
5.4 Mapping	14
6.0 Results	15
6.1 Delineated Wetlands	15
6.2 Surface Waters	20
6.3 Wetland and Surface Water Labeling	22
7.0 Summary and Conclusions	24
8.0 Bibliography	26

Table of Contents – Continued

<u>Tables</u>	<u>Page</u>
Table 1	NRCS Mapped Soils Data5
Table 2	NWI Mapped Wetlands8
Table 3	NYSDEC Mapped Stream Resources.....9
Table 4	Characteristics of the Ecological Zones.....10
Table 5	Wetland and Stream Locations22
Table 6	Wetland Data Plot Information and Federal Wetland Criteria24

Figures

Figure 1	Site Location Map – Aerial Imagery
Figure 2	Site Location Map – Topographic Imagery
Figures 3 and 3A	NRCS Mapped Soils
Figures 4 and 4A	NYSDEC/NWI Wetlands
Figure 5	NYSDEC Mapped Streams
Figures 6A-6J	Delineated Resources

Appendices

Appendix A	Wetland/Upland Field Delineation Datasheets
Appendix B	Site Photographs

1.0 Introduction

This report describes the wetland resources located along portions of the proposed Ashokan Rail Trail located in the Towns of Olive and Hurley, Ulster County, New York. Ulster County is proposing construction of an 11.5-mile pedestrian and bicycle trail which will run from Basin Road in the Town of Hurley to Route 28A in the Town of Olive. The proposed action includes the creation of a recreational trail corridor on a former Ulster & Delaware (U&D) rail line, north of the Ashokan Reservoir on an Ulster County-owned corridor. The project is located within New York City Watershed Lands, which are regulated by the New York City Department of Environmental Protection (NYCDEP). The project includes repurposing the existing ballast, removal of rail and ties, creation of trailheads, installation of two pedestrian bridges and maintenance to/replacement of existing culvert structures. The limits of survey along the corridor, identified as the Project Corridor, were approximately 20 feet from the center of the railway in the Ulster County Right of Way (ROW).

A wetland and stream delineation was conducted by Barton & Loguidice, D.P.C. (B&L) throughout the Project Corridor (see Figures 1 and 2) on June 28 and 29, 2016 and July 7, 2016, in accordance with the Routine Delineation Method set forth in the *Wetlands Delineation Manual* (Environmental Laboratory, 1987) and the *Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Northcentral and Northeast Region Version 2.0* (U.S. Army Corps of Engineers [USACE], 2011). These methods were used to identify wetland and water resources within the Project Corridor.

This report summarizes agency resource information obtained for the Project Corridor, details the methods used to identify and delineate the field observed resources, and presents the results of the field wetland boundary delineation. Wetland delineation field data sheets and photographs of the wetland resources located within and adjacent to the Project Corridor are included as Appendices A and B of this report, respectively.

2.0 Site Description

2.1 Location

Located in the Ulster County Towns of Hurley and Olive, the Ashokan Rail Trail will re-purpose an abandoned railway owned by Ulster County within the Catskill Park. This abandoned railroad travels north of, and parallel to, the NYCDEP-regulated Ashokan Reservoir. Portions of the eastern section of railway were recently used by the Catskill Mountain Railway as a tourist attraction. This use ceased in May 2016. The remainder of the U&D railroad has been neglected for many years.

2.2 Site Use

Areas immediately adjacent to the Project Corridor consist primarily of residential and commercial properties to the north developed along NYS Route 28. To the south of the Corridor, the Ashokan Reservoir serves as a drinking water source for New York City and is recreationally limited to fishing and non-motorized boat use. The Project Corridor travels through mature and mid-successional forests, primarily deciduous, and crosses the Esopus Creek at the western end of the proposed trail.

3.0 Agency Resource Information

Prior to undertaking the field wetland delineation, a desktop information search was completed to review the site topography, mapped soils, and mapped wetlands associated with the Project Corridor. This desktop review included the U.S. Geological Survey's (USGS) topographic mapping, soils information from the Natural Resources Conservation Service's (NRCS) Soil Survey Geographic (SSURGO) Database and Web Soil Survey, the National Wetland Inventory (NWI) mapping, and the New York State Department of Environmental Conservation's (NYSDEC) freshwater wetland mapping.

3.1 Topographic Mapping

The Project Corridor is included on the USGS' 7.5-minute Ashokan, Bearsville, Kingston West, Phoenicia, and West Shokan quadrangle maps (Figure 2). Descriptions of the topographic features noted along the Project Corridor within each of these quadrangles are included below.

Ashokan: The northern quarter of the map portrays an elevation ranging from 600 feet above mean sea level (amsl) to approximately 660 feet amsl. The landscape to the north is steeply sloped with a peak of over 2,200 feet amsl adjacent to the "Little Tonshi Mountain" label. To the south of the Project Corridor, the elevation levels out to less than 600 feet amsl at the Ashokan Reservoir. On the other side of the Reservoir (further south), the landscape is undulating with peaks around 800 to 1000 feet amsl.

Bearsville: The southwest corner of the quadrangle was reviewed for a small portion of the Project Corridor. Topographic elevations are consistent with the Ashokan quadrangle.

Kingston West: Showing the eastern most section of the Project Corridor, the topography remains consistent with the same average elevation. To the east of the Project Corridor's eastern terminus, the undulating hills continue with peaks around 700 feet amsl. The Project Corridor's elevations flatten and drop to the southeast, at the Esopus Creek, to around 160 feet amsl.

Phoenicia: The southwest corner of the map was reviewed for the western terminus of the Project Corridor. A benchmark directly adjacent to the intersection of the railway and NYS Route 28A was labelled 651 feet amsl. Lands north and west of the Project Corridor are steeply mountainous, with elevations rising to above 3,500 feet amsl in the Catskill State Park.

West Shokan: The map shows the Project Corridor immediately east of the western end of the Ashokan Reservoir. There is a fairly steep bank between this section of the railway and NYS Route 28, and the alignment shifts from east-west to north-south. Elevation ranges are consistent with those observed from the Ashokan Quadrangle.

3.2 Soils Information

The NRCS' SSURGO Database and Web Soil Survey (WSS) (USDA, 2016) were reviewed to determine the types and characteristics of soils mapped within the limits of the Project Corridor to preliminarily evaluate the presence of hydric soils, one of the required criteria for federally regulated wetlands. Figure 3 displays the soil types mapped within the Project Corridor. Table 1, below, lists the soil symbol, mapping unit name, taxonomic classification, hydric classification and rating, drainage classification, and typical Munsell soil colors information that characterize each soil type mapped along the Project Corridor. As shown in Table 1, four of the soils mapped within the Project Corridor are defined as hydric soils since the WSS indicates they have hydric ratings greater than 50%. The four hydric soil units (Alluvial Land (AA), Atherton silt loam (At), Canandaigua silt loam (Cc), and Menlo silt loam (Mn)) are bolded in Table 1, below.

Table 1. NRCS Mapped Soils Data

Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors
Alluvial land	AA	Fluvaquents	Poorly drained	65	N/A	N/A
Arnot channery silt loam, 0 to 8 percent slopes	AcB	Lithic Dystrachrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-13": 10YR 5/4 13-17": 2.5Y 5/4 17-27": "Gray"	-
Arnot-Oquaga-Rock outcrop complex, very steep	ARF	Lithic Dystrachrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-13": 10YR 5/4 13-17": 2.5Y 5/4 17-27": "Gray"	-
Atherton silt loam	At	Aeric Haploquepts	Poorly drained	90	0-9": 10YR 3/1, 9-22": 5Y 5/1	0-9": 2.5YR 3/6, 9-22": 2.5Y 5/4
Canandaigua silt loam	Cc	Mollic Haplaquepts	Very poorly drained	95	0-8": 10YR 3/1 8-12": 10YR 6/2 12-19": 10YR 6/1 19-30": 10YR 6/2	8-12": 10YR 5/6, 7.5YR 5/6 12-19": 10YR 7/2, 7.5YR 5/6 19-30": 7.5YR 6/4, 7.5YR 5/6
Castile gravelly silt loam, 0 to 3 percent slopes	CgA	Aquic Dystrachrepts	Moderately well drained	0	0-13": 10YR 4/2 13-18": 10YR 5/4 18-24": 10YR 5/3	18-24": 10YR 5/1
Castile gravelly silt loam, 3 to 8 percent slopes	CgB	Aquic Dystrachrepts	Moderately well drained	0	0-13": 10YR 4/2 13-18": 10YR 5/4 18-24": 10YR 5/3	18-24": 10YR 5/1
Gravel pit	GP	-	Somewhat excessively drained	5	-	-
Haven loam	He	Typic Dystrachrepts	Well drained	0	0-2": Decomp 2-3": 5YR 2/1 3-6": 10YR 4/2 6-13": 7.5YR 4/4 13-22": 7.5YR 5/6	-
Hoosic gravelly loam, rolling	HgC	Typic Dystrachrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-
Hoosic gravelly loam, 15 to 25 percent slopes	HgD	Typic Dystrachrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-
Hoosic soils, very steep	HSF	Typic Dystrachrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-
Lackawanna flaggy silt loam, 8 to 15 percent slopes	LaC	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-
Lackawanna and Swartswood soils, moderately steep, very bouldery	LCD	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-
Lackawanna and Swartswood soils, very steep, very bouldery	LCF	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-
Lordstown-Arnot-Rock outcrop complex, sloping	LOC	-	-	0	-	-

Table 1. NRCS Mapped Soils Data

Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors
Made land	ML	Udorthents	Somewhat excessively drained	5	-	-
Menlo silt loam	Mn	Histic Humaquepts	Very poorly drained	100	0-5": 10YR 2/1 5-16": 10YR 2/1 16-22": 7.5YR 5/1	5-16": 7.5YR 4/6 16-22": 7.5YR 4/6. 10YR 5/6
Morris-Tuller complex, gently sloping, very bouldery	MTB	Aeric Fragiaquepts	Somewhat poorly drained	20	0-8": 5YR 4/2 8-10": 7.5YR 4/4 10-14": 5YR 5/2 14-50": 2.5YR 4/4	10-14": 5YR 4/4, N 5/0 14-50": N 6/0, 7.5YR 5/6, N 5/0
Oquaga channery silt loam, 3 to 8 percent slopes	OgB	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Oquaga and Lordstown channery silt loams, 8 to 15 percent slopes	OIC	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Oquaga-Arnot-Rock outcrop complex, sloping	ORC	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Oquaga-Arnot-Rock outcrop complex, moderately steep	ORD	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-
Plainfield-Riverhead complex, very steep	PmF	Typic Udipsamments	Excessively drained	0	0-7": 10YR 3/3 7-16": 7.5YR 4/4 16-28": 7.5YR 5/6	-
Quarry	QU	-	-	5	-	-
Red Hook gravelly silt loam	Re	Aeric Haploquepts	Somewhat poorly drained	5	0-6": 10YR 3/2 6-8": 10YR 4/3 8-13": 10YR 5/3 13-22" 10YR 5/2	6-8": 10YR 5/2 8-13": 10YR 5/2, 4/4 13-22": 7.5YR 4/4, 10YR 5/6
Schoharie silt loam, 3 to 8 percent slopes	SaB	Typic Hapludalfs	Moderately well drained	0	0-8": 7.5YR 3/2 8-11": 10YR 6/3 11-18": 5YR 5/4 18-33": 2.5YR 4/4	18-33": 5YR 5/6
Scriba and Morris soils, 0 to 8 percent slopes	SdB	Aeric Fragiaquepts	Somewhat poorly drained	5	0-9": 10YR 3/2 9-13": 10YR 5/2 13-30": 7.5 YR 5/4	9-13": 10YR 5/6, 7.5YR 5/6, 10YR 6/1 13-30": 10YR 4/4, 7.5 YR 5/6, 7.5YR 6/2
Scriba and Morris soils, gently sloping, very bouldery	SEB	Aeric Fragiaquepts	Somewhat poorly drained	5	0-9": 10YR 3/2 9-13": 10YR 5/2 13-30": 7.5 YR 5/4	9-13": 10YR 5/6, 7.5YR 5/6, 10YR 6/1 13-30": 10YR 4/4, 7.5 YR 5/6, 7.5YR 6/2
Suncook loamy fine sand	Su	Typic Udipsamments	Excessively drained	0	0-7": 10YR 3/2 7-14": 10YR 4/2 14-22": 10YR 3/3	-
Tunkhannock gravelly loam, 0 to 3 percent slopes	TkA	Typic Dystrochrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-

Table 1. NRCS Mapped Soils Data

Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors
Tunkhannock gravelly loam, 3 to 8 percent slopes	TkB	Typic Dystrichrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-
Tunkhannock gravelly loam, rolling	TkC	Typic Dystrichrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-
Valois very bouldery soils, gently sloping	VAB	Typic Dystrichrepts	Well drained	0	0-7": 10YR 4/3 7-30": 7.5YR 5/6	-
Valois very bouldery soils, moderately steep	VAD	Typic Dystrichrepts	Well drained	0	0-7": 10YR 4/3 7-30": 7.5YR 5/7	-
Wellsboro and Wurtsboro soils, gently sloping, very bouldery	WLB	Typic Fragiochrepts	Moderately well drained	0	0-8": 5YR 4/2 8-18": 5YR 4/4 18-24": 7.5YR 5/4	18-24": 5YR 5/8, 10YR 6/1, 5YR 6/3

3.3 New York State Department of Environmental Conservation Freshwater Wetlands Mapping

Desktop reviews of NYSDEC's freshwater wetland mapping resources (NYSDEC, 2016) were completed prior to a field inspection of the Project Corridor. As shown on Figure 4, several NYSDEC wetland polygons are mapped adjacent to or within the Corridor. NYSDEC regulated Wetland AS-20 is mapped approximately 100-260 feet to the south of the Project Corridor for the majority of its proposed length. A separate polygon, also part of Wetland AS-20, is located just east of Reservoir Road, and is bisected by the proposed Project Corridor. Wetland AS-20 is a Class 1 state-regulated wetland, which is listed as 139 acres in size. Wetland AS-19, a Class 2 wetland of 25.2 mapped acres, is shown immediately north of and overlapping the railway. No other NYSDEC wetlands were mapped within or adjacent to the Corridor.

3.4 National Wetland Inventory Mapping

Multiple wetland polygons were mapped by the U.S. Fish and Wildlife Services' (USFWS) National Wetland Inventory (NWI) along the Project Corridor (Figure 4). Table 2, below, summarizes the characteristics of these NWI mapped wetlands.

Table 2. NWI Mapped Wetlands			
Classification Code	Wetland Type	Total Mapped Size (Acres)	Distance and Direction from Corridor
PUBH	Palustrine, unconsolidated bottom, permanently flooded (pond)	2.55	20' south of railway in Hurley, west of Basin Road
PEM1E	Palustrine, scrub-shrub, broad-leaved deciduous, seasonally flooded /saturated	1.34	Crosses railway; corresponds to NYSDEC Wetland AS-20 to north.
PFO1E	Palustrine, forested, broad-leaved deciduous, seasonally flooded /saturated	0.88	Crosses railway; corresponds to NYSDEC Wetland AS-20 to south.
PSS1/EM1C	Palustrine, scrub-shrub, broad-leaved deciduous/emergent, persistent, seasonally flooded	2.11	Overlaps railway; corresponds to NYSDEC Wetland AS-19
PUBHh	Palustrine, unconsolidated bottom, permanently flooded, diked/impounded (pond)	1.7	60' north of railway, western end near Esopus inlet. (Causeway)
PUBHh	Palustrine, unconsolidated bottom, permanently flooded, diked/impounded (pond)	18.63	60' north of railway, western end near Esopus inlet. (Causeway)
PFO1C	Palustrine, forested, broad-leaved deciduous, seasonally flooded	5.65	Passes through Corridor along northern bank of Esopus Creek.

3.5 Surface Water Resources

The Project Corridor is located within the Lower Hudson Drainage Basin, recognized under Title 6, Chapter 10, Article 10, Part 862 in the New York Codes, Rules, and Regulations (NYCRR). NYSDEC stream mapping indicates that eight streams cross the Project Corridor. Table 3, below, provides the project assigned stream crossing identification number, the watercourse name, the NYSDEC Water Index Number, and the water quality classification/standard for the stream resource.

Stream resources mapped within the Project Corridor are shown on Figure 5. Surface water resources mapped within the Project Corridor drain into the Ashokan Reservoir (Waters Index Number H-171-P 848). This waterbody is designated as a Class AA water with AA(T) Standards, and supplies the City of New York by way of the Catskill Aqueduct to the Kensico Reservoir for distribution.

Table 3. NYSDEC Mapped Stream Resources		
Watercourse Name	NYSDEC Waters Index Number	Water Quality (Class, Standard)
Esopus Creek	H-171	A,A(TS)
Tributary 8 of the Ashokan Reservoir	H-171-P 848-8	A,A(T)
Butternut Creek (Trib. 9 of Ashokan Reservoir)	H-171-P 848-9	A,A(T)
Tributary 9a of the Ashokan Reservoir	H-171-P 848-9a	A,A(T)
Tributary 1 of Butternut Creek	H-171-P 848-9-1	A,A(T)
Tributary 10 of the Ashokan Reservoir	H-171-P 848-10	A,A(T)
Tributary 11 of the Ashokan Reservoir	H-171-P 848-11	A,A(T)
Tributary 12 of the Ashokan Reservoir	H-171-P 848-12	A,A

3.6 Results of Background Information Review

A review of the background information conducted prior to the wetland field delineation indicated the potential for federal and state wetlands to be located within or adjacent to the Project Corridor based on the presence of mapped wetlands and prevalence of hydric soil. A field-based wetland identification and delineation was conducted to confirm these preliminary findings and identify the boundaries of wetland and surface water resources within the Project Corridor.

4.0 Site Ecology

4.1 General Cover Types

This section presents a summary of ecological information that is publicly available for the Project Corridor. The Project Corridor is located within mature and mid-successional forests with some scrub shrub patches interspersed throughout.

4.2 Ecological Zone

The proposed Project Corridor is located within the Appalachian Plateau Major Ecological Zone (Zone A) and the Neversink Highlands Minor Zone (NYSDEC, 2008). Characteristics of these ecological zones are provided in Table 4, below.

Table 4. Characteristics of the Ecological Zones	
Feature	Appalachian Plateau / Neversink Highlands
Topography	Typical plateau structure with horizontal rock formations
Elevation	Well over 1,000 feet in most of the zone. / Most of the Highlands are above 1,200 feet. Relief is low in relation to sub-zones to the north.
Soils	Over most of the Plateau the soils are generally medium textured, acid, usually with fragipans, developed on glacial till and tend to be shallow and moderately well or poorly drained. The valley soils brought in by the glaciers are more fertile.
Vegetation	This zone is situated in the oak-northern hardwood and the northern hardwood natural vegetation zones. / The forests consist of northern hardwoods with substantial amounts of black cherry and ash. Hemlock and white pine are found in the ravines.
Land Use	The Highlands is the site of the numerous, famous Catskill resorts. Farming contributes to the economy, with a fairly recent shift from dairy to poultry farms taking place.
Mean Summer Temperature	65 to 70 degrees Fahrenheit
Mean Winter Temperature	20 to 25 degrees Fahrenheit
Mean Annual Snowfall	40 to 60 inches (60 to 85 inches in northern portions)
Growing Season	100-160 days

4.3 Wetland Cover Types

General wetland types identified within the Project Corridor are of the palustrine and lacustrine systems (Cowardin, 1979). The palustrine wetlands are dominated by emergent (PEM) and/or forested (PFO) classes. The lacustrine wetlands demonstrated a littoral subsystem and met criteria for an emergent wetland class. The Ashokan Reservoir is classified as a lacustrine system with a limnetic subsystem and a permanently flooded class. Brief descriptions of the two dominant wetland cover types noted within the Project Corridor are presented below, as most of the wetlands delineated within the Corridor are classified as such:

Emergent: Erect, rooted, herbaceous hydrophytic plants characterize emergent wetlands. This vegetation can be observed throughout most of the growing season. These wetlands typically have standing water above the soil surface for a portion of the year and often include fringe communities on open water edges.

Forested: Forested wetlands are dominated by woody vegetation with a diameter at breast height (DBH) greater than 3-inches and where soil is at least periodically saturated or inundated. Forested wetlands within the Project Corridor commonly included deciduous trees with an understory of hydrophytic herbaceous vegetation. The density of the understory varies by location and forest type.

5.0 Wetland Delineation Methodology

The background desktop data described in Section 3.0 was reviewed prior to undertaking the wetland field delineation. The *Wetlands Delineation Manual* (Environmental Laboratory, 1987) and the *Northeast/Northcentral Regional Supplement to the 1987 Corps of Engineers' Manual Version 2.0* (USACE, 2011) were followed during the 2016 wetland identification and delineation effort to identify wetlands located within the Project Corridor that are subject to federal jurisdiction by the USACE. B&L performed data collection and delineation of wetland boundaries on June 28-29 and July 7, 2016. Observations of vegetative communities, soils, and hydrological characteristics were documented and used to determine the extent of wetland boundaries in the field.

The first step of the wetland field delineation was to determine whether normal conditions were present at each identified wetland location. Each site was then examined for evidence of natural or human induced alteration of vegetation, soils, or hydrology. These investigations were followed by analyzing the surrounding area and determining the location of the wetland/upland interface. Selected points were sampled for vegetation, hydrology, and soil characteristics to determine the location of this boundary. The following sub-sections describe the *2012 Northeast/Northcentral Regional Supplement Version 2.0* (USACE, 2011) delineation methodology, which was followed during the June/July 2016 field delineation effort.

5.1 Vegetation

The presence of wetland vegetation was determined by evaluating the indicator status of dominant plant species in each vegetative stratum (i.e., herbaceous layer, shrub/sapling layer, tree layer, and woody vine layer). Dominant plant species were determined using percent aerial coverage estimates. Plant identification was made using plant keys such as *Newcomb's Wildflower Guide* (Newcomb, 1977). The plant species that immediately exceeded 50% of the total percent cover for a given stratum (when ranked in descending order of abundance and cumulatively totaled), plus any additional species comprising 20% or more of the total cover for that stratum (called the 50/20 rule), were considered to be the dominant vegetative species for the data plot.

The wetland indicator status (obligate - OBL, facultative wetland - FACW, facultative - FAC, facultative upland - FACU, or upland - UPL) for dominant plant species identified in the sample plots were determined from *The Northcentral and Northeast, Regional Wetland Plant List* (Lichvar, et al., 2016).

The Routine Method outlined in the USACE's Regional Supplement requires a sequence of four tests to establish the presence or absence of a dominance of hydrophytic vegetation. The four tests are done in a sequence on an if/then logic test basis. Proceeding to the next indicator

level should only be completed if the preceding indicator did not determine a dominance of hydrophytic vegetation at the sampling location. Indicator one is the rapid test for hydrophytic vegetation. This indicator is applied if all dominant species across all vegetation strata are rated OBL or FACW.

Indicator two is the dominance test. Vegetation is considered to be hydrophytic if more than 50% of the dominant plant species across all strata are rated OBL, FACW, or FAC. The dominance test and rapid test use the 50/20 rule to determine the dominant species within a vegetative plot.

The third indicator of hydrophytic vegetation is linked to the prevalence index. The prevalence index is a weighted-average of wetland indicator statuses of all plant species in the sampling plot. The wetland indicator status of each species is assigned a value according to the following scale: OBL-1, FACW-2, FAC-3, FACU-4, and UPL-5. These assigned values are multiplied by the absolute percent cover of all species with that particular indicator status. The product of each indicator value is then summed and divided by the total percent cover, resulting in the prevalence index for that vegetation plot. The equation is as follows:

$$\text{Prevalence Index} = \frac{A_{\text{OBL}} + 2 * A_{\text{FACW}} + 3 * A_{\text{FAC}} + 4 * A_{\text{FACU}} + 5 * A_{\text{UPL}}}{A_{\text{OBL}} + A_{\text{FACW}} + A_{\text{FAC}} + A_{\text{FACU}} + A_{\text{UPL}}}$$

where A_X is the absolute percent cover

In order for a sample area to contain hydrophytic vegetation, the plot must have a prevalence index of 3 or less.

Indicator four consists of morphological adaptations. Certain plant species exhibit morphological changes in order to survive in areas that are saturated or flooded for prolonged periods of time. Some common vegetative morphological adaptations in the northeast consist of adventitious roots, hypertrophic lenticels, multi-stemmed trunks, and shallow root systems.

Plant community data recorded from each sample plot are included on the wetland delineation field data sheets provided as Appendix A.

5.2 Hydrology

The presence of primary hydrologic indicators (such as surface inundation (indicator A1), a high water table (indicator A2), soil saturation (indicator A3), or secondary hydrologic indicators (such as drainage patterns (indicator B10) or geomorphic position (indicator D2) was determined through visual observations at the data plot locations, the immediately surrounding areas, and within the soil profile. Soil saturation was determined by sampling the soils at each plot to a minimum depth of 20-inches, if possible. The depth of water was observed within

boreholes. Hydrologic data gathered in the field at each sample plot is included on the wetland delineation field data sheets provided as Appendix A.

5.3 Soils

The presence of hydric soil indicators was determined by extracting soil samples with a soil auger up to a minimal depth of 12-inches, if possible. A Munsell Soil Color Chart (2009 Edition) was used to determine soil color for observed horizons within the soil profile, including different layers within the same horizon, if observed. Soil profiles were compared to hydric soil indicators for the USDA Subregion Land Resource Region (LRR R) – Northeastern Forests, included within the Northcentral and Northeast Regional Supplement (USACE, 2011). Soil characteristics and other observations made at each sample plot are included on the wetland delineation field data sheets provided as Appendix A.

5.4 Mapping

A wetland determination was made at each sample plot after characterizing the vegetation, hydrologic indicators, and soil. If the hydrophytic vegetation, hydrology, and hydric soil criteria were met, the area was determined to be a wetland. If the criterion for one or more of the three-wetland indicators was not met, the area was determined to not be a wetland, unless unusual circumstances were observed at the data plot location.

The boundaries of each wetland location were surveyed in the field using a handheld Global Positioning System (GPS), Trimble GeoXH model (Trimble Navigation Limited, Sunnyvale, CA). This GPS model is capable of sub-foot accuracy and was used to gather each point location and map each wetland boundary along the proposed trail route. The wetland boundaries were later added to the geographic information system (GIS) base mapping for the project.

6.0 Results

6.1 Delineated Wetlands

Vegetative, soil, and hydrologic characteristics of each delineated wetland can be viewed on the corresponding field data sheets in Appendix A. The field collected information for each delineated wetland has also been summarized below. Sixteen wetland resources were identified and delineated in the field. The boundary of many of these wetlands was only partially delineated due to the continuation of the wetland limits outside of the Project Corridor. Locations where the wetland continues outside of the project limits (labelled “open”) are identified on the Wetland Delineation Figures, 6A through 6J.

Wetland A (Figure 6A) is classified as a palustrine emergent (PEM) wetland and is located approximately 20 feet south of the railway. At the Wetland A data plot, broom sedge (*Carex scoparia*), shallow sedge (*Carex lurida*), and pinkweed (*Persicaria pensylvanica*) were the dominant plant species observed. A dominance of hydrophytic vegetation was indicated within Wetland A based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland A consisted of high water table (A2), saturation (A3) at the soil surface, geomorphic position (D2), and the FAC-neutral test (D5). The observed hydric soil indicator within the wetland soil data plot was sandy mucky mineral (S1). All observed soil layers exhibited muck/mucky sand textured soil. Wetland datasheets documenting the characteristics of Wetland A from the field visit are included in Appendix A.

Wetland B (Figure 6B) is classified as PEM wetland located at the toe of slope south of the railway. Stream 2 (Section 6.2) flows through the wetland, oriented north-south. The delineated wetland boundary is open to the south. At the Wetland B data plot, shallow sedge and broom sedge were the dominant plant species observed. A dominance of hydrophytic vegetation was indicated within Wetland B based on the dominance test and the prevalence index. Observed wetland hydrology indicators within Wetland B consisted of high water table (A2) at a depth of eight inches, saturation (A3) at three inches, stunted or stressed plants – dead trees – (D1) and the FAC-neutral test (D5). The hydric soil indicator observed within the wetland soil data plot was redox dark surface (F6). Observed soil layers exhibited loamy/clay textured soils. Wetland datasheets documenting the characteristics of Wetland B from the field visit are included in Appendix A.

Wetland C (Figure 6A) is a PEM wetland that was observed adjacent to an access roadway off of NYS Route 28. The delineated Wetland C boundary is open to the west. At the Wetland C data plot, American bur-reed (*Sparganium americanum*) was the dominant plant species observed. A dominance of hydrophytic vegetation was indicated within Wetland C based on the dominance test and the prevalence index. Observed wetland hydrology indicators consisted, high water table (A2) at the two inches, saturation (A3) at soil surface, geomorphic

position (D2), and the FAC-neutral test (D5). Observed hydric soil indicators consisted of depleted matrix (F3). A muck and mucky loam/clay texture were observed until 12 inches in depth, where the soil texture shifted to loam/clay. Wetland datasheets documenting the characteristics of Wetland C from the field visit are included in Appendix A.

Wetland D (Figure 6A) is a PEM wetland that was observed along the east side of the Woodford Dike access roadway. The delineated Wetland D boundary is open east. Dominant plant species within the wetland plot were speckled alder (*Alnus incana*), Japanese stilt grass (*Microstegium vimineum*), and prickly sedge (*Carex stipata*). A dominance of hydrophytic vegetation was indicated within Wetland D based on the dominance test and the prevalence index. Wetland hydrology indicators, high water table (A2) at the two inches, saturation (A3) at soil surface, geomorphic position (D2) and the FAC-neutral test (D5). Hydric soil indicators met at the plot location for Wetland D consisted of depleted matrix (F3). Mucky loam/clay texture was noted until 14 inches, where it became loamy/clay. Wetland datasheets documenting the characteristics of Wetland D from the field visit are included in Attachment B.

Wetland E (Figure 6C) is a PEM wetland that is located to the south of the railway. This wetland is hydrologically fed by an upland runoff that passes from the north and through a cross culvert under the rail. At the time of the survey, water was flowing in the rocky cobble channel at about two to three inches deep (Stream 5). Within the data plot, this wetland was dominated by green bulrush (*Scirpus atrovirens*), arrow-leaf tearthumb (*Persicaria sagittata*), and Japanese stilt grass. A dominance of hydrophytic vegetation was indicated within Wetland E based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland E consisted of saturation (A3) at four inches, drainage patterns (B10), geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland E soil plot. Wetland datasheets documenting the characteristics of Wetland E from the field visit are included in Appendix A.

Wetland F (Figure 6E) is a PEM wetland that was observed within a low spot influenced by a stream (Stream 8) entering from the west on the north side of the railway. Vegetation in this wetland was dominated by jewelweed (*Impatiens capensis*), pink weed, silver maple (*Acer saccharinum*) and red maple (*Acer rubrum*). A dominance of hydrophytic vegetation was indicated within Wetland F based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland F consisted of, high water table (A2) at approximately one inch from the soil surface, saturation (A3) at soil surface, geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland F soil plot. Wetland datasheets documenting the characteristics of Wetland F from the field visit are included in Appendix A.

Wetland G (Figure 6E) is a PEM wetland that was observed along a drainage feature south of the railway, beginning where Wetland F ends. Vegetation in Wetland G was dominated

by jewelweed, prickly sedge, red maple (*Acer rubrum*), white ash (*Fraxinus americana*), and American beech (*Fagus grandifolia*). A dominance of hydrophytic vegetation was indicated within Wetland G based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland G consisted of high water table (A2) at approximately two inches from the soil surface, saturation (A3) at soil surface, drainage patterns (B10), geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland G soil plot. Wetland datasheets documenting the characteristics of Wetland G from the field visit are included in Appendix A.

Wetland H (Figure 6E) is a PEM wetland that was observed along a drainage feature south of the railway. The Wetland H boundary was delineated and left open to the south. Vegetation in this wetland was dominated by jewelweed, Japanese stilt grass, and red maple. A dominance of hydrophytic vegetation was indicated within Wetland H based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland H consisted of saturation (A3) at approximately four inches from the soil surface, drainage patterns (B10), geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland H soil plot. Wetland datasheets documenting the characteristics of Wetland H from the field visit are included in Appendix A.

Wetland I (Figure 6E), a PEM wetland, is located at the toe of slope on the north side of the railway. The Wetland I boundary was left open to the north. Stream 9 was identified flowing northeast from the wetland and exiting south through a culvert under the railway. Dominant vegetation observed within Wetland I was jewelweed. A dominance of hydrophytic vegetation was indicated within Wetland I based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Plot 1 data plot consisted of saturation (A3) at the soil surface, drainage patterns (B10), geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland I data plot. Wetland datasheets documenting the characteristics of Wetland I from the field visit are included in Appendix A.

Wetland J (Figure 6F) is a palustrine scrub-shrub/forested (PSS/PFO) wetland to the north of the railway. The wetland was delineated within the Project Corridor and is open to the north. Dominant vegetation observed within Wetland J was red osier dogwood (*Cornus alba*), rattlesnake grass (*Glyceria canadensis*), and shallow sedge. A dominance of hydrophytic vegetation was indicated within Wetland J based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland J consisted of high water table (A2) present at three inches below soil surface, saturation (A3) at two inches below soil surface, and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland J data plot. Wetland datasheets documenting the characteristics of Wetland J from the field visit are included in Appendix A.

Wetland K (Figure 6F) is a PEM wetland, located to the south, north, and within the limits of the abandoned railway. This wetland was delineated across the Project Corridor and is open to the west, north, and south. It is associated with NYSDEC mapped Wetland AS-20. Dominant vegetation observed within Wetland K was common reed (*Phragmites australis*). A dominance of hydrophytic vegetation was indicated within Wetland K based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland K, high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland K data plot. A mucky loam/clay texture was observed until eight inches, where it became loamy/clay. Wetland datasheets documenting the characteristics of Wetland K from the field visit are included in Appendix A.

Wetland L (Figure 6F) is a PEM wetland, located to the south, north, and within the limits of the railway. This wetland was delineated across the Project Corridor and is open to the north, south, and east. It is associated with NYSDEC mapped Wetland AS-20. Dominant vegetation observed within Wetland L was speckled alder, red osier dogwood, and common reed. A dominance of hydrophytic vegetation was indicated within Wetland L based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland L consisted of high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland L data plot. All soil layers exhibited a mucky loam/clay texture. Wetland datasheets documenting the characteristics of Wetland L from the field visit are included in Appendix A.

Wetland M (Figure 6F) is a PEM wetland located north of the railway. This wetland was delineated in its entirety. Dominant vegetation observed within Wetland M was Japanese stilt grass and rattlesnake grass. A dominance of hydrophytic vegetation was indicated within Wetland M based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland M consisted of high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland M data plot. A mucky loam/clay texture was observed until a depth of ten inches, where further investigation was restricted by rail ballast. Wetland datasheets documenting the characteristics of Wetland M from the field visit are included in Appendix A.

Wetland N (Figure 6F) is a PEM wetland located south of the railway. This wetland was delineated in its entirety. Wetland N is located on the opposite side of the railway from Wetland M. Dominant vegetation observed within Wetland N was broom sedge, shallow sedge, and soft rush (*Juncus effusus*). A dominance of hydrophytic vegetation was indicated within Wetland N based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland N consisted of high water table (A2) present at two inches below soil surface, saturation (A3) at the soil surface, geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator depleted matrix (F3) was met by the soil profile characteristics recorded within the Wetland N data plot. A mucky loam/clay texture was observed until a depth of eight inches, where further investigation was restricted by rail ballast. Wetland datasheets documenting the characteristics of Wetland N from the field visit are included Appendix A.

Wetland O (Figure 6I) is a PEM wetland located at a topographic low point within the center of the proposed trail alignment. This wetland was delineated in its entirety. Dominant vegetation observed within Wetland O was jewelweed. A dominance of hydrophytic vegetation was indicated within Wetland O based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland O consisted of high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, hydrogen sulfide odor (C1) and the FAC-neutral test (D5). The hydric soil indicator redox depressions (F8) was met within the Wetland O data plot. A muck texture was observed until a depth of four inches, where it became mucky loam/clay and was restricted by rail ballast at 12 inches in depth. Wetland datasheets documenting the characteristics of Wetland O from the field visit are included in Appendix A.

Wetland P (Figure 6J) is a PEM wetland located at the toe of slope east of the railway. A culvert was observed with no flowing water or defined channel passing under the railway, to the north, suggesting the area becomes inundated during storms. This storm overflow likely settles within the topographic low spot that represents Wetland P. Investigation of the western side of the culvert did not identify any wetland areas. Dominant vegetation observed within Wetland P was Japanese stilt grass, jewelweed, and white ash. A dominance of hydrophytic vegetation was indicated within Wetland P based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland P consisted of saturation (A3) at three inches in depth, drainage patterns (B10), geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was met within the Wetland P data plot. A loamy/clay texture was observed for all soil layers. Wetland datasheets documenting the characteristics of Wetland P from the field visit are included in Appendix A.

6.2 Surface Waters

Surface waters within the Project Corridor were identified in the field during the wetland delineation effort. Potential federal jurisdiction was based on observations of bed, bank, and ordinary high water characteristics. The presence of these characteristics in streams that are hydraulically connected to other regulated resources qualify them as Waters of the U.S. under the Clean Water Act, which is regulated by the USACE. The results of the stream identification field effort are summarized below. Unmapped stream classification is discussed in Section 7, Summary and Conclusions. Stream resources can be seen on Figures 6A-6J.

Stream 1 is an unmapped stream that was observed flowing from north to south through a culvert under the railway. This stream was dry at the time of observation but held pools of approximately 3 inches depth of water in spots. The stream channel was approximately 5 feet wide and exhibited a bedrock cobble substrate (Figure 6B).

Stream 2 is an unmapped stream that was observed flowing through Wetland B, oriented north-south. This stream was observed to have flow ranging from 1-3 inches. The stream channel was approximately 3 feet wide and exhibited a cobble substrate (Figure 6B).

Stream 3 is a NYSDEC mapped stream identified as Tributary 12 of the Ashokan Reservoir (Waters Index Number H-171-P 848-12). The stream was observed flowing north to south with flowing water and a channel width of approximately 10 feet comprised of a silt and cobble substrate. The stream is classified as a Class A stream with A standards (Figure 6B).

Stream 4 is an unmapped stream observed flowing from the northwest to the southeast. Observed water depth in the channel was ½" to 1 foot with a channel width of approximately 8 feet. Total channel depth was noted at 1 ½ feet with a cobble bedrock substrate (Figure 6C).

Stream 5 is an unmapped stream feeding Wetland E as an upland runoff that passes from the north and through a cross culvert under the rail. At the time of the survey, water was flowing in the rocky cobble channel at about two to three inches deep (Figure 6C).

Stream 6 is a NYSDEC mapped stream identified as Tributary 11 of the Ashokan Reservoir (Waters Index Number H-171-P 848-11). The stream was observed flowing northwest to the southeast. Observed water depth in the channel was 2-6 inches with a channel width of approximately 3 feet. This stream is a Class A stream with A(T) standards (Figure 6D).

Stream 7 is an unmapped stream that was observed flowing from north to south through a culvert under the railway. This stream was dry at the time of observation but was a clearly defined rocky cobble channel of approximately 3 feet width (Figure 6E).

Stream 8 is an unmapped stream entering from the west on the north side of the railway at Wetland F. Flow from this stream continued south through a culvert northeast of Wetland G. Flow was observed at a depth of 2-3 inches and a width of 2 feet (Figure 6E).

Stream 9 is an unmapped stream identified flowing from the west on the northern side of the railway through Wetland I and exiting south through a culvert under the railway. Flow was observed at a depth of 2-3 inches and a width of 1-2 feet (Figure 6E).

Stream 10 is a NYSDEC mapped stream identified as Tributary 10 of the Ashokan Reservoir (Waters Index Number H-171-P 848-10). The stream was observed flowing northwest to the southeast. Observed water depth in the channel was 6-14 inches with a channel width of approximately 15 feet. This stream is a Class A stream with A(T) standards (Figure 6F).

Stream 11 is an unmapped stream that was observed flowing from north to south through a culvert under the railway. This stream held approximately 2-4 inches depth of water. The stream channel was approximately 2-3 feet wide and exhibited a silt cobble substrate. Outside and to the south of the Project Corridor, the stream was observed to widen to a channel width of approximately 15 feet (Figure 6F).

Stream 12 is a NYSDEC mapped stream identified as Tributary 9a of the Ashokan Reservoir (Waters Index Number H-171-P 848-9a). This stream held approximately 3 inches of water with a silt substrate and channel width of 1-3 feet. This resource is Class A with A(T) Standards (Figure 6G).

Stream 13 is an unmapped stream that was observed collecting drainage from the east and west of the northern boundary of the rail to the south through a culvert under the railway (Figure 6H). This stream held approximately 3 inches depth of water. The stream channel was approximately 3 feet wide and exhibited a silt substrate.

Stream 14 is a NYSDEC mapped stream identified as Butternut Creek (Waters Index Number H-171-P 848-9), the 9th Tributary of the Ashokan Reservoir. It is important to note that unlike the NYSDEC mapping, the two channels (Tributary 1 of Butternut Creek and Butternut Creek itself) converge north of the railway, not south as shown. The stream was observed flowing northeast to the southwest. Observed water depth in the channel was 3-5 inches with a channel width of approximately 15 feet. This stream is a Class A stream with A(T) standards (Figure 6H).

Stream 15 is an unmapped stream that was observed collecting drainage from the northern boundary of the rail and flowing to the south through a culvert under the railway (Figure 6H). This stream held approximately ½ -3 inches of water. The stream channel was approximately 3 feet wide and exhibited a silt and rocky cobble substrate (Figure 6I).

Stream 16 is an unmapped stream that was observed collecting drainage from the eastern boundary of the rail and continuing to the southwest through a culvert under the railway. This stream held approximately 4 inches depth of water. The stream channel was approximately 3 feet wide and exhibited a rocky cobble substrate (Figure 6I).

Stream 17 is a NYSDEC mapped stream identified as the Esopus Creek (Waters Index No. H-171). The stream was observed flowing northeast to the southwest. Observed water depth in the channel was 3-12 inches with a channel width of approximately 200 feet. This stream is a Class A stream with A(T) standards (Figure 6J).

6.3 Wetland and Surface Water Labeling

A total of 16 wetlands were identified and delineated adjacent to the Project Corridor as part of this wetland delineation field effort. Figures 6A through 6J show the locations of wetlands delineated as part of the Ashokan Rail Trail field walkover, as well as the location of the 17 observed Waters of the U.S. Table 5, below, provides the coordinates of each wetland and stream located within the Project Corridor. Identified wetland areas were individually labeled as A through P. Streams observed within the project area were labeled as Stream 1 through Stream 17. The data collected in the field were recorded on field data sheets provided in Appendix A. Color photographs of various portions of the delineated wetland resources are included in Appendix B.

Table 5. Wetland and Stream Locations		
Resource ID	Type of Resource	Lat/Long Coordinates (NAD83)
A	Wetland	41°59'36.01"N, 74° 5'27.64"W
B	Wetland	42° 0'5.23"N, 74° 7'47.75"W
C	Wetland	41°59'42.48"N, 74° 5'32.51"W
D	Wetland	41°59'42.19"N, 74° 5'31.42"W
E	Wetland	41°59'44.24"N, 74° 9'14.53"W
F	Wetland	41°58'49.68"N, 74°10'57.76"W
G	Wetland	41°58'48.99"N, 74°10'59.81"W
H	Wetland	41°58'40.09"N, 74°11'21.86"W
I	Wetland	41°58'35.38"N, 74°11'34.48"W
J	Wetland	41°58'20.23"N, 74°12'15.83"W
K	Wetland	41°58'17.03"N, 74°12'24.42"W
L	Wetland	41°58'17.69"N, 74°12'24.47"W
M	Wetland	41°58'10.89"N, 74°12'40.99"W
N	Wetland	41°58'10.72"N, 74°12'40.71"W
O	Wetland	41°58'20.68"N, 74°14'37.94"W
P	Wetland	42° 0'2.59"N, 74°16'12.76"W

Table 5. Wetland and Stream Locations		
Resource ID	Type of Resource	Lat/Long Coordinates (NAD83)
1	Stream	42°0'3.955"N, 74°7'35.846"W
2	Stream	42°0'4.43"N, 74°7'50.57"W
3	Stream	42°0'3.126"N, 74°8'5.448"W
4	Stream	41°59'57.381"N, 74°8'51.728"W
5	Stream	41°59'43.523"N, 74°9'14.097"W
6	Stream	41°59'29.018"N, 74°9'45.409"W
7	Stream	41°58'51.309"N, 74°10'51.827"W
8	Stream	41°58'49.08"N, 74°10'57.858"W
9	Stream	41°58'36.267"N, 74°11'34.791"W
10	Stream	41°58'27.057"N, 74°11'55.15"W
11	Stream	41°58'24.273"N, 74°12'4.192"W
12	Stream	41°58'1.983"N, 74°13'10.877"W
13	Stream	41°58'2.626"N, 74°13'44.729"W
14	Stream	41°58'13.383"N, 74°14'23.43"W
15	Stream	41°58'26.086"N, 74°14'54.98"W
16	Stream	41°58'44.687"N, 74°15'28.768"W
17	Stream	41°59'56.32"N, 74°16'14.05"W

7.0 Summary and Conclusions

This wetland and stream delineation effort was completed to determine the locations of freshwater wetlands and waters within and adjacent to the Ashokan Rail Trail Project Corridor, located in the Towns of Hurley and Olive, Ulster County, New York. Based on the field observations and data associated with each delineated wetland, 13 wetlands (A-L and P) meet the criteria for federal wetland jurisdiction and are regulated by the USACE under Section 404 of the Clean Water Act. Wetlands M, N, and O are presumed to be isolated due to lack of bed and bank features, or observed connectivity to any additional Waters of the U.S. Wetlands M and N appear to function as localized drainage ditches, while Wetland O was observed with no inlet or outlet in a topographic low spot within the center of the trail alignment. Regardless of field observations and conclusions, the USACE has the final determination regarding federal resource jurisdiction. The Project Corridor travels through one NYSDEC mapped wetland (AS-20) and adjacent to another, NYSDEC mapped wetland (AS-19). An Article 24 permit will be required for proposed disturbance within delineated Wetlands K and L (as they are associated with NYSDEC mapped Wetland AS-20) and for disturbance within the 100-foot buffer of NYSDEC mapped Wetlands AS-19 and AS-20. A summary table of the wetlands delineated within the Project Corridor, and their recorded characteristics and federal indicators, is provided below.

Table 6. Wetland Data Plot Information and Federal Wetland Criteria					
Wetland ID	Wetland Cover Type Class	Hydrologic Indicators	Dominant Vegetation	Hydrophytic Vegetation Indicator	Hydric Soil Indicator
A	Emergent	A2, A3, D2, D5	Broom sedge, shallow sedge, pinkweed	Dominance test	S1
B	Emergent	A2, A3, D1, D5	Shallow sedge, broom sedge	Dominance test	F6
C	Emergent	A2, A3, D2, D5	American bur-reed	Dominance test	F3
D	Emergent	A2, A3, D2, D5	Speckled alder, Japanese stilt grass, prickly sedge	Dominance test	F3
E	Emergent	A3, B10, D2, D5	Green bulrush, arrow-leaf tearthumb, Japanese stilt grass	Dominance test	F6
F	Emergent	A2, A3, D2, D5	Jewelweed, pinkweed, silver maple, red maple	Dominance test	F6
G	Emergent	A2, A3, B10, D2, D5	Jewelweed, prickly sedge, red maple, white ash, American beech	Dominance test	F6
H	Emergent	A3, B10, D2, D5	Jewelweed, Japanese stilt grass, red maple	Dominance test	F6
I	Emergent	A3, B10, D2, D5	Jewelweed	Dominance test	F6
J	Forested/Scrub-shrub	A2, A3, D5	Red osier dogwood, rattlesnake grass, shallow sedge	Dominance test	F6
K	Emergent	A2, A3, D2, D5	Common reed	Dominance test	F6
L	Emergent	A2, A3, D5	Speckled alder, red osier dogwood, common reed	Dominance test	F6
M	Emergent	A2, A3, D2, D5	Japanese stilt grass, rattlesnake grass	Dominance test	F6
N	Emergent	A2, A3, D2, D5	Broom sedge, shallow sedge, soft rush	Dominance test	F3
O	Emergent	A2, A3, C1, D5	Jewelweed	Dominance test	F8
P	Emergent	A3, B10, D2, D5	Japanese stilt grass, jewelweed, white ash	Dominance test	F6

During the field walkover, stream resources identified within the Project Corridor that met the definition of Waters of the U.S. were recorded. These resources, a total of 17, are assumed to be regulated by the USACE under Section 404 of the Clean Water Act. In addition, six of these streams constitute NYSDEC mapped and protected streams, each with a Class A designation. While eight NYSDEC mapped streams were indicated during the preliminary site investigation (Section 3.5), one stream, Tributary 8 of the Ashokan Reservoir (H-171-P 848-8), was not observed during the field walkover, and a second stream, Tributary 1 of Butternut Creek (H-171-P 848-9-1), was observed outside (north) of the Project Corridor and was therefore not included in the field delineation. In addition to the six NYSDEC mapped streams, 11 unmapped water resources were identified during the site walkover, and were observed to meet criteria to be recognized as federally regulated Waters of the U.S. These 11 tributaries are assumed to be Class A waters, since unmapped streams typically assume the water quality classification of the water body into which they discharge. The mapped streams are regulated by the NYSDEC under the Protection of Waters Program (Article 15) due to their high quality and contribution to a drinking water source. The stream and wetland resources delineated within the Project Corridor will also be reviewed and permitted, if impacted, by the NYCDEP.


A Section 404 Permit from the USACE and a Section 401 Water Quality Certification from the NYSDEC will be required if any temporary or permanent impacts to these wetlands or streams are proposed as part of the project. Wetlands and Waters of the U.S. will be avoided and impacts minimized to the extent possible. Specific resource and location impacts will be determined during the detailed design phase. Feasible mitigative options will be reviewed and identified if greater than 0.1-acre of wetland will be permanently impacted, or permanent impacts to stream resources and aquatic function will occur. Applicable state and federal permits will be identified during the detailed design phase based on the calculated impacts, and a Joint Application for Permit will be assembled and submitted to the USACE, NYSDEC, and NYCDEP to request permit issuance in support of the proposed Ashokan Rail Trail project.

8.0 Bibliography

- Cowardin, et. al. 1979. Classification of Wetlands and Deepwater Habitats of the United States. U.S. Fish and Wildlife Service Report No. FWS/OBS/-79/31. Washington, D.C.
- Environmental Laboratory. 1987. *Corps of Engineers Wetlands Delineation Manual*. Technical Report Y-87. U.S. Army Corps of Engineers Waterways Experiment Station, Vicksburg, MS.
- Lichvar, R.W., Butterwick M., Norman M.C., Kirchner W.N. 2014. *The National Wetland Plant List: 2016 wetland ratings*. *Phytoneuron* [2016-41: 1-42](#).
- Munsell Color. 2009 revised edition. *Munsell Soil Color Charts*. Macbeth Division of Kollmorgen Instruments Corporation, Baltimore, Maryland.
- Newcomb, L. 2011. *Newcomb's Wildflower Guide*. Little, Brown and Company. United States of America. Boston.
- New York State Codes, Rules, and Regulations (NYCRR). Title 6 Department of Environmental Conservation. Chapter X Division of Water Resources. Subchapter A, Article 10, Lower Hudson River Drainage Basin Series, Part 862. Accessed June 2016.
[https://govt.westlaw.com/nycrr/Browse/Home/NewYork/NewYorkCodesRulesandRegulations?guid=I26731020b5a111dda0a4e17826ebc834&originationContext=documenttoc&transitionType=Default&contextData=\(sc.Default\)](https://govt.westlaw.com/nycrr/Browse/Home/NewYork/NewYorkCodesRulesandRegulations?guid=I26731020b5a111dda0a4e17826ebc834&originationContext=documenttoc&transitionType=Default&contextData=(sc.Default))
- New York State Department of Environmental Conservation (NYSDEC). 2008. Ecological Zones – New York State – KML/KMZ File Format. NYSDEC, Albany, N.Y., Published July 3, 2008.
- New York State Department of Environmental Conservation (NYSDEC). 2016. Environmental Resource Mapper. NYSDEC, Albany, N.Y., Published July 3, 2008.
<http://www.dec.ny.gov/imsmaps/ERM/viewer.htm>.
- U.S. Army Corps of Engineers. 2011. *Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Northcentral and Northeast Region (Version 2.0)*, ed. J.S. Wakeley, R. W. Lichvar, and C.V. Noble, and J.F. Berkowitz. ERDC/EL TR-12-1. Vicksburg, MS: U.S. Army Engineer Research and Development Center.
- United States Department of Agriculture (USDA). 2016. Natural Resource Conservation Service. Web Soil Survey Geographic Database. Accessed: June 2016.
<http://websoilsurvey.sc.egov.usda.gov/App/WebSoilSurvey.aspx>
- U.S. Fish and Wildlife Service (USFWS). 2016. National Wetlands Inventory (NWI) Mapping.
<http://www.fws.gov/wetlands/Wetlands-Mapper.html>.

Figure 1

Site Location Map – Aerial Imagery



Legend

Project Corridor



1 inch = 3,000 feet


Ulster County		Ashokan Rail Trail - Aerial Imagery	March 2017	New York
Ulster County				

Figure 1


Project No. 368/017

Figure 2


Site Location Map – Topographic Imagery



Legend

 Project Corridor

Barton
& Leach
Engineers, D.P.C.
Engineers • Environmental Scientists • Planners • Landscape Architects



1 inch = 3,000 feet

Ulster County		Figure 2
Ashokan Rail Trail - Topographic Imagery		Project No. 369,007
Ulster County	March 2017	New York

Figures 3 and 3A


NRCS Mapped Soils





Figures 4 and 4A

NYSDEC/NWI Wetlands




Barton
& L
Leguizamo, D.P.C.
Engineers • Environmental Scientists • Planners • Landscape Architects

1 inch = 1,750 feet

Ulster County		
Ashokan Rail Trail -		
NYSDEC/NWI Wetlands		
Ulster County	March 2017	New York

Figure 4
Project No. 369,007



Legend

- Project Corridor
- NYSDEC Wetlands
- NWI Wetland Type**
 - Palustrine Emergent Wetland
 - Palustrine Forested/Shrub Wetland
 - Freshwater Pond




N
E
S
W
1 inch = 1,750 feet

Ulster County Ashokan Rail Trail - NYSDEC/NWI Wetlands		
Ulster County	March 2017	New York

Figure
4A
Project
No.
369,007


Figure 5


NYSDEC Mapped Streams



Figures 6A-6J

Delineated Resources





Legend


- Project Corridor
- Trail Centerline
- Wetland Boundaries
- Streams



1 inch = 250 feet

Ulster County Planning Department
**Ashokan Rail Trail -
Delineated Resources**
Ulster County May 2017 New York

Figure
6A
Project
No.
368/017



Barton & Loguidice, D.P.C.
Engineers • Environmental Scientists • Planners • Landscape Architects

1 inch = 250 feet

Ulster County Planning Department
**Ashokan Rail Trail -
Delineated Resources**
Ulster County May 2017 New York

Figure
68
Project
No.
368,007



Legend

- Project Corridor
- Trail Centerline
- Wetland Boundaries
- Streams







1 inch = 250 feet

Ulster County Planning Department		Figure 6C
Ashokan Rail Trail - Delineated Resources		Project No. 368,007
Ulster County	May 2017	New York



Stream 6
Tributary 11 of the Ashokan Reservoir
H-171-P 848-11
Class A, A(T) Standards

Legend

-  Project Corridor
-  Trail Centerline
-  Wetland Boundaries
-  Streams

Legend

- Project Corridor
- Trail Centerline
- Wetland Boundaries
- Streams




1 inch = 250 feet

Ulster County Planning Department Ashokan Rail Trail - Delineated Resources			Figure 6E
Ulster County	May 2017	New York	Project No. 369,007

Legend

- Project Corridor
- Trail Centerline
- Wetland Boundaries
- Streams





Stream 12
Tributary 9a of the Ashokan Reservoir
H-171-P 848-9a
Class A, A(T) Standards

Legend

- Project Corridor
- Trail Centerline
- Wetland Boundaries
- Streams



1 inch = 250 feet

Ulster County Planning Department		
Ashokan Rail Trail -		
Delineated Resources		
Ulster County	May 2017	New York

Figure
6G
Project
No.
369,007



Legend

- Project Corridor
- Trail Centerline
- Wetland Boundaries
- Streams



1 inch = 250 feet

Ulster County Planning Department
**Ashokan Rail Trail -
Delineated Resources**
Ulster County May 2017 New York

Figure 6H
Project No. 369,007



Legend

- Project Corridor
- Trail Centerline
- Wetland Boundaries
- Streams



1 inch = 250 feet

Ulster County Planning Department
**Ashokan Rail Trail -
Delineated Resources**
Ulster County May 2017 New York

Figure
61
Project
No.
368,007



Appendix A

Wetland/Upland Field Delineation Datasheets

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet A
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: 30
 Subregion (LRR or MLRA): LRR R Lat: 41°59'36.01"N Long: 74° 5'27.64"W Datum: NAD '83
 Soil Map Unit Name: Oquaga-arnot-rock outcrop complex NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes <u>X</u> No _____	
Wetland Hydrology Present? Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) Located on south side of trail, just northeast of Ashokan Reservoir and the Woodstock Dike. Area is an impoundment of water, mostly likely fed by seepage from the reservoir and is mapped by the NWI.	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) <u>X</u> High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) <u>X</u> Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: Hydrology present at surface. Ponding potentially fed by Ashokan reservoir. Water table was noted to be at surface; the majority of wetland was inundated with depths of water ranging from 2"-12+".		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet A

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>3</u> (A) Total Number of Dominant Species Across All Strata: <u>3</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>100.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%;"> <tr> <td style="width: 50%;">Total % Cover of:</td> <td style="width: 50%;">Multiply by:</td> </tr> <tr> <td>OBL species <u>30</u></td> <td>x 1 = <u>30</u></td> </tr> <tr> <td>FACW species <u>45</u></td> <td>x 2 = <u>90</u></td> </tr> <tr> <td>FAC species <u>0</u></td> <td>x 3 = <u>0</u></td> </tr> <tr> <td>FACU species <u>0</u></td> <td>x 4 = <u>0</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>75</u> (A)</td> <td><u>120</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>1.60</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>30</u>	x 1 = <u>30</u>	FACW species <u>45</u>	x 2 = <u>90</u>	FAC species <u>0</u>	x 3 = <u>0</u>	FACU species <u>0</u>	x 4 = <u>0</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>75</u> (A)	<u>120</u> (B)	Prevalence Index = B/A = <u>1.60</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>30</u>	x 1 = <u>30</u>																			
FACW species <u>45</u>	x 2 = <u>90</u>																			
FAC species <u>0</u>	x 3 = <u>0</u>																			
FACU species <u>0</u>	x 4 = <u>0</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>75</u> (A)	<u>120</u> (B)																			
Prevalence Index = B/A = <u>1.60</u>																				
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Carex scoparia</u>	<u>25</u>	<u>Yes</u>	<u>FACW</u>																	
2. <u>Carex lurida</u>	<u>20</u>	<u>Yes</u>	<u>OBL</u>																	
3. <u>Persicaria pensylvanica</u>	<u>20</u>	<u>Yes</u>	<u>FACW</u>																	
4. <u>Lemna minor</u>	<u>10</u>	<u>No</u>	<u>OBL</u>																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
8. _____	_____	_____	_____																	
9. _____	_____	_____	_____																	
10. _____	_____	_____	_____																	
11. _____	_____	_____	_____																	
12. _____	_____	_____	_____																	
		75 =Total Cover																		
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
		=Total Cover																		

Remarks: (Include photo numbers here or on a separate sheet.)
 All vegetation noted was hydrophytic, with duckweed present on surface waters.

Hydrophytic Vegetation Indicators:

 1 - Rapid Test for Hydrophytic Vegetation

X 2 - Dominance Test is >50%

X 3 - Prevalence Index is ≤3.0¹

 4 - Morphological Adaptations¹ (Provide supporting data in Remarks or on a separate sheet)

 Problematic Hydrophytic Vegetation¹ (Explain)

¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.

Definitions of Vegetation Strata:

Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vines – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes X No

SOIL

Sampling Point	Wet A
----------------	-------

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)								
Depth (inches)	Matrix		Redox Features				Texture	Remarks
	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²		
0-3	10YR 2/1						Muck	50% Organic material
3-6	10YR 2/1	80	10YR 5/4	20	C	M	Mucky Sand	Distinct redox concentrations
6-8	10YR 3/2	80	10YR 6/8	20	C	M	Mucky Sand	Prominent redox concentrations
8-10	2.5YR 5/4	100					Mucky Sand	
10-22	2.5YR 6/4	90	7.5YR 4/6	10	C	M	Mucky Sand	Prominent redox concentrations

Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains.

Hydric Soil Indicators:

Histosol (A1)

Histic Epipedon (A2)

Black Histic (A3)

Hydrogen Sulfide (A4)

Stratified Layers (A5)

Depleted Below Dark Surface (A11)

Thick Dark Surface (A12)

X Sandy Mucky Mineral (S1)

Sandy Gleyed Matrix (S4)

X Sandy Redox (S5)

Stripped Matrix (S6)

Dark Surface (S7)

Polyvalue Below Surface (S8) (LRR R,
MLRA 149B)

Thin Dark Surface (S9) (LRR R, MLRA 149B)

High Chroma Sands (S11) (LRR K, L)

Loamy Mucky Mineral (F1) (LRR K, L)

Loamy Gleyed Matrix (F2)

Depleted Matrix (F3)

Redox Dark Surface (F6)

Depleted Dark Surface (F7)

Redox Depressions (F8)

Marl (F10) (LRR K, L)

Indicators for Problematic Hydric Soils³:

2 cm Muck (A10) (LRR K, L, MLRA 149B)

Coast Prairie Redox (A16) (LRR K, L, R)

5 cm Mucky Peat or Peat (S3) (LRR K, L, R)

Polyvalue Below Surface (S8) (LRR K, L)

Thin Dark Surface (S9) (LRR K, L)

Iron-Manganese Masses (F12) (LRR K, L, R)

Piedmont Floodplain Soils (F19) (MLRA 149B)

Mesic Spodic (TA6) (MLRA 144A, 145, 149B)

Red Parent Material (F21)

Very Shallow Dark Surface (F22)

Other (Explain in Remarks)

Remarks:
The indicator S1 (sandy mucky mineral) was satisfied as greater than 2" of mucky sand material was present within the upper 6" of the soil. The top layers were primarily dark muck that shifted to a much lighter matrix below 6". There were few, but prominent, redox concentrations present.

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL A
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Slope Local relief (concave, convex, none): _____ Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: 41°59'36.01"N Long: 74° 5'27.64"W Datum: NAD '83
 Soil Map Unit Name: OrC NWI classification: _____

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes _____ No <u>X</u>	
Wetland Hydrology Present? Yes _____ No <u>X</u>	
Remarks: (Explain alternative procedures here or in a separate report.) Located on south side of trail, just west of Ashokan Reservoir.	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): <u>0</u> Water Table Present? Yes _____ No <u>X</u> Depth (inches): <u>0</u> Saturation Present? Yes _____ No <u>X</u> Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

Sampling Point: UPL A

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status
1. <i>Pinus strobus</i>	45	Yes	FACU
2. _____	_____	_____	_____
3. _____	_____	_____	_____
4. _____	_____	_____	_____
5. _____	_____	_____	_____
6. _____	_____	_____	_____
7. _____	_____	_____	_____
	45 =Total Cover		
Sapling/Shrub Stratum (Plot size: <u>15</u>)			
1. <i>Populus tremuloides</i>	10	Yes	FACU
2. _____	_____	_____	_____
3. _____	_____	_____	_____
4. _____	_____	_____	_____
5. _____	_____	_____	_____
6. _____	_____	_____	_____
7. _____	_____	_____	_____
	10 =Total Cover		
Herb Stratum (Plot size: <u>5</u>)			
1. <i>Fragaria vesca</i>	30	Yes	UPL
2. <i>Microstegium vimineum</i>	15	Yes	FAC
3. _____	_____	_____	_____
4. _____	_____	_____	_____
5. _____	_____	_____	_____
6. _____	_____	_____	_____
7. _____	_____	_____	_____
8. _____	_____	_____	_____
9. _____	_____	_____	_____
10. _____	_____	_____	_____
11. _____	_____	_____	_____
12. _____	_____	_____	_____
	45 =Total Cover		
Woody Vine Stratum (Plot size: <u>30</u>)			
1. _____	_____	_____	_____
2. _____	_____	_____	_____
3. _____	_____	_____	_____
4. _____	_____	_____	_____
	_____ =Total Cover		

Dominance Test worksheet:			
Number of Dominant Species That Are OBL, FACW, or FAC: <u>1</u> (A)			
Total Number of Dominant Species Across All Strata: <u>4</u> (B)			
Percent of Dominant Species That Are OBL, FACW, or FAC: <u>25.0%</u> (A/B)			
Prevalence Index worksheet:			
Total % Cover of:		Multiply by:	
OBL species	<u>0</u>	x 1 =	<u>0</u>
FACW species	<u>0</u>	x 2 =	<u>0</u>
FAC species	<u>15</u>	x 3 =	<u>45</u>
FACU species	<u>55</u>	x 4 =	<u>220</u>
UPL species	<u>30</u>	x 5 =	<u>150</u>
Column Totals:	<u>100</u> (A)		<u>415</u> (B)
Prevalence Index = B/A =		<u>4.15</u>	
Hydrophytic Vegetation Indicators:			
<u>1</u> - Rapid Test for Hydrophytic Vegetation			
<u>2</u> - Dominance Test is >50%			
<u>3</u> - Prevalence Index is ≤3.0 ¹			
<u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet)			
<u> </u> Problematic Hydrophytic Vegetation ¹ (Explain)			
¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.			
Definitions of Vegetation Strata:			
Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.			
Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.			
Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.			
Woody vines – All woody vines greater than 3.28 ft in height.			
Hydrophytic Vegetation Present?			
Yes	<u> </u>	No	<u> X </u>

Remarks: (Include photo numbers here or on a separate sheet.)

SOIL

Sampling Point	UPL A
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet B
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: 42° 0'5.23"N Long: 74° 7'47.75"W Datum: NAD 83
 Soil Map Unit Name: Morris Tuller complex NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present?	Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: <u>Wetland B</u>
Hydric Soil Present?	Yes <u>X</u> No _____	
Wetland Hydrology Present?	Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) Wetland B is located at the toe of slope on the south side of the abandoned rail line. North of this location, Old State Route 28 converges with the current State Route 28 and it is just east of Maverick Cove. No mapped wetlands are indicated in this area but an unmapped stream resources runs through from north to south. The wetland continues southward, toward the Ashokan Reservoir.		

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) <u>X</u> High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) <u>X</u> Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>8</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>3</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet B

Tree Stratum (Plot size: _____)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>2</u> (A) Total Number of Dominant Species Across All Strata: <u>2</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>100.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%;"> <tr> <td style="width: 50%;">Total % Cover of:</td> <td style="width: 50%;">Multiply by:</td> </tr> <tr> <td>OBL species <u>70</u></td> <td>x 1 = <u>70</u></td> </tr> <tr> <td>FACW species <u>25</u></td> <td>x 2 = <u>50</u></td> </tr> <tr> <td>FAC species <u>0</u></td> <td>x 3 = <u>0</u></td> </tr> <tr> <td>FACU species <u>0</u></td> <td>x 4 = <u>0</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>95</u></td> <td>(A) <u>120</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>1.26</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>70</u>	x 1 = <u>70</u>	FACW species <u>25</u>	x 2 = <u>50</u>	FAC species <u>0</u>	x 3 = <u>0</u>	FACU species <u>0</u>	x 4 = <u>0</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>95</u>	(A) <u>120</u> (B)	Prevalence Index = B/A = <u>1.26</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>70</u>	x 1 = <u>70</u>																			
FACW species <u>25</u>	x 2 = <u>50</u>																			
FAC species <u>0</u>	x 3 = <u>0</u>																			
FACU species <u>0</u>	x 4 = <u>0</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>95</u>	(A) <u>120</u> (B)																			
Prevalence Index = B/A = <u>1.26</u>																				
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Sapling/Shrub Stratum (Plot size: _____)																				
1. <u>Lonicera</u>	<u>2</u>	<u>No</u>		Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Herb Stratum (Plot size: _____)																				
1. <u>Carex lurida</u>	<u>60</u>	<u>Yes</u>	<u>OBL</u>	Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes <u>X</u> No _____																
2. <u>Carex scoparia</u>	<u>25</u>	<u>Yes</u>	<u>FACW</u>																	
3. <u>Juncus effusus</u>	<u>10</u>	<u>No</u>	<u>OBL</u>																	
4. <u>Glyceria</u>	<u>2</u>	<u>No</u>																		
5. <u>Poaceae</u>	<u>2</u>	<u>No</u>																		
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
8. _____	_____	_____	_____																	
9. _____	_____	_____	_____																	
10. _____	_____	_____	_____																	
11. _____	_____	_____	_____																	
12. _____	_____	_____	_____																	
		=Total Cover																		
Woody Vine Stratum (Plot size: _____)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
		=Total Cover																		

 Remarks: (Include photo numbers here or on a separate sheet.)
 Prominent wetland vegetation evident.

SOIL

Sampling Point	Wet B
1	0.00
2	0.00
3	0.00
4	0.00
5	0.00
6	0.00
7	0.00
8	0.00
9	0.00
10	0.00
11	0.00
12	0.00
13	0.00
14	0.00
15	0.00
16	0.00
17	0.00
18	0.00
19	0.00
20	0.00
21	0.00
22	0.00
23	0.00
24	0.00
25	0.00
26	0.00
27	0.00
28	0.00
29	0.00
30	0.00
31	0.00
32	0.00
33	0.00
34	0.00
35	0.00
36	0.00
37	0.00
38	0.00
39	0.00
40	0.00
41	0.00
42	0.00
43	0.00
44	0.00
45	0.00
46	0.00
47	0.00
48	0.00
49	0.00
50	0.00
51	0.00
52	0.00
53	0.00
54	0.00
55	0.00
56	0.00
57	0.00
58	0.00
59	0.00
60	0.00
61	0.00
62	0.00
63	0.00
64	0.00
65	0.00
66	0.00
67	0.00
68	0.00
69	0.00
70	0.00
71	0.00
72	0.00
73	0.00
74	0.00
75	0.00
76	0.00
77	0.00
78	0.00
79	0.00
80	0.00
81	0.00
82	0.00
83	0.00
84	0.00
85	0.00
86	0.00
87	0.00
88	0.00
89	0.00
90	0.00
91	0.00
92	0.00
93	0.00
94	0.00
95	0.00
96	0.00
97	0.00
98	0.00
99	0.00
100	0.00

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL B
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): _____ Local relief (concave, convex, none): _____ Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: 42° 0'5.23"N Long: 74° 7'47.75"W Datum: NAD 83
 Soil Map Unit Name: MtB NWI classification: _____

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes _____ No <u>X</u>	
Wetland Hydrology Present? Yes _____ No <u>X</u>	
Remarks: (Explain alternative procedures here or in a separate report.)	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ ? Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No _____ Depth (inches): _____ Water Table Present? Yes _____ No _____ Depth (inches): _____ Saturation Present? Yes _____ No _____ Depth (inches): _____ (includes capillary fringe)		Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

VEGETATION – Use scientific names of plants.

 Sampling Point: UPL B

Tree Stratum (Plot size: _____)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>0</u> (A) Total Number of Dominant Species Across All Strata: <u>2</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>0.0%</u> (A/B)																
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
_____ = Total Cover				Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th style="text-align: left;">Total % Cover of:</th> <th style="text-align: left;">Multiply by:</th> </tr> <tr> <td>OBL species <u>0</u></td> <td>x 1 = <u>0</u></td> </tr> <tr> <td>FACW species <u>0</u></td> <td>x 2 = <u>0</u></td> </tr> <tr> <td>FAC species <u>0</u></td> <td>x 3 = <u>0</u></td> </tr> <tr> <td>FACU species <u>15</u></td> <td>x 4 = <u>60</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>15</u> (A)</td> <td><u>60</u> (B)</td> </tr> <tr> <td colspan="2" style="text-align: center;">Prevalence Index = B/A = <u>4.00</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>0</u>	x 1 = <u>0</u>	FACW species <u>0</u>	x 2 = <u>0</u>	FAC species <u>0</u>	x 3 = <u>0</u>	FACU species <u>15</u>	x 4 = <u>60</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>15</u> (A)	<u>60</u> (B)	Prevalence Index = B/A = <u>4.00</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>0</u>	x 1 = <u>0</u>																			
FACW species <u>0</u>	x 2 = <u>0</u>																			
FAC species <u>0</u>	x 3 = <u>0</u>																			
FACU species <u>15</u>	x 4 = <u>60</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>15</u> (A)	<u>60</u> (B)																			
Prevalence Index = B/A = <u>4.00</u>																				
_____ = Total Cover																				
15 = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover				Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>2</u> - Dominance Test is >50% <u>3</u> - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover				Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.																
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover				Hydrophytic Vegetation Present? Yes <u> </u> No <u>X</u>																
_____ = Total Cover																				
_____ = Total Cover																				
_____ = Total Cover																				

Remarks: (Include photo numbers here or on a separate sheet.)

SOIL

Sampling Point	UPL B
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet C
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: 41°59'42.48"N Long: 74° 5'32.51"W Datum: NAD 83
 Soil Map Unit Name: Oquaga-Arnot-Rock outcrop complex NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present?	Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: <u>Wetland C</u>
Hydric Soil Present?	Yes <u>X</u> No _____	
Wetland Hydrology Present?	Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) Wetland C is ponded on west side of reservoir access roadway near the Woodstock and Glenford Dike areas, and is parallel to Wetland D. Both wetlands are mapped by NWI. A stream resource feeds this wetland from the north; a culvert under the access drive allows for hydrology to pass to Wetland D.		

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) <u>X</u> High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) <u>X</u> Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): <u>0</u> Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>2</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: At wetland plot, high water table and saturation at surface were noted. Wetland also features considerable ponding of surface water, from 2-4" and deeper in spots.		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet C

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>1</u> (A) Total Number of Dominant Species Across All Strata: <u>1</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>100.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th style="text-align: left;">Total % Cover of:</th> <th style="text-align: left;">Multiply by:</th> </tr> <tr> <td>OBL species <u>55</u></td> <td>x 1 = <u>55</u></td> </tr> <tr> <td>FACW species <u>7</u></td> <td>x 2 = <u>14</u></td> </tr> <tr> <td>FAC species <u>0</u></td> <td>x 3 = <u>0</u></td> </tr> <tr> <td>FACU species <u>0</u></td> <td>x 4 = <u>0</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>62</u> (A)</td> <td><u>69</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>1.11</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>55</u>	x 1 = <u>55</u>	FACW species <u>7</u>	x 2 = <u>14</u>	FAC species <u>0</u>	x 3 = <u>0</u>	FACU species <u>0</u>	x 4 = <u>0</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>62</u> (A)	<u>69</u> (B)	Prevalence Index = B/A = <u>1.11</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>55</u>	x 1 = <u>55</u>																			
FACW species <u>7</u>	x 2 = <u>14</u>																			
FAC species <u>0</u>	x 3 = <u>0</u>																			
FACU species <u>0</u>	x 4 = <u>0</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>62</u> (A)	<u>69</u> (B)																			
Prevalence Index = B/A = <u>1.11</u>																				
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Sparganium americanum</u>	<u>50</u>	<u>Yes</u>	<u>OBL</u>	Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
2. <u>Eupatorium perfoliatum</u>	<u>5</u>	<u>No</u>	<u>FACW</u>																	
3. <u>Lemna minor</u>	<u>5</u>	<u>No</u>	<u>OBL</u>																	
4. <u>Impatiens capensis</u>	<u>2</u>	<u>No</u>	<u>FACW</u>																	
5. <u>Galium</u>	<u>2</u>	<u>No</u>																		
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
8. _____	_____	_____	_____																	
9. _____	_____	_____	_____																	
10. _____	_____	_____	_____																	
11. _____	_____	_____	_____																	
12. _____	_____	_____	_____																	
		64 =Total Cover																		
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____	_____	_____	_____	Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.																
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
		=Total Cover																		

 Remarks: (Include photo numbers here or on a separate sheet.)
 Prominent wetland vegetation evident.

SOIL

Sampling Point	Wet C
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL C/D
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: 41°59'42.48"N Long: 74° 5'32.51"W Datum: NAD 83
 Soil Map Unit Name: OrC NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes _____ No <u>X</u>	
Wetland Hydrology Present? Yes _____ No <u>X</u>	
Remarks: (Explain alternative procedures here or in a separate report.) Wetland C on west side of reservoir access roadway.	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____ Saturation Present? Yes _____ No <u>X</u> Depth (inches): _____ (includes capillary fringe)		Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet D
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: 10
 Subregion (LRR or MLRA): LRR R Lat: 41°59'42.19"N Long: 74° 5'31.42"W Datum: NAD 83
 Soil Map Unit Name: Oquaga-Arnot-Rock outcrop complex NWI classification: PEM
 Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present?	Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: _____
Hydric Soil Present?	Yes <u>X</u> No _____	
Wetland Hydrology Present?	Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) Wetland D is ponded on the east side of reservoir access roadway near the Woodstock and Glenford Dike areas, and is parallel to Wetland C. Both wetlands are mapped by NWI. An offsite stream resource feeds wetland C from the north; a culvert under the access drive allows for hydrology to pass to Wetland D.		

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) <u>X</u> High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) <u>X</u> Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>2</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: At wetland plot, high water table and saturation at surface were noted. Wetland also features considerable ponding of surface water, from 2-4" and deeper in spots.		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet D

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>3</u> (A) Total Number of Dominant Species Across All Strata: <u>3</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>100.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th>Total % Cover of:</th> <th>Multiply by:</th> </tr> <tr> <td>OBL species <u>30</u></td> <td>x 1 = <u>30</u></td> </tr> <tr> <td>FACW species <u>10</u></td> <td>x 2 = <u>20</u></td> </tr> <tr> <td>FAC species <u>60</u></td> <td>x 3 = <u>180</u></td> </tr> <tr> <td>FACU species <u>0</u></td> <td>x 4 = <u>0</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>100</u> (A)</td> <td><u>230</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>2.30</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>30</u>	x 1 = <u>30</u>	FACW species <u>10</u>	x 2 = <u>20</u>	FAC species <u>60</u>	x 3 = <u>180</u>	FACU species <u>0</u>	x 4 = <u>0</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>100</u> (A)	<u>230</u> (B)	Prevalence Index = B/A = <u>2.30</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>30</u>	x 1 = <u>30</u>																			
FACW species <u>10</u>	x 2 = <u>20</u>																			
FAC species <u>60</u>	x 3 = <u>180</u>																			
FACU species <u>0</u>	x 4 = <u>0</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>100</u> (A)	<u>230</u> (B)																			
Prevalence Index = B/A = <u>2.30</u>																				
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. <u>Alnus incana</u>	<u>10</u>	<u>Yes</u>	<u>FACW</u>	Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Microstegium vimineum</u>	<u>60</u>	<u>Yes</u>	<u>FAC</u>	Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes <u>X</u> No _____																
2. <u>Carex stipata</u>	<u>20</u>	<u>Yes</u>	<u>OBL</u>																	
3. <u>Scirpus atrovirens</u>	<u>10</u>	<u>No</u>	<u>OBL</u>																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
8. _____	_____	_____	_____																	
9. _____	_____	_____	_____																	
10. _____	_____	_____	_____																	
11. _____	_____	_____	_____																	
12. _____	_____	_____	_____																	
		=Total Cover																		
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
		=Total Cover																		

 Remarks: (Include photo numbers here or on a separate sheet.)
 Prominent hydrophytic vegetation present.

SOIL

Sampling Point	Wet D
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet E
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): Concave Slope %: 15
 Subregion (LRR or MLRA): LRR R Lat: 41°59'44.24"N Long: 74° 9'14.53"W Datum: _____
 Soil Map Unit Name: Oquaga-Arnot-Rock outcrop complex NWI classification: PEM
 Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present?	Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: <u>Wetland E</u>
Hydric Soil Present?	Yes <u>X</u> No _____	
Wetland Hydrology Present?	Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) Wetland E was located on the south side of the rail corridor and continued southeast beyond the delineated limits. No wetland mapping is recorded in this area.		

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) <u>X</u> Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) <u>X</u> Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____ Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>4</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: Saturation was present within 4" of the soil surface. Visible drainage patterns were noted in bare patches of soil as well as bent vegetation suggesting water passage.		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet E

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>3</u> (A) Total Number of Dominant Species Across All Strata: <u>3</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>100.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th style="width: 50%;">Total % Cover of:</th> <th style="width: 50%;">Multiply by:</th> </tr> <tr> <td>OBL species <u>40</u></td> <td>x 1 = <u>40</u></td> </tr> <tr> <td>FACW species <u>0</u></td> <td>x 2 = <u>0</u></td> </tr> <tr> <td>FAC species <u>15</u></td> <td>x 3 = <u>45</u></td> </tr> <tr> <td>FACU species <u>5</u></td> <td>x 4 = <u>20</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>60</u> (A)</td> <td><u>105</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>1.75</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>40</u>	x 1 = <u>40</u>	FACW species <u>0</u>	x 2 = <u>0</u>	FAC species <u>15</u>	x 3 = <u>45</u>	FACU species <u>5</u>	x 4 = <u>20</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>60</u> (A)	<u>105</u> (B)	Prevalence Index = B/A = <u>1.75</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>40</u>	x 1 = <u>40</u>																			
FACW species <u>0</u>	x 2 = <u>0</u>																			
FAC species <u>15</u>	x 3 = <u>45</u>																			
FACU species <u>5</u>	x 4 = <u>20</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>60</u> (A)	<u>105</u> (B)																			
Prevalence Index = B/A = <u>1.75</u>																				
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Scirpus atrovirens</u>	<u>25</u>	<u>Yes</u>	<u>OBL</u>	Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
2. <u>Pericaria sagittata</u>	<u>15</u>	<u>Yes</u>	<u>OBL</u>																	
3. <u>Microstegium vimineum</u>	<u>15</u>	<u>Yes</u>	<u>FAC</u>																	
4. <u>Phleum pratense</u>	<u>5</u>	<u>No</u>	<u>FACU</u>																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
8. _____	_____	_____	_____																	
9. _____	_____	_____	_____																	
10. _____	_____	_____	_____																	
11. _____	_____	_____	_____																	
12. _____	_____	_____	_____																	
		60 =Total Cover																		
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____	_____	_____	_____	Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.																
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
		=Total Cover																		

Remarks: (Include photo numbers here or on a separate sheet.)

A dominance of wetland vegetation was present. The invasive Japanese stiltgrass was present throughout the corridor and on the wetland E fringe.

SOIL

Sampling Point Wet E**Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)**

Depth (inches)	Matrix		Redox Features				Texture	Remarks
	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²		
0-2	10YR 2/1	90	2.5Y 7/8	10	C	M	Loamy/Clayey	Prominent redox concentrations
2-6	10YR 3/2	85	5YR 4/6	10	C	M	Loamy/Clayey	Prominent redox concentrations
			2.5Y 7/8	5	C	M		Prominent redox concentrations
6-14	5YR 3/2	90	5YR 4/6	10	C	M	Loamy/Clayey	Prominent redox concentrations
14-22	5YR 4/3	90	7.5YR 5/8	10	C	M	Loamy/Clayey	Prominent redox concentrations

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains.²Location: PL=Pore Lining, M=Matrix.**Hydric Soil Indicators:**

<input type="checkbox"/> Histosol (A1)	<input type="checkbox"/> Polyvalue Below Surface (S8) (LRR R, MLRA 149B)
<input type="checkbox"/> Histic Epipedon (A2)	<input type="checkbox"/> Thin Dark Surface (S9) (LRR R, MLRA 149B)
<input type="checkbox"/> Black Histic (A3)	<input type="checkbox"/> High Chroma Sands (S11) (LRR K, L)
<input type="checkbox"/> Hydrogen Sulfide (A4)	<input type="checkbox"/> Loamy Mucky Mineral (F1) (LRR K, L)
<input type="checkbox"/> Stratified Layers (A5)	<input type="checkbox"/> Loamy Gleyed Matrix (F2)
<input type="checkbox"/> Depleted Below Dark Surface (A11)	<input type="checkbox"/> Depleted Matrix (F3)
<input type="checkbox"/> Thick Dark Surface (A12)	<input checked="" type="checkbox"/> Redox Dark Surface (F6)
<input type="checkbox"/> Sandy Mucky Mineral (S1)	<input type="checkbox"/> Depleted Dark Surface (F7)
<input type="checkbox"/> Sandy Gleyed Matrix (S4)	<input type="checkbox"/> Redox Depressions (F8)
<input type="checkbox"/> Sandy Redox (S5)	<input type="checkbox"/> Marl (F10) (LRR K, L)
<input type="checkbox"/> Stripped Matrix (S6)	
<input type="checkbox"/> Dark Surface (S7)	

Indicators for Problematic Hydric Soils³:

<input type="checkbox"/> 2 cm Muck (A10) (LRR K, L, MLRA 149B)
<input type="checkbox"/> Coast Prairie Redox (A16) (LRR K, L, R)
<input type="checkbox"/> 5 cm Mucky Peat or Peat (S3) (LRR K, L, R)
<input type="checkbox"/> Polyvalue Below Surface (S8) (LRR K, L)
<input type="checkbox"/> Thin Dark Surface (S9) (LRR K, L)
<input type="checkbox"/> Iron-Manganese Masses (F12) (LRR K, L, R)
<input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 149B)
<input type="checkbox"/> Mesic Spodic (TA6) (MLRA 144A, 145, 149B)
<input type="checkbox"/> Red Parent Material (F21)
<input type="checkbox"/> Very Shallow Dark Surface (F22)
<input type="checkbox"/> Other (Explain in Remarks)

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.**Restrictive Layer (if observed):**

Type: _____

Depth (inches): _____

Hydric Soil Present? Yes ☒ No ☐**Remarks:**

The hydric soil indicator F6 (redox dark surface) was met as the upper 14" demonstrated a value of 3 with a chroma of 2 or less in all layers. Redox features were noted throughout all layers, as well.

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Hurley/Ulster Sampling Date: 6/28/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL E
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): _____ Local relief (concave, convex, none): _____ Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: _____ Long: _____ Datum: _____
 Soil Map Unit Name: OrC NWI classification: _____

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u> Hydric Soil Present? Yes _____ No <u>X</u> Wetland Hydrology Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Remarks: (Explain alternative procedures here or in a separate report.)	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)	<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No _____ Depth (inches): _____ Water Table Present? Yes _____ No _____ Depth (inches): _____ Saturation Present? Yes _____ No _____ Depth (inches): _____ (includes capillary fringe)	Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available: Remarks:	

Sampling Point: UPL E

Tree Stratum	Plot size: 30	Absolute % Cover	Dominant Species?	Indicator Status	
1.					
2.					
3.					
4.					
5.					
6.					
7.					
		=Total Cover			
Sapling/Shrub Stratum	Plot size: 15	Absolute % Cover	Dominant Species?	Indicator Status	
1.					
2.					
3.					
4.					
5.					
6.					
7.					
		=Total Cover			
Herb Stratum	Plot size: 5	Absolute % Cover	Dominant Species?	Indicator Status	
1.	<i>Phleum pratense</i>	60	Yes	FACU	
2.	<i>Microstegium vimineum</i>	10	No	FAC	
3.					
4.					
5.					
6.					
7.					
8.					
9.					
10.					
11.					
12.					
		70 =Total Cover			
Woody Vine Stratum	Plot size: 30	Absolute % Cover	Dominant Species?	Indicator Status	
1.					
2.					
3.					
4.					
		=Total Cover			

Dominance Test worksheet:

Number of Dominant Species That Are OBL, FACW, or FAC: 0 (A)

Total Number of Dominant Species Across All Strata: 1 (B)

Percent of Dominant Species That Are OBL, FACW, or FAC: 0.0% (A/B)

Prevalence Index worksheet:

Total % Cover of:	Multiply by:
OBL species 0	x 1 = 0
FACW species 0	x 2 = 0
FAC species 10	x 3 = 30
FACU species 60	x 4 = 240
UPL species 0	x 5 = 0
Column Totals: 70 (A)	270 (B)
Prevalence Index = B/A = 3.86	

Hydrophytic Vegetation Indicators:

1 - Rapid Test for Hydrophytic Vegetation

2 - Dominance Test is >50%

3 - Prevalence Index is ≤3.0¹

4 - Morphological Adaptations¹ (Provide supporting data in Remarks or on a separate sheet)

Problematic Hydrophytic Vegetation¹ (Explain)

¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.

Definitions of Vegetation Strata:

Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vines – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes ☐ No ☒

Remarks: (Include photo numbers here or on a separate sheet.)

SOIL

Sampling Point	UPL E
----------------	-------

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)								
Depth (inches)	Matrix		Redox Features				Texture	Remarks
	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²		
0-2	10YR 3/2							
2-12	10YR 4/2							
12-18	10YR 4/3							

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains.

²Location: PL=Pore Lining, M=Matrix.

Hydric Soil Indicators:			Indicators for Problematic Hydric Soils ³ :		
<input type="checkbox"/> Histosol (A1)	<input type="checkbox"/>	Polyvalue Below Surface (S8) (LRR R,	<input type="checkbox"/> 2 cm Muck (A10) (LRR K, L, MLRA 149B)		
<input type="checkbox"/> Histic Epipedon (A2)	<input type="checkbox"/>	MLRA 149B)	<input type="checkbox"/> Coast Prairie Redox (A16) (LRR K, L, R)		
<input type="checkbox"/> Black Histic (A3)	<input type="checkbox"/>	Thin Dark Surface (S9) (LRR R, MLRA 149B)	<input type="checkbox"/> 5 cm Mucky Peat or Peat (S3) (LRR K, L, R)		
<input type="checkbox"/> Hydrogen Sulfide (A4)	<input type="checkbox"/>	High Chroma Sands (S11) (LRR K, L)	<input type="checkbox"/> Polyvalue Below Surface (S8) (LRR K, L)		
<input type="checkbox"/> Stratified Layers (A5)	<input type="checkbox"/>	Loamy Mucky Mineral (F1) (LRR K, L)	<input type="checkbox"/> Thin Dark Surface (S9) (LRR K, L)		
<input type="checkbox"/> Depleted Below Dark Surface (A11)	<input type="checkbox"/>	Loamy Gleyed Matrix (F2)	<input type="checkbox"/> Iron-Manganese Masses (F12) (LRR K, L, R)		
<input type="checkbox"/> Thick Dark Surface (A12)	<input type="checkbox"/>	Depleted Matrix (F3)	<input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 149B)		
<input type="checkbox"/> Sandy Mucky Mineral (S1)	<input type="checkbox"/>	Redox Dark Surface (F6)	<input type="checkbox"/> Mesic Spodic (TA6) (MLRA 144A, 145, 149B)		
<input type="checkbox"/> Sandy Gleyed Matrix (S4)	<input type="checkbox"/>	Depleted Dark Surface (F7)	<input type="checkbox"/> Red Parent Material (F21)		
<input type="checkbox"/> Sandy Redox (S5)	<input type="checkbox"/>	Redox Depressions (F8)	<input type="checkbox"/> Very Shallow Dark Surface (F22)		
<input type="checkbox"/> Stripped Matrix (S6)	<input type="checkbox"/>	Marl (F10) (LRR K, L)	<input type="checkbox"/> Other (Explain in Remarks)		
<input type="checkbox"/> Dark Surface (S7)					

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.

Restrictive Layer (if observed):		Hydric Soil Present?	Yes _____ No <u>X</u>
Type: _____			
Depth (inches): _____			
Remarks: This data form is revised from Northcentral and Northeast Regional Supplement Version 2.0 to include the NRCS Field Indicators of Hydric Soils version 7.0 March 2013 Errata. (http://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs142p2_051293.docx)			

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 6/29/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet F
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: 10
 Subregion (LRR or MLRA): LRR R Lat: 41°58'49.68"N Long: 74°10'57.76"W Datum: NAD 83
 Soil Map Unit Name: Valois very bouldery soils NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: <u>Wetland F</u>
Hydric Soil Present? Yes <u>X</u> No _____	
Wetland Hydrology Present? Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) Wetland F was located on the north side of the railroad tracks, south of the intersection of Dubois Road and Route 28. Wetland G was located on the south side of the tracks, at the western end of Wetland F.	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) <u>X</u> High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) <u>X</u> Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>1</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: Soil was saturated at surface, with the water table within 1 inch of the surface.		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet F

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. <u>Acer saccharinum</u>	<u>50</u>	<u>Yes</u>	<u>FACW</u>	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>4</u> (A) Total Number of Dominant Species Across All Strata: <u>4</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>100.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th>Total % Cover of:</th> <th>Multiply by:</th> </tr> <tr> <td>OBL species <u>10</u></td> <td>x 1 = <u>10</u></td> </tr> <tr> <td>FACW species <u>115</u></td> <td>x 2 = <u>230</u></td> </tr> <tr> <td>FAC species <u>45</u></td> <td>x 3 = <u>135</u></td> </tr> <tr> <td>FACU species <u>0</u></td> <td>x 4 = <u>0</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>170</u> (A)</td> <td><u>375</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>2.21</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>10</u>	x 1 = <u>10</u>	FACW species <u>115</u>	x 2 = <u>230</u>	FAC species <u>45</u>	x 3 = <u>135</u>	FACU species <u>0</u>	x 4 = <u>0</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>170</u> (A)	<u>375</u> (B)	Prevalence Index = B/A = <u>2.21</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>10</u>	x 1 = <u>10</u>																			
FACW species <u>115</u>	x 2 = <u>230</u>																			
FAC species <u>45</u>	x 3 = <u>135</u>																			
FACU species <u>0</u>	x 4 = <u>0</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>170</u> (A)	<u>375</u> (B)																			
Prevalence Index = B/A = <u>2.21</u>																				
2. <u>Acer rubrum</u>	<u>45</u>	<u>Yes</u>	<u>FAC</u>																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		<u>95</u> =Total Cover		Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____	Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.																
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Impatiens capensis</u>	<u>45</u>	<u>Yes</u>	<u>FACW</u>																	
2. <u>Persicaria pensylvanica</u>	<u>15</u>	<u>Yes</u>	<u>FACW</u>																	
3. <u>Persicaria sagittata</u>	<u>5</u>	<u>No</u>	<u>OBL</u>																	
4. <u>Lemna minor</u>	<u>5</u>	<u>No</u>	<u>OBL</u>																	
5. <u>Pilea pumila</u>	<u>5</u>	<u>No</u>	<u>FACW</u>																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____	Hydrophytic Vegetation Present? Yes <u>X</u> No _____																
8. _____	_____	_____	_____																	
9. _____	_____	_____	_____																	
10. _____	_____	_____	_____																	
11. _____	_____	_____	_____																	
12. _____	_____	_____	_____																	
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
			<u>75</u> =Total Cover																	
			<u> </u> =Total Cover																	

 Remarks: (Include photo numbers here or on a separate sheet.)
 Prominent hydrophytic vegetation noted with the dominance test.

SOIL

Sampling Point	Wet F
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 6/29/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL F
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): _____ Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: _____ Long: _____ Datum: _____
 Soil Map Unit Name: VaB NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes _____ No <u>X</u>	
Wetland Hydrology Present? Yes _____ No <u>X</u>	
Remarks: (Explain alternative procedures here or in a separate report.)	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____ Saturation Present? Yes _____ No <u>X</u> Depth (inches): _____ (includes capillary fringe)		Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

VEGETATION – Use scientific names of plants.

 Sampling Point: UPL F

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																																	
1. <u>Acer rubrum</u>	20	Yes	FAC	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>1</u> (A) Total Number of Dominant Species Across All Strata: <u>3</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>33.3%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 40%;">Total % Cover of:</th> <th style="width: 20%;">Multiply by:</th> <th style="width: 20%;"></th> <th style="width: 20%;"></th> </tr> </thead> <tbody> <tr> <td>OBL species <u>0</u></td> <td>x 1 =</td> <td><u>0</u></td> <td></td> </tr> <tr> <td>FACW species <u>0</u></td> <td>x 2 =</td> <td><u>0</u></td> <td></td> </tr> <tr> <td>FAC species <u>20</u></td> <td>x 3 =</td> <td><u>60</u></td> <td></td> </tr> <tr> <td>FACU species <u>30</u></td> <td>x 4 =</td> <td><u>120</u></td> <td></td> </tr> <tr> <td>UPL species <u>50</u></td> <td>x 5 =</td> <td><u>250</u></td> <td></td> </tr> <tr> <td>Column Totals: <u>100</u></td> <td>(A)</td> <td><u>430</u></td> <td>(B)</td> </tr> <tr> <td colspan="4" style="text-align: center;">Prevalence Index = B/A = <u>4.30</u></td> </tr> </tbody> </table>	Total % Cover of:	Multiply by:			OBL species <u>0</u>	x 1 =	<u>0</u>		FACW species <u>0</u>	x 2 =	<u>0</u>		FAC species <u>20</u>	x 3 =	<u>60</u>		FACU species <u>30</u>	x 4 =	<u>120</u>		UPL species <u>50</u>	x 5 =	<u>250</u>		Column Totals: <u>100</u>	(A)	<u>430</u>	(B)	Prevalence Index = B/A = <u>4.30</u>			
Total % Cover of:	Multiply by:																																			
OBL species <u>0</u>	x 1 =	<u>0</u>																																		
FACW species <u>0</u>	x 2 =	<u>0</u>																																		
FAC species <u>20</u>	x 3 =	<u>60</u>																																		
FACU species <u>30</u>	x 4 =	<u>120</u>																																		
UPL species <u>50</u>	x 5 =	<u>250</u>																																		
Column Totals: <u>100</u>	(A)	<u>430</u>	(B)																																	
Prevalence Index = B/A = <u>4.30</u>																																				
2. _____																																				
3. _____																																				
4. _____																																				
5. _____																																				
6. _____																																				
7. _____																																				
	20	=Total Cover																																		
Sapling/Shrub Stratum (Plot size: <u>15</u>)																																				
1. _____																																				
2. _____																																				
3. _____																																				
4. _____																																				
5. _____																																				
6. _____																																				
7. _____																																				
		=Total Cover																																		
Herb Stratum (Plot size: <u>5</u>)																																				
1. <u>Fragaria vesca</u>	50	Yes	UPL	Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>2</u> - Dominance Test is >50% <u>3</u> - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u>Problematic Hydrophytic Vegetation¹ (Explain)</u> ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																																
2. <u>Galium aparine</u>	20	Yes	FACU																																	
3. <u>Alliaria petiolata</u>	10	No	FACU																																	
4. _____																																				
5. _____																																				
6. _____																																				
7. _____																																				
8. _____																																				
9. _____																																				
10. _____																																				
11. _____																																				
12. _____																																				
	80	=Total Cover																																		
Woody Vine Stratum (Plot size: <u>30</u>)																																				
1. _____																																				
2. _____																																				
3. _____																																				
4. _____																																				
		=Total Cover																																		

Definitions of Vegetation Strata:

Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vines – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes No X

Remarks: (Include photo numbers here or on a separate sheet.)

SOIL

Sampling Point	UPL F
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 6/29/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet G
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: 5
 Subregion (LRR or MLRA): LRR R Lat: 41°58'48.99"N Long: 74°10'59.81"W Datum: NAD 83
 Soil Map Unit Name: Valois very bouldery soils NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: <u>Wetland G</u>
Hydric Soil Present? Yes <u>X</u> No _____	
Wetland Hydrology Present? Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) Wetland G was located on the south side of the rail corridor, opposite from Wetland F's western edge.	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) <u>X</u> High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) <u>X</u> Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) <u>X</u> Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>2</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: The soil surface was saturated and water table was within 2" of the surface. Drainage patterns were also visible.		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet G

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																																	
1. <u>Acer rubrum</u>	<u>15</u>	<u>Yes</u>	<u>FAC</u>	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>3</u> (A) Total Number of Dominant Species Across All Strata: <u>5</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>60.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 40%;">Total % Cover of:</th> <th style="width: 20%;"></th> <th style="width: 20%;">Multiply by:</th> <th style="width: 20%;"></th> </tr> </thead> <tbody> <tr> <td>OBL species</td> <td><u>45</u></td> <td>x 1 =</td> <td><u>45</u></td> </tr> <tr> <td>FACW species</td> <td><u>40</u></td> <td>x 2 =</td> <td><u>80</u></td> </tr> <tr> <td>FAC species</td> <td><u>15</u></td> <td>x 3 =</td> <td><u>45</u></td> </tr> <tr> <td>FACU species</td> <td><u>25</u></td> <td>x 4 =</td> <td><u>100</u></td> </tr> <tr> <td>UPL species</td> <td><u>0</u></td> <td>x 5 =</td> <td><u>0</u></td> </tr> <tr> <td>Column Totals:</td> <td><u>125</u></td> <td>(A)</td> <td><u>270</u> (B)</td> </tr> <tr> <td colspan="4">Prevalence Index = B/A = <u>2.16</u></td> </tr> </tbody> </table>	Total % Cover of:		Multiply by:		OBL species	<u>45</u>	x 1 =	<u>45</u>	FACW species	<u>40</u>	x 2 =	<u>80</u>	FAC species	<u>15</u>	x 3 =	<u>45</u>	FACU species	<u>25</u>	x 4 =	<u>100</u>	UPL species	<u>0</u>	x 5 =	<u>0</u>	Column Totals:	<u>125</u>	(A)	<u>270</u> (B)	Prevalence Index = B/A = <u>2.16</u>			
Total % Cover of:		Multiply by:																																		
OBL species	<u>45</u>	x 1 =	<u>45</u>																																	
FACW species	<u>40</u>	x 2 =	<u>80</u>																																	
FAC species	<u>15</u>	x 3 =	<u>45</u>																																	
FACU species	<u>25</u>	x 4 =	<u>100</u>																																	
UPL species	<u>0</u>	x 5 =	<u>0</u>																																	
Column Totals:	<u>125</u>	(A)	<u>270</u> (B)																																	
Prevalence Index = B/A = <u>2.16</u>																																				
2. <u>Fraxinus americana</u>	<u>15</u>	<u>Yes</u>	<u>FACU</u>																																	
3. _____	_____	_____	_____																																	
4. _____	_____	_____	_____																																	
5. _____	_____	_____	_____																																	
6. _____	_____	_____	_____																																	
7. _____	_____	_____	_____																																	
<u>30</u> =Total Cover																																				
Sapling/Shrub Stratum (Plot size: <u>15</u>)				Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																																
1. <u>Fagus grandifolia</u>	<u>10</u>	<u>Yes</u>	<u>FACU</u>																																	
2. _____	_____	_____	_____																																	
3. _____	_____	_____	_____																																	
4. _____	_____	_____	_____																																	
5. _____	_____	_____	_____																																	
6. _____	_____	_____	_____																																	
7. _____	_____	_____	_____																																	
<u>10</u> =Total Cover																																				
Herb Stratum (Plot size: <u>5</u>)				Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes <u>X</u> No _____																																
1. <u>Impatiens capensis</u>	<u>40</u>	<u>Yes</u>	<u>FACW</u>																																	
2. <u>Carex stipata</u>	<u>30</u>	<u>Yes</u>	<u>OBL</u>																																	
3. <u>Glyceria canadensis</u>	<u>15</u>	<u>No</u>	<u>OBL</u>																																	
4. _____	_____	_____	_____																																	
5. _____	_____	_____	_____																																	
6. _____	_____	_____	_____																																	
7. _____	_____	_____	_____																																	
8. _____	_____	_____	_____																																	
9. _____	_____	_____	_____																																	
10. _____	_____	_____	_____																																	
11. _____	_____	_____	_____																																	
12. _____	_____	_____	_____																																	
<u>85</u> =Total Cover																																				
Woody Vine Stratum (Plot size: <u>30</u>)																																				
1. _____	_____	_____	_____																																	
2. _____	_____	_____	_____																																	
3. _____	_____	_____	_____																																	
4. _____	_____	_____	_____																																	
_____ =Total Cover																																				

 Remarks: (Include photo numbers here or on a separate sheet.)
 The dominance test was indicated for hydrophytic vegetation.

SOIL

Sampling Point Wet G**Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)**

Depth (inches)	Matrix		Redox Features				Texture	Remarks
	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²		
0-2	10YR 2/2	100					Loamy/Clayey	
2-6	10YR 3/2	60	10YR 5/8	20	C	M	Loamy/Clayey	Prominent redox concentrations
			10YR 6/8	20	C	M		Prominent redox concentrations
6-10	10YR 3/2	60	10YR 6/8	25	C	M	Loamy/Clayey	Prominent redox concentrations
			10YR 5/8	15	C	M		Prominent redox concentrations
10-23	10YR 3/3	70	10YR 4/6	30	C	M	Loamy/Clayey	Distinct redox concentrations

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains.²Location: PL=Pore Lining, M=Matrix.**Hydric Soil Indicators:**

<input type="checkbox"/> Histosol (A1)	<input type="checkbox"/> Polyvalue Below Surface (S8) (LRR R, MLRA 149B)
<input type="checkbox"/> Histic Epipedon (A2)	<input type="checkbox"/> Thin Dark Surface (S9) (LRR R, MLRA 149B)
<input type="checkbox"/> Black Histic (A3)	<input type="checkbox"/> High Chroma Sands (S11) (LRR K, L)
<input type="checkbox"/> Hydrogen Sulfide (A4)	<input type="checkbox"/> Loamy Mucky Mineral (F1) (LRR K, L)
<input type="checkbox"/> Stratified Layers (A5)	<input type="checkbox"/> Loamy Gleyed Matrix (F2)
<input type="checkbox"/> Depleted Below Dark Surface (A11)	<input type="checkbox"/> Depleted Matrix (F3)
<input type="checkbox"/> Thick Dark Surface (A12)	<input checked="" type="checkbox"/> Redox Dark Surface (F6)
<input type="checkbox"/> Sandy Mucky Mineral (S1)	<input type="checkbox"/> Depleted Dark Surface (F7)
<input type="checkbox"/> Sandy Gleyed Matrix (S4)	<input type="checkbox"/> Redox Depressions (F8)
<input type="checkbox"/> Sandy Redox (S5)	<input type="checkbox"/> Marl (F10) (LRR K, L)
<input type="checkbox"/> Stripped Matrix (S6)	
<input type="checkbox"/> Dark Surface (S7)	

Indicators for Problematic Hydric Soils³:

<input type="checkbox"/> 2 cm Muck (A10) (LRR K, L, MLRA 149B)
<input type="checkbox"/> Coast Prairie Redox (A16) (LRR K, L, R)
<input type="checkbox"/> 5 cm Mucky Peat or Peat (S3) (LRR K, L, R)
<input type="checkbox"/> Polyvalue Below Surface (S8) (LRR K, L)
<input type="checkbox"/> Thin Dark Surface (S9) (LRR K, L)
<input type="checkbox"/> Iron-Manganese Masses (F12) (LRR K, L, R)
<input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 149B)
<input type="checkbox"/> Mesic Spodic (TA6) (MLRA 144A, 145, 149B)
<input type="checkbox"/> Red Parent Material (F21)
<input type="checkbox"/> Very Shallow Dark Surface (F22)
<input type="checkbox"/> Other (Explain in Remarks)

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.**Restrictive Layer (if observed):**

Type: _____

Depth (inches): _____

Hydric Soil Present? Yes ☒ No ☐**Remarks:**

The soil indicator, F6 (redox dark surface), was met within the first 6" of soil. Both layers had a matrix of 3 or less and chroma of 2 or less; from 2-6", prominent redox concentrations were present, totalling 40%.

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 6/29/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL G
 Investigator(s): Johanna Duffy, Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): _____ Local relief (concave, convex, none): _____ Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: _____ Long: _____ Datum: _____
 Soil Map Unit Name: VaB NWI classification: _____

Are climatic / hydrologic conditions on the site typical for this time of year? Yes _____ No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes _____ No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u> Hydric Soil Present? Yes _____ No <u>X</u> Wetland Hydrology Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Remarks: (Explain alternative procedures here or in a separate report.)	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)	<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____ Saturation Present? Yes _____ No <u>X</u> Depth (inches): _____ (includes capillary fringe)	Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available: Remarks:	

VEGETATION – Use scientific names of plants.

 Sampling Point: UPL G

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	<u>15</u>	<u>Yes</u>		Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>1</u> (A) Total Number of Dominant Species Across All Strata: <u>6</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>16.7%</u> (A/B)																
2. _____	<u>15</u>	<u>Yes</u>																		
3. _____																				
4. _____																				
5. _____																				
6. _____																				
7. _____																				
	<u>30</u>	=Total Cover		Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th style="width: 50%;">Total % Cover of:</th> <th style="width: 50%;">Multiply by:</th> </tr> <tr> <td>OBL species <u>0</u></td> <td>x 1 = <u>0</u></td> </tr> <tr> <td>FACW species <u>0</u></td> <td>x 2 = <u>0</u></td> </tr> <tr> <td>FAC species <u>25</u></td> <td>x 3 = <u>75</u></td> </tr> <tr> <td>FACU species <u>10</u></td> <td>x 4 = <u>40</u></td> </tr> <tr> <td>UPL species <u>15</u></td> <td>x 5 = <u>75</u></td> </tr> <tr> <td>Column Totals: <u>50</u></td> <td>(A) <u>190</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>3.80</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>0</u>	x 1 = <u>0</u>	FACW species <u>0</u>	x 2 = <u>0</u>	FAC species <u>25</u>	x 3 = <u>75</u>	FACU species <u>10</u>	x 4 = <u>40</u>	UPL species <u>15</u>	x 5 = <u>75</u>	Column Totals: <u>50</u>	(A) <u>190</u> (B)	Prevalence Index = B/A = <u>3.80</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>0</u>	x 1 = <u>0</u>																			
FACW species <u>0</u>	x 2 = <u>0</u>																			
FAC species <u>25</u>	x 3 = <u>75</u>																			
FACU species <u>10</u>	x 4 = <u>40</u>																			
UPL species <u>15</u>	x 5 = <u>75</u>																			
Column Totals: <u>50</u>	(A) <u>190</u> (B)																			
Prevalence Index = B/A = <u>3.80</u>																				
Sapling/Shrub Stratum (Plot size: <u>15</u>)				Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>2</u> - Dominance Test is >50% <u>3</u> - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
1. _____	<u>10</u>	<u>Yes</u>																		
2. _____																				
3. _____																				
4. _____																				
5. _____																				
6. _____																				
	<u>10</u>	=Total Cover		Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.																
Herb Stratum (Plot size: <u>5</u>)					Hydrophytic Vegetation Present? Yes <u> </u> No <u>X</u>															
1. <u>Microstegium vimineum</u>	<u>20</u>	<u>Yes</u>	<u>FAC</u>																	
2. <u>Fragaria vesca</u>	<u>15</u>	<u>Yes</u>	<u>UPL</u>																	
3. <u>Quercus rubra</u>	<u>10</u>	<u>Yes</u>	<u>FACU</u>																	
4. <u>Toxicodendron radicans</u>	<u>5</u>	<u>No</u>	<u>FAC</u>																	
5. _____																				
6. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				
	<u>50</u>	=Total Cover		Woody Vine Stratum (Plot size: <u>30</u>)																
1. _____																				
2. _____																				
3. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
4. _____																				
5. _____																				
6. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
7. _____																				
8. _____																				
9. _____																				
				Woody Vine Stratum (Plot size: <u>30</u>)																
10. _____																				
11. _____																				
12. _____																				

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 7/7/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet O
 Investigator(s): Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: 10
 Subregion (LRR or MLRA): LRR R Lat: 41°58'20.68"N Long: 74°14'37.94"W Datum: NAD 83
 Soil Map Unit Name: Red Hook gravelly silt loam NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: <u>Wetland O</u>
Hydric Soil Present? Yes <u>X</u> No _____	
Wetland Hydrology Present? Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) The wetland was located in a low spot crossing the rail corridor with no observed inlet or outlet.	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) <u>X</u> High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) <u>X</u> Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>1</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: A high water table was present within 1" of the soil surface with saturation at surface. Additionally, hydrogen sulfide odor was noticed.		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet O

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>1</u> (A) Total Number of Dominant Species Across All Strata: <u>1</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>100.0%</u> (A/B) Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th>Total % Cover of:</th> <th>Multiply by:</th> </tr> <tr> <td>OBL species <u>20</u></td> <td>x 1 = <u>20</u></td> </tr> <tr> <td>FACW species <u>60</u></td> <td>x 2 = <u>120</u></td> </tr> <tr> <td>FAC species <u>25</u></td> <td>x 3 = <u>75</u></td> </tr> <tr> <td>FACU species <u>0</u></td> <td>x 4 = <u>0</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>105</u> (A)</td> <td><u>215</u> (B)</td> </tr> <tr> <td colspan="2">Prevalence Index = B/A = <u>2.05</u></td> </tr> </table>	Total % Cover of:	Multiply by:	OBL species <u>20</u>	x 1 = <u>20</u>	FACW species <u>60</u>	x 2 = <u>120</u>	FAC species <u>25</u>	x 3 = <u>75</u>	FACU species <u>0</u>	x 4 = <u>0</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>105</u> (A)	<u>215</u> (B)	Prevalence Index = B/A = <u>2.05</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>20</u>	x 1 = <u>20</u>																			
FACW species <u>60</u>	x 2 = <u>120</u>																			
FAC species <u>25</u>	x 3 = <u>75</u>																			
FACU species <u>0</u>	x 4 = <u>0</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>105</u> (A)	<u>215</u> (B)																			
Prevalence Index = B/A = <u>2.05</u>																				
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. _____	_____	_____	_____	Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
5. _____	_____	_____	_____																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
		=Total Cover																		
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Impatiens capensis</u>	<u>60</u>	<u>Yes</u>	<u>FACW</u>	Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes <u>X</u> No <u> </u>																
2. <u>Microstegium vimineum</u>	<u>20</u>	<u>No</u>	<u>FAC</u>																	
3. <u>Persicaria sagittata</u>	<u>15</u>	<u>No</u>	<u>OBL</u>																	
4. <u>Scirpus atrovirens</u>	<u>5</u>	<u>No</u>	<u>OBL</u>																	
5. <u>Urtica dioica</u>	<u>5</u>	<u>No</u>	<u>FAC</u>																	
6. _____	_____	_____	_____																	
7. _____	_____	_____	_____																	
8. _____	_____	_____	_____																	
9. _____	_____	_____	_____																	
10. _____	_____	_____	_____																	
11. _____	_____	_____	_____																	
12. _____	_____	_____	_____																	
		105 =Total Cover																		
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____	_____	_____	_____																	
2. _____	_____	_____	_____																	
3. _____	_____	_____	_____																	
4. _____	_____	_____	_____																	
		=Total Cover																		

 Remarks: (Include photo numbers here or on a separate sheet.)
 A prevalence of hydrophytic vegetation was located within the wetland.

SOIL

Sampling Point	Wet O
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 7/7/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL O
 Investigator(s): Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Terrace Local relief (concave, convex, none): Convex Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: 41°58'20.68"N Long: 74°14'37.94"W Datum: NAD 83
 Soil Map Unit Name: _____ NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes _____ No <u>X</u>	
Wetland Hydrology Present? Yes _____ No <u>X</u>	
Remarks: (Explain alternative procedures here or in a separate report.)	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required; check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____ Saturation Present? Yes _____ No <u>X</u> Depth (inches): _____ (includes capillary fringe)		Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

Sampling Point: UPL O

Tree Stratum (Plot size: 30)		Absolute % Cover	Dominant Species?	Indicator Status
1.	<i>Acer pensylvanicum</i>	10	Yes	FACU
2.	<i>Robinia pseudoacacia</i>	10	Yes	FACU
3.				
4.				
5.				
6.				
7.				
		20	=Total Cover	
Sapling/Shrub Stratum (Plot size: 15)		Absolute % Cover	Dominant Species?	Indicator Status
1.	<i>Acer pensylvanicum</i>	80	Yes	FACU
2.				
3.				
4.				
5.				
6.				
7.				
		80	=Total Cover	
Herb Stratum (Plot size: 5)		Absolute % Cover	Dominant Species?	Indicator Status
1.	<i>Fallopia japonica</i>	20	Yes	FACU
2.				
3.				
4.				
5.				
6.				
7.				
8.				
9.				
10.				
11.				
12.				
		20	=Total Cover	
Woody Vine Stratum (Plot size: 30)		Absolute % Cover	Dominant Species?	Indicator Status
1.				
2.				
3.				
4.				
			=Total Cover	

Dominance Test worksheet:

Number of Dominant Species That Are OBL, FACW, or FAC: 0 (A)

Total Number of Dominant Species Across All Strata: 4 (B)

Percent of Dominant Species That Are OBL, FACW, or FAC: 0.0% (A/B)

Prevalence Index worksheet:

Total % Cover of:	Multiply by:
OBL species 0	x 1 = 0
FACW species 0	x 2 = 0
FAC species 0	x 3 = 0
FACU species 120	x 4 = 480
UPL species 0	x 5 = 0
Column Totals: 120 (A)	480 (B)
Prevalence Index = B/A = 4.00	

Hydrophytic Vegetation Indicators:

1 - Rapid Test for Hydrophytic Vegetation

2 - Dominance Test is >50%

3 - Prevalence Index is ≤3.0¹

4 - Morphological Adaptations¹ (Provide supporting data in Remarks or on a separate sheet)

Problematic Hydrophytic Vegetation¹ (Explain)

¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.

Definitions of Vegetation Strata:

Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vines – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes No X

SOIL

Sampling Point	UPL O
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 7/7/16
 Applicant/Owner: Ulster County State: NY Sampling Point: Wet P
 Investigator(s): Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): Toe of slope Local relief (concave, convex, none): concave Slope %: 20
 Subregion (LRR or MLRA): LRR R Lat: 42° 0'2.59"N Long: 74°16'12.76"W Datum: NAD 83
 Soil Map Unit Name: Tunkhannock gravelly loam NWI classification: PEM

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: <u>Wetland P</u>
Hydric Soil Present? Yes <u>X</u> No _____	
Wetland Hydrology Present? Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) At the base of a steep slope, this wetland was located north of the Esopus Creek.	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) <u>X</u> Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)		<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) <u>X</u> Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) <u>X</u> Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) <u>X</u> FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____ Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>3</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks: Saturation was present within 3" of the soil surface. Drainage patterns were visible in distinctly bent vegetation.		

VEGETATION – Use scientific names of plants.

 Sampling Point: Wet P

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. <u>Fraxinus americana</u>	10	Yes	FACU	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>2</u> (A) Total Number of Dominant Species Across All Strata: <u>3</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>66.7%</u> (A/B)																
2. _____																				
3. _____																				
4. _____																				
5. _____																				
6. _____																				
7. _____																				
	10	=Total Cover		Prevalence Index worksheet: <table style="width: 100%;"> <thead> <tr> <th style="width: 40%;">Total % Cover of:</th> <th style="width: 60%;">Multiply by:</th> </tr> </thead> <tbody> <tr> <td>OBL species <u>7</u></td> <td>x 1 = <u>7</u></td> </tr> <tr> <td>FACW species <u>45</u></td> <td>x 2 = <u>90</u></td> </tr> <tr> <td>FAC species <u>45</u></td> <td>x 3 = <u>135</u></td> </tr> <tr> <td>FACU species <u>10</u></td> <td>x 4 = <u>40</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>107</u> (A)</td> <td><u>272</u> (B)</td> </tr> <tr> <td colspan="2" style="text-align: center;">Prevalence Index = B/A = <u>2.54</u></td> </tr> </tbody> </table>	Total % Cover of:	Multiply by:	OBL species <u>7</u>	x 1 = <u>7</u>	FACW species <u>45</u>	x 2 = <u>90</u>	FAC species <u>45</u>	x 3 = <u>135</u>	FACU species <u>10</u>	x 4 = <u>40</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>107</u> (A)	<u>272</u> (B)	Prevalence Index = B/A = <u>2.54</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>7</u>	x 1 = <u>7</u>																			
FACW species <u>45</u>	x 2 = <u>90</u>																			
FAC species <u>45</u>	x 3 = <u>135</u>																			
FACU species <u>10</u>	x 4 = <u>40</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>107</u> (A)	<u>272</u> (B)																			
Prevalence Index = B/A = <u>2.54</u>																				
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. _____																				
2. _____																				
3. _____																				
4. _____																				
5. _____																				
6. _____																				
7. _____																				
		=Total Cover																		
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Microstegium vimineum</u>	45	Yes	FAC	Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>X</u> 2 - Dominance Test is >50% <u>X</u> 3 - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
2. <u>Impatiens capensis</u>	45	Yes	FACW																	
3. <u>Scirpus atrovirens</u>	5	No	OBL																	
4. <u>Juncus effusus</u>	2	No	OBL																	
5. _____																				
6. _____																				
7. _____																				
8. _____																				
9. _____																				
10. _____																				
11. _____																				
12. _____																				
	97	=Total Cover																		
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____																				
2. _____																				
3. _____																				
4. _____																				
		=Total Cover																		

Definitions of Vegetation Strata:

Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vines – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes X No

 Remarks: (Include photo numbers here or on a separate sheet.)
 A dominance of wetland vegetation was present.

SOIL

Sampling Point	Wet P
----------------	-------

[illegible]

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail City/County: Olive/Ulster Sampling Date: 7/7/16
 Applicant/Owner: Ulster County State: NY Sampling Point: UPL P
 Investigator(s): Corinne Steinmuller Section, Township, Range: _____
 Landform (hillside, terrace, etc.): _____ Local relief (concave, convex, none): _____ Slope %: _____
 Subregion (LRR or MLRA): LRR R Lat: 42° 0'2.59"N Long: 74°16'12.76"W Datum: NAD 83
 Soil Map Unit Name: TkB NWI classification: _____

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u> Hydric Soil Present? Yes _____ No <u>X</u> Wetland Hydrology Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Remarks: (Explain alternative procedures here or in a separate report.)	

HYDROLOGY

Wetland Hydrology Indicators: <u>Primary Indicators (minimum of one is required: check all that apply)</u> _____ Surface Water (A1) _____ Water-Stained Leaves (B9) _____ High Water Table (A2) _____ Aquatic Fauna (B13) _____ Saturation (A3) _____ Marl Deposits (B15) _____ Water Marks (B1) _____ Hydrogen Sulfide Odor (C1) _____ Sediment Deposits (B2) _____ Oxidized Rhizospheres on Living Roots (C3) _____ Drift Deposits (B3) _____ Presence of Reduced Iron (C4) _____ Algal Mat or Crust (B4) _____ Recent Iron Reduction in Tilled Soils (C6) _____ Iron Deposits (B5) _____ Thin Muck Surface (C7) _____ Inundation Visible on Aerial Imagery (B7) _____ Other (Explain in Remarks) _____ Sparsely Vegetated Concave Surface (B8)	<u>Secondary Indicators (minimum of two required)</u> _____ Surface Soil Cracks (B6) _____ Drainage Patterns (B10) _____ Moss Trim Lines (B16) _____ Dry-Season Water Table (C2) _____ Crayfish Burrows (C8) _____ Saturation Visible on Aerial Imagery (C9) _____ Stunted or Stressed Plants (D1) _____ Geomorphic Position (D2) _____ Shallow Aquitard (D3) _____ Microtopographic Relief (D4) _____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____ Saturation Present? Yes _____ No <u>X</u> Depth (inches): _____ (includes capillary fringe)	Wetland Hydrology Present? Yes _____ No <u>X</u>
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available: Remarks:	

VEGETATION – Use scientific names of plants.

 Sampling Point: UPL P

Tree Stratum (Plot size: <u>30</u>)	Absolute % Cover	Dominant Species?	Indicator Status																	
1. <u>Fraxinus americana</u>	25	Yes	FACU	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: <u>1</u> (A) Total Number of Dominant Species Across All Strata: <u>2</u> (B) Percent of Dominant Species That Are OBL, FACW, or FAC: <u>50.0%</u> (A/B)																
2. _____																				
3. _____																				
4. _____																				
5. _____																				
6. _____																				
7. _____																				
	25	=Total Cover		Prevalence Index worksheet: <table style="width: 100%;"> <thead> <tr> <th style="width: 40%;">Total % Cover of:</th> <th style="width: 60%;">Multiply by:</th> </tr> </thead> <tbody> <tr> <td>OBL species <u>0</u></td> <td>x 1 = <u>0</u></td> </tr> <tr> <td>FACW species <u>0</u></td> <td>x 2 = <u>0</u></td> </tr> <tr> <td>FAC species <u>50</u></td> <td>x 3 = <u>150</u></td> </tr> <tr> <td>FACU species <u>25</u></td> <td>x 4 = <u>100</u></td> </tr> <tr> <td>UPL species <u>0</u></td> <td>x 5 = <u>0</u></td> </tr> <tr> <td>Column Totals: <u>75</u></td> <td>(A) <u>250</u> (B)</td> </tr> <tr> <td colspan="2" style="text-align: center;">Prevalence Index = B/A = <u>3.33</u></td> </tr> </tbody> </table>	Total % Cover of:	Multiply by:	OBL species <u>0</u>	x 1 = <u>0</u>	FACW species <u>0</u>	x 2 = <u>0</u>	FAC species <u>50</u>	x 3 = <u>150</u>	FACU species <u>25</u>	x 4 = <u>100</u>	UPL species <u>0</u>	x 5 = <u>0</u>	Column Totals: <u>75</u>	(A) <u>250</u> (B)	Prevalence Index = B/A = <u>3.33</u>	
Total % Cover of:	Multiply by:																			
OBL species <u>0</u>	x 1 = <u>0</u>																			
FACW species <u>0</u>	x 2 = <u>0</u>																			
FAC species <u>50</u>	x 3 = <u>150</u>																			
FACU species <u>25</u>	x 4 = <u>100</u>																			
UPL species <u>0</u>	x 5 = <u>0</u>																			
Column Totals: <u>75</u>	(A) <u>250</u> (B)																			
Prevalence Index = B/A = <u>3.33</u>																				
Sapling/Shrub Stratum (Plot size: <u>15</u>)																				
1. _____																				
2. _____																				
3. _____																				
4. _____																				
5. _____																				
6. _____																				
7. _____																				
		=Total Cover																		
Herb Stratum (Plot size: <u>5</u>)																				
1. <u>Microstegium vimineum</u>	50	Yes	FAC	Hydrophytic Vegetation Indicators: <u>1</u> - Rapid Test for Hydrophytic Vegetation <u>2</u> - Dominance Test is >50% <u>3</u> - Prevalence Index is ≤3.0 ¹ <u>4</u> - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <u> </u> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.																
2. _____																				
3. _____																				
4. _____																				
5. _____																				
6. _____																				
7. _____																				
8. _____																				
9. _____																				
10. _____																				
11. _____																				
12. _____																				
	50	=Total Cover																		
Woody Vine Stratum (Plot size: <u>30</u>)																				
1. _____																				
2. _____																				
3. _____																				
4. _____																				
		=Total Cover																		
Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.																				
Hydrophytic Vegetation Present? Yes <u> </u> No <u> X </u>																				

Remarks: (Include photo numbers here or on a separate sheet.)

SOIL

Sampling Point	UPL P
----------------	-------

[illegible]

Appendix B

Site Photographs



Photo 1. Wetland A looking east.



Photo 2. Wetland B looking south.



Photo 3. Wetland C looking south.



Photo 4. Wetland D looking east.



Photo 5. Wetland E looking south.



Photo 6. Wetland F looking east.



Photo 7. Wetland G looking south.



Photo 8. Wetland J looking north.



Photo 9. Wetland K on either side of rail, looking east.



Photo 10. Wetland K looking north.



Photo 11. Wetland M looking east.



Photo 12. West of Wetlands M and N.



Photo 13. Wetland N drainage continuing northwest.



Photo 14. Wetland O looking east.



Photo 15. Wetland P looking north.



Photo 16. Typical culvert under rail.



Photo 17. Typical stream crossing south of railway, from culvert.



Photo 18. Flow of stream through large culvert.



Photo 19. Typical stream through corridor.



Photo 20. Butternut creek, looking south from failed culvert.



Parks, Recreation, and Historic Preservation

ANDREW M. CUOMO
Governor

ROSE HARVEY
Commissioner

October 3, 2016

Ms. Corinne Steinmuller
Environmental Scientist II
Barton and Loguidice
10 Airline Drive
Albany, NY 12203

Re: DEC
Ashokan Rail Trail
16PR06122

Dear Ms. Steinmuller:

Thank you for requesting the comments of the Division for Historic Preservation of the Office of Parks, Recreation and Historic Preservation (OPRHP). We have reviewed the submitted materials in accordance with the New York State Historic Preservation Act of 1980 (section 14.09 of the New York Parks, Recreation and Historic Preservation Law). These comments are those of the Division for Historic Preservation and relate only to Historic/Cultural resources. They do not include potential impacts that must be considered as part of the environmental review of the project pursuant to the State Environmental Quality Review Act (New York Environmental Conservation Law Article 8) and its implementing regulations (6NYCRR Part 617).

We note that the proposed project is located partially within the National Register eligible Ulster and Delaware Railroad Corridor. The historic section of the railway, extending from Shokan to Phoenicia, is listed under National Register Criterion A for its association with historical development of the towns of Shandaken and Olive from the period 1897-1942. We understand that the proposed project will include construction of a pedestrian and bicycle pathway along the existing rail bed extending approximately 11.5 miles from West Hurley to Olive. The proposed rail trail will affect approximately six miles of the historic railway, and will include removal of the rail and ties, repairs to existing culverts, and construction of multiple trailheads within the twenty foot wide easement.

We are pleased that this adaptive reuse project will retain the rail corridor along with its historic feeling, association, and use as a transportation route. Based on this review, it is the opinion of the SHPO that the proposed project will have No Adverse Impact upon the historic Ulster and Delaware Railroad Corridor provided the following conditions are incorporated into the project:

1. A Preservation Plan is developed for the historic rail corridor. At minimum the Plan will identify all historic structures and engineering features that will be impacted by the project.
 2. Historic interpretation of the railway will be integrated into development of the rail trail. Interpretive materials should include interpretive signage along the rail trail. A qualified professional should be retained to develop the preservation and interpretive plans.
-

3. Materials related to documentation and interpretation of historic features should be submitted to our office for review in the preliminary and pre-final stages.

Any additional measures that would further ensure the preservation and understanding of the historic railway are encouraged. Towards this goal, we suggest the following:

- Small sections of track (roughly 50') may be retained at the beginning and end of the proposed rail trail. One or both ends of this could display the existing heavy gauge rails along with a sample of the previous iteration of light rail as part of an interpretive exhibit.
- Additional historic features including buildings, structures, and engineering features that are identified along the eligible route will be protected and interpreted in accordance with the Preservation Plan.

Consultation with our office should continue as the preservation and interpretation measures suggested above are developed. Plans, specifications, and other documentation requested in this letter should be provided via our Cultural Resource Information System (CRIS) at www.nysparks.com/shpo/online-tools/. Once on the CRIS site, you can log in as a guest and choose "submit" at the very top menu. Next choose "submit new information for an existing project". You will need this project number and your e-mail address.

If you have any questions, I can be reached at (518) 268-2164.

Sincerely,



Weston Davey
Historic Site Restoration Coordinator
weston.davey@parks.ny.gov

via e-mail only

CC: Scott Ballard (DEC)
Charles Laing (NYCDEP)
Christopher White (Ulster County)

Appendix I

Web Soil Survey Map and Soil Data Mart Soil Descriptions



Legend

Project Corridor

ARF - Arnot-Oquaga-Rock outcrop

AcB - Arnot Channery silt loam

LCD - Lackawanna and Swartswood soils, moderately steep

LaC - Lackawanna flaggy silt loam

ML - Made land

MTB - Morris-Tuller complex

Mn - Menlo silt loam

ORD - Oquaga-Arnot-Rock complex, moderately steep

OgB - Oquaga channery silt loam, 3-8% slopes


OIC - Oquaga channery sil loam, 8-15% slopes

QU - Quarry

SEB - Scriba and Morris soils

W - Water

WLB - Wellsboro and Wurtsboro soils



Appendix J

MS4 SWPPP Acceptance Form



Department of
Environmental
Conservation

NYS Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505

MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form

for

Construction Activities Seeking Authorization Under SPDES General Permit

*(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

I. Project Owner/Operator Information

1. Owner/Operator Name:

2. Contact Person:

3. Street Address:

4. City/State/Zip:

II. Project Site Information

5. Project/Site Name:

6. Street Address:

7. City/State/Zip:

III. Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information

8. SWPPP Reviewed by:

9. Title/Position:

10. Date Final SWPPP Reviewed and Accepted:

IV. Regulated MS4 Information

11. Name of MS4:

12. MS4 SPDES Permit Identification Number: NYR20A

13. Contact Person:

14. Street Address:

15. City/State/Zip:

16. Telephone Number:

MS4 SWPPP Acceptance Form - continued

V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative

I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s).
Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.

Printed Name:

Title/Position:

Signature:

Date:

VI. Additional Information

Appendix K

Technical Field Guidance for Spill Reporting and Initial Notification

TECHNICAL
FIELD GUIDANCE

**SPILL REPORTING AND INITIAL
NOTIFICATION REQUIREMENTS**

NOTES

Spill Reporting and Initial Notification Requirements

GUIDANCE SUMMARY AT-A-GLANCE

- Reporting spills is a crucial first step in the response process.
- You should understand the spill reporting requirements to be able to inform the spillers of their responsibilities.
- Several different state, local, and federal laws and regulations require spillers to report petroleum and hazardous materials spills.
- The state and federal reporting requirements are summarized in Exhibit 1.1-1.
- Petroleum spills must be reported to DEC unless they meet all of the following criteria:
 - The spill is known to be less than 5 gallons; and
 - The spill is contained and under the control of the spiller; and
 - The spill has not and will not reach the State's water or any land; and
 - The spill is cleaned up within 2 hours of discovery.

All reportable petroleum spills and most hazardous materials spills must be reported to DEC hotline (1-800-457-7362) within New York State; and (1-518 457-7362) from outside New York State. For spills not deemed reportable, it is strongly recommended that the facts concerning the incident be documented by the spiller and a record maintained for one year.

- Inform the spiller to report the spill to other federal or local authorities, if required.
- Report yourself those spills for which you are unable to locate the responsible spiller.
- Make note of other agencies' emergency response telephone numbers in case you require their on-scene assistance, or if the response is their responsibility and not BSPR's.

NOTES

1.1.1 Notification Requirements for Oil Spills and Hazardous Material Spills

Spillers are required under state law and under certain local and federal laws to report spills. These various requirements, summarized in Exhibit 1.1-1, often overlap; that is, a particular spill might be required to be reported under several laws or regulations and to several authorities. Under state law, all petroleum and most hazardous material spills must be reported to DEC Hotline (1-800-457-7362), within New York State, and to 1-518-457-7362 from outside New York State. Prompt reporting by spillers allows for a quick response, which may reduce the likelihood of any adverse impact to human health and the environment. You will often have to inform spillers of their responsibilities.

Although the spiller is responsible for reporting spills, other persons with knowledge of a spill, leak, or discharge is required to report the incident (see Appendices A and B). You will often have to inform spillers of their responsibilities. You may also have to report spills yourself in situations where the spiller is not known or cannot be located. However, it is the legal responsibility of the spiller to report spills to both state and other authorities.

BSPR personnel also are responsible for notifying other response agencies when the expertise or assistance of other agencies is needed. For example, the local fire department should be notified of spills that pose a potential explosion and/or fire hazard. If such a hazard is detected and the fire department has not been notified, call for their assistance immediately. Fire departments are trained and equipped to respond to these situations; you should not proceed with your response until the fire/safety hazard is eliminated. For more information on interagency coordination in emergency situations see Part 1, Section 3, Emergency Response.

Another important responsibility is notifying health department officials when a drinking water supply is found to be contaminated as a result of a spill. It will be the health department's responsibility to advise you on the health risk associated with any contamination.

Exhibits 1.1-1 and 1.1-2 list the state and federal requirements to report petroleum and hazardous substance spills, respectively. The charts describe the type of material covered, the applicable act or regulation, the agency that must be notified, what must be reported, and the person responsible for reporting. New York state also has a emergency notification network for spill situations (e.g., major chemical releases) that escalate beyond the capabilities of local and regional response agencies/authorities to provide adequate response. The New York State Emergency Management Office (SEMO) coordinates emergency response activities among local, state, and federal government organizations in these cases.

Exhibit 1.1-1

State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Petroleum from any source	Navigation Law Article 12; 17 NYCRR 32.3 and 32.4	DEC Hotline 1-800-457-7362	<p>The notification of a discharge must be immediate, but in no case later than two hours after discharge.</p> <ol style="list-style-type: none"> 1. Name of person making report and his relationship to any person which might be responsible for causing the discharge. 2. Time and date of discharge. 3. Probable source of discharge. 4. The location of the discharge, both geographic and with respect to bodies of water. 5. Type of petroleum discharges. 6. Possible health or fire hazards resulting from the discharge. 7. Amount of petroleum discharged. 8. All actions that are being taken to clean up and remove the discharge. 9. The personnel presently on the scene. 10. Other government agencies that have been or will be notified. 	Any person causing discharge of petroleum. Owner or person in actual or constructive control must notify DEC unless that person has adequate assurance that such notice has already been given.
All aboveground petroleum and underground storage facilities with a combined storage capacity of over 1100 gallons.	ECL §17-1007; 6 NYCRR §613.8	DEC Hotline 1-800-457-7362	<ol style="list-style-type: none"> 1. Report spill incident within two hours of discovery. 2. Also when results of any inventory, record, test, or inspection shows a facility is leaking, that fact must be reported within two hours of discovery. 	Any person with knowledge of a spill, leak, or discharge.
Petroleum contaminated with PCB.	Chemical Bulk Storage Act 6 NYCRR Parts 595, 596, 597	DEC Hotline 1-800-457-7362	Releases of a reportable quantity of PCB oil.	Owner or person in actual or constructive possession or control of the substance, or a person in contractual relationship, who inspects, tests, or repairs for owner.

Exhibit 1.1-1

State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Any liquid (petroleum included) that if released would be likely to pollute lands or waters of the state.	ECL §17-1743	DEC Hotline 1-800-457-7362	Immediate notification that a spill, release, or discharge of any amount has occurred. Owner or person in actual or constructive possession or control of more than 1,100 gallons of the liquid.	
Petroleum Discharge in violation of §311(b)(3) of the Clean Water Act	40 CFR §110.10 (Clean Water Act)	<ol style="list-style-type: none"> National Response Center (NRC) 1-800-424-8802. If not possible to notify NRC, notify Coast Guard or pre-designated on-scene coordinator. If not possible to notify either 1 or 2, reports may be made immediately to nearest Coast Guard units, provided NRC notified as soon as possible. 	Immediate notification as soon as there is knowledge of an oil discharge that violates water quality standards or causes sheen on navigable waters. Procedures for notice are set forth in 33 CFR Part 153, Subpart B, and in the National Oil and Hazardous Substances Pollution Contingency Plan, 40 CFR Part 300, Subpart E.	Person in charge of vessel or on-shore or off-shore facility.
Petroleum, petroleum by-products or other dangerous liquid commodities that may create a hazardous or toxic condition spilled into navigable waters.	33 CFR 126.29 (Ports and Waters Safety Act)	Captain of the Port or District Commander	As soon as discharge occurs, owner or master of vessel must immediately report that a discharge has occurred.	Owner or master of vessel or owner or operator of the facility at which the discharge occurred.

Exhibit 1.1-1

State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges
(continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Petroleum or hazardous substance from a vessel, on-shore or off-shore facility in violation of §311(b)(3) of the Clean Water Act.	33 CFR 153.203 (Clean Water Act)	<p>1. NRC U.S. Coast Guard, 2100 Second Street, SW, Washington, DC 20593; 1-800-424-8802.</p> <p>2. Where direct reporting not practicable, reports may be made to the Coast Guard (District Offices), the 3rd and 9th district of the EPA regional office at 26 Federal Plaza, NY, NY 10278; 1-201-548-8730.</p> <p>3. Where none of the above is possible, may contact nearest Coast Guard unit, provided NRC notified as soon as possible.</p>	Any discharger shall immediately notify the NRC of such discharge.	Person in charge of vessel or facility.

Exhibit 1.1-2

State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Any hazardous substance pursuant to Article 37. Does not include petroleum.	Chemical Bulk Storage Act 6 NYCRR Parts 595, 596, 597; ECL 40-0113(d)	DEC Hotline 1-800-457-7362	Releases of a reportable quantity of a hazardous substance.	Owner or person in actual or constructive possession or control of the substance, or a person in contractual relationship, who inspects, tests, or repairs for owner.
Hazardous materials or substances as defined in 49 CFR §171.8 that are transported. (See federal reporting requirements.)	Transportation Law 14(f); 17 NYCRR 507.4(b)	Local fire department or police department or local municipality	<p>Immediate notification must be given of incident in which any of the following occurs as a direct result of a spill of hazardous materials:</p> <ol style="list-style-type: none"> 1. Person is killed. 2. Person receives injuries requiring hospitalization. 3. Estimated damage to carrier or other property exceeds \$50,000. 4. Fire, breakage, spillage, or suspected contamination due to radioactive materials. 5. Fire, breakage, spillage, or suspected contamination involving etiologic agents. 6. Situation is such that, in the judgment of the carrier, a continuing danger to life or property exists at the scene of the incident. 	All persons and carriers engaged in the transportation of hazardous materials.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges
(continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Hazardous materials (wastes included) that are transported, whose carrier is involved in an accident.	Department of Transportation Regulations 49 CFR 171.15; 17 NYCRR Part 924; 17 NYCRR Part 507	<ol style="list-style-type: none"> 1. U.S. Department of Transportation 1-800-424-8802 2. DEC Hotline 1-800-457-7362 3. Rail Carrier On-Duty 518-457-1046 Off-Duty 518-457-6164 4. Notify local police or fire department. 	<p>Notice should be given by telephone at the earliest practicable moment and should include:</p> <ol style="list-style-type: none"> 1. Name of reporter. 2. Name and address of carrier represented by reporter. 3. Phone number where reporter can be contacted. 4. Date, time, and location of incident. 5. The extent of injuries, if any. 6. Classification, name and quantity of hazardous materials involved, if available. 7. Type of incident and nature of hazardous material involved and whether a continuing danger to life exists at scene. 8. Each carrier making this report must also make the report required by §171.16. 	<p>Each carrier that transports hazardous materials involves in an accident that causes any of the following as a direct result:</p> <ol style="list-style-type: none"> 1. A person is killed 2. A person receives injuries requiring hospitalization 3. Estimated damage to carrier or other property exceeds \$50,000 4. Fire, breakage, spillage, suspected or otherwise involving radioactive material. 5. Fire, breakage, spillage, suspected contamination involving etiologic agents. 6. Situation is such that carrier thinks it should be reported in accordance with paragraph b.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges
(continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Reportable quantity of a hazardous substance into navigable waters or adjoining shorelines. Substances are listed in 40 CFR 302.4.	Department of Transportation Regulations 49 CFR §171.16 as authorized by the Hazardous Materials Transportation Act	U.S. Coast Guard National Response Center (NRC), 1-800-424-8802 or 1-202-267-2675	<p>As soon as person in charge becomes aware of a spill incident, he must notify NRC and provide the following information:</p> <ol style="list-style-type: none"> 1. The information required by 49 CFR §171.15 (see above). 2. Name of shipper of hazardous substance. 3. Quantity of hazardous substance discharged, if known. 4. If person in charge is incapacitated, carrier shall make the notification. 5. Estimate of quantity of hazardous substance removed from the scene and the manner of disposition of any unremoved hazardous substance shall be entered in Part (H) of the report required by 49 CFR 171.16 (see above). 	Person in charge of aircraft, vessel, transport vehicle, or facility. Must inform NRC directly, or indirectly through carrier.
Reportable quantity of a hazardous substance from vessel, on-shore or off-shore facility. Substances and requirements specified in 40 CFR §117.3.	40 CFR §117.21 as authorized under the FWPCA	NRC 1-800-424-8802. If not practicable report may be made to the Coast Guard (3rd or 9th Districts) District Offices or to EPA, designated On-Scene Coordinator, Region II, 26 Federal Plaza, NY, NY 10278; 1-201-548-8730	Immediate notification is required.	Person in charge of vessel, or on-shore or off-shore facility

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges
(continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Facilities where a hazardous chemical is produced, used, or stored, and there is a reportable quantity of any extremely hazardous substance as set out in Appendix A to 40 CFR 355 or a CERCLA hazardous substance as specified in 40 CFR 302.4. (This section does not apply to a release that does not go beyond the facility, that emanates from a facility that is federally permitted, is continuous as defined under §103(f) of CERCLA or to any release exempt from CERCLA §103(a) reporting under §101(22) of CERCLA.)	40 CFR 355.40 (SARA) Releases of CERCLA Hazardous Substances are subject to release reporting requirements of CERCLA §103, codified at 40 CFR Part 302, in addition to being subject to the requirements of this Part.	Community emergency coordinator for the local emergency planning committee of any area likely to be affected and the State Emergency Response Commission of any state likely to be affected by the release. If there is no local emergency planning commission notification shall be made to relevant local emergency response personnel.	Immediately notify agencies at left and provide the following information when available: <ol style="list-style-type: none"> 1. Chemical name or identity of any substance involved in the release. 2. Indication of whether the substance is an extremely hazardous substance. 3. An estimate of the quantity released. 4. Time and duration of release. 5. Medium or media into which the release occurred. 6. Known health risks associated with emergency and where appropriate advice regarding medical attention for those exposed. 7. Proper precautions/actions that should be taken, including evacuation. 8. Names and telephone numbers of person to be contacted for further information. As soon as practicable after release, followup notification by providing the following information: <ol style="list-style-type: none"> 1. Actions taken to respond to and contain the release. 2. Health risks. 3. Advice on medical attention for exposed individuals. 	Owner or operator of facility

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges
(continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Hazardous liquids transported in pipelines, a release of which results in any circumstances as set out in 195.50(a) through (f). Also any incident that results in circumstances listed in 195.52(g).	49 CFR 195.50, 195.52 and 195.54 (Hazardous Liquid Pipeline Safety Act).	NRC, 1-800-424-8802	<p>Notice must be given at the earliest practicable moment and the following information provided:</p> <ol style="list-style-type: none"> 1. Name and address of the operator. 2. Name and telephone number of the reporter. 3. Location of the failure. 4. The time of the failure. 5. The fatalities and personal injuries, if any. 6. All other significant facts known by the operator that are relevant to the cause of the failure or extent of the damages. 	Operator of system.
Hazardous wastes in transport	40 CFR §263.30(a) (RCRA)	<ol style="list-style-type: none"> 1. Local authorities 2. If required by 49 CFR 171.15, notify the NRC at 1-800-424-8802 or 1-202-426-2675 3. Report in writing to Director of Hazardous Materials Regulations, Materials Transportation Bureau, Department of Transportation, Washington, DC 20590 	<p>Notification must be immediate.</p> <p>For discharge of hazardous waste by air, rail, highway, or water, the transporter must:</p> <ol style="list-style-type: none"> 1. Give notice as in 49 CFR 161.15 (if applicable). 2. Report in writing as in 49 CFR 171.16. <p>Wastes transporter (bulk shipment) must give same notice as required by 33 CFR 153.20.</p>	Transporter by air, rail, highway, or water.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges
(continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Vinyl Chloride from any manual vent valve, or polyvinyl chloride plants	Clean Air Act 40 CFR 61.64	Administrator of EPA	<p>Within 10 days of any discharge from any manual vent valve, report must be made, in writing, and the following information provided:</p> <ol style="list-style-type: none"> 1. Source, nature and cause of the discharge 2. Date and time of the discharge 3. Approximate total vinyl chloride loss during discharge 4. Method used for determining loss 5. Action taken to prevent the discharge 6. Measures adopted to prevent future discharges. 	Owner or operator of plant.
Radioactive Materials	6 NYCRR §380.7	Commissioner of DEC	<ol style="list-style-type: none"> 1. Notify immediately by telephone when concentration, averaged over a 24-hour period, exceeds or threatens to exceed 5000 times the limits set forth in Schedule 2 of 380.9 (in uncontrolled areas). 2. Notify within 24 hours by telephone when concentration, averaged over 24- hour period, exceeds or threatens to exceed 500 times the limits set forth in Schedule 2 above (in uncontrolled areas). 3. Report within 30 days the concentration and quantity of radioactive material involved, the cause of the discharge, and corrective steps taken or planned to ensure no recurrence of the discharge. 	Operator of the radiation installation.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges
 (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Low Level radioactive wastes in transport. Any suspected or actual uncontrolled releases.	6 NYCRR 381.16 ECL §27-0305 Waste Transporter Permits	DEC and Department of Health	Immediate notification.	Transporter

Appendix L
Notice of Termination

**New York State Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505**

(NOTE: Submit completed form to address above)

NOTICE OF TERMINATION for Storm Water Discharges Authorized
under the SPDES General Permit for Construction Activity

Please indicate your permit identification number: NYR _____

I. Owner or Operator Information

1. Owner/Operator Name:

2. Street Address:

3. City/State/Zip:

4. Contact Person:

4a. Telephone:

4b. Contact Person E-Mail:

II. Project Site Information

5. Project/Site Name:

6. Street Address:

7. City/Zip:

8. County:

III. Reason for Termination

9a. ☐ All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP. ***Date final stabilization completed** (month/year): _____

9b. ☐ Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR _____

(Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)

9c. ☐ Other (Explain on Page 2)

IV. Final Site Information:

10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices? ☐ yes ☐ no (If no, go to question 10f.)

10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed? ☐ yes ☐ no (If no, explain on Page 2)

10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued**

10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? ☐ yes ☐ no

10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s):

- ☐ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality.
- ☐ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s).
- ☐ For post-construction stormwater management practices that are privately owned, a mechanism is in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the owner or operator's deed of record.
- ☐ For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university or hospital), government agency or authority, or public utility; policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? _____
(acres)

11. Is this project subject to the requirements of a regulated, traditional land use control MS4? ☐ yes
☐ no
(If Yes, complete section VI - "MS4 Acceptance" statement)

V. Additional Information/Explanation:
(Use this section to answer questions 9c. and 10b., if applicable)

VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage)

I have determined that it is acceptable for the owner or operator of the construction project identified in question 5 to submit the Notice of Termination at this time.

Printed Name:

Title/Position:

Signature:

Date:

NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued

VII. Qualified Inspector Certification - Final Stabilization:

I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s):

I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

IX. Owner or Operator Certification

I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

(NYS DEC Notice of Termination - January 2015)

Appendix M
Drainage and Utility Plans

This page intentionally left blank

Appendix N

Contract Specifications

*Refer to Ashokan Rail Trail Construction Drawings dated May 30, 2018,
addendums #1, #2 and #3,
and Ashokan Rail Trail – Boiceville Bridge Construction Drawings dated September 2018
Bound Separately*

Appendix O

Erosion and Sediment Control Practices and Details

STANDARD AND SPECIFICATIONS FOR TOPSOILING



Definition

Spreading a specified quality and quantity of topsoil materials on graded or constructed subsoil areas.

Purpose

To provide acceptable plant cover growing conditions, thereby reducing erosion; to reduce irrigation water needs; and to reduce the need for nitrogen fertilizer application.

Conditions Where Practice Applies

Topsoil is applied to subsoils that are droughty (low available moisture for plants), stony, slowly permeable, salty or extremely acid. It is also used to backfill around shrub and tree transplants. This standard does not apply to wetland soils.

Design Criteria

1. Preserve existing topsoil in place where possible, thereby reducing the need for added topsoil.
2. Conserve by stockpiling topsoil and friable fine textured subsoils that must be stripped from the excavated site and applied after final grading where vegetation will be established.
3. Refer to USDA Soil Conservation Service (presently Natural Resource Conservation Service) soil surveys or soil interpretation record sheets for further soil texture information for selecting appropriate design topsoil depths.

Site Preparation

1. As needed, install erosion control practices such as diversions, channels, sediment traps, and stabilizing measures, or maintain if already installed.
2. Complete rough grading and final grade, allowing for depth of topsoil to be added.
3. Scarify all compact, slowly permeable, medium and fine textured subsoil areas. Scarify at approximately right angles to the slope direction in soil areas that are steeper than 5 percent. Areas that have been overly compacted shall be decompacted to a minimum depth of 12 inches with a deep ripper or chisel plow prior to topsoiling.
4. Remove refuse, woody plant parts, stones over 3 inches in diameter, and other litter.

Topsoil Materials

1. Topsoil shall have at least 6 percent by weight of fine textured stable organic material, and no greater than 20 percent. Muck soil shall not be considered topsoil.
2. Topsoil shall have not less than 20 percent fine textured material (passing the NO. 200 sieve) and not more than 15 percent clay.
3. Topsoil treated with soil sterilants or herbicides shall be so identified to the purchaser.
4. Topsoil shall be relatively free of stones over 1 1/2 inches in diameter, trash, noxious weeds such as nut sedge and quackgrass, and will have less than 10 percent gravel.
5. Topsoil containing soluble salts greater than 500 parts per million shall not be used.

Application and Grading

1. Topsoil shall be distributed to a uniform depth over the area. It shall not be placed when it is partly frozen, muddy, or on frozen slopes or over ice, snow, or standing water puddles.
2. Topsoil placed and graded on slopes steeper than 5 percent shall be promptly fertilized, seeded, mulched, and stabilized by "tracking" with suitable equipment.

3. Apply topsoil in the following amounts:

Site Conditions	Intended Use	Minimum Topsoil Depth
1. Deep sand or loamy sand	Mowed lawn	6 in.
	Tall legumes, unmowed	2 in.
	Tall grass, unmowed	1 in.
2. Deep sandy loam	Mowed lawn	5 in.
	Tall legumes, unmowed	2 in.
	Tall grass, unmowed	none
3. Six inches or more: silt loam, loam, or silt	Mowed lawn	4 in.
	Tall legumes, unmowed	1 in.
	Tall grass, unmowed	1 in.

STANDARD AND SPECIFICATIONS FOR MULCHING



Definition

Applying coarse plant residue or chips, or other suitable materials, to cover the soil surface.

Purpose

The primary purpose is to provide initial erosion control while a seeding or shrub planting is establishing. Mulch will conserve moisture and modify the surface soil temperature and reduce fluctuation of both. Mulch will prevent soil surface crusting and aid in weed control. Mulch is also used alone for temporary stabilization in non-growing months.

Conditions Where Practice Applies

On soils subject to erosion and on new seedings and shrub plantings. Mulch is useful on soils with low infiltration rates by retarding runoff.

Criteria

Site preparation prior to mulching requires the installation of necessary erosion control or water management practices and drainage systems.

Slope, grade and smooth the site to fit needs of selected mulch products.

Remove all undesirable stones and other debris to meet the needs of the anticipated land use and maintenance required.

Apply mulch after soil amendments and planting is accomplished or simultaneously if hydroseeding is used.

Select appropriate mulch material and application rate or material needs. Determine local availability.

Select appropriate mulch anchoring material.

NOTE: The best combination for grass/legume establishment is straw (cereal grain) mulch applied at 2 ton/acre (90 lbs./1000sq. ft.) and anchored with wood fiber mulch (hydromulch) at 500 – 750 lbs./acre (11 – 17 lbs./1000 sq. ft.). The wood fiber mulch must be applied through a hydroseeder immediately after mulching.

Table 3.7
Guide to Mulch Materials, Rates, and Uses

Mulch Material	Quality Standards	per 1000 Sq. Ft.	per Acre	Depth of Application	Remarks
Wood chips or shavings	Air-dried. Free of objectionable coarse material	500-900 lbs.	10-20 tons	2-7"	Used primarily around shrub and tree plantings and recreation trails to inhibit weed competition. Resistant to wind blowing. Decomposes slowly.
Wood fiber cellulose (partly digested wood fibers)	Made from natural wood usually with green dye and dispersing agent	50 lbs.	2,000 lbs.	—	Apply with hydromulcher. No tie down required. Less erosion control provided than 2 tons of hay or straw.
Gravel, Crushed Stone or Slag	Washed; Size 2B or 3A—1 1/2"	9 cu. yds.	405 cu. yds.	3"	Excellent mulch for short slopes and around plants and ornamentals. Use 2B where subject to traffic. (Approximately 2,000 lbs./cu. yd.). Frequently used over filter fabric for better weed control.
Hay or Straw	Air-dried; free of undesirable seeds & coarse materials	90-100 lbs. 2-3 bales	2 tons (100-120 bales)	cover about 90% surface	Use small grain straw where mulch is maintained for more than three months. Subject to wind blowing unless anchored. Most commonly used mulching material. Provides the best micro-environment for germinating seeds.
Jute twisted yarn	Undyed, unbleached plain weave. Warp 78 ends/yd., Weft 41 ends/yd. 60-90 lbs./roll	48" x 50 yds. or 48" x 75 yds.	—	—	Use without additional mulch. Tie down as per manufacturers specifications. Good for center line of concentrated water flow.
Excelsior wood fiber mats	Interlocking web of excelsior fibers with photodegradable plastic netting	8" x 100" 2-sided plastic, 48" x 180" 1-sided plastic	—	—	Use without additional mulch. Excellent for seeding establishment. Tie down as per manufacturers specifications. Approximately 72 lbs./roll for excelsior with plastic on both sides. Use two sided plastic for centerline of waterways.
Compost	Up to 3" pieces, moderately to highly stable	3-9 cu. yds.	134-402 cu. yds.	1-3"	Coarser textured mulches may be more effective in reducing weed growth and wind erosion.
Straw or coconut fiber, or combination	Photodegradable plastic net on one or two sides	Most are 6.5 ft. x 3.5 ft.	81 rolls	—	Designed to tolerate higher velocity water flow, centerlines of waterways, 60 sq. yds. per roll.

Table 3.8
Mulch Anchoring Guide

Anchoring Method or Material	Kind of Mulch to be Anchored	How to Apply
1. Peg and Twine	Hay or straw	After mulching, divide areas into blocks approximately 1 sq. yd. in size. Drive 4-6 pegs per block to within 2" to 3" of soil surface. Secure mulch to surface by stretching twine between pegs in criss-cross pattern on each block. Secure twine around each peg with 2 or more tight turns. Drive pegs flush with soil. Driving stakes into ground tightens the twine.
2. Mulch netting	Hay or straw	Staple the light-weight paper, jute, wood fiber, or plastic nettings to soil surface according to manufacturer's recommendations. Should be biodegradable. Most products are not suitable for foot traffic.
3. Wood cellulose fiber	Hay or straw	Apply with hydroseeder immediately after mulching. Use 500 lbs. wood fiber per acre. Some products contain an adhesive material ("tackifier"), possibly advantageous.
4. Mulch anchoring tool	Hay or straw	Apply mulch and pull a mulch anchoring tool (blunt, straight discs) over mulch as near to the contour as possible. Mulch material should be "tucked" into soil surface about 3".
5. Tackifier	Hay or straw	Mix and apply polymeric and gum tackifiers according to manufacturer's instructions. Avoid application during rain. A 24-hour curing period and a soil temperature higher than 45 ⁰ Fahrenheit are required.

STANDARD AND SPECIFICATIONS FOR PROTECTING VEGETATION DURING CONSTRUCTION



Definition

The protection of trees, shrubs, ground cover and other vegetation from damage by construction equipment.

Purpose

To preserve existing vegetation determined to be important for soil erosion control, water quality protection, shade, screening, buffers, wildlife habitat, wetland protection, and other values.

Condition Where Practice Applies

On planned construction sites where valued vegetation exists and needs to be preserved.

Design Criteria

1. Planning Considerations

A. Inventory:

- 1) Property boundaries, topography, vegetation and soils information should be gathered. Identify potentially high erosion areas, areas with tree windthrow potential, etc. A vegetative cover type map should be made on a copy of a topographic map which shows other natural and manmade features. Vegetation that is desirable to preserve because of its value for screening, shade, critical erosion control, endangered species, aesthetics, etc., should be identified and marked on the map.
- 2) Based upon this data, general statements should be prepared about the present condition, potential problem areas, and unique features of the property.

B. Planning:

- 1) After engineering plans (plot maps) are prepared, another field review should take place and recommendations made for the vegetation to be saved. Minor adjustments in location of roads, dwellings, and utilities may be needed. Construction on steep slopes, erodible soils, wetlands, and streams should be avoided. Clearing limits should be delineated (See Section 2).
- 2) Areas to be seeded and planted should be identified. Remaining vegetation should blend with their surroundings and/or provide special function such as a filter strip, buffer zone, or screen.
- 3) Trees and shrubs of special seasonal interest, such as flowering dogwood, red maple, striped maple, serviceberry, or shadbush, and valuable potential shade trees should be identified and marked for special protective treatment as appropriate.
- 4) Trees to be cut should be marked on the plans. If timber can be removed for salable products, a forester should be consulted for marketing advice.
- 5) Trees that may become a hazard to people, personal property, or utilities should be removed. These include trees that are weak-wooded, disease-prone, subject to windthrow, or those that have severely damaged root systems.
- 6) The vigor of remaining trees may be improved by a selective thinning. A forester should be consulted for implementing this practice.

2. Measures to Protect Vegetation

- A. Limit soil placement over existing tree and shrub roots to a maximum of 3 inches. Soils with loamy texture and good structure should be used.
- B. Use retaining walls and terraces to protect roots of trees and shrubs when grades are lowered. Lowered grades should start no closer than the dripline of the tree. For narrow-canopied trees and shrubs, the stem diameter in inches is converted to feet and doubled, such that a 10 inch tree should be protected to 20 feet.

- C. Trenching across tree root systems should be the same minimum distance from the trunk, as in "B". Tunnels under root systems for underground utilities should start 18 inches or deeper below the normal grounds surface. Tree roots which must be severed should be cut clean. Backfill material that will be in contact with the roots should be topsoil or a prepared planting soil mixture.
- D. Construct sturdy fences, or barriers, of wood, steel, or other protective material around valuable vegetation for protection from construction equipment. Place barriers far enough away from trees, but not less than the specifications in "B", so that tall equipment such as backhoes and dump trucks do not contact tree branches.
- E. Construction limits should be identified and clearly marked to exclude equipment.
- F. Avoid spills of oil/gas and other contaminants.
- G. Obstructive and broken branches should be pruned properly. The branch collar on all branches whether living or dead should not be damaged. The 3 or 4 cut method should be used on all branches larger than two inches at the cut. First cut about one-third the way through the underside of the limb (about 6-12 inches from the tree trunk). Then (approximately an inch further out) make a second cut through the limb from the upper side. When the branch is removed, there is no splintering of the main tree trunk. Remove the stub. If the branch is larger than 5-6 inches in diameter, use the four cut system. Cuts 1 and 2 remain the same and cut 3 should be from the underside of the limb, on the outside of the branch collar. Cut 4 should be from the top and in alignment with the 3rd cut. Cut 3 should be 1/4 to 1/3 the way through the limb. This will prevent the bark from peeling down the trunk. Do not paint the cut surface.
- H. Penalties for damage to valuable trees, shrubs, and herbaceous plants should be clearly spelled out in the contract.

STANDARD AND SPECIFICATIONS FOR FIBER ROLL



Definition

A fiber roll is a coir (coconut fiber), straw, or excelsior woven roll encased in netting of jute, nylon, or burlap.

Purpose

To dissipate energy along streambanks, channels, and bodies of water and reduce sheet flow on slopes.

Conditions Where Practice Applies

Fiber rolls are used where the water surface levels are relatively constant. Artificially controlled streams for hydropower are not good candidates for this technique. The rolls provide a good medium for the introduction of herbaceous vegetation. Planting in the fiber roll is appropriate where the roll will remain continuously wet.


Design Criteria

1. The roll is placed in a shallow trench dug below baseflow or in a 4 inch trench on the slope contour and anchored by 2" x 2", 3-foot long posts driven on each side of the roll (see Figure 4.9).
2. The roll is contained by a 9-gauge non-galvanized wire placed over the roll from post to post. Braided nylon rope (1/8" thick) may be used.
3. The anchor posts shall be spaced laterally 4 feet on center on both sides of the roll, staggered, and driven down to the top of the roll.
4. Soil is placed behind the roll and planted with suitable herbaceous or woody vegetation. If the roll will be continuously saturated, wetland plants may be planted into voids created in the upper surface of the roll.
5. Where water levels may fall below the bottom edge of the roll, a brush layer of willow should be installed so as to lay across the top edge of the roll.

Maintenance

Due to the susceptibility of plant materials to the physical constraints of the site, climate conditions, and animal populations, it is necessary to inspect installations frequently. This is especially important during the first year or two of establishment. Plant materials missing or damaged should be replaced as soon as possible. Sloughs or breaks in drainage pattern should be reestablished for the site as quickly as possible to maintain stability.

Figure 4.9
Fiber Roll



STANDARD AND SPECIFICATIONS FOR CONCRETE TRUCK WASHOUT



Definition & Scope

A temporary excavated or above ground lined constructed pit where concrete truck mixers and equipment can be washed after their loads have been discharged, to prevent highly alkaline runoff from entering storm drainage systems or leaching into soil.

Conditions Where Practice Applies

Washout facilities shall be provided for every project where concrete will be poured or otherwise formed on the site. This facility will receive highly alkaline wash water from the cleaning of chutes, mixers, hoppers, vibrators, placing equipment, trowels, and screeds. Under no circumstances will wash water from these operations be allowed to infiltrate into the soil or enter surface waters.

Design Criteria

Capacity: The washout facility should be sized to contain solids, wash water, and rainfall and sized to allow for the evaporation of the wash water and rainfall. Wash water shall be estimated at 7 gallons per chute and 50 gallons per hopper of the concrete pump truck and/or discharging drum. The minimum size shall be 8 feet by 8 feet at the bottom and 2 feet deep. If excavated, the side slopes shall be 2 horizontal to 1 vertical.

Location: Locate the facility a minimum of 100 feet from drainage swales, storm drain inlets, wetlands, streams and other surface waters. Prevent surface water from entering the structure except for the access road. Provide appropriate access with a gravel access road sloped down to the structure. Signs shall be placed to direct drivers to the facility after their load is discharged.

Liner: All washout facilities will be lined to prevent

leaching of liquids into the ground. The liner shall be plastic sheeting with a minimum thickness of 10 mils with no holes or tears, and anchored beyond the top of the pit with an earthen berm, sand bags, stone, or other structural appurtenance except at the access point.

If pre-fabricated washouts are used they must ensure the capture and containment of the concrete wash and be sized based on the expected frequency of concrete pours. They shall be sited as noted in the location criteria.

Maintenance

- All concrete washout facilities shall be inspected daily. Damaged or leaking facilities shall be deactivated and repaired or replaced immediately. Excess rainwater that has accumulated over hardened concrete should be pumped to a stabilized area, such as a grass filter strip.
- Accumulated hardened material shall be removed when 75% of the storage capacity of the structure is filled. Any excess wash water shall be pumped into a containment vessel and properly disposed of off site.
- Dispose of the hardened material off-site in a construction/demolition landfill. On-site disposal may be allowed if this has been approved and accepted as part of the projects SWPPP. In that case, the material should be recycled as specified, or buried and covered with a minimum of 2 feet of clean compacted earthfill that is permanently stabilized to prevent erosion.
- The plastic liner shall be replaced with each cleaning of the washout facility.
- Inspect the project site frequently to ensure that no concrete discharges are taking place in non-designated areas.

STANDARD AND SPECIFICATIONS FOR ROCK OUTLET PROTECTION



Definition & Scope

A **permanent** section of rock protection placed at the outlet end of the culverts, conduits, or channels to reduce the depth, velocity, and energy of water, such that the flow will not erode the receiving downstream reach.

Conditions Where Practice Applies

This practice applies where discharge velocities and energies at the outlets of culverts, conduits, or channels are sufficient to erode the next downstream reach. This applies to:

1. Culvert outlets of all types.
2. Pipe conduits from all sediment basins, dry storm water ponds, and permanent type ponds.
3. New channels constructed as outlets for culverts and conduits.

Design Criteria

The design of rock outlet protection depends entirely on the location. Pipe outlet at the top of cuts or on slopes steeper than 10 percent, cannot be protected by rock aprons or riprap sections due to re-concentration of flows and high velocities encountered after the flow leaves the apron.

Many counties and state agencies have regulations and design procedures already established for dimensions, type and size of materials, and locations where outlet protection is required. Where these requirements exist, they shall be followed.

Tailwater Depth

The depth of tailwater immediately below the pipe outlet

must be determined for the design capacity of the pipe. If the tailwater depth is less than half the diameter of the outlet pipe, and the receiving stream is wide enough to accept divergence of the flow, it shall be classified as a Minimum Tailwater Condition; see Figure 3.16 on page 3.42 as an example. If the tailwater depth is greater than half the pipe diameter and the receiving stream will continue to confine the flow, it shall be classified as a Maximum Tailwater Condition; see Figure 3.17 on page 3.43 as an example. Pipes which outlet onto flat areas with no defined channel may be assumed to have a Minimum Tailwater Condition; see Figure 3.16 on page 3.42 as an example.

Apron Size

The apron length and width shall be determined from the curves according to the tailwater conditions:

Minimum Tailwater – Use Figure 3.16 on page 3.42

Maximum Tailwater – Use Figure 3.17 on page 3.43

If the pipe discharges directly into a well defined channel, the apron shall extend across the channel bottom and up the channel banks to an elevation one foot above the maximum tailwater depth or to the top of the bank, whichever is less.

The upstream end of the apron, adjacent to the pipe, shall have a width two (2) times the diameter of the outlet pipe, or conform to pipe end section if used.

Bottom Grade

The outlet protection apron shall be constructed with no slope along its length. There shall be no overfall at the end of the apron. The elevation of the downstream end of the apron shall be equal to the elevation of the receiving channel or adjacent ground.

Alignment

The outlet protection apron shall be located so that there are no bends in the horizontal alignment.

Materials

The outlet protection may be done using rock riprap, grouted riprap, or gabions. Outlets constructed on the bank of a stream or wetland shall not use grouted rip-rap, gabions or concrete.

Riprap shall be composed of a well-graded mixture of rock size so that 50 percent of the pieces, by weight, shall be larger than the d_{50} size determined by using the charts. A

well-graded mixture, as used herein, is defined as a mixture composed primarily of larger rock sizes, but with a sufficient mixture of other sizes to fill the smaller voids between the rocks. The diameter of the largest rock size in such a mixture shall be 1.5 times the d_{50} size.

Thickness

The minimum thickness of the riprap layer shall be 1.5 times the maximum rock diameter for d_{50} of 15 inches or less; and 1.2 times the maximum rock size for d_{50} greater than 15 inches. The following chart lists some examples:

D₅₀ (inches)	d_{max} (inches)	Minimum Blanket Thick- ness (inches)
4	6	9
6	9	14
9	14	20
12	18	27
15	22	32
18	27	32
21	32	38
24	36	43

Rock Quality

Rock for riprap shall consist of field rock or rough unhewn quarry rock. The rock shall be hard and angular and of a quality that will not disintegrate on exposure to water or weathering. The specific gravity of the individual rocks shall be at least 2.5.

Filter

A filter is a layer of material placed between the riprap and the underlying soil surface to prevent soil movement into and through the riprap. Riprap shall have a filter placed under it in all cases.

A filter can be of two general forms: a gravel layer or a plastic filter cloth. The plastic filter cloth can be woven or non-woven monofilament yarns, and shall meet these base requirements: thickness 20-60 mils, grab strength 90-120 lbs; and shall conform to ASTM D-1777 and ASTM D-1682.

Gravel filter blanket, when used, shall be designed by comparing particle sizes of the overlying material and the base material. Design criteria are available in Standard and Specification for Anchored Slope and Channel Stabilization on page 4.7.

Gabions

Gabions shall be made of hexagonal triple twist mesh with heavily galvanized steel wire. The maximum linear dimension of the mesh opening shall not exceed 4 ½ inches and the area of the mesh opening shall not exceed 10 square inches.

Gabions shall be fabricated in such a manner that the sides, ends, and lid can be assembled at the construction site into a rectangular basket of the specified sizes. Gabions shall be of single unit construction and shall be installed according to manufacturer's recommendations.

The area on which the gabion is to be installed shall be graded as shown on the drawings. Foundation conditions shall be the same as for placing rock riprap, and filter cloth shall be placed under all gabions. Where necessary, key, or tie, the structure into the bank to prevent undermining of the main gabion structure.

Maintenance

Once a riprap outlet has been installed, the maintenance needs are very low. It should be inspected after high flows for evidence of scour beneath the riprap or for dislodged rocks. Repairs should be made immediately.

Design Procedure

1. Investigate the downstream channel to assure that nonerosive velocities can be maintained.
2. Determine the tailwater condition at the outlet to establish which curve to use.
3. Use the appropriate chart with the design discharge to determine the riprap size and apron length required. It is noted that references to pipe diameters in the charts are based on full flow. For other than full pipe flow, the parameters of depth of flow and velocity must be used to adjust the design discharges.
4. Calculate apron width at the downstream end if a flare section is to be employed.

Design Examples are demonstrated in Appendix B.


Construction Specifications

1. The subgrade for the filter, riprap, or gabion shall be prepared to the required lines and grades. Any fill required in the subgrade shall be compacted to a density of approximately that of the surrounding undisturbed material.
2. The rock or gravel shall conform to the specified grad-

ing limits when installed respectively in the riprap or filter.

3. Filter cloth shall be protected from punching, cutting, or tearing. Any damage other than an occasional small hole shall be repaired by placing another piece of cloth over the damaged part or by completely replacing the cloth. All overlaps, whether for repairs or for joining two pieces of cloth shall be a minimum of one foot.
4. Rock for the riprap or gabion outlets may be placed by equipment. Both shall each be constructed to the full course thickness in one operation and in such a manner as to avoid displacement of underlying materials. The rock for riprap or gabion outlets shall be delivered and placed in a manner that will ensure that it is reasonably homogenous with the smaller rocks and spalls filling the voids between the larger rocks. Riprap shall be placed in a manner to prevent damage to the filter blanket or filter cloth. Hand placement will be required to the extent necessary to prevent damage to the permanent works.

Figure 3.16
Outlet Protection Design—Minimum Tailwater Condition Chart
(Design of Outlet Protection from a Round Pipe Flowing Full,
Minimum Tailwater Condition: $T_w < 0.5D_o$) (USDA - NRCS)



* For discharge velocities exceeding Maximum Allowable for Riprap indicated, increase d_{50} stone size and/or provide velocity reduction device.

Figure 3.17
Outlet Protection Design—Maximum Tailwater Condition Chart
(Design of Outlet Protection from a Round Pipe Flowing Full,
Maximum Tailwater Condition: $T_w \geq 0.5D_o$) (USDA - NRCS)




Figure 3.18
Riprap Outlet Protection Detail (1)




Figure 3.19
Riprap Outlet Protection Detail (2)





Figure 3.20
Riprap Outlet Protection Detail (3)



STANDARD AND SPECIFICATIONS FOR SURFACE ROUGHENING



Definition & Scope

Roughening a bare soil surface whether through creating horizontal grooves across a slope, stair-stepping, or tracking with construction equipment to aid the establishment of vegetative cover from seed, to reduce runoff velocity and increase infiltration, and to reduce erosion and provide for trapping of sediment.

Conditions Where Practice Applies

All construction slopes require surface roughening to facilitate stabilization with vegetation, particularly slopes steeper than 3:1.

Design Criteria

There are many different methods to achieve a roughened soil surface on a slope. No specific design criteria is required. However, the selection of the appropriate method depends on the type of slope. Methods include tracking, grooving, and stair-stepping. Steepness, mowing requirements, and/or a cut or fill slope operation are all factors considered in choosing a roughening method.

Construction Specifications

1. Cut Slope, No mowing.

- A. Stair-step grade or groove cut slopes with a gradient steeper than 3:1 (Figure 4.18).
- B. Use stair-step grading on any erodible material soft enough to be ripped with a bulldozer. Slopes of soft rock with some soil are particularly suited to stair-step grading.

- C. Make the vertical cut distance less than the horizontal distance, and slightly slope the horizontal position of the “step” to the vertical wall.
- D. Do not make vertical cuts more than 2 feet in soft materials or 3 feet in rocky materials.

Grooving uses machinery to create a series of ridges and depressions that run perpendicular to the slope following the contour. Groove using any appropriate implement that can be safely operated on the slope, such as disks, tillers, spring harrows, or the teeth of a front-end loader bucket. Do not make the grooves less than 3 inches deep or more than 15 inches apart.

2. Fill Slope, No mowing


- A. Place fill to create slopes with a gradient no steeper than 2:1 in lifts 9 inches or less and properly compacted. Ensure the face of the slope consists of loose, uncompacted fill 4 to 6 inches deep. Use grooving as described above to roughen the slope, if necessary.
- B. Do not back blade or scrape the final slope face.

3. Cuts/Fills, Mowed Maintenance

- A. Make mowed slopes no steeper than 3:1.
- B. Roughen these areas to shallow grooves by normal tilling, disking, harrowing, or use of cultipacker-seeder. Make the final pass of such tillage equipment on the contour.
- C. Make grooves at least 1 inch deep and a maximum of 10 inches apart.
- D. Excessive roughness is undesirable where mowing is planned.

Tracking should be used primarily in sandy soils to avoid undue compaction of the soil surface. Tracking is generally not as effective as the other roughening methods described. (It has been used as a method to track down mulch.) Operate tracked machinery up and down the slope to leave horizontal depressions in the soil. Do not back-blade during the final grading operation.

Figure 4.18
Surface Roughening



STANDARD AND SPECIFICATIONS FOR TEMPORARY CONSTRUCTION AREA SEEDING



Definition & Scope

Providing temporary erosion control protection to disturbed areas and/or localized critical areas for an interim period by covering all bare ground that exists as a result of construction activities or a natural event. Critical areas may include but are not limited to steep excavated cut or fill slopes and any disturbed, denuded natural slopes subject to erosion.

Conditions Where Practice Applies

Temporary seedings may be necessary on construction sites to protect an area, or section, where final grading is complete, when preparing for winter work shutdown, or to provide cover when permanent seedings are likely to fail due to mid-summer heat and drought. The intent is to provide temporary protective cover during temporary shutdown of construction and/or while waiting for optimal planting time.

Criteria

Water management practices must be installed as appropriate for site conditions. The area must be rough graded and slopes physically stable. Large debris and rocks are usually removed. Seedbed must be seeded within 24 hours of disturbance or scarification of the soil surface will be necessary prior to seeding.

Fertilizer or lime are not typically used for temporary seedings.

IF: Spring or summer or early fall, then seed the area with ryegrass (annual or perennial) at 30 lbs. per acre (Approximately 0.7 lb./1000 sq. ft. or use 1 lb./1000 sq. ft.).

IF: Late fall or early winter, then seed Certified 'Aroostook' winter rye (cereal rye) at 100 lbs. per acre (2.5 lbs./1000 sq. ft.).

Any seeding method may be used that will provide uniform application of seed to the area and result in relatively good soil to seed contact.

Mulch the area with hay or straw at 2 tons/acre (approx. 90 lbs./1000 sq. ft. or 2 bales). Quality of hay or straw mulch allowable will be determined based on long term use and visual concerns. Mulch anchoring will be required where wind or areas of concentrated water are of concern. Wood fiber hydromulch or other sprayable products approved for erosion control (nylon web or mesh) may be used if applied according to manufacturers' specification. Caution is advised when using nylon or other synthetic products. They may be difficult to remove prior to final seeding and can be a hazard to young wildlife species.

SEDIMENT CONTROL

Scope and Discussion

Sediment control is the second component in the site management plan after erosion control. Primary emphasis should be placed on erosion control first which combines runoff control and soil stabilization to minimize soil erosion. Sediment control practices are then integrated into the plan to further reduce the migration of eroded soil both on and off site.

The majority of sediment control practices utilize settling to capture sediment within a storage volume where it can be contained and managed. These practices include sediment basins, sediment traps and dikes, rock dams, water structures, silt fence, turbidity curtains, straw bale dikes, and portable settling tanks. There is also a group of practices that rely on both filtering and settling to capture sediment. These practices include storm drain inlet protection structures, geotextile filter bags, compost tubes, and buffer filter strips. In addition, the use of chemical polymer substances is a process that may, with NYSDEC approval, be used on sites where disturbed clay soils remain in suspension.

It is important that these sediment control practices be designed, constructed and installed in accordance with the criteria contained in these standards. For these practices to effectively remove sediment from turbid water, the volumes, dimensions, and appropriate attributes of these individual practices must be maintained. This includes the calculated relationships of dimensions to respective drainage areas, length to width ratios, and frequency of inspection and maintenance.

Note: Performing activities within or adjacent to wetlands, streams and waterbodies may require permits from the New York State Department of Environmental Conservation (NYSDEC) pursuant to Article 15 (Protection of Waters), Article 24 (Freshwater Wetlands) and Article 25 (Tidal Wetlands) of the Environmental Conservation Law (ECL). Project owners should contact NYSDEC's Regional Division of Environmental Permits early in the site planning process to discuss the requirements for meeting permit issuance standards. Following the New York State Standards and Specifications for Erosion and Sediment Control may not ensure compliance with the above referenced sections of the ECL.

To assist with the success of these sediment control practices, apply the following concepts for the practice design and location:

1. Keep the clean water clean by diverting runoff from

upslope areas away from disturbed areas.

2. Employ natural vegetative buffers or artificial mats to assist in sediment capture in sheet flow areas.
3. Control concentrated flow to minimize additional erosion that could overwhelm a practice.
4. Stabilize all sediment control systems as soon as they are installed so they do not contribute sediment to site runoff.
5. Remove all practices after use and stabilize the regraded areas immediately.

Sediment accumulated in the sediment control practices must be removed when the sediment has filled the designated storage volume for the practice. The material must be disposed of in a manner that stabilizes it on the construction site. These details, as well as the frequency of inspection, sequences of installation and removal, and an inspection checklist shall be included in the Stormwater Pollution Prevention Plan for the site.

Chemical Treatment

Precipitation of sediment is enhanced with the use of specific chemical flocculants that can be applied to a sediment basin in liquid, powder, or solid form. Flocculants include polyacrylimide, aluminum sulfate (alum), and polyaluminum chloride.



Polymer flocculation shall only be used for dispersive soil-water mixtures that do not respond to normal settling times when allowed to set in sediment traps and basins, i.e. less than 7 days. Controlled application takes place in a sediment basin or trap with anionic polyelectrolytes in the form of liquid, powder, or solid form, such as polyacrylimide, aluminum sulfate, chitosan lactate, or chitosan acetate. Cationic polyelectrolytes have a greater toxicity to fish and other aquatic organisms than anionic

polyelectrolytes because they bind to the gills of fish resulting in respiratory failure (Pitt 2003).

Chemical treatment shall not be substituted for proper planning, phasing, sequencing, and the design of appropriate erosion and sediment control practices.



No polymer application shall take place without written approval from NYSDEC.

Field tests must be conducted on the proposed site at the design basin locations with the tributary soils to establish polymer dosing rates and verify settling performance.

Treated water discharged from sediment basins with polymer treatment will be tested to determine that any residual polymer meets the standards set by NYSDEC. Polymer flocculation systems require daily inspection.

STANDARD AND SPECIFICATIONS FOR ARMORED SLOPE AND CHANNEL STABILIZATION



Definition & Scope

A **permanent** layer of stone designed to protect and stabilize areas subject to erosion by protecting the soil surface from rain splash, sheet flow, rill and gully erosion and channel erosion. It can also be used to improve the stability of soil slopes that are subject to seepage or have poor soil structure.

Conditions Where Practice Applies

Riprap is used for cut and fill slopes subject to seepage, erosion, or weathering, particularly where conditions prohibit the establishment of vegetation. Riprap is also used for channel side slopes and bottoms, temporary dewatering diversion channels where the flow velocities exceed 6 feet/second, grade sills, on shorelines subject to erosion, and at inlets and outlets to culverts, bridges, slope drains, grade stabilization structures, and storm drains.

Slope Stabilization Design Criteria

Gradation – Riprap shall be a well-graded mixture with 50% by weight larger than the specified design size. The diameter of the largest stone size in such a mixture should be 1.5 times the d_{50} size with smaller sizes grading down to 1 inch. The designer should select the size or sizes that equal or exceed that minimum size based on riprap gradations commercially available in the area.

Thickness – The minimum layer thickness shall be 1.5 times the maximum stone diameter, but in no case less than 6 inches.

Quality – Stone for riprap shall be hard, durable field or quarry materials. They shall be angular and not subject to breaking down when exposed to water or weathering. The specific gravity shall be at least 2.5.

Size – The sizes of stones used for riprap protection are determined by purpose and specific site conditions:

1. Slope Stabilization – Riprap stone for slope stabilization not subject to flowing water or wave action shall be sized for the proposed grade. The gradient of the slope to be stabilized shall be less than the natural angle of repose of the stone selected. Angles of repose of riprap stones may be estimated from Figure 4.1.

Riprap used for surface stabilization of slopes does not add significant resistance to sliding or slope failure and should not be considered a retaining wall. Slopes approaching 1.5:1 may require special stability analysis. The inherent stability of the soil must be satisfactory before riprap is used for surface stabilization.

2. Channel Stabilization - Design criteria for sizing stone for stability of channel side slopes are presented under Channel Stabilization Design Criteria on page 4.10.
2. Outlet Protection – Design criteria for sizing stone and determining dimensions of riprap aprons are presented in Standards and Specifications for Rock Outlet Protection on page 3.39.

Filter Blanket – A filter blanket is a layer of material placed between the riprap and the underlying soil to prevent soil movement into or through the riprap. A suitable filter may consist of a well-graded gravel or sand-gravel layer or a synthetic filter fabric manufactured for this purpose. The design of a gravel filter blanket is based on the ratio of particle size in the overlying filter material to that of the base material in accordance with the criteria below. Multiple layers may be designed to affect a proper filter if necessary.

A gravel filter blanket should have the following relationship for a stable design:

$$\frac{d_{15} \text{ filter}}{d_{85} \text{ base}} \leq 5$$

$$5 < \frac{d_{15} \text{ filter}}{d_{50} \text{ base}} \leq 40$$

and

$$\frac{d_{30} \text{ filter}}{d_{30} \text{ base}} \leq 40$$

Filter refers to the overlying material while base refers to the underlying material. These relationships must hold between the base and filter and the filter and riprap to prevent migration of material. In some cases, more than one filter may be needed. Each filter layer should be a minimum of 6 inches thick, unless an acceptable filter fabric is used.

A synthetic filter fabric may be used with or in place of gravel filters. The following particle size relationships should exist:

1. Filter fabric covering a base containing 50% or less by weight of fine particles (#200 sieve size):
 - A.
$$\frac{d_{85} \text{ base (mm)}}{\text{EOS} \times \text{filter fabric (mm)}} > 1$$
 - B. total open area of filter fabric should not exceed 36%
2. Filter fabric covering other soils:
 - A. EOS is no larger than 0.21 mm (#70 sieve size)
 - B. total open area of filter fabric should not exceed 10%

*EOS – Equivalent opening size compared to a U.S. standard sieve size.

No filter fabric should have less than 4% open area or an EOS less than U.S. Standard Sieve #100 (0.15 mm). The permeability of the fabric must be greater than that of the soil. The fabric may be made of woven or nonwoven monofilament yarns and should meet the following minimum requirements:

Thickness 20-60 mils

grab strength 90-120 lbs.

conform to ASTM D-1682 or ASTM D-177

Filter blankets should always be provided where seepage is significant or where flow velocity and duration of flow or turbulence may cause underlying soil particles to move through the riprap.

Construction Specifications

Subgrade Preparation – Prepare the subgrade for riprap and filter to the required lines and grades shown on the plans. Compact any fill required in the subgrade to a density approximating that of the undisturbed material or overfill depressions with riprap. Remove brush, trees, stumps, and other objectionable material. Cut the subgrade sufficiently deep so that the finished grade of the riprap will be at the

elevation of the surrounding area. Channels shall be excavated sufficiently to allow placement of the riprap in a manner such that the finished inside dimensions and grade of the riprap meet design specifications.

Sand and gravel filter blanket – Place the filter blanket immediately after the ground foundation is prepared. For gravel, spread filter stone in a uniform layer to the specified depth. Where more than one layer of filter material is used, spread the layers with minimal mixing.

Synthetic filter fabric – Place the cloth directly on the prepared foundation. Overlap the edges by at least 2 feet, and space the anchor pins every 3 feet along the overlap. Bury the upper and lower ends of the cloth a minimum of 12 inches below ground. Take precautions not to damage the cloth by dropping the riprap. If damage occurs, remove the riprap and repair the sheet by adding another layer of filter fabric with a minimum overlap of 12 inches around the damaged area. Where large stones are to be placed, a 4-inch layer of fine sand or gravel is recommended to protect the filter cloth. Filter fabric is not recommended as a filter on slopes steeper than 2 horizontal to 1 vertical.

Stone placement – Placement of the riprap shall follow immediately after placement of the filter. Place riprap so that it forms dense, well-graded mass of stone with a minimum of voids. The desired distribution of stones throughout the mass may be obtained by selective loading at the quarry and controlled dumping during final placement. Place riprap to its full thickness in one operation. Do not place riprap by dumping through chutes or other methods that cause segregation of stone sizes. Be careful not to dislodge the underlying base or filter when placing the stones.

The toe of the riprap shall be keyed into a stable foundation at its base as shown in Figure 4.2 - Typical Riprap Slope Protection Detail. The toe should be excavated to a depth of 2.0 feet. The design thickness of the riprap shall extend a minimum of 3 feet horizontally from the slope. The finished slope should be free of pockets of small stone or clusters of large stones. Hand placing may be necessary to achieve proper distribution of stone sizes to produce a relatively smooth, uniform surface. The finished grade of the riprap should blend with the surrounding area.

Maintenance

Riprap shall be inspected periodically for scour or dislodged stones. Control weed and brush growth as needed.

Figure 4.1
Angles of Repose of Riprap Stones (FHWA)





Figure 4.2
Typical Riprap Slope Protection Detail





Channel Stabilization Design Criteria

1. Since each channel is unique, measures for structural channel stabilization should be installed according to a design based on specific site conditions.
2. The plan and profile of the design reach should approximate a naturally stable channel from the project area, based on a stable “reference reach” for the subject channel type.
3. Develop designs according to the following principles:
 - Make protective measures compatible with other channel modifications planned or being carried out in the channel reaches.
 - Whenever excavation and re-shaping work is proposed within channels, the design should provide functional channel dimensions and geometry at each section. Work proposed within a stream channel may require permits from the NYS DEC and US Army Corps of Engineers.
 - Use the design velocity of the peak discharge of the 10-year storm or bankfull discharge, whichever is less. Structural measures should be capable of withstanding greater flows without serious damage.
 - Ensure that the channel bottom is stable or stabilized by structural means before installing any permanent slope protection.
 - Channel stabilization should begin at a stable location and end at a stable point along the bank.
 - Changes in alignment should not be done without a complete analysis of the environmental and stability effects on the entire system.
 - Provisions should be made to maintain and improve fish and wildlife habitat. For example, restoring lost vegetation will provide valuable shade, food, and/or cover.
 - Ensure that all requirements of state law and all permit requirements of local, state, and federal agencies are met.

Construction Specifications

Riprap – Riprap is the most commonly used material to structurally stabilize a channel. While riprap will provide the structural stabilization necessary, the side slope can be enhanced with vegetative material to slow the velocity of water, filter debris, and enhance habitat. See Principles of Biotechnical Practices on page 4.1, for more information.

1. Side slope – slopes shall be graded to 2:1 or flatter prior to placing bedding, filter fabric, or riprap.
2. Filter – filters should be placed between the base material and the riprap and meet the requirements of criteria listed pages 4.7 and 4.8.
3. Gradation – The gradation of the riprap is dependent on the velocity expected against the bank for the design conditions. See Table 4.1 on page 4.12. Once the velocity is known, gradation can be selected from the table for the appropriate class of rock. Note, this table was developed for a 2:1 slope; if the slope steepens to 1.5:1 the gradations should be increased 20%. The riprap should extend 2 feet below the channel bottom and be keyed into the side slope both at the upstream end and downstream end of the proposed work or reach.

See Figure 4.3 on page 4.13 for details.

Reinforced Concrete - Is often used to armor eroding sections of flow channel by constructing walls, bulk heads, or stabilize bank linings in urban areas for redevelopment work. Provide positive drainage behind these structures to relieve uplift pressures.



Grid Pavers – Modular concrete units with or without void areas can be used to stabilize flow channel. Units with void areas can allow the establishment of vegetation. These structures may be obtained in a variety of shapes (Figure 4.4) or they may be formed and poured in place. Maintain design and installation in accordance with manufacturer's instructions.



Revetment – Structural support or armoring to protect an embankment from erosion. Riprap and gabions are commonly used. Also used is a hollow fabric mattress with cells that receive a concrete mixture. Any revetment should be installed to a depth below the anticipated channel degradation and into the channel bed as necessary to provide stability.



Modular Pre-Cast Units – Interlocking modular precast units of different sizes, shapes, heights, and depths, have been developed for a wide variety of applications. They provide vertical support in tight areas as well as durability. Many types are available with textured surfaces. They also act as gravity retaining walls. They should be designed and installed in accordance with the manufacturer's recommendations (Figure 4.4). All areas disturbed by construction should be stabilized as soon as the structural measures are complete.



Maintenance


Check stabilized flow channel sections after every high-water event, and make any needed repairs immediately to prevent any further damage or unraveling of the existing work.

Table 4.1 - Riprap Gradations for Channel Stabilization

Class	Layer Thickness (in.)	Max. Velocity (ft/s)	Wave Height (ft.)		PERCENT FINER BY WEIGHT											
					D ₁₀			D ₅₀			D ₈₅			D ₁₀₀		
					Wt. (lbs.)	d _o (in.)	d _□ (in.)	Wt. (lbs.)	d _o (in.)	d _□ (in.)	Wt. (lbs.)	d _o (in.)	d _□ (in.)	Wt. (lbs.)	d _o (in.)	d _□ (in.)
I	18	8.5	-		5	5	4	50	10	8	100	13	10	150	15	12
II	18	10	-		17	7	6	170	15	12	340	19	15	500	22	18
III	24	12	2		46	10	8	460	21	17	920	26	21	1400	30	24
IV	36	14	3		150	15	12	1500	30	25	3000	39	32	4500	47	36
V	48	17	4.8		370	20	16	3700	42	34	7400	53	43	11,000	60	49

d_o = gravel material d_□ = angular rock riprap
Wt = weight in pounds

Figure 4.3
Riprap Channel Stabilization



STABLE BOTTOM

2 BLOCKS WIDE

GRID PAVERS

FILTER CLOTH

EST. 120 CY ROCK RIPRAP (MEDIUM STONE FILL)

EXCAVATION LINE

BACKFILL MATERIAL

10' HIGH WALL

EXISTING CHANNEL BOTTOM

2' MIN. 1:1

6' 6' 2.0' 6'

PRE-CAST MODULAR UNITS

Interlocking Blocks

CHANNEL STABILIZATION METHODS

ADAPTED FROM DETAILS PROVIDED BY: USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE

STANDARD AND SPECIFICATIONS FOR LANDGRADING



Definition & Scope

Permanent reshaping of the existing land surface by grading in accordance with an engineering topographic plan and specification to provide for erosion control and vegetative establishment on disturbed, reshaped areas.

Design Criteria

The grading plan should be based upon the incorporation of building designs and street layouts that fit and utilize existing topography and desirable natural surrounding to avoid extreme grade modifications. Information submitted must provide sufficient topographic surveys and soil investigations to determine limitations that must be imposed on the grading operation related to slope stability, effect on adjacent properties and drainage patterns, measures for drainage and water removal, and vegetative treatment, etc.

Many municipalities and counties have regulations and design procedures already established for land grading and cut and fill slopes. Where these requirements exist, they shall be followed.

The plan must show existing and proposed contours of the area(s) to be graded. The plan shall also include practices for erosion control, slope stabilization, safe disposal of runoff water and drainage, such as waterways, lined ditches, reverse slope benches (include grade and cross section), grade stabilization structures, retaining walls, and surface and subsurface drains. The plan shall also include phasing of these practices. The following shall be incorporated into the plan:

1. Provisions shall be made to safely convey surface runoff to storm drains, protected outlets, or to stable water courses to ensure that surface runoff will not

damage slopes or other graded areas; see standards and specifications for Grassed Waterway, Diversion, or Grade Stabilization Structure.

2. Cut and fill slopes that are to be stabilized with grasses shall not be steeper than 2:1. When slopes exceed 2:1, special design and stabilization consideration are required and shall be adequately shown on the plans. (Note: Where the slope is to be mowed, the slope should be no steeper than 3:1, although 4:1 is preferred because of safety factors related to mowing steep slopes.)
3. Reverse slope benches or diversion shall be provided whenever the vertical interval (height) of any 2:1 slope exceeds 20 feet; for 3:1 slope it shall be increased to 30 feet and for 4:1 to 40 feet. Benches shall be located to divide the slope face as equally as possible and shall convey the water to a stable outlet. Soils, seeps, rock outcrops, etc., shall also be taken into consideration when designing benches.
 - A. Benches shall be a minimum of six feet wide to provide for ease of maintenance.
 - B. Benches shall be designed with a reverse slope of 6:1 or flatter to the toe of the upper slope and with a minimum of one foot in depth. Bench gradient to the outlet shall be between 2 percent and 3 percent, unless accompanied by appropriate design and computations.
 - C. The flow length within a bench shall not exceed 800 feet unless accompanied by appropriate design and computations; see Standard and Specifications for Diversion on page 3.9
4. Surface water shall be diverted from the face of all cut and/or fill slopes by the use of diversions, ditches and swales or conveyed downslope by the use of a designed structure, except where:
 - A. The face of the slope is or shall be stabilized and the face of all graded slopes shall be protected from surface runoff until they are stabilized.
 - B. The face of the slope shall not be subject to any concentrated flows of surface water such as from natural drainage ways, graded ditches, downspouts, etc.
 - C. The face of the slope will be protected by anchored stabilization matting, sod, gravel, riprap, or other stabilization method.

5. Cut slopes occurring in ripable rock shall be serrated as shown in Figure 4.9 on page 4.26. The serrations shall be made with conventional equipment as the excavation is made. Each step or serration shall be constructed on the contour and will have steps cut at nominal two-foot intervals with nominal three-foot horizontal shelves. These steps will vary depending on the slope ratio or the cut slope. The nominal slope line is 1 ½: 1. These steps will weather and act to hold moisture, lime, fertilizer, and seed thus producing a much quicker and longer-lived vegetative cover and better slope stabilization. Overland flow shall be diverted from the top of all serrated cut slopes and carried to a suitable outlet.
6. Subsurface drainage shall be provided where necessary to intercept seepage that would otherwise adversely affect slope stability or create excessively wet site conditions.
7. Slopes shall not be created so close to property lines as to endanger adjoining properties without adequately protecting such properties against sedimentation, erosion, slippage, settlement, subsidence, or other related damages.
8. Fill material shall be free of brush, rubbish, rocks, logs, stumps, building debris, and other objectionable material. It should be free of stones over two (2) inches in diameter where compacted by hand or mechanical tampers or over eight (8) inches in diameter where compacted by rollers or other equipment. Frozen material shall not be placed in the fill nor shall the fill material be placed on a frozen foundation.
9. Stockpiles, borrow areas, and spoil shall be shown on the plans and shall be subject to the provisions of this Standard and Specifications.
10. All disturbed areas shall be stabilized structurally or vegetatively in compliance with the Permanent Construction Area Planting Standard on page 4.42.
4. Areas to be filled shall be cleared, grubbed, and stripped of topsoil to remove trees, vegetation, roots, or other objectionable material.
5. Areas that are to be topsoiled shall be scarified to a minimum depth of four inches prior to placement of topsoil.
6. All fills shall be compacted as required to reduce erosion, slippage, settlement, subsidence, or other related problems. Fill intended to support buildings, structures, and conduits, etc., shall be compacted in accordance with local requirements or codes.
7. All fill shall be placed and compacted in layers not to exceed 9 inches in thickness.
8. Except for approved landfills or nonstructural fills, fill material shall be free of frozen particles, brush, roots, sod, or other foreign objectionable materials that would interfere with, or prevent, construction of satisfactory fills.
9. Frozen material or soft, mucky or highly compressible materials shall not be incorporated into fill slopes or structural fills.
10. Fill shall not be placed on saturated or frozen surfaces.
11. All benches shall be kept free of sediment during all phases of development.
12. Seeps or springs encountered during construction shall be handled in accordance with the Standard and Specification for Subsurface Drain on page 3.48 or other approved methods.
13. All graded areas shall be permanently stabilized immediately following finished grading.
14. Stockpiles, borrow areas, and spoil areas shall be shown on the plans and shall be subject to the provisions of this Standard and Specifications.

Construction Specifications

See Figures 4.9 and 4.10 for details.

1. All graded or disturbed areas, including slopes, shall be protected during clearing and construction in accordance with the erosion and sediment control plan until they are adequately stabilized.
2. All erosion and sediment control practices and measures shall be constructed, applied and maintained in accordance with the erosion and sediment control plan and these standards.
3. Topsoil required for the establishment of vegetation shall be stockpiled in amount necessary to complete finished grading of all exposed areas.



Figure 4.9
Typical Section of Serrated Cut Slope




Figure 4.10
Landgrading




Figure 4.11
Landgrading - Construction Specifications

<u>CONSTRUCTION SPECIFICATIONS</u>	
<ol style="list-style-type: none"> 1. ALL GRADED OR DISTURBED AREAS INCLUDING SLOPES SHALL BE PROTECTED DURING CLEARING AND CONSTRUCTION IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENT CONTROL PLAN UNTIL THEY ARE PERMANENTLY STABILIZED. 2. ALL SEDIMENT CONTROL PRACTICES AND MEASURES SHALL BE CONSTRUCTED, APPLIED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENT CONTROL PLAN. 3. TOPSOIL REQUIRED FOR THE ESTABLISHMENT OF VEGETATION SHALL BE STOCKPILED IN AMOUNT NECESSARY TO COMPLETE FINISHED GRADING OF ALL EXPOSED AREAS. 4. AREAS TO BE FILLED SHALL BE CLEARED, GRUBBED, AND STRIPPED OF TOPSOIL TO REMOVE TREES, VEGETATION, ROOTS OR OTHER OBJECTIONABLE MATERIAL. 5. AREAS WHICH ARE TO BE TOPSOILED SHALL BE SCARIFIED TO A MINIMUM DEPTH OF FOUR INCHES PRIOR TO PLACEMENT OF TOPSOIL. 6. ALL FILLS SHALL BE COMPACTED AS REQUIRED TO REDUCE EROSION, SLIPPAGE, SETTLEMENT, SUBSIDENCE OR OTHER RELATED PROBLEMS. FILL INTENDED TO SUPPORT BUILDINGS, STRUCTURES AND CONDUITS, ETC. SHALL BE COMPACTED IN ACCORDANCE WITH LOCAL REQUIREMENTS OR CODES. 7. ALL FILL SHALL BE PLACED AND COMPACTED IN LAYERS NOT TO EXCEED 9 INCHES IN THICKNESS. 8. EXCEPT FOR APPROVED LANDFILLS, FILL MATERIAL SHALL BE FREE OF FROZEN PARTICLES, BRUSH, ROOTS, SOD, OR OTHER FOREIGN OR OTHER OBJECTIONABLE MATERIALS THAT WOULD INTERFERE WITH OR PREVENT CONSTRUCTION OF SATISFACTORY FILLS. 9. FROZEN MATERIALS OR SOFT, MUCKY OR HIGHLY COMPRESSIBLE MATERIALS SHALL NOT BE INCORPORATED IN FILLS. 10. FILL SHALL NOT BE PLACED ON SATURATED OR FROZEN SURFACES. 11. ALL BENCHES SHALL BE KEPT FREE OF SEDIMENT DURING ALL PHASES OF DEVELOPMENT. 12. SEEPS OR SPRINGS ENCOUNTERED DURING CONSTRUCTION SHALL BE HANDLED IN ACCORDANCE WITH THE STANDARD AND SPECIFICATION FOR SUBSURFACE DRAIN OR OTHER APPROVED METHOD. 13. ALL GRADED AREAS SHALL BE PERMANENTLY STABILIZED IMMEDIATELY FOLLOWING FINISHED GRADING. 14. STOCKPILES, BORROW AREAS AND SPOIL AREAS SHALL BE SHOWN ON THE PLANS AND SHALL BE SUBJECT TO THE PROVISIONS OF THIS STANDARD AND SPECIFICATION. 	
ADAPTED FROM DETAILS PROVIDED BY: USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE	LANDGRADING SPECIFICATIONS

STANDARD AND SPECIFICATIONS FOR ANCHORED STABILIZATION MATTING



Definition and Scope

A **temporary** or **permanent** protective covering placed on a prepared, seeded planting area that is anchored in place by staples or other means to aid in controlling erosion by absorbing rain splash energy and withstand overland flow as well as provide a microclimate to protect and promote seed establishment.

Conditions Where Practice Applies

Anchored stabilization mats are required for seeded earthen slopes steeper than 3 horizontal to 1 vertical; in vegetated channels where the velocity of the design flow exceeds the allowable velocity for vegetation alone (usually greater than 5 feet per second); on streambanks and shorelines where moving water is likely to erode newly seeded or planted areas; and in areas where wind prevents standard mulching with straw. This standard does not apply to slopes stabilized with sod, rock riprap or hard armor material.

Design Criteria

Slope Applications - Anchored stabilization mats for use on slopes are primarily used as mulch blankets where the mesh material is within the blanket or as a netting over previously placed mulch. These stabilization mats are NOT effective in preventing slope failures.

1. Required on all slopes steeper than 3:1
2. Matting will be designed for proper longevity need and strength based on intended use.
3. All installation details and directions will be included on the site erosion and sediment control plan and will follow manufactures specifications.

Channel Applications - Anchored stabilization mats, for use in supporting vegetation in flow channels, are generally a non-degradable, three dimensional plastic structure which can be filled with soil prior to planting. This structure provides a medium for root growth where the matting and roots become intertwined forming a continuous anchor for the vegetated lining.

1. Channel stabilization shall be based on the tractive force method.
2. For maximum design shear stresses less than 2 pounds per square foot, a temporary or bio-degradable mat may be used.
3. The design of the final matting shall be based on the mats ability to resist the tractive shear stress at bank full flow.
4. The installation details and procedures shall be included on the site erosion and sediment control plan and will follow manufacturers specifications.



Construction Specifications

1. Prepare soil before installing matting by smoothing the surface, removing debris and large stone, and applying lime, fertilizer and seed. Refer to manufacturers installation details.
2. Begin at the top of the slope by anchoring the mat in a 6" deep x 6" wide trench. Backfill and compact the trench after stapling.
3. In channels or swales, begin at the downslope end, anchoring the mat at the bottom and top ends of the blanket. When another roll is needed, the upslope roll

should overlay the lower layer, shingle style, so that channel flows do not peel back the material.

4. Roll the mats down a slope with a minimum 4" overlap. Roll center mat in a channel in direction of water flow on bottom of the channel. Do not stretch blankets. Blankets shall have good continuous contact with the underlying soil throughout its entire length.
5. Place mats end over end (shingle style) with a 6" overlap, use a double row of staggered staples 4" apart to secure mats.
6. Full length edge of mats at top of side slopes must be anchored in 6" deep x 6" wide trench; backfill and compact the trench after stapling.
7. Mats on side slopes of a channel must be overlapped 4" over the center mat and stapled.
8. In high flow channel applications, a staple check slot is recommended at 30 to 40 foot intervals. Use a row of staples 4" apart over entire width of the channel. Place a second row 4" below the first row in a staggered pattern.
9. The terminal end of the mats must be anchored in a 6"x6" wide trench. Backfill and compact the trench after stapling.
10. Stapling and anchoring of blanket shall be done in accordance with the manufactures recommendations.

Maintenance

Blanketed areas shall be inspected weekly and after each runoff event until perennial vegetation is established to a minimum uniform 80% coverage throughout the blanketed area. Damaged or displaced blankets shall be restored or replaced within 2 calendar days.

IN CHARGE OF

DESIGNED BY

CHECKED BY

DRAFTED BY

CHECKED BY

ENVIRONMENTAL NOTES:

1. THERE ARE NO LOCATIONS WITHIN OR ADJACENT TO THE PROJECT LIMITS FOR THE DISPOSAL OF CONSTRUCTION DEBRIS OR SPOILS.
2. ALL NECESSARY PRECAUTIONS SHALL BE TAKEN TO PREVENT THE ENTRANCE OF FRESH CONCRETE INTO THE WATERS OF NEW YORK STATE. EQUIPMENT, TOOLS, AND TRUCKS USED IN THIS PROJECT SHALL BE CLEANED IN SUCH A MANNER AS TO PREVENT WASH WATER FROM ENTERING ANY WATER BODY. WET CONCRETE IS HIGHLY TOXIC TO FISH. DESIGNATED CONCRETE WASH AREAS SHALL BE UTILIZED AS NOTED ON DWG. ESCD-2.
3. SPILLAGE OF OIL AND HAZARDOUS SUBSTANCES IS ESPECIALLY PROHIBITED BY SECTION 311 OF THE CLEAN WATER ACT OF 1977. MEASURES INCLUDING PROPER MAINTENANCE OF CONSTRUCTION EQUIPMENT, DESIGNATING FUEL/HAZARDOUS SUBSTANCES, HANDLING AREAS TO ALLOW SPILLS TO BE CONTAINED BEFORE REACHING THE WATERWAY, INSTRUCTING PERSONNEL NOT TO DISPOSE OF OIL AND OTHER SUCH MATERIALS INTO DRAINS OR INTO THE WATERWAY DIRECTLY, AND OTHER NECESSARY PROCEDURES SHALL BE IMPLEMENTED PRIOR TO ANY CONSTRUCTION ACTIVITIES. IF, IN SPITE OF SUCH PLANNING, OIL/HAZARDOUS SUBSTANCES ARE SPILLED INTO A WATERCOURSE, IMMEDIATE NOTIFICATION SHALL BE GIVEN TO THE N.Y.S. DEPARTMENT OF ENVIRONMENTAL CONSERVATION AT TELEPHONE NUMBER (518) 457-7362 AND THE NATIONAL RESPONSE CENTER AT TELEPHONE NUMBER 1-800-424-8802. A CONTAINMENT BOOM AND A SUPPLY OF HAY, STRAW, OR OTHER ABSORBENT SHOULD BE RETAINED SO THAT IT MAY BE RAPIDLY DEPLOYED TO SOAK UP ANY POSSIBLE SPILLAGE. PENDING ENVIRONMENTAL CONSERVATION AND/OR COAST GUARD ARRIVAL ON THE SCENE, THE USE OF CHEMICAL DISPERSING AGENTS AND EMULSIFIERS IS NOT AUTHORIZED WITHOUT PRIOR, SPECIFIC, FEDERAL, OR STATE APPROVAL.
4. ANY MATERIAL ENTERING THE WATER, FOR ANY REASON WHATSOEVER, WHICH IS NOT PART OF INTENDED WORK, SHALL BE REMOVED AND DISPOSED OF PROPERLY IN ACCORDANCE WITH CURRENT NYCDEP REGULATIONS.

STREAM PROTECTION NOTES:

VARIOUS STREAMS ARE CLASSIFIED AS CLASS A, STANDARD A(T) WATERBODIES THROUGHOUT THE PROJECT LIMITS.

1. DURING THE COURSE OF CONSTRUCTION, THE CONTRACTOR SHALL CONDUCT ITS OPERATIONS IN SUCH A MANNER TO PREVENT ANY DAMAGE TO ANY WATERBODY, INCLUDING WETLANDS, FROM DIRECT OR INDIRECT POLLUTION BY DEBRIS, SEDIMENTATION OR OTHER FOREIGN MATERIAL, OR FROM THE MANIPULATION OF EQUIPMENT AND/OR MATERIALS IN OR NEAR SUCH WATERBODIES. NO WATER SHALL BE RETURNED DIRECTLY TO THE WATERBODY WHICH HAS BEEN USED FOR WASH PURPOSES OR OTHER SIMILAR OPERATIONS, WHICH CAUSE THIS WATER TO BE CONTAMINATED WITH SAND, SILT, CEMENT, OIL, OR OTHER IMPURITIES. IF THE CONTRACTOR USES THE WATER FROM ANY WATERBODY, THEY SHALL CONSTRUCT AN INTAKE OR TEMPORARY DAM AS REQUIRED TO PROTECT AND MAINTAIN WATER RIGHTS AND TO SUSTAIN AQUATIC LIFE DOWNSTREAM. THESE TEMPORARY MEASURES SHALL BE REMOVED AND THE AREA RESTORED AT THE COMPLETION OF THE WORK.
2. DURING REMOVAL OPERATIONS, THE CONTRACTOR SHALL NOT BE ALLOWED TO DROP WASTE CONCRETE, DEBRIS, AND OTHER MATERIAL IN ANY WATERWAY, CHANNEL, SIDE POOL OR ANYWHERE ON COUNTY OR NYCDEP PROPERTY UNLESS APPROVED BY THE COUNTY OR NYCDEP. PLATFORMS, NETS, SCREENS, OR OTHER PROTECTIVE DEVICES SHALL BE USED TO CATCH THE MATERIAL. IF THE ENGINEER DETERMINES THAT ADEQUATE PROTECTIVE DEVICES ARE NOT BEING EMPLOYED, THE WORK SHALL BE SUSPENDED UNTIL ADEQUATE PROTECTION IS PROVIDED.
3. PRIOR TO STARTING ANY WORK IN THE STREAM BED OR WITHIN 50' OF THE WATERS EDGE, INCLUDING CONSTRUCTION ACCESS, WATER DIVERSION, AND HABITAT RESTORATION, THE CONTRACTOR SHALL COORDINATE WITH THE ENGINEER-IN-CHARGE (EIC). THE EIC SHALL CONSULT WITH THE REGIONAL CONSTRUCTION ENVIRONMENTAL COORDINATOR AND THE NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION REGION 3 HABITAT PROTECTION MANAGER.
4. THE CONTRACTOR SHALL ACCOMPLISH STREAM WORK, INCLUDING WATER DIVERSION, COFFERDAM INSTALLATION AND REMOVAL, DURING THE PERIOD BETWEEN MAY 1 AND SEPTEMBER 30. COFFERDAMS IN THE STREAM CHANNEL AND/OR WATER DIVERSIONS SHALL NOT BE ALLOWED PRIOR TO MAY 1 AND AFTER SEPTEMBER 30 WITHOUT PRIOR WRITTEN APPROVAL FROM THE NYSDEC AND THE REGIONAL CONSTRUCTION ENVIRONMENTAL COORDINATOR. COFFERDAMS AND STREAM DIVERSIONS SHOULD BE SIZED WITH REGARD TO THE SEASONAL FLOW OF THE STREAM EXPECTED FOR THE TIME THEY ARE TO BE IN USE.

PREPARED BY: BARTON & LOGUIDICE, D.P.C.
ON :

DRAFT
NOT FOR CONSTRUCTION

BALD EAGLE NEST MANAGEMENT NOTES:

NO ACTIVE BALD EAGLE NESTS HAVE BEEN IDENTIFIED WITHIN THE PROJECT CORRIDOR. HOWEVER, THE PROJECT SITE IS LOCATED IN AN AREA KNOWN TO HAVE PREVIOUS BALD EAGLE ACTIVITY AND SUTIBLE HABITAT. SHOULD AN ACTIVE BALD EAGLE NEST BE IDENTIFIED WITHIN 1/4 MI OF THE PROJECT CORRIDOR DURING CONSTRUCTION OF THIS PROJECT, THE FOLLOWING MEASURES SHALL BE TAKEN BY THE CONTRACTOR:

1. THE CONTRACTOR SHALL IMMEDIATELY CEASE WORK WITHIN 1/4 MILES OF THE ACTIVE BALD EAGLE NEST AND NOTIFY THE ENGINEER OR OWNER.
2. NO WORK SHALL OCCUR WITHIN 1/4 MILE OF AN ACTIVE BALD EAGLE NEST DURING THE BREEDING SEASON OR AS DETERMINED BY NYSDEC (BETWEEN THE DATES OF JANUARY 1 AND SEPTEMBER 30.)

UPON RESUMING WORK, THE CONTRACTOR MAY BE HELD TO THE FOLLOWING CONDITIONS:

1. THE CONTRACTOR MAY BE REQUESTED TO ALTER HIS EQUIPMENT TO REDUCE THE NOISE EMITTED FROM THE MACHINERY SUCH AS USING A WHITE NOISE BACK-UP ALERT SYSTEM IN PLACE OF A BEEPING SYSTEM, REFRAINING FROM THE SLAMMING OF DUMP TRUCK TAILGATES, INSTALLING SILENCERS AND MUFFLERS ON EQUIPMENT EXHAUST SYSTEMS, INSTALL NOISE SHIELDING ON STATIONARY EQUIPMENT, ETC.
2. HIGH NOISE ACTIVITIES SUCH AS PILE DRIVING, JACK HAMMERING, OR BREAKING OF CONCRETE MAY NEED TO BE COMPLETED WITHIN THE NON-BREEDING SEASON.

GENERAL NOTES:

1. NO WHITE PINE TREES GREATER THAN 3" DBH SHALL BE CUT WITHIN THE PROJECT SITE WITHOUT APPROVAL BY THE ENGINEER.
2. NO WHITE PINE TREES GREATER THAN 25" DBH SHALL BE CUT WITHIN THE PROJECT SITE.

TREE CLEARING NOTES:

1. NO TREES GREATER THAN 3" DBH SHALL BE CUT OR FELLED BETWEEN THE DATES OF APRIL 1 TO OCTOBER 31.
2. FELLED TREES SHALL BE TRIMMED AND THE SMALL BRANCHES SHALL BE CHIPPED. ULSTER COUNTY WILL PROVIDE A LOCATION WHERE THE WOOD CHIPS CAN BE DISPOSED AT NO COST TO THE CONTRACTOR.
3. NO WOOD CHIPS ARE TO BE DISPOSED OF ON OR ADJACENT TO THE PROJECT SITE.
4. LARGE TREE TRUNKS THAT CANNOT BE CHIPPED MAY BE LEFT ON THE PROJECT SITE, PROVIDED THEY ARE NOT INHIBITING THE MOVEMENT OF VEHICLES OR RECREATIONAL SPORTSMEN FROM ACCESSING THE WATER OR BLOCKING AN ESTABLISHED TRAIL OR PATH.
5. NO WHITE PINE TREES GREATER THAN 3" DBH SHALL BE CUT WITHIN THE PROJECT SITE WITHOUT APPROVAL BY THE ENGINEER.
6. NO WHITE PINE TREES GREATER THAN 25" DBH SHALL BE CUT WITHIN THE PROJECT SITE.
7. CARE SHALL BE TAKEN TO RETAIN NATURAL GROWTH AND PREVENT DAMAGE TO TREES WITHIN AND OUTSIDE THE LIMITS OF CONSTRUCTION, AND NOT SCHEDULED FOR REMOVAL. ANY DAMAGE CAUSED TO THIS NATURAL GROWTH SHALL BE RESTORED AT THE EXPENSE OF THE CONTRACTOR AS DIRECTED BY THE ENGINEER.
8. WORK UNDER ITEM 201.06, CLEARING AND GRUBBING, SHALL INCLUDE, BUT NOT LIMITED TO CLEARING OF TREES, GRUBBING STUMPS AND UNDERSTORY VEGETATION.
9. NO TREES SHALL BE CUT BEYOND THE LIMITS SHOWN ON DWG. TS-1 THRU TS-3 AND MD-4 UNLESS NOTES ON THE PLANS OR APPROVED BY THE ENGINEER.

RAILROAD TIE REMOVAL NOTES:

1. THE CONTRACTOR SHALL INVESTIGATE ALL POSSIBLE METHODS TO REMOVE THE EXISTING TRACKS AND TIES FROM THE PROJECT CORRIDOR WITHOUT STOCKPILING THE TRACKS AND TIES ON-SITE.
2. ALL RAILROAD TIES SHALL BE REMOVED FROM THE PROJECT CORRIDOR AND STOCK PILED IN ONE OF THE DESIGNATED STOCKPILE AREAS LOCATED THROUGHOUT THE PROJECT CORRIDOR, IF NECESSARY. SEE DETAIL ON DWG. MD-4 FOR ADDITIONAL NOTES AND MATERIAL REQUIREMENTS FOR STOCKPILE AREAS.
3. THE CONTRACTOR SHALL SUBMIT TO THE ENGINEER FOR APPROVAL, A RAILROAD TIE DISPOSAL PLAN WHICH SHALL INCLUDE THE METHOD OF DISPOSAL AND THE FACILITY NAME AND LOCATION WHERE THE RAILROAD TIES ARE TO BE DISPOSED.
4. THE PROPOSED DISPOSAL FACILITY SHALL MEET NEW YORK STATE ENVIRONMENTAL ONSERVATION LAW SPECIFICATIONS AND HAVE A VALID PERMIT FOR THE DISPOSAL OF CREOSOTE RAILROAD TIES.
5. NO RAILROAD TIES ARE PERMITTED TO BE STORED OR SET DOWN IN AN UNAUTHORIZED LOCATION WITHIN, OR ADJACENT TO THE PROJECT CORRIDOR.



UNAUTHORIZED ALTERATION OR ADDITION TO THIS
DRAWING IS A VIOLATION OF THE NEW YORK STATE
EDUCATION LAW ARTICLE 145 SECTION 7209

ASHOKAN RAIL TRAIL
ULSTER COUNTY

ENVIRONMENT
PROTECTION
NOTES - 1

SCALE: NONE
DATE ISSUED: 5/2017
DRAWING
EPN-1

NO. DATE BY REVISION

XX

IN CHARGE OF DESIGNED BY CHECKED BY DRAFTED BY CHECKED BY

GENERAL NOTES FOR EROSION PREVENTION AND SEDIMENT CONTROL

1. THE CONTRACTOR WILL BE REQUIRED TO PERFORM ALL CONSTRUCTION OPERATIONS IN A MANNER SO AS TO MINIMIZE SOIL EROSION AND ENSURE SEDIMENT CONTROL. EROSION CONTROL MEASURES ARE ITEMS WHICH MINIMIZE THE EROSION OF SOIL. SEDIMENT CONTROL MEASURES ARE ITEMS WHICH KEEP SEDIMENT FROM LEAVING THE PROJECT SITE. EFFECTIVE SOIL EROSION AND SEDIMENT CONTROL CAN BE ACCOMPLISHED BY LIMITING THE AREA OF UNPROTECTED SOIL. PROTECTED IS DEFINED AS HAVING TEMPORARY OR PERMANENT SOIL EROSION MEASURES IN PLACE.
2. TEMPORARY SOIL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE MAINTAINED AS PER DETAILS AND SPECIFICATIONS. THE COST OF MAINTAINING AND REMOVING TEMPORARY SOIL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INCLUDED IN THE BID PRICE OF THE ITEM USED. ALL TEMPORARY SOIL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED BY THE CONTRACTOR AT A MINIMUM ONCE EVERY SEVEN (7) CALENDAR DAYS AND AFTER EACH RAINFALL OF ONE-HALF INCH OR MORE IN A 24 HOUR PERIOD.
3. PERIMETER SEDIMENT CONTROL MEASURES (FIBER LOGS) AND ORANGE CONSTRUCTION FENCE SHALL BE INSTALLED PRIOR TO STARTING CLEARING AND GRUBBING OPERATIONS. THESE MEASURES SHALL REMAIN IN PLACE UNTIL AFTER FINAL GRADING HAS OCCURED AND ALL DISTURBED AREAS ARE PERMANENTLY PROTECTED WITH EROSION CONTROL MEASURES.
4. TEMPORARY STOCKPILES OF SOIL SHALL BE PROTECTED AS PER THE SOIL EROSION AND SEDIMENT CONTROL PLAN AND DETAILS SHOWN ON DWG. AP-1 THRU AP-11. AT A MINIMUM TEMPORARY STOCKPILES SHALL BE RINGED WITH FIBER LOGS. STOCKPILES AND AREA OF STOCKPILES LEFT INACTIVE FOR LONGER THAN 14 DAYS SHALL HAVE TEMPORARY MULCH, OR TEMPORARY SEED AND MULCH APPLIED, OR BE COVERED IN A MANNER THAT WILL PREVENT EROSION. ANY MEASURES USED TO COVER STOCKPILES SHALL BE SECURED TO MAINTAIN THEIR EFFECTIVENESS.
5. ANY ADDITIONAL SOIL EROSION AND SEDIMENT CONTROL MEASURES USED TO SUPPLEMENT THE PLANS SHALL BE PREPARED IN ACCORDANCE WITH THE TECHNICAL REQUIREMENTS CONTAINED IN THE "NEW YORK STATE STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL", LATEST EDITION. ADDITIONAL SOIL EROSION AND SEDIMENT CONTROL MEASURES MAY BE REQUIRED AS PER SECTION 107-12 OF THE STANDARD SPECIFICATIONS.
 - ARTICLE 15: PROTECTION OF WATERS
 - ARTICLE 24: FRESHWATER WETLAND PERMIT
 - SECTION 401: WATER QUALITY CERTIFICATION PERMIT
 - USACE NATIONWIDE PERMIT
6. THE CONTRACTOR SHALL COMPLY WITH THE PROVISIONS OF ALL ENVIRONMENTAL PERMITS ISSUED FOR THIS PROJECT. THESE PLANS REFLECT THE PROVISIONS AND REQUIREMENTS OF SAID PERMITS(S). PERMIT(S) WILL BE AVAILABLE FROM THE ENGINEER-IN-CHARGE (E.I.C.) PRIOR TO THE START OF CONSTRUCTION. REQUIRED PERMITS MAY INCLUDE, BUT ARE NOT LIMITED TO:
 - ARTICLE 15: PROTECTION OF WATERS
 - ARTICLE 24: FRESHWATER WETLAND PERMIT
 - SECTION 401: WATER QUALITY CERTIFICATION PERMIT
 - USACE NATIONWIDE PERMIT
7. ALL NECESSARY PRECAUTIONS SHALL BE TAKEN TO PREVENT DIRECT OR INDIRECT CONTAMINATION OF ALL WATER BODIES (INCLUDING WETLANDS) BY SILT, SEDIMENT, FUELS, SOLVENTS, LUBRICANTS, EPOXY COATINGS, CONCRETE LEACHATE, SLURRY OR ANY OTHER POLLUTANT ASSOCIATED WITH CONSTRUCTION AND CONSTRUCTION PROCEDURES. DURING CONSTRUCTION, NO WET OR FRESH CONCRETE OR LEACHATE OR SLURRY SHALL BE ALLOWED TO ESCAPE DIRECTLY OR INDIRECTLY INTO ANY WATER BODIES (INCLUDING WETLANDS). NOR SHALL WASHINGS FROM CONCRETE TRUCKS, MIXERS, OR OTHER DEVICES BE ALLOWED TO ESCAPE DIRECTLY OR INDIRECTLY INTO ANY WATER BODIES (INCLUDING WETLANDS). THE USE OF CONCRETE WASHOUT AREAS ARE REQUIRED FOR THIS PROJECT AND SHALL CONFORM TO DETAIL ON DWG. ESCD-2.
8. ANY DEBRIS OR EXCESS MATERIALS FROM CONSTRUCTION OF THIS PROJECT SHALL BE IMMEDIATELY AND COMPLETELY REMOVED FROM THE PROJECT SITE AND FROM WITHIN 50' OF THE WATERS EDGE OF ALL WATER BODIES (INCLUDING WETLANDS) AND SHALL BE DISPOSED OF OFFSITE.
9. TEMPORARY CHECK DAMS SHALL BE INSTALLED IMMEDIATELY FOLLOWING DITCH EXCAVATING OPERATIONS. TEMPORARY CHECK DAMS SHALL REMAIN IN PLACE UNTIL NEW SLOPES AND SWALES HAVE BEEN PERMANENTLY PROTECTED WITH EROSION CONTROL MEASURES INCLUDING VEGETATION ESTABLISHMENT.
10. ANY PROPOSED CHANGES TO THE EROSION AND SEDIMENT CONTROL MEASURES SHALL BE APPROVED BY THE ENGINEER PRIOR TO BEING IMPLEMENTED.
11. THE CONTRACTOR IS ADVISED THAT THE LOCATIONS OF THE TEMPORARY DEVICES ARE APPROXIMATE. THE EXACT DEVICE LOCATIONS TO ACCOMMODATE THE PROPOSED WORK SHALL BE THE CONTRACTOR'S RESPONSIBILITY AND AS APPROVED BY THE ENGINEER.
12. THE CONTRACTOR'S ATTENTION IS DIRECTED TO THE FACT THAT THROUGHOUT THE DURATION OF THE CONTRACT, IT WILL BE THE CONTRACTOR'S RESPONSIBILITY TO CAPTURE ALL WATER BORNE SEDIMENT OR POLLUTANTS ORIGINATING FROM ANY WORK BEING DONE ON OR IN SUPPORT OF THIS PROJECT.
13. THE POLLUTION CONTROL NOTES AND DETAILS SHOWN IN THESE DRAWINGS ARE NOT INTENDED TO BE ALL INCLUSIVE BUT TO SERVE AS A GUIDELINE FOR THE DEVELOPMENT OF THE CONTRACTOR'S EROSION CONTROL SCHEME REQUIRED UNDER THE RESPECTIVE ITEMS OF THE CONTRACT.
14. THE CONTRACTOR SHALL INSPECT THE SOIL EROSION PREVENTION AND SEDIMENT CONTROL MEASURES ON A WEEKLY BASIS OR A.O.B.E. REPAIRS SHALL BE MADE BY THE CONTRACTOR AS NEEDED WITHIN 3 CALENDAR DAYS, AND SEDIMENT SHALL BE REMOVED BY THE CONTRACTOR WHEN THE STORAGE VOLUME OF AN EROSION CONTROL MEASURE IS APPROACHING ONE-HALF OF ITS INTENDED CAPACITY OR A.O.B.E. FAILURE TO COMPLY WITH THIS PROVISION IS BASIS TO CEASE CONSTRUCTION, AT NO EXPENSE TO THE OWNER UNTIL THIS PROVISION IS IN COMPLIANCE.

PREPARED BY: BARTON & LOGUIDICE, D.P.C.
ON :

DRAFT
NOT FOR CONSTRUCTION

GENERAL NOTES FOR EROSION PREVENTION AND SEDIMENT CONTROL (CONTINUED):

15. IMMEDIATELY UPON COMPLETION OF EXCAVATION OR EMBANKMENT, THE CONTRACTOR SHALL PLACE TEMPORARY FIBER ROLLS, ITEM 209.20120010, IN ALL TRAIL AND OUTLET SWALES A.O.B.E. OR AS SHOWN TO PREVENT MIGRATION OF SEDIMENT.
16. DURING CONSTRUCTION, NO WET OR FRESH CONCRETE OR LEACHATE SHALL BE ALLOWED TO ESCAPE INTO ANY WATERS, NOR SHALL WASHING FROM CONCRETE TRUCKS, MIXERS OR OTHER DEVICES BE ALLOWED TO ENTER ANY WETLANDS OR WATERS. DESIGNATED CONCRETE WASHOUT AREAS CONFORMING TO DWG. ESCD-2 AND THE SWPPP SHALL BE UTILIZED.
17. THE PROPOSED WORK WILL REQUIRE THAT THE TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROLS BE PLACED OVER THE COURSE OF THE PROJECT AS WORK PROGRESSES. NO WORK SHALL BE PERFORMED WITHOUT THE APPROPRIATE EROSION AND SEDIMENT CONTROL MEASURES INSTALLED IN THE ACTIVE CONSTRUCTION AREA.
18. THE SYMBOLS SHOWN ON THE CONSTRUCTION PLAN SHEETS REPRESENT THE EROSION CONTROL ITEMS TO BE USED IN CONJUNCTION WITH THE PROPOSED WORK. THE INSTALLATION METHODS, INCLUDING APPLICABLE PLACEMENT INTERVALS, ARE AS SHOWN ON THE PLANS AND DETAILS IN THE CONTRACT DOCUMENTS.
19. ALL DISTURBED AREAS WILL BE STABILIZED IN ACCORDANCE WITH THE PLANS AND DETAILS IN THE CONTRACT DOCUMENTS.
20. FIBER LOGS ARE A SECONDARY CONTROL MEASURE AND ARE USED TO CAPTURE SEDIMENT DEPOSITS THAT BREAK FREE FROM THE PRIMARY EROSION CONTROLS. INTERIOR MATERIAL FOR FIBER LOGS MAY BE 100% STRAW OR OTHER, MORE DURABLE PRODUCTS.
21. MULCHING, SEEDING AND ROLLED EROSION CONTROL PRODUCT (RECP) ARE THE PRIMARY MEASURE FOR EROSION CONTROL UTILIZED ON THIS PROJECT.
22. THE CONTRACTOR WILL BE REQUIRED TO PERFORM ALL CONSTRUCTION OPERATIONS IN A MANNER THAT MINIMIZES SOIL EROSION AND PREVENTS SEDIMENTATION ON LANDS ADJACENT TO OR AFFECTED BY THE WORK, AND TAKE MEASURES TO MAINTAIN WATER QUALITY OF RECEIVING WATER BODIES (INCLUDING WETLANDS).
23. THE AREA OF DISTURBANCE SHALL BE LIMITED TO AN AREA NO GREATER THAN FIVE ACRES AT ANY ONE TIME AS REQUIRED BY THE SWPPP.
24. "DISTURBED" IS DEFINED AS WORK THAT RESULTS IN SOIL EXPOSURE.
25. "STABILIZED" IS DEFINED AS HAVING TEMPORARY OR PERMANENT EROSION AND SEDIMENT CONTROL MEASURES IN PLACE, INCLUDING, BUT NOT LIMITED TO, EROSION CONTROL MEASURES THAT COVER EXPOSED SOIL TO MINIMIZE THE SOIL FROM ERODING. PERIMETER SEDIMENT CONTROL MEASURES ALONE ARE NOT CONSIDERED ADEQUATE STABILIZATION.
26. PRIOR TO BEGINNING ANY DISTURBANCE ACTIVITIES ON A "SECTION" OF THE PROJECT, THE CONTRACTOR SHALL SUBMIT A PLAN SHOWING THE LIMITS OF DISTURBANCE, INCLUDING THE AMOUNT OF AREA TO BE DISTURBED, AN EROSION AND SEDIMENT CONTROL PLAN THAT SUPPLEMENTS THE CONTRACT'S EROSION AND SEDIMENT CONTROL PLAN, AND A PROGRESS SCHEDULE FOR THE ACCOMPLISHMENT OF TEMPORARY AND PERMANENT EROSION AND SEDIMENT CONTROL WORK FOR REVIEW AND APPROVAL BY THE ENGINEER-IN-CHARGE. THE CONTRACTOR'S EROSION AND SEDIMENT CONTROL PLAN SHALL INCLUDE MEASURES THAT MINIMIZE EROSION AND CONTROL SEDIMENT FROM DISTURBED AREAS, INCLUDING, BUT NOT LIMITED TO, EROSION AND SEDIMENT CONTROL FOR STORAGE AND STAGING AREAS, HAUL ROADS AND CONSTRUCTION ENTRANCES. THE CONTRACTOR'S EROSION AND SEDIMENT CONTROL PLAN SHALL BE PREPARED IN ACCORDANCE WITH THE SPECIFICATIONS AND THE GUIDANCE CONTAINED IN THE "NEW YORK STATE STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL", LATEST EDITION (A.K.A. NYSDEC BLUE BOOK.)

MAINTENANCE OF SLOPE PROTECTION NOTES

1. MAINTENANCE OF THE MULCHED AREAS SHALL INCLUDE REINSTALLING MULCH IN AREAS WHERE THE SOIL BECOMES EXPOSED TO VIEW. ANY AREAS THAT BECOME SETTLED OR GULLIED DURING THE INSTALLATION PROCESS SHALL BE REPAIRED WITHIN (3) DAYS OR PRIOR TO THE ONSET OF INCLEMENT WEATHER, WHICH EVER IS LESS.
2. MAINTENANCE OF TEMPORARY SEEDED AREAS SHALL INCLUDE RE-SEEDING AS NEEDED (OR AOE) TO ESTABLISH A SATISFACTORY STAND OF TURF. THE COST OF RESEEDING SHALL BE AT THE CONTRACTORS EXPENSE. IT IS HIGHLY RECOMMENDED THAT THE SEEDING BE DONE PRIOR TO INSTALLING THE RECP.
3. ALL TEMPORARY TREATMENT SHALL BE MAINTAINED THROUGHOUT THE LIFE OF THE EROSION CONTROL MEASURE UNTIL PERMANENT VEGETATION HAS BEEN ESTABLISHED.
4. MAINTENANCE OF ROLLED EROSION CONTROL PRODUCT SHALL INCLUDE RE-GRADING OF AREAS THAT BECOME SETTLED OR GULLIED DURING INSTALLATION. ANY EDGES THAT BECOME LOOSE OR EXPOSED SHALL BE RE-INSTALLED.
5. ALL SEED MUST BE PRE-APPROVED BY THE ENGINEER PRIOR TO SEEDING OPERATIONS.
6. ALL SLOPES SHALL BE BROUGHT TO FINISHED GRADE AND TRIMMED AS SOON AS POSSIBLE.
7. PERMANENT EROSION CONTROL MEASURES OF SEEDING AND MULCHING (SEED ONLY WITHIN SEEDING DATES) SHALL BE CARRIED OUT ONCE THE SLOPES HAVE REACHED FINAL GRADE. TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES AS SHOWN IN THE TEMPORARY SLOPE TREATMENT TABLE SHALL BE EMPLOYED AS INDICATED.
8. FOR ADDITIONAL TEMPORARY AND PERMANENT EROSION CONTROL INFORMATION, REFER TO THE EROSION CONTROL PLANS, DETAILS, AND SWPPP.

TEMPORARY MULCH NOTES

1. THE CONTRACTOR'S ATTENTION IS ALERTED TO THE ADDED REQUIREMENTS AND STIPULATIONS OF THIS ITEM. THE PRICE PER SQUARE YARD OF ROLLED EROSION CONTROL PRODUCT (RECP) INCLUDES ALL COST ASSOCIATED WITH BEING ABLE TO PROVIDE A QUALITY RECP COVER, SPREAD IN A UNIFORM LAYER TO PROTECT THE EXISTING SOIL LAYER. RECP SHALL BE ANCHORED WITH 100% BIODEGRADABLE STAKES.
2. IN ACCORDANCE WITH NYSDOT SECTION 209-3.04, THE CONTRACTOR SHALL HAVE THE CAPABILITY TO INSTALL RECP OR MULCH ON ANY DISTURBED AREAS ON ANY GIVEN DAY (E.G. THOSE AREAS WHERE EARTHWORK OPERATIONS ARE ONGOING, ETC.). THE ENGINEER IN CHARGE SHALL DIRECT THE CONTRACTOR TO LIMIT THE AREA OF CLEARING AND GRUBBING, EXCAVATION, BORROW, AND EMBANKMENT OPERATIONS IN PROGRESS, COMMENSURATE WITH THEIR CAPABILITY AND PROGRESS IN KEEPING THE FINISH GRADING, MULCHING, SEEDING AND OTHER TEMPORARY AND/OR PERMANENT CONTROL MEASURES CURRENT IN ACCORDANCE WITH THE STANDARD SPECIFICATIONS.
3. UNDER NO CONDITION, SHALL ANY AREA OF UNPROTECTED ERODIBLE EARTH MATERIAL EXPOSED BY CLEARING AND GRUBBING, EXCAVATION, BORROW, OR FILL BE LEFT IN AN UNPROTECTED CONDITION. ANY PORTION OF AN AREA ON WHICH CLEARING AND GRUBBING, EXCAVATION, BORROW, OR FILL HAD PERMANENTLY CEASED SHALL BE STABILIZED, BY EITHER TEMPORARY OR PERMANENT MEANS. THE CONTRACTOR WILL ALSO BE AWARE OF IMPENDING WEATHER CONDITIONS AND THE NEED TO APPLY AND/OR RE-APPLY RECP OR MULCH ON AREAS THAT WORK IS PROGRESSING IN ORDER TO MEET THE REQUIREMENTS OF SECTION 209.
4. THE CONTRACTOR MUST CONTINUALLY BE PREPARED TO REPAIR AND REINSTALL RECP OR MULCH IN DISTURBED SOIL AREAS TO PROVIDE NECESSARY COVERAGE TO LOCATIONS THAT HAVE BEEN DAMAGED BY STORMS OR EQUIPMENT. SHOULD THE ENGINEER DETERMINE THAT AT ANY TIME THE RECP OR MULCH HAS NOT STABILIZED THE PROJECT AREA, THE CONTRACTOR SHALL BE RESPONSIBLE FOR RE-ESTABLISHING THE RECP OR MULCH AND ALL ADDITIONAL WORK NECESSARY TO CORRECT THE PROBLEM SHALL BE AT THE CONTRACTOR'S EXPENSE. THIS WORK WILL BE REQUIRED FOR ALL AREAS ASSOCIATED WITH THE PROJECT AND WITHIN THE PROJECT LIMITS. THE CONTRACTOR WILL BE RESPONSIBLE TO MAINTAIN THE SAME STANDARDS FOR ALL OFF SITE AREAS ASSOCIATED WITH THE PROJECT. THE COST OF THAT WORK SHALL BE DONE AT THE CONTRACTOR'S EXPENSE.
5. MULCH IS THE PRIMARY EROSION PREVENTION METHOD TO BE USED WHERE SLOPES ARE 3 HORIZONTAL TO 1 VERTICAL OR FLATTER. RECP SHALL BE USED ON SLOPES STEEPER THAN 3:1.
6. THE CONTRACTOR'S ATTENTION SHALL BE DIRECTED TO THE SWPPP, AS IT WILL BE STRICTLY ADHERED TO DURING THE DURATION OF THE PROJECT. THE CONTRACTOR SHALL DESIGNATE TO THE ENGINEER AN EROSION AND SEDIMENT CONTROL SUPERVISOR WITH ADEQUATE TRAINING, EXPERIENCE, AND AUTHORITY TO IMPLEMENT AND MAINTAIN ALL EROSION AND SEDIMENT CONTROL MEASURES, AS PER THE REQUIREMENTS OF THE SWPPP AND ALL ASSOCIATED FEDERAL AND STATE LAWS AND REGULATIONS. THIS INDIVIDUAL WILL BE RESPONSIBLE FOR MONITORING IMPENDING WEATHER CONDITIONS THAT MAY HAVE AN AFFECT ON DAILY CONSTRUCTION OPERATIONS AND THE NEED TO PROVIDE THE REQUIRED EROSION AND SEDIMENT CONTROLS.
7. IF NECESSARY, THE CONTRACTOR SHALL EXPECT TWO (2) SITE INSPECTIONS IN ACCORDANCE WITH PART IV.C. EVERY SEVEN (7) CALENDAR DAYS, FOR AS LONG AS GREATER THAN FIVE (5) ACRES OF SOIL REMAIN DISTURBED. THE TWO (2) INSPECTIONS SHALL BE SEPARATED BY A MINIMUM OF TWO (2) FULL CALENDAR DAYS.
8. IN AREAS WHERE SOIL DISTURBANCE ACTIVITY HAS BEEN TEMPORARILY OR PERMANENTLY CEASED, TEMPORARY AND/OR PERMANENT SOIL STABILIZATION MEASURES SHALL BE INSTALLED AND/OR IMPLEMENTED WITHIN SEVEN (7) DAYS FROM THE DATE THE SOIL DISTURBANCE ACTIVITY CEASED.

EXPOSED SOIL CRITERIA (FOR TEMPORARILY EXPOSED SOIL AREAS)	
Criteria	Required Action
Prior to any anticipated precipitation or AOE	Temporary Mulch (Item 209.100101)
No work on exposed soil area(s) for 7 or more consecutive days	Item 209.2103, Soil Stabilizer, Class IV, Type C
No work on exposed soil area(s) for 14 or more consecutive days	Roughen surface (track) of bare soil on slopes 3:1 or steeper prior to other required actions. Temporary Seed & Mulch (Item 209.1003), and Soil Stabilizer, Class IV, Type C, Item 209.2103 (Item 209.2103 may be used in lieu of mulch under Item 209.1003) OR Permanent stabilization - placement of topsoil (Item as shown on the plans), and turf establishment (Item as shown on the plans), and 209 Items as shown on the typical sections.
NOTES:	
1. All areas shall be brought to final grade and trimmed as soon as possible.	
2. Maintenance of mulched areas shall include re-mulching of areas in which soil becomes exposed to view. Any areas that become settled or gullied during mulching operations shall be re-graded.	
3. Maintenance of temporary seeded areas shall include re-seeding as needed to establish a satisfactory stand of grass. There shall be no additional payment for reseedng.	
4. The use of Temporary Seed, (Item 209.100102), or Temporary Seed & Mulch (Item 209.1003), as an effective erosion control method must be applied prior to October 15 and after March 31.	
5. Depending on weather conditions watering may be needed to establish temporary seed. Watering shall be applied as specified in the sub-section 610-3.10 of the standard specifications. Water shall be paid under Item 610.19	
6. Roughening the surface of bare soil involves creating horizontal grooves (tracking) across a slope parallel to the contour.	
7. All temporary erosion control measures shall be maintained throughout the life of the contract. There shall be no additional payment for maintenance of erosion control measures.	

XX

NO. DATE BY REVISION





ASHOKAN RAIL TRAIL

ULSTER COUNTY

EROSION AND SEDIMENT CONTROL NOTES - 1

SCALE: NONE

DATE ISSUED: 5/2017

DRAWING ESCN-1

UNAUTHORIZED ALTERATION OR ADDITION TO THIS DRAWING IS A VIOLATION OF THE NEW YORK STATE EDUCATION LAW ARTICLE 145 SECTION 7209

IN CHARGE OF _____ DESIGNED BY _____ CHECKED BY _____ DRAFTED BY _____ CHECKED BY _____

DRAFT
NOT FOR CONSTRUCTION

PREPARED BY: BARTON & LOGUIDICE, D.P.C.
ON :

VEGETATION GROWTH AND CARE

1. THE TEMPORARY SEED SHALL CONSIST OF A MIXTURE OF ----- APPLIED AT XX LBS. PER ACRE OR ----- AT XX LBS. PER ACRE. ALL PROPOSED SEED MIXES WILL REQUIRE APPROVAL BY THE OWNER AND NYCDEP PRIOR TO INSTALLATION.
2. THE PERMANENT SEED SHALL CONSIST OF A MIXTURE OF ----- APPLIED AT XX LBS. PER ACRE OR ----- AT XX LBS. PER ACRE. ALL PROPOSED SEED MIXES WILL REQUIRE APPROVAL BY THE OWNER AND NYCDEP PRIOR TO INSTALLATION.

FIBER LOG (ROLL) PLACEMENT

1. FIBER LOGS SHALL BE UTILIZED AS THE PRIMARY SEDIMENT CONTROL MEASURE UNTIL SOIL IS VEGETATED AND STABILIZED.
2. UPON ACCEPTABLE ESTABLISHMENT OF TEMPORARY OR PERMANENT VEGETATION, THE FIBER LOGS SHALL BE REMOVED AND RE-USED ON OTHER PORTIONS OF THE TRAIL UNDER ACTIVE CONSTRUCTION.
3. THE FIBER LOG PLACEMENT LOCATIONS SHOWN ON THE EROSION AND SEDIMENT CONTROL PLANS ARE APPROXIMATE LOCATIONS ONLY AND THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATIONS AND ORIENTATION OF THE FIBER LOGS. THIS MAY INCLUDE ADDITIONAL LOCATIONS NOT NOTED ON THE PLANS.
4. SEE DWG. ESCD-1 AND ESCD-2 FOR FIBER LOG PLACEMENT DETAILS
5. SEE DWGS. ESCP-1 THROUGH ESCP-88 FOR FIBER LOG PLACEMENT LOCATIONS.

EROSION AND
SEDIMENT
CONTROL
NOTES - 2

SCALE: NONE

DATE ISSUED: 5/2017

DRAWING
ESCN-2

ASHOKAN RAIL TRAIL

ULSTER COUNTY

Barton
& Loguidice, D.P.C.


UNAUTHORIZED ALTERATION OR ADDITION TO THIS
DRAWING IS A VIOLATION OF THE NEW YORK STATE
EDUCATION LAW ARTICLE 145 SECTION 7209



NO.	DATE	BY	REVISION

XX

IN CHARGE OF _____ DESIGNED BY _____ CHECKED BY _____
DRAFTED BY _____ CHECKED BY _____




FIBER LOG STAKE DETAIL (ON BARE SOIL)

ITEM 209.20120010
N.T.S.

FIBER LOG CHECK DAM APPLICATION NOTES:

- A. THE PRIMARY PURPOSE OF A CHECK DAM IS TO REDUCE EROSION IN A CHANNEL BY REDUCING FLOW VELOCITY IN THE CHANNEL.
- B. CHECK DAMS WILL CAPTURE SEDIMENT THAT FALLS OUT OF SUSPENSION BEHIND THE CHECK DAM DUE TO DECREASED VELOCITY.
- C. CHECK DAMS ARE NOT INTENDED TO, AND WILL NOT FILTER SEDIMENT FROM TURBID WATER.




FIBER LOG STAKE DETAIL (FRONT VIEW)

ITEM 209.20120010
N.T.S.


NOTES:

1. DRAINAGE AREAS:
MAXIMUM DRAINAGE AREA TRIBUTARY TO FIBER LOG CHECK DAM SHALL BE 1 ACRE. MAXIMUM DRAINAGE AREA TRIBUTARY TO PREFABRICATED CHECK DAM SHALL BE 1/2 ACRE.
2. POSTS MAY BE 1 1/4" x 1 1/4" (MIN.) HARDWOOD, 1 1/2" x 3 1/2" (MIN.) SOFTWOOD. ADDITIONAL POSTS ARE REQUIRED AT THE OUTER EDGES OF DITCH WIDTH.
3. THE FIBER LOG SHALL BE INSTALLED WITH THE POSTS ON THE DOWNSTREAM SIDE OF THE FABRIC AS SHOWN.
4. SEDIMENT SHALL BE REMOVED WHEN ACCUMULATION REACHES ONE-HALF OF THE MEASURE HEIGHT OF THE FIBER LOG. SEDIMENT SHALL BE DISPOSED OF AS UNSUITABLE MATERIAL.




FIBER LOG PLAN EXAMPLE

N.T.S.



SECTION B-B
N.T.S.

- PERMANENT STONE APRON OR
ADD 1/4" Ø TO 3/4" Ø STONE
FOR SCOUR PROTECTION
IN AREA OF FLOW, AOE.
PAYMENT INCLUDED IN PRICE
BID FOR ITEM 209.20120010




EROSION AND SEDIMENT CONTROL FOR ALL DISTURBED AREAS
TEMPORARY OR PERMANENT

N.T.S.

NOTES:


1. ITEMS IN THIS DETAIL MAY APPEAR EXAGGERATED TO SHOW DETAIL.
2. IF SLOPE IS BROUGHT TO FINISHED GRADE, PERMANENT TOP SOIL AND SEEDING SHALL BE INSTALLED PRIOR TO INSTALLING ITEM 209.2103 - SOIL STABILIZERS, CLASS IV TYPE C. IF SLOPES ARE NOT BROUGHT TO FINISH GRADE THEY ARE TO BE TREATED WITH ITEM 209.1003 - TEMPORARY SEED AND MULCH.
3. SOIL STABILIZERS MUST BE SELECTED FROM THE NYSDOT APPROVED MATERIALS LIST FOR CLASS IV TYPE C AND HAVE A LONGEVITY OF AT LEAST TWELVE (12) MONTHS. PAYMENT WILL NOT BE MADE FOR MATERIALS THAT ARE NOT ON THE APPROVED LIST, IMPROPERLY INSTALLED, NOT MAINTAINED, DAMAGED BY THE CONTRACTOR AND/OR SUB-CONTRACTORS.
4. SOIL STABILIZERS MUST BE FLUSH AND IN CONTACT WITH THE SOIL AND NOT RAISED BY CLUMPS, WEEDS, STICKS, ETC. AND MUST BE STAPLED SECURELY.
5. ALL SOIL STABILIZERS DAMAGED BY CONTRACTOR AND/OR SUBCONTRACTORS SHALL BE REPAIRED WITHIN THREE CALENDAR DAYS OF THE DAMAGE OCCURRENCE, OR PRIOR TO STORM RUN-OFF ACTIVITIES, AT NO ADDITIONAL COST TO THE OWNER.
6. AS PART OF FINAL STABILIZATION, WOODEN STAKES TO BE REMOVED AND FIBER LOG MULCH NETTING CUT OPEN ALONG ENTIRE LENGTH.
7. SOIL STABILIZERS SHALL BE INSTALLED IN AN UP-DOWN SLOPE DIRECTION, NOT ALONG THE CONTOURS OF THE SLOPE OR PARALLEL TO THE TRAIL.
8. FOR SLOPES 1:3 OR FLATTER, STRAW MULCH MAY BE SUBSTITUTED.



CHECK DAM - TEMPORARY
(FIBER LOG)

SYMBOL

—◆— = FIBER LOG CHECK DAM



CHECK DAM - PERMANENT
(FIBER LOG)

SYMBOL

—▲— = FIBER LOG CHECK DAM



Barton & Loguidice, D.P.C.

UNAUTHORIZED ALTERATION OR ADDITION TO THIS
DRAWING IS A VIOLATION OF THE NEW YORK STATE
EDUCATION LAW ARTICLE 145 SECTION 7209


ULSTER COUNTY

EROSION
AND SEDIMENT
CONTROL
DETAILS - 1

SCALE: AS SHOWN

DATE ISSUED: 5/2017

DRAWING
ESCD-1




FIBER LOG INLET PROTECTION DETAIL - PLAN VIEW

ITEM 209.20120010
N.T.S.


FIBER LOG INLET PROTECTION APPLICATION NOTES:

1. THE PRIMARY PURPOSE OF THE INLET PROTECTION IS TO REDUCE SEDIMENT DEPOSITION INTO THE STONE APRON OR FROM TRAVELING THROUGH THE CULVERT BY REDUCING FLOW VELOCITY.
2. THE INLET PROTECTION FIBER LOGS WILL CAPTURE SEDIMENT THAT FALLS OUT OF SUSPENSION BEHIND THE FIBER LOG DUE TO DECREASED VELOCITY.
3. FIBER LOGS ARE NOT INTENDED TO, AND WILL NOT FILTER SEDIMENT FROM TURBID WATER.




FIBER LOG INLET PROTECTION DETAIL - SECTION A-A

ITEM 209.20120010
N.T.S.



EXCAVATED AND IMPORTED
SOIL AND MATERIAL STOCKPILE

1. AREA CHOSEN FOR STOCKPILING OPERATIONS SHALL BE DRY AND STABLE. THE AREA SHALL NOT BE WITHIN THE DRIPLINE OR CANOPY OF EXISTING TREES. THE LOCATION SHALL BE AS NOTED ON THE DRAWINGS. DREGGED OR EXCAVATED MATERIALS SHALL BE PLACED UPON SILT FENCE FABRIC.
2. MAXIMUM SLOPE OF STOCKPILE SHALL BE 2(H) TO 1(V).
3. FIBER LOGS SHALL BE PLACED FIVE (5)-FEET DOWNSLOPE OF EACH PILE. UPON COMPLETION OF SOIL STOCKPILING, TOPSOIL SHALL BE STABILIZED WITH TEMPORARY SEED AND MULCH IF NOT TO BE DISTURBED/UTILIZED WITHIN FOURTEEN (14) DAYS.




FUEL, EQUIPMENT, OR
MATERIAL STORAGE AREA

1. AREA CHOSEN FOR STORAGE OPERATIONS SHALL BE DRY AND STABLE. THE AREA SHALL NOT BE WITHIN THE DRIPLINE OR CANOPY OF TREES. THE LOCATION SHALL BE AS NOTED ON THE DRAWINGS.
2. NO STOCKPILE AREA SHALL BE LOCATED WITHIN FIFTY (50) FEET OF SURFACE WATER, FLOODPLAIN, SLOPE, DRAINAGE FACILITY OR ROADWAY.
3. IF STABLE SURFACE NOT AVAILABLE, THE TOP SIX (6) INCHES OF NATIVE MATERIAL SHALL BE EXCAVATED FROM THE MATERIAL/FUEL STORAGE AREA AND STOCKPILED TO REUSE FOR RESTORATION OF THIS AREA. IN THE AREA EXCAVATED, PLACE SEPARATION FABRIC AND SIX (6) INCHES OF #2 CRUSHED STONE BEDDING, SEE SPECIFICATIONS. IF APPROVED BY THE ENGINEER, USE OF EXISTING GRAVEL AREAS MAY BE USED IN LIEU OF EXCAVATION, STONE, AND FABRIC.
4. FIBER LOGS SHALL BE PLACED FIVE (5) FEET DOWN SLOPE OF STORAGE AREA.
5. REMOVE ALL MATERIALS INCLUDING STONE AND FABRIC WHEN NEED FOR STORAGE IS OVER. RESTORE TO ORIGINAL GRADE WITH STOCKPILED EXCAVATED SOIL (NO FOREIGN DEBRIS).

CONSTRUCTION STOCKPILE/STORAGE AREA DETAIL

N.T.S.



CONCRETE WASHOUT AREA

N.T.S.

NOTES:

1. COST FOR CONCRETE WASHOUT ARE INCLUDED IN VARIOUS ITEMS FOR CONCRETE
2. UNDER NO CIRCUMSTANCES SHALL WASH WATER BE ALLOWED TO INFILTRATE INTO THE SOIL. THIS INCLUDES THE WASHING OF TOOLS, MIXERS, CHUTES, AND ANY OTHER SURFACES THAT HAVE BEEN IN CONTACT WITH FRESH CONCRETE.
3. WASH FACILITY SHALL BE LOCATED A MINIMUM OF 100 FT. FROM ANY DRAINAGE STRUCTURE INCLUDING DRAINAGE SWALES, STORM DRAIN INLETS, WETLANDS, STREAMS, AND ANY OTHER SURFACE WATERS AND AS APPROVED BY NYCDEP.

DRAFT
NOT FOR CONSTRUCTION

NO.	DATE	BY	REVISION

Barton
& Loguidice, D.P.C.

DRAWING IS A VIOLATION OF THE NEW YORK STATE
EDUCATION LAW ARTICLE 145 SECTION 7209

ASHOKAN RAIL TRAIL

EROSION
AND SEDIMENT
CONTROL
DETAILS - 2

SCALE: AS SHOWN

DATE ISSUED: 5/2017

DRAWING
ESCD-2


FILE NAME = L:\MSTN Projects\0300\369.007 - Ashokan Rail Trail\MSTN\PS&E Plans\019_369007001.ESCD 03.dgn
DATE = 5/15/2017
TIME = 3:23:19 PM

cmh
L:\MicroStation\Workspace\Plot\NYSDOT\NYS DOT SITE B.tbl
L:\MicroStation\Workspace\Plot\NYSDOT\NYS DOT L15000.B.04.08.plt


IN CHARGE OF _____
DESIGNED BY _____
CHECKED BY _____
DRAFTED BY _____
CHECKED BY _____

PREPARED BY: BARTON & LOGUIDICE, D.P.C.
ON :


DRAFT
NOT FOR CONSTRUCTION




TYPICAL CONSTRUCTION ENTRANCE PLAN
(CUT/DITCH AND FILL SECTIONS)



TYPICAL CONSTRUCTION ENTRANCE PROFILE
(CUT AND DITCH SECTIONS)



TYPICAL CONSTRUCTION ENTRANCE PROFILE
(FILL SECTIONS)



TYPICAL CONSTRUCTION ENTRANCE SECTION

CONSTRUCTION ENTRANCES:

APPLICATION NOTES:

A. THE PURPOSE OF A STABILIZED CONSTRUCTION ENTRANCE IS TO REDUCE OR ELIMINATE THE TRACKING OF SEDIMENT ONTO PUBLIC RIGHTS OF WAY OR STREETS.

NOTES:

1. MODIFICATIONS MAY BE REQUIRED TO MATCH FIELD CONDITIONS.
2. A 30' WASH AREA SHALL BE PROVIDED. ADDITIONAL GRADING MAY BE REQUIRED TO PROVIDE WASHING AREAS.
3. PROPOSED DRAINAGE PIPES SHALL BE SIZED WITH SUFFICIENT CAPACITY TO CARRY DITCH FLOWS. ALTERNATE WAYS OF TRANSPORTING DITCH DRAINAGE ACROSS CONSTRUCTION ENTRANCES MAY BE PROPOSED BY THE CONTRACTOR FOR APPROVAL BY THE ENGINEER.
4. THE CONTRACTOR SHALL GRADE TO PREPARE AND SMOOTH ORIGINAL GROUND FOR PLACEMENT OF 8" OF #3 CRUSHED STONE ENTRANCE MATERIAL UP TO THE EDGE OF PAVEMENT.
5. ALL WORK TO CONSTRUCT THE STABILIZED ENTRANCE, INCLUDING GRADING, DRAINAGE PIPE, EXCAVATION, FILL, GEOTEXTILE AND CRUSHED STONE OR GRAVEL SHALL BE INCLUDED IN THE UNIT PRICE BID.
6. 100% CRUSHED STONE MEETING THE NYS DOT #3 STONE GRADATION SHALL BE UTILIZED FOR CONSTRUCTION ENTRANCES



Barton & Loguidice, D.P.C.

ASHOKAN RAIL TRAIL
ULSTER COUNTY

EROSION AND
SEDIMENT
CONTROL
DETAILS - 3

SCALE: NONE
DATE ISSUED: 5/2017
DRAWING
ESCD-3

NO. DATE BY REVISION

XX

569-5 BASIS OF PAYMENT

A. The unit price bid per foot shall include the cost of all labor, materials and equipment necessary to complete the work. This price shall also include the cost of bar reinforcement, drilling, and testing.

B. In the case of barrier constructed by cast-in-place methods, 40% of the quantity will be paid for after all of the bar reinforcement has been placed and approved by the Engineer. This payment shall include the cost of chairs, supports, fastenings, connections and any splices not specifically indicated on the plans. If the Engineer permits the substitution of larger bars than those specified, or the DCES permits splices not indicated on the plans, the payment will not be increased nor will any extra compensation be considered.

Payment will be made under:

Item No.	Item	Pay Unit
569.01	Permanent Concrete Traffic Barrier for Structures (Full Section)	Foot
569.02	Permanent Concrete Traffic Barrier for Structures (Half Section)	Foot
569.03	Vertical Faced Concrete Parapet	Foot
569.04	Single Slope (Half-Section) Concrete Bridge Barrier	Foot
569.05	Single Slope (Full-Section) Concrete Bridge Barrier	Foot
569.06	F-Shaped (Half-Section) Concrete Bridge Barrier	Foot
569.07	F-Shaped (Full-Section) Concrete Bridge Barrier	Foot
569.08	Texas Aesthetic Concrete Bridge Barrier	Foot

SECTION 570 - PAINT REMOVAL OPERATIONS

570-1 DESCRIPTION. This work shall consist of providing environmental protection and developing and implementing a worker Lead Health Safety program during paint removal operations.

Whenever a structure spans over a railroad, covers shall be placed and maintained in accordance with §105-09 Work Affecting Railroads. Structures that span a navigable waterway may be subject to regulation by various agencies.

570-1.01 Lead-Exposure Control Plan (LECP). This work shall consist of the development and implementation of a Lead Exposure Control Plan to protect workers from the harmful effects of lead exposure in accordance with 29 CFR Subpart D. Work activities which may expose workers to health hazards include, but are not limited to abrasive blasting, paint removal, torch-cutting, welding, grinding, and rivet busting.

570-1.02 Medical Testing. This work shall consist of medical testing to monitor the safety of workers with lead exposures.

570-1.03 Personal-Exposure-Monitoring Sample Analysis. This work shall consist of monitoring the exposure levels of workers to define the hazard and/or to verify the effectiveness of control measures.

570-1.04 Decontamination Facilities. This work shall consist of installation, operation, maintenance, and cleaning of decontamination facilities for personnel with lead exposures.

570-1.05 Environmental Ground Protection. This work shall consist of the collection and removal of waste materials, including old paint chips, corrosion residues, spent abrasives, and newly

applied paint that result from cleaning and painting operations as specified in the contract documents or as directed by the Engineer.

570-1.06 Environmental Water Protection. This work shall consist of the collection and removal of waste materials, including paint chips, corrosion residues, spent abrasives and newly applied paint that result from cleaning and painting operations as specified in the contract documents or as directed by the Engineer.

570-1.07 Class B Containment. This work shall consist of furnishing, installing, and removing a containment enclosure around the work area used to contain and collect debris generated during paint removal and surface preparation using vacuum shrouded power tools, vacuum blasters, and hand tools. Open abrasive blasting shall not be conducted in a Class B containment.

570-1.08 Class A Containment. This work shall consist of furnishing, installing, and removing a total containment enclosure around the immediate work area to contain and collect debris generated during paint removal and surface preparation operations as specified in the contract documents or as directed by the Engineer.

570-2 MATERIALS. A high-efficiency particulate air (HEPA) filter shall be defined as a filter that is at least 99.97% efficient against particles that are 0.3µm in diameter.

570-3 CONSTRUCTION DETAILS

570-3.01 Lead-Exposure Control Plan (LECP). At least 20 calendar days prior to starting any work which could entail employee exposure to lead, the Contractor shall submit two copies of a written Lead-Exposure Control Plan (LECP) to the Engineer for review and acceptance. This LECP shall address all of the elements required by 29 CFR Subpart D and shall be coordinated with, and need not be repeated in, the site-specific Health and Safety Plan. The Contractor shall not begin any work which could entail lead exposure until the LECP has been accepted by the Engineer.

Submission of the LECP and its acceptance by the Engineer shall not be construed to imply approval of any particular method for addressing lead health and safety concerns, or to relieve the Contractor of the responsibility for adequately protecting the health and safety of all workers.

A competent person shall have current training as SSPC C-3, Competent Person Training for Deleading of Industrial Structures, or the SSPC C-5 refresher training class.

A. Industrial Hygienist. Where required, the Contractor shall engage an Industrial Hygienist (IH) meeting one or more of the following qualifications:

- Current certification by the American Board of Industrial Hygiene.
- A Bachelor's Degree in engineering, chemistry, physics, biological sciences, industrial hygiene, toxicology, the environmental sciences or a related field, and at least three years of documented full-time work as an IH, including field and sampling experience.
- A Master's Degree in one of the above fields, and at least two years of documented full-time work as an IH, including field and sampling experience.

The IH shall have the following responsibilities:

- Development of a written LECP, LECP updates, and preparation of monthly summary reports.
- Provide general oversight of all aspects of the LECP.

- Review all employee medical tests and exposure monitoring results. If required, take corrective actions.
- Intervention by the IH, consisting of an on-site investigation by the IH, implementation of corrective action, and notification of the Engineer in the next monthly report if either of the following conditions are encountered:
 - Blood Lead Level (BLL) > 40 µg/dL (micrograms/deciliter) for one or more workers.
 - BLL increase of 10 µg/dL or more between successive tests for any individual worker.
- Inspect the work site at least monthly during work which produces a potential lead exposure, except where the Contractor documents that employee lead exposure will be below the Permissible Exposure Limit (PEL).

B. Exposure Below the Action Level. If the Contractor can document by air monitoring or the use of appropriate historical data that lead exposure for all employees will be below the Action Level (µg/m³), then the Contractor shall develop a written LECP including, but not limited to the following:

- A description of the Contractor's lead health and safety organization, including the responsibilities and qualifications of the competent person, and the project Health and Safety Officer.
- A description of OSHA required lead training provided to both supervisors and workers.
- A description of each activity which will entail a risk for lead exposure.
- An initial assessment of anticipated exposure level(s), including any relevant historical exposure monitoring data.
- A description of arrangements for ensuring that Subcontractors will comply with the LECP.
- Plans for updating the LECP.
- Plans for keeping and maintaining records.
- Exposure monitoring.

C. Exposure Above the Action Level and Below the Permissible Exposure Limit. If the Contractor can document by air monitoring or the use of appropriate historical data that the highest employee lead exposure will be above the Action Level (30 µg/m³), but below the Permissible Exposure Limit (50 µg/m³), then the Contractor shall develop a written LECP under the direction of an IH, with day-to-day supervision by the competent person, including, but not limited to, the items listed under paragraph B above and the following:

- Medical surveillance and removal program.
- Notifying employees and the Engineer of the results of exposure monitoring and medical tests.
- Worker and supervisor training.
- Monthly summary reports.
- Plans for worker and supervisor lead training.
- Plans for performing exposure monitoring and for notifying employees and the Engineer of results.
- A description of the Contractor's medical surveillance and removal program, including plans for notifying employees and the Engineer of results. This description shall include the names and addresses of the clinic(s) where testing will be performed and of the OSHA-approved laboratory where blood samples will be analyzed.

D. Exposure At or Above the Permissible Exposure Limit. When the highest employee lead exposure will be above the Permissible Exposure Limit (50 µg/m³), the Contractor shall develop a written LECP under the direction of an IH, with day-to-day supervision by the competent person.

The LECP shall include, but not be limited to, the items listed under paragraphs B and C above and the following:

- A description of the engineering, administrative, and work practice controls which will be used to reduce exposure. All feasible engineering, administrative, and work practice controls shall be implemented before considering the use of respirators to reduce exposure.
- Decontamination facilities to be provided including a description and floor plan, a description of any hand-wash stations to be provided, and a description of mandatory hygiene practices which employees will be required to follow.
- A description of a Respirator Program including respirator-fit testing and respirator training.
- A description of Provision of Personal Protective Equipment (PPE), including required cleaning and/or replacement.
- Plans for posting and maintenance of warning signs in high-exposure areas.
- Schedule of periodic work site inspections by the IH and the competent person.

E. Monthly Summary Reports. Except where the Contractor can document that employee lead exposure will be below the Action Level, for each month of work which entails potential lead exposure, the Contractor shall submit a monthly summary report to the Engineer which has been reviewed and signed by the IH not later than the 15th of the following month. This report shall contain the following elements:

1. A summary of the work producing potential lead exposure completed in the past month.
2. A description of any interventions or deficiencies noted, and a summary of corrective actions.
3. A summary of exposure monitoring or medical testing results which were completed in the past month. To protect worker privacy, these results shall not include individual names; instead, workers shall be identified by trade and with an individual control number (not Social Security Number) to allow tracking of their exposure.
4. A certification that, with the exception of any deficiencies noted, the past month's work has been in compliance with the requirements of 29 CFR 1926.62 and this specification.

570-3.02 Medical Testing. The Contractor shall arrange for employees to receive all required medical tests. All medical tests shall be completed by, or under the supervision of, a licensed physician. Blood sampling and analysis shall meet the accuracy requirements of 29 CFR Subpart D and shall be conducted by an OSHA-approved laboratory. The Contractor shall provide the Engineer a summary of medical testing results which were completed in the past month prior to a request for payment. The Contractor shall provide documentation of any medical removals, a description of what triggered them, and the corrective measures taken. The Contractor shall provide an exit medical exam consisting of blood sampling and analysis for lead and zinc protoporphyrin (ZPP) levels for all workers who were potentially exposed within 5 work days of the time a worker completes or is removed from all work which entails a potential for lead exposure. Exit exams shall also be offered within 5 work days of seasonal shutdown or for other periods exceeding 30 calendar days in which no work involving potential lead exposure is scheduled or anticipated. The results of all medical tests shall be provided to affected workers within 5 work days of receipt, and to the Engineer in the next monthly report.

For employees who are offered an exam but choose not to participate or fail to respond, the Contractor shall provide a written declination signed by the worker or, for workers who are no longer on the payroll, a registered letter to the worker's last known address.

570-3.03 Personal-Exposure-Monitoring Sample Analysis. The Contractor shall conduct exposure monitoring. Exposure monitoring samples shall be obtained by the IH, a competent person under the direction of the IH, or other qualified persons as specified in the LECP. Exposure monitoring

samples shall be analyzed by a laboratory selected by the Contractor, using a method which meets the accuracy requirements of 29 CFR Subpart D. The Contractor shall provide the Engineer a summary of exposure monitoring sample test results which were completed in the past month prior to a request for payment.

570-3.04 Decontamination Facilities. Except where the Contractor can document that employee lead exposure will be below the PEL, a minimum of one climate-controlled decontamination facility shall be provided, and shall be utilized by all workers with potential lead exposure. The number of facilities to be provided will be dictated by site conditions and by the Contractor's sequence of operations and shall be approved by the IH and the Engineer.

Each facility shall consist of a "clean" area where workers can remove and store their street clothing when they arrive on site; a shower room with hot and cold running water, soap and clean towels; and a "dirty" area where workers can remove and store their work clothing and PPE at the end of their work shift. The "clean" area and the "dirty" area shall each have a separate entrance. Decontamination facilities shall be cleaned as required, or at least once every week of use. All waste water generated from showers or as a result of cleaning operations shall either be tested and filtered through a 5 µm filter or considered as lead contaminated, and disposed of in accordance with State and Federal regulations.

570-3.05 Environmental Ground Protection.

A. General. Covers shall be provided on or over the ground under all structures that are to be cleaned and painted. Depositing or dropping waste materials into water and onto the ground or roadways outside the specified collection areas is not permitted.

The length of the cover shall be 10 feet longer on each end than the length of the work area, and the width shall be at least 10 feet wider on each side of the work area. The cover shall be positioned in such a manner as to contain and prevent the loss of waste materials.

Environmental Ground Protection shall consist of covers or other material capable of catching and holding waste materials on or over the ground under the structure in the work area. A bridge deck or a highway pavement and paved shoulder under a structure from which wastes may be collected and removed by vacuuming may be used in place of a cover providing that within that area such usage is confined to lanes and shoulders closed to traffic.

Covers on or over roadways or railroads or sidewalks or other similar areas shall not present a hazard of any kind and no cover shall remain in place overnight unless otherwise authorized by the Engineer.

B. Containment Operations. Cleaning or painting operations shall not be performed when the direction or velocity of prevailing winds causes waste materials to fall outside the collection area. If wind or other factors prevent collection, the Contractor may, with the approval of the Engineer, use drapes or other means to prevent drift beyond all specified collection areas.

C. Waste Collection. All waste materials shall be removed from the ground protection by vacuuming. Sweeping, shoveling, or other mechanical means to remove the waste materials from the ground protection is not permitted. Air exhausted from vacuuming equipment shall pass through a HEPA filtering system.

All waste materials that collect on a bridge deck, or on a highway pavement and paved shoulder under a structure or on covers shall be removed at least once a day or more frequently if directed by the Engineer. No waste material shall remain on the bridge deck, pavement, pier, pedestals, abutments, or containment covers overnight.

570-3.06 Environmental Waterway Protection.

A. General. Covers shall be provided under all structures that span bodies of water, waterways, and stream beds, and that are to be cleaned and painted in the field. Depositing or dropping waste materials into water and onto the ground or roadways outside the specified collection areas is not permitted.

A cover shall be suspended from the structure and shall, as measured over the water, be at least 10 feet greater in length and at least 10 feet wider than each side of the area on which work is underway. The cover shall be positioned in a manner so as to collect and prevent the loss of waste materials. The cover shall not remain in place overnight if it presents a hazard of any kind.

If floating waste materials form on the water surface, they shall be contained from moving upstream or downstream. Floating waste material shall be collected daily, or more frequently. Straw or screening used in the fabrication of water booms shall be replaced with clean material weekly or as otherwise directed by the Engineer.

B. Containment Operations. Cleaning or painting operations shall not be performed when the direction or velocity of prevailing winds causes waste materials to fall outside the collection area. If wind or other factors prevent collection the Contractor may, with the approval of the Engineer, use drapes or other means to prevent drift beyond all specified collection areas.

C. Waste Collection. All waste materials shall be removed from the waterway protection by vacuuming. Sweeping, shoveling, or other mechanical means to remove the waste materials from the waterway protection is not permitted. Air exhausted from vacuuming equipment shall pass through a HEPA filtering system.

All waste materials that collect on a bridge deck, or on a highway pavement and paved shoulder under a structure or on covers shall be removed at least once a day or more frequently if directed by the Engineer. No waste material shall remain on the bridge deck, pavement, pier, pedestals, abutments, or containment covers overnight.

570-3.07 Class B Containment.

A. General. The containment system includes the cover panels, screens, tarps, scaffolds, supports, and shrouds used to enclose an entire work area. The purpose of the containment is to prevent debris generated during surface preparation from entering the environment and to facilitate the controlled collection of the debris for disposal.

The containment shall meet the requirements of SSPC-Guide 6, Class 2P. The containment may have either air penetrable or impenetrable walls, rigid or flexible framing, shall have fully sealed joints, and shall have overlapping entry ways. Flexible covers for flooring shall be impermeable and will be allowed only if the ground or paved surfaces are smooth enough to vacuum debris. If a smooth surface is not available, rigid materials shall be used for the floor of the enclosure.

B. Containment Operations. All cleaning and paint removal work and all work associated with the collection of paint waste debris, including the subsequent air blow-down or vacuuming of debris from the steel surfaces on the structure in preparation for painting, shall be performed inside the containment enclosure.

The Contractor shall make every attempt to limit workers from entering or exiting the containment enclosure when paint removal operations are being performed.

C. Waste Collection. Following paint removal work, all steel surfaces inside containment shall be vacuumed of debris. All waste material that results from paint removal operations shall be cleaned up and collected from the floor, walls, and other surfaces inside of the containment enclosure by vacuuming. Sweeping, shoveling, or other mechanical means to remove the waste materials will not

be allowed. Cleanup operations shall be performed daily, prior to inspection, before new paint is applied or before a prolonged work stoppage, such as for weather interruptions.

Prior to disassembly or moving of the containment enclosure, the inside surfaces of the enclosure shall be cleaned of dust and other spent material by vacuuming. The Contractor shall take all measures necessary to prevent the release of waste material during moving or removal of the containment.

All vacuum equipment that is used for collection and clean up work shall be equipped with HEPA filters. All used filters from dust collectors, vacuums, and straw and screening from dam devices, shall be disposed of in accordance with all applicable local, State, and Federal Laws, regulations, and codes. The cost for disposing of these materials shall be included in the lump sum price bid for this item.

D. Ventilation. Ventilation inside the enclosure is not specifically required and may be by natural means. It may be necessary to provide mechanical ventilation to meet OSHA requirements for worker exposure to lead and other provisions. If mechanical ventilation is provided to address these requirements, filtration of exit air is not required.

E. Lighting. Light intensity by natural or artificial means inside the containment enclosure shall be maintained at a minimum of 50 foot-candles on the steel surface. During inspection activities, light shall be maintained at a minimum of 100 foot-candles. Auxiliary lighting shall be provided as necessary. The Contractor shall provide the Engineer with one portable light meter with a scale of 0 to 100 foot-candles. This meter will be returned to the Contractor at the completion of work. All lighting used in the containment shall be explosion-proof.

F. Containment Performance. The effectiveness of the containment enclosure shall be determined by visual inspection for dust plumes or other visible evidence of emissions materials into the environment. Throughout the duration of work there shall be no visible discharges. If there is a visible discharge the Contractor shall immediately stop work and perform necessary repairs to the containment enclosure or modifications to cleaning operations to the Engineer's satisfaction.

The Engineer may direct the Contractor to stop all work activities and immediately clean up all waste materials within the enclosure when threatening weather conditions exist or are predicted. This measure may be exercised when an apparent threat exists that could cause the release of waste material to the surrounding environment, such as high winds or heavy rain.

If the wind velocity causes the containment enclosure to billow, or to emit dust, or to otherwise be a hazard in the opinion of the Engineer, the Contractor shall immediately cease work and clean up all the debris. Under severe conditions the Contractor shall disassemble the containment enclosure.

G. Releases From the Containment. For structures that are located over or adjacent to water, if floating waste materials form on the water surface, they shall be contained from moving upstream or downstream by the use of floating water booms. Floating waste material shall be collected daily, or more frequently.

Any waste material that is released outside the containment enclosure shall be immediately cleaned up using vacuums. Care shall be taken on pavement and other surfaces to collect all waste material so as to prevent it from being redistributed into the air and environment by traffic or other means.

All used filters from dust collectors, vacuums, and straw and screening from dam devices, shall be disposed of in accordance with all applicable Local, State, and Federal Laws, regulations and codes. The cost for disposing of these materials shall be included in the lump sum price bid for this item.

570-3.08 Class A Containment. Fifteen (15) days prior to the start of any abrasive-blast cleaning or paint removal work, the Contractor shall submit for approval detailed working drawing(s) of the Class A containment system that is to be supplied for each structure. The drawings shall be prepared and stamped by a Professional Engineer. Six (6) complete copies of the working drawings shall be submitted for approval.

The working drawings shall detail the proposed containment enclosure and include the following information at a minimum:

- Plan and elevation of the containment enclosure in relation to the structure.
- The type of solid or rigid floor and working platform with appropriate safety and fall protection measures. A description of worker access to the enclosure and the procedures and equipment that will be used to provide fall-protection. If a barge or another type of floating platform is used, include details regarding its construction, such as materials and dimensions, how the platform will be tied-off, how the debris will be collected and off-loaded, etc.
- A description of how the existing drainage will be routed through the enclosure.
- A description of the type of material(s) for the containment walls, floor, and ceiling.
- The type of support structure that will be used for the floor, walls, and ceiling, including the attachment of the enclosure materials to the support structure.
- The method by which the enclosure will be supported or attached to the bridge, i.e., rollers, clamps. Welding, bolting, or similar connections will not be allowed.
- The method that will be used to seal the joints (seams) formed when fabricating the containment enclosure, and the method that will be used to seal the mating joints between the containment enclosure and the bridge structure.
- The method that will be used to seal the entryway. At a minimum, the use of multiple overlapping door tarps shall be provided to minimize dust escape through the entryway.
- The ventilation system including open-air make-up points, dust collector and exhaust fan(s), location, type of equipment, manufacturer's data sheets, and airflow capacities.
- The type, size, and configuration of auxiliary lighting provided inside the containment enclosure. All lighting must be explosion proof.
- A design analysis of the loads on the structure due to the containment enclosure including: maximum dead and live loads of the enclosure, the workers, blast abrasive, and equipment; maximum allowable load for the floor and working platform; wind loads imposed on the structure by the enclosure; and maximum wind velocity that the containment enclosure is designed to withstand.
- If the containment system is supported by the structure, the working drawing submittal shall include certification by the Professional Engineer that the loads imposed do not cause the overall stress level of any element of the bridge to exceed the Operating Rating Allowable Stresses defined in AASHTO Manual for Maintenance Inspection of Bridges.
- The analysis shall account for all loads on the structure, including the enclosure dead load, worker live load, blast-abrasive load, equipment load, wind load, structure dead load, and highway live load using H20 loading unless other-wise specified plus impact. The highway live load used for analysis purposes shall be either an HS20 truck or equivalent lane loading, whichever is greater, unless a different highway live load is shown in the contract documents. Except as noted, the analysis shall use the loadings and design assumptions in the NYSDOT Standard Specifications for Highway Bridges.
- Details on how the enclosure is assembled, disassembled and moved to a new location on the structure as surface preparation work progresses. Indicate how the dust collector will be included in the containment enclosure. All other pertinent details relating to the containment enclosure shall be included with the working drawings as notes or as written narrative.

- Details on how the use of the enclosure will be coordinated with the Work Zone Traffic Control. Encroachments onto roadways and clearances over waterways and railroads shall be clearly identified.

A. General. The containment system includes the cover panels, screens, tarps, scaffolds, supports, and shrouds used to enclose an entire work area. The purpose of the containment is to prevent all debris generated during surface preparation from entering the environment and to facilitate the controlled collection of the debris for disposal.

The containment shall meet the requirements of SSPC-Guide 6, Class 1A. The containment shall have air impenetrable-walls, rigid or flexible framing, fully sealed joints, and resealable entry ways. Negative air shall be achieved by forced air flow. Exhaust air shall be filtered.

Flexible covers for flooring shall be impermeable and will be allowed only if the ground or paved surfaces are smooth enough to vacuum debris. If a smooth surface is not available, rigid materials shall be used for the floor of the enclosure.

B. Containment Operations. All abrasive-blast cleaning and paint removal work, and all work associated with the collection of paint waste debris, including the subsequent air blow-down or vacuuming of debris from the steel surfaces on the structure in preparation for painting and inspection, shall be performed inside the containment enclosure.

The Contractor shall attempt to limit workers from entering or exiting the containment enclosure when blast cleaning and paint removal operations are being performed.

C. Waste Collection. All waste material that results from abrasive blasting and paint removal operations shall be cleaned up and collected from the floor, walls, and other surfaces inside of the containment enclosure by vacuuming. Sweeping, shoveling, or other mechanical means to remove the waste materials will not be allowed unless the containment is intact and the vacuuming system is operating. Clean up operations shall be performed daily, prior to inspection, before new paint is applied or before a prolonged work stoppage, such as for weather interruptions.

Prior to disassembly or moving of the paint enclosure, the inside surfaces of the enclosure (walls, floors, ceiling, etc.) shall be cleaned of dust and other spent material by vacuuming. The Contractor shall take all measures necessary to prevent the release of waste material during moving or removal of the containment.

All vacuum equipment that is used for collection and cleanup work shall be equipped with HEPA filters. All used filters from dust collectors, vacuums, and straw and screening from dam devices, shall be disposed of in accordance with all applicable local, State, and Federal Laws, regulations, and codes. The cost for disposing of these materials shall be included in the lump sum price bid for this item.

D. Ventilation. The size of the exhaust-fan system supplied shall be designed to produce an average minimum cross-draft air velocity or an average minimum downdraft air velocity inside the containment enclosure. For enclosures designed with horizontal air flow, the exhaust fan shall have the capacity to produce an average minimum cross-draft velocity of 100 fpm, based on theoretical calculations. For enclosures designed with vertical air flow, the exhaust fan shall have the capacity to produce an average minimum downdraft velocity of 50 fpm, based on theoretical calculations. Forced exhaust air shall flow into dust collectors. The dust collectors shall be used and appropriately sized for the type, size of particulate matter, volume, and velocity of air moved through the containment. All air exhausted from the containment enclosure shall pass through the dust collection system.

Proper operation of the ventilation system shall be maintained after each assembly of the containment and during all phases of work.

E. Lighting. Light intensity by natural or artificial means inside the containment enclosure shall be maintained at a minimum of 50 foot-candles on the steel surface. During inspection activities, light shall be maintained at a minimum of 100 foot-candles. Auxiliary lighting shall be provided as necessary. The Contractor shall provide the Engineer with one portable light meter with a scale of 0 to 100 foot-candles. This meter will be returned to the Contractor at the completion of work. All lighting used in the containment shall be explosion-proof.

F. Containment Performance. NYSDOT will perform air quality monitoring (AQM) for ambient particulate and lead during abrasive blasting/cleanup. Real-time AQM will be used for all Class A containments. High-volume AQM may be used in addition to real-time AQM. The effectiveness of the containment and accessory equipment in preventing unacceptable levels of particulate and lead emissions will be assessed based on established AQM criteria for both the real-time and high-volume monitoring. Throughout the duration of work, there shall be no visible discharges. If the Engineer observes a visible discharge, the Contractor shall immediately stop work and perform necessary repairs to the containment enclosure or modifications to blast cleaning operations to the Engineer's satisfaction.

The Engineer may direct the Contractor to stop all work activities and require the Contractor to immediately clean up all waste materials within the enclosure when severe weather conditions exist or are predicted. This measure may be exercised when an apparent threat exists that could cause the release of waste material to the surrounding environment, such as high winds or heavy rain.

If the wind velocity causes the containment enclosure to billow or to emit dust, or to otherwise be a hazard in the opinion of the Engineer, the Contractor shall immediately cease work and cleanup all the debris. If severe conditions are predicted, the Contractor shall disassemble the containment enclosure.

G. Releases From the Containment. For structures that are located over or adjacent to water, if floating waste materials form on the water surface, they shall be contained from moving upstream or downstream by the use of floating water booms. Floating waste material shall be collected daily, or more frequently.

Any waste material that is released outside the containment enclosure shall be immediately cleaned up using vacuums. Care shall be taken on pavement and other surfaces to collect all waste material so as to prevent it from being redistributed into the air and environment by traffic or other means.

All used filters from dust collectors, vacuums, and straw and screening from dam devices, shall be disposed of in accordance with all applicable Local, State, and Federal Laws, regulations and codes. The cost for disposing of these materials shall be included in the lump sum price bid for this item.

570-4 METHOD OF MEASUREMENT.

570-4.01 Lead-Exposure Control Plan (LECP). The work under the Lead Exposure Control Plan will be measured for payment on a lump sum basis.

570-4.02 Medical Testing. The work under medical testing will be measured for payment on a dollars-cents basis.

The amount shown in the itemized proposal for this work will be considered the price bid even though payment will be made for actual work performed. This amount is not to be altered in any manner by the bidder. Should the bidder alter the amount shown, the altered figure will be disregarded, and the original price will be used to determine the total amount bid.

570-4.03 Personal-Exposure-Monitoring Sample Analysis. The work under the personal exposure monitoring sample analysis will be measured for payment on a dollars-cents basis.

The amount shown in the itemized proposal for this work will be considered the price bid even though payment will be made for actual work performed. This amount is not to be altered in any manner by the bidder. Should the bidder alter the amount shown, the altered figure will be disregarded, and the original price will be used to determine the total amount bid.

570-4.04 Decontamination Facilities. The quantity to be measured for payment will be in calendar weeks.

570-4.05 Environmental Ground Protection. This work will be measured for payment on a lump sum basis.

570-4.06 Environmental Water Protection. This work will be measured for payment on a lump sum basis.

570-4.07 Class B Containment. This work will be measured for payment on a lump sum basis.

570-4.08 Class A Containment. This work will be measured for payment on a lump sum basis.

570-5 BASIS OF PAYMENT.

570-5.01 Lead-Exposure Control Plan (LECP). The lump sum price bid shall include the cost of all labor, materials and equipment necessary to satisfactorily complete the work.

570-5.02 Medical Testing. Payment shall include all reasonable and customary costs incurred (based on receipted bills submitted to the Engineer, plus 5% overhead and profit).

No payments shall be made for additional medical tests or laboratory analyses required due to an increase in the blood lead level of any employee above the OSHA threshold.

570-5.03 Personal-Exposure-Monitoring Sample Analysis. Payment shall include all reasonable and customary costs incurred (based on receipted bills submitted to the Engineer, plus 5% overhead and profit), for laboratory analysis of exposure monitoring samples.

570-5.04 Decontamination Facilities. The unit price bid per week for each facility shall include the cost of all labor, materials, equipment, utility, and disposal charges necessary to satisfactorily complete the work.

570-5.05 Environmental Ground Protection. The lump sum price bid shall include the cost of all labor, materials and equipment necessary to complete the work.

570-5.06 Environmental Water Protection. The lump sum price bid shall include the cost of all labor, materials and equipment necessary to complete the work.

570-5.07 Class B Containment. The lump sum price bid shall include the cost of all labor, materials and equipment necessary to complete the work.

Progress payments will be made based upon the amount of work completed using a daily rate of payment determined from the estimate of work days of cleaning and painting shown in the Contractor's approved progress schedule and the lump sum price bid.

Should the Engineer request a revised progress schedule and use that schedule to establish a new daily rate, the lump sum price bid shall be reduced by the total of the amounts previously authorized for payment, prior to the establishment of the new daily rate.

570-5.08 Class A Containment. The lump sum price bid shall include the cost of all labor, materials and equipment necessary to complete the work.

Progress payments will be made based upon the amount of work completed using a daily rate of payment determined from the estimate of work days of cleaning and painting shown in the Contractor's approved progress schedule and the lump sum price bid.

Should the Engineer request a revised progress schedule and use that schedule to establish a new daily rate, the lump sum price bid shall be reduced by the total of the amounts previously authorized for payment, prior to the establishment of the new daily rate.

No payment will be made for each calendar day during which there are substantial deficiencies. Substantial deficiencies are defined as: (1) The second occurrence of a visible emission for a cause which has been previously identified and corrected, or (2) air quality monitoring produces unacceptable results as defined in the Department's Air Quality Monitoring (AQM) Protocols.

The nonpayment will be calculated as follows:

$$(\text{Lump Sum Price Bid} / \text{Actual \# of Work Days}) \times (\text{\# of Days with Substantial Deficiencies})$$

In addition to the non payment for substantial deficiencies, the costs of any extension of the Air Quality Monitoring beyond the basic monitoring program or random audits defined in the AQM Protocol, which are necessitated by unacceptable AQM results, will also be charged to the Contractor.

Both of these amounts will be deducted from monies due to the Contractor.

Payment will be made under:

Item No.	Item	Pay Unit
570.01	Lead-Exposure Control Plan	Lump Sum
570.02	Medical Testing	Dollars-Cents
570.03	Personal-Exposure-Monitoring Sample Analysis	Dollars-Cents
570.04	Decontamination Facilities	Calendar Week
570.09nnnn	Environmental Ground Protection	Lump Sum (each structure)
570.10nnnn	Environmental Waterway Protection	Lump Sum (each structure)
570.15nnnn	Class A Containment	Lump Sum (each structure)
570.16nnnn	Class B Containment	Lump Sum (each structure)

NOTE: nnnn denotes serialized pay item.

SECTION 571 - DISPOSAL OF PAINT REMOVAL WASTE

571-1 DESCRIPTION. The work shall consist of managing, accumulating, packaging, labeling, loading, transporting, treating, and disposing paint removal waste.

571-1.01 Paint Removal Waste. Paint removal waste consists of removed paint particles combined with material used to remove the paint and any organic or inorganic materials from bridge surfaces, by either bridge washing or blast cleaning operations, without use of any added chemical solvents. All testing of the paint removal waste necessary to satisfy the requirements of the waste transporter or disposal facility shall be the responsibility of the contractor.

Paint removal waste does not include used tyvek suits, respirator filters, tarpaulins or incidental trash. These incidental wastes generated by the Contractor in completing the work are covered by §107-10 *Managing Surplus Material and Waste*.

A. Hazardous Paint Removal Waste Containing Lead. This shall apply to spent abrasives, coatings and paint chips removed from steel substrates on bridges designated in the contract


Appendix P

Contractor Submitted and Approved Erosion and Sediment Control Narrative and Plans for Specific Operations and Project Time Schedule

Add site-specific narrative and plans from contractor after engineer approval

Appendix Q

B&L and NYCDEP Delineated Watercourses



Legend

P ALG_dgn_Polyline

B&L Stream

B&L Wetland

DEP Wetland Flags

DEP Wetland


DEP Stream

NHD Streams

2 ft Contours

County Easement Boundary

NOTE: The DEP Wetland Delineation points displayed were derived from the DEP GIS data provided to B&L.



Legend

Centerline of Trail

BL Wetland Flags

B&L Stream

B&L Wetland

DEP Wetland

DEP Stream

NHD Streams

2 ft Contours

County Easement Boundary



Legend

- Centerline of Trail
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary



Legend

Centerline of Trail

B&L Stream

B&L Wetland

DEP Wetland

DEP Stream

NHD Streams

2 ft Contours


County Easement Boundary





Legend


- Centerline of Trail
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary


































NOTE: The DEP Wetland Delineation points displayed were derived from the DEP GIS data provided to B&L.









Legend

- Centerline of Trail
- B&L Wetland Flags
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary



Legend

- Centerline of Trail
- B&L Wetland Flags
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary




Legend

- Centerline of Trail
- B&L Wetland Flags
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary



Legend

- Centerline of Trail
- B&L Wetland Flags
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary



Legend

Centerline of Trail

B&L Wetland Flags

B&L Stream

B&L Wetland


DEP Wetland

DEP Stream

NHD Streams


2 ft Contours

County Easement Boundary



Legend

- Centerline of Trail
- B&L Wetland Flags
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary





Legend

- Centerline of Trail
- B&L Wetland Flags
- B&L Stream
- B&L Wetland
- DEP Wetland
- DEP Stream
- NHD Streams
- 2 ft Contours
- County Easement Boundary

