

**ULSTER COUNTY DEPARTMENT OF HEALTH
ENVIRONMENTAL HEALTH SERVICES DIVISION
239 GOLDEN HILL LANE
KINGSTON, NEW YORK 12401
845-340-3010**

**APPLICATION FOR AND REPORT OF INSPECTION
OF INDIVIDUAL SUBSURFACE SEWAGE DISPOSAL SYSTEM**

THIS IS NOT A PERMIT TO CONSTRUCT

Please complete the following:

Date: _____
Name of Property Owner/Buyer _____
Present Mailing Address _____
Telephone _____
Location of Property _____
Tax Map Number _____ Township _____
Realty Subdivision Name _____
Section or Block _____ Lot Number _____
Engineer Name _____
Address _____
Telephone _____
Lot Size _____ Feet Wide _____ Feet Deep _____
Total Number of Bedrooms _____
Washing Machine: Yes _____ No _____
Garbage Grinder: Yes _____ No _____
Septic Tank Size (Gallons) _____
Depth of Bedrock _____
Depth of Groundwater _____

Stabilized Percolation Rate _____

NOTE: AN ORIGINAL APPLICATION AND SIGNATURE IS REQUIRED

Please submit with application:
An Application Fee of **\$400.00**
Payable by Check or Money Order to: **Ulster County Commissioner of Finance**

Note: Application for Permit to Construct will not be processed without payment.

ALL PERMIT/APPLICATION FEES ARE NON-REFUNDABLE

OWNER'S SIGNATURE _____

SEWAGE DISPOSAL SYSTEM SEPARATION REQUIREMENTS

Include a scaled drawing or survey map showing the proposed location of the subsurface sewage disposal system, 100% sewage reserve area (12,500 square feet in subdivisions), driveway(s) and well(s) on this property. The sketch must also include locations of well(s) and septic(s) on adjacent properties.

NOT TO BE COMPLETED BY APPLICANT

Inspected by: _____ on _____ 20__

Accompanied by: _____

DESCRIPTION OF WORKS, SUCH AS NUMBER, NAME AND CAPACITY OF UNITS:

INSTALLATION OF:

- () _____ gallon septic tank
- () _____ water tight distribution box(es).
- () Tile field with _____ lineal feet of pipe in 2 foot trenches placed _____ foot on center, with a minimum of 12" of #1 and #2 crushed stone to encompass soil pipe to the width of trench, with 6" of stone under pipe.
- () _____ run-of-bank gravel fill, with all laterals tied in, minimum of 3' of fill under laterals and 8' from center of outside laterals to edge of fill.
- () Minimum separation of 100' from well, 100' from any classified stream, spring, brook, marsh or any other body of water, 50' from any storm water swales and 15' from the property line.

INSPECTORS' COMMENTS

FOR USE BY THE ULSTER COUNTY DEPARTMENT OF HEALTH

It is the opinion of the Ulster County Department of Health that this Sewage Disposal System _____ expected to function satisfactorily and is _____ likely to create an unsanitary condition, with reasonable usage and proper maintenance.

DATE _____ SIGNATURE _____